

**Archived:** Thursday, January 8, 2026 1:53:24 PM  
**From:** [Medina, Steven](#)  
**Sent:** Friday, January 2, 2026 1:40:27 PM  
**To:** [bchen@aqmd.gov](mailto:bchen@aqmd.gov)  
**Cc:** [Haley, William \(Bill\)](#)  
**Subject:** Re: Case No. 6177-4 Stipulated Order for Abatement – Well Drilling Update  
**Importance:** Normal  
**Sensitivity:** None  
**Attachments:** [Outlook-mio5bumm.png](#) [Outlook-vu4tlta.png](#) [Outlook-qtprbrzsk.png](#) [2025 CCLF GCCS Expan Master Plan\\_Proposed LFG Extraction Well and Temp Probe Map\\_2026-01-02.pdf](#)

---

[EXTERNAL SENDER: Use caution with links/attachments]

All,

In accordance with Condition 15(c) of the Stipulated Order, below is the up-to-date construction summary for the Chiquita Canyon Landfill 2025 GCCS Expansion Master Plan Project.

**During 12/29/2025 to 01/02/2026, Chiquita completed the installation of zero (0) vertical LFG extraction wells due to ongoing drilling rig repairs. The total count of vertical LFG extraction wells installed from December 6, 2023 (the start date of the GCCS Master Expansion) through today is three hundred fifteen (315).**

**During 12/29/2025 to 01/02/2026, Chiquita completed the installation of zero (0) temperature probes. The total count of temperature probes installed from February 26th, 2024 (the start date of the temperature probe installations) through today is forty (40).**

**The wells and temperature probes scheduled for drilling during the week of 01/05/2026 to 01/09/2026 are as follows (subject to change):**

**Rig (Continuum):** CV-2573, CV-2574, CV-2575

**Temperature Probe Rig (Boart Longyear):** Drilling of the temperature probes and Soil Vapor Extraction (SVE) wells has been completed.

Regards,

**STEVEN** Ruben Medina, **E.I.T.**

Staff Professional

**SCS Engineers**

3900 Kilroy Airport Way, Suite 300

Long Beach, CA 90806

858-204-4342 (c)

[SMedina@scsengineers.com](mailto:SMedina@scsengineers.com)

**Driven by Client Success**

[www.scsengineers.com](http://www.scsengineers.com)

□

