

Informe de Aseguramiento de la Calidad de la Construcción del Vertedero de Chiquita Canyon Proyecto de Construcción de Barrera de Tierra

Chiquita Canyon, LLC
29201 Henry Mayo Dr
Castaic, CA 91384

SCS ENGINEERS

01204123.41 | Mayo de 2025
Revisado en enero de 2026

3900 Kilroy Airport Way Suite 300
Long Beach, CA 90806
562-426-9544

Página del Título e Índice

Informe de Aseguramiento de la Calidad de la Construcción

Vertedero de Chiquita Canyon

Proyecto de Construcción de Barrera de Tierra

Sección	Página
1 Project Overview.....	1
1.1 Project Summary.....	1
1.2 Project Contact List.....	2
2 Soil Barrier Construction.....	3
2.1 Timeline Activities.....	3
3 Testing Procedure.....	5
4 Construction Documentation.....	5
5 General Comments.....	5

Apéndices

Apéndice A	Planos de Registro
Apéndice B	Propiedades del Suelo
B-1	Resultados del Supervisor
B-2	Resultados del Límite de Atterberg
B-3	Análisis del Tamaño de las Partículas
B-4	Resultados de las Pruebas de Conductividad Hidráulica
B-5	B-5 Informe Geotécnico
Apéndice C	Registro Fotográfico

1 RESUMEN DEL PROYECTO

SCS Engineers (SCS) presenta este Informe de Aseguramiento de la Calidad de la Construcción (CQA) para la construcción de la barrera de tierra vertical en la pendiente de desechos interina en el Vertedero de Chiquita Canyon (el Vertedero) en Henry Mayo Dr, Castaic, CA 91384 en septiembre de 2024. Conforme a la Sección 5.1.2(c) de la Determinación de Peligro Inminente y Sustancial y Orden del Departamento de Control de Sustancias Tóxicas (DTSC) de California, Expediente No. HSA-FY24/25-082, vigente a partir del 2 de abril de 2025 (la Orden), este informe proporciona información y datos que documentan las actividades de construcción y de aseguramiento de la calidad asociadas a la barrera de tierra. Este informe se presentó inicialmente en mayo de 2025 y se está revisando para que trate los comentarios del DTSC del 15 de octubre de 2025.

1.1 RESUMEN DEL PROYECTO

Personal de Chiquita Canyon, LLC (Chiquita) construyó e instaló la barrera de tierra. Los planos de registro del proyecto fueron elaborados por SCS y se incluyen en el **Apéndice A**.

SCS realizó las siguientes actividades de CQA para la construcción de la barrera de tierra vertical, como se describe en mayor detalle en la Sección 2 de este informe:

- Se instalaron estacas de construcción de compensación de 40 pies x 40 pies para verificar 5 pies de profundidad de cubierta del suelo;
- Se observó la colocación de aproximadamente 108,000 yardas cúbicas de relleno general limpio obtenido de la reserva de tierra del Vertedero en un área de 68,000 yardas cuadradas a una profundidad de 5 pies, para construir la barrera de tierra;
- Se obtuvieron las propiedades del suelo del material de relleno del informe geotécnico de la expansión de la Celda 8 donde la tierra se obtuvo del mismo lugar, cuyos resultados se incluyen en el **Apéndice B**; y
- Se observaron, documentaron y fotografiaron actividades de construcción y se creó un registro fotográfico de la construcción, que se presenta como **Apéndice C**.

1.2 LISTA DE CONTACTOS DEL PROYECTO

Propietario/Contratista

Chiquita Canyon, LLC
29201 Henry Mayo Dr.
Castaic, CA 91384

Ingeniero de Aseguramiento de la Calidad de la Construcción

SCS Engineers
3900 Kilroy Airport Way Suite 300
Long Beach, CA 90806
Sr. Art Jones, Gerente de proyectos
Sr. Antonio Ambriz, Representante Residente del Proyecto
Sr. Fabián Chávez, Representante Residente del Proyecto

2 CONSTRUCCIÓN DE LA BARRERA DE TIERRA

SCS observó que Chiquita colocó aproximadamente 108,000 yardas cúbicas de relleno general limpio para formar una barrera de suelo vertical en la pendiente de desechos interina. SCS instaló apuntalamientos para verificar la colocación de 5 pies de profundidad de suelo. Las pendientes laterales fueron niveladas con un pie de tierra y después se colocaron estacas en una compensación de 40 pies x 40 pies. La colocación de la tierra se realizó empujando tierra hacia arriba de las pendientes laterales y nivelando hasta que la parte superior de las estacas estuvieron completamente cubiertas de tierra. El relleno general limpio se tomó de la reserva de tierra del Vertedero, para asegurar que no haya desechos contenidos dentro del suelo. La reserva consistió de arena limosa con un 62% a un 66%, pasada por un tamiz No. 200. Se utilizó la misma reserva para la construcción de la celda para la expansión de la Celda 8. Las propiedades de la reserva de tierra y los resultados de las observaciones y pruebas geotécnicas de CQA durante la nivelación para la expansión de la Celda 8 se incluyen en el **Apéndice B**. Las propiedades de la reserva de tierra fueron elaboradas por Geo-Logic Associates. El informe geotécnico para la expansión de la Celda 8B fue elaborado por R. T. Franklin & Associates.

Los planos de registro de este proyecto fueron elaborados por SCS y se incluyen en el **Apéndice A**, que incluye:

- Un plano que proporciona una imagen aérea de la ubicación del sitio;
- Un plano que demuestra el diseño del sitio, que incluye el diseño de las celdas del vertedero y la ubicación de la barrera de tierra vertical; y
- Una sección transversal del revestimiento básico, la topografía de mayo y abril de 2024, la ubicación de cada módulo y celda que se intersepta y la barrera de tierra vertical con rótulos.

El 17 de mayo de 2024 SCS comenzó la preparación y el apuntalamiento de la pendiente que recibe la barrera de tierra. El revestimiento de tierra se apuntaló y se colocó durante el trascurso de 15 días entre el 17 de mayo y el 26 de septiembre de 2024, como se describe en la Sección 2.1 y se ilustra en las fotografías de la construcción proporcionados en el **Apéndice B**.

2.1 ACTIVIDADES DE LA LÍNEA DE TIEMPO

17 de mayo de 2024: Se niveló con 1 pie de cubierta de suelo sobre la pendiente de desechos interina sur. Se apuntaló la zona con estacas de compensación de 40 pies x 40 pies sobre el sur.

21 de mayo de 2024: Se colocó relleno general limpio hasta una profundidad total de 5 pies sobre la pendiente de desechos interina sur. Se verificó una profundidad de 5 pies con la colocación de la parte superior de las estacas.

29 de mayo de 2024: Se colocó relleno general hasta una profundidad de 5 pies del área restante que fue apuntalada el 17 de mayo de 2024. Se verificó una profundidad de 5 pies con la colocación de la parte superior de las estacas.

31 de mayo de 2024: Se colocó relleno general hasta una profundidad de 5 pies sobre la pendiente de desechos interina sur restante. Se verificó una profundidad de 5 pies con la colocación de la parte superior de las estacas.

11 de junio de 2024: Se niveló con 1 pie de cubierta de suelo sobre la pendiente de desechos interina sudoeste. Se apuntaló la zona con estacas de compensación de 40 pies x 40 pies. Se colocó relleno limpio general hasta una profundidad total de 5 pies. Se verificó una profundidad de 5 pies con la colocación de la parte superior de las estacas.

12 de junio de 2024: Se niveló con 1 pie de cubierta de suelo sobre la pendiente de desechos interina sudoeste restante. Se apuntaló la zona con estacas de compensación de 40 pies x 40 pies. Se colocó relleno limpio de general hasta una profundidad total de 5 pies. Se verificó una profundidad de 5 pies con la colocación de la parte superior de las estacas.

16 de julio de 2024: Se niveló con 1 pie de cubierta de suelo sobre la pendiente de desechos interina noreste. Se apuntaló la zona con estacas de compensación de 40 pies x 40 pies. Se colocó relleno limpio de general hasta una profundidad total de 5 pies. Se verificó una profundidad de 5 pies con la colocación de la parte superior de las estacas.

17 de julio de 2024: Se colocó relleno general limpio hasta una profundidad total de 5 pies sobre la pendiente de desechos interina noreste restante. Se verificó una profundidad de 5 pies con la colocación de la parte superior de las estacas.

26 de julio de 2024: Se niveló con 1 pie de cubierta de suelo sobre la pendiente de desechos interina. Se apuntaló la zona con estacas de compensación de 40 pies x 40 pies. Se colocó relleno limpio de general hasta una profundidad total de 5 pies. Se verificó una profundidad de 5 pies con la colocación de la parte superior de las estacas.

5 de septiembre de 2024: Se niveló con 1 pie de cubierta de suelo sobre la pendiente de desechos interina. Se apuntaló la zona con estacas de compensación de 40 pies x 40 pies.

12 de septiembre de 2024: Se colocó relleno limpio general hasta una profundidad total de 5 pies del área restante que fue nivelada el 5 de septiembre de 2024. Se verificó una profundidad de 5 pies con la colocación de la parte superior de las estacas.

26 de septiembre de 2024: Se niveló con 1 pie de cubierta de suelo sobre la pendiente de desechos interina. Se apuntaló la zona con estacas de compensación de 40 pies x 40 pies. Se colocó relleno limpio de general hasta una profundidad total de 5 pies. Se verificó una profundidad de 5 pies con la colocación de la parte superior de las estacas.

3 PROCEDIMIENTO PARA LAS PRUEBAS


SCS verificó que la barrera de tierra vertical tuviera por lo menos cinco pies de profundidad apuntalando una cuadrícula de 40 pies por 40 pies. Cada una de las estacas tenía cinco pies de alto. Chiquita colocó relleno general limpio hasta la parte de arriba de cada una de las estacas, para asegurar una profundidad de relleno de 5 pies. SCS observó y verificó que el relleno general limpio se colocara en la parte de arriba de cada estaca.

4 DOCUMENTACIÓN DE LA CONSTRUCCIÓN


La persona designada por el Oficial de CQA observó y registró las actividades diarias de la construcción. Se tomaron fotografías que muestran el progreso de la construcción del proyecto en general. Todas las fotografías fueron tomadas durante horarios normales de día. Las fechas de las fotografías se muestran en las referencias de cada foto, junto con la posición/dirección física del fotógrafo y una descripción de las actividades realizadas. Las fotografías de la construcción se proporcionan en el Apéndice C.

5 COMENTARIOS GENERALES

Las observaciones y notas presentadas en este informe se basan en datos obtenidos del campo, en las observaciones realizadas durante las actividades de construcción y en otra información analizada en este informe. SCS ha elaborado este informe para uso exclusivo de nuestro cliente. El informe está previsto para la aplicación específica del proyecto analizado y fue elaborado conforme a prácticas de ingeniería ambiental y geotécnica aceptada generalmente. No se ofrece ni se proporciona ninguna garantía, ni expresa ni implícita.




Appendix A
Record Drawings



X:\WASTE CONNECTIONS\CHIQUITA CANYON\10012023\14\AUTOCAD\SHEETS\1 SITE LOCATION.DWG

CLIENT CHIQUITA CANYON 29201 HENRY MAYO DR CASTAIC, CA 91384		SHEET TITLE SITE LOCATION PROJECT TITLE CHIQUITA CANYON LANDFILL CELL 6 SOIL BARRIER COA		REV. Δ Δ Δ Δ Δ	DATE 	CK BY
SCS ENGINEERS 3900 KILROY AIRPORT WAY SUITE 300 LONG BEACH, CA 90806 (562) 426-9544 FAX (562) 427-0805		DWN BY: GJC CHK BY: WCH PROJ. MGR: WCH	CADD FILE: 1 SITE LOCATION.DWG			
DATE: 4/25/25		DRAWING NO. 1				

NOTES:
 1. AERIAL IMAGE OBTAINED FROM GOOGLE EARTH AND DATED JANUARY 2025.



Appendix B

Soil Properties

B-1 PROCTOR RESULTS

COMPACTION TEST REPORT

Project: Chiquita Canyon LF - Cell 8

Job No. SO21.1156

Sample: LPC-001


Date: 6/16/2022

Description: Brown, Silty Clay

By: LD

ASTM D1557	Method A	Volume (cf): 0.03333		# Blows: 25	# Layers: 5
Specimen	A	B	C	D	
Wet Weight (grs)	1996	1980	1920	1978	
Wet Density (pcf)	132.0	131.0	127.0	130.8	
Moisture Content (%)	14.1	12.0	10.2	16.2	
Dry Density (pcf)	115.7	116.9	115.2	112.6	

Max. Dry Density : 117.0 pcf
Opt. Water Content: 12.0 %



COMPACTION TEST REPORT

Project: Chiquita Canyon LF - Cell 8

Job No. SO21.1156

Sample: LPC-002


Date: 6/16/2022

Description: Brown, Silty Clay

By: LD

ASTM D1557	Method A	Volume (cf): 0.03333		# Blows: 25	# Layers: 5
Specimen	A	B	C	D	
Wet Weight (grs)	2016	1987	1908	1990	
Wet Density (pcf)	133.3	131.4	126.2	131.6	
Moisture Content (%)	13.3	11.3	9.3	15.2	
Dry Density (pcf)	117.7	118.1	115.5	114.2	

Max. Dry Density : 118.0 pcf
Opt. Water Content: 12.0 %



COMPACTION TEST REPORT

Project: Chiquita Canyon LF - Cell 8

Job No. SO21.1156

Sample: LPC-003


Date: 6/16/2022

Description: Brown, Silty Clay

By: LD

ASTM D1557	Method A	Volume (cf): 0.03333		# Blows: 25	# Layers: 5
Specimen	A	B	C	D	
Wet Weight (grs)	1985	1999	1954	1899	
Wet Density (pcf)	131.3	132.2	129.2	125.6	
Moisture Content (%)	16.6	14.7	12.3	10.4	
Dry Density (pcf)	112.6	115.3	115.1	113.8	

Max. Dry Density : 116.5 pcf
Opt. Water Content: 14.0 %



COMPACTION TEST REPORT

Project: Chiquita Canyon LF - Cell 8

Job No. SO21.1156

Sample: ATB-001


Date: 7/7/2022

Description: Brown, Clayey Sand

By: LD


ASTM D1557	Method A	Volume (cf): 0.03333		# Blows: 25	# Layers: 5
Specimen	A	B	C	D	
Wet Weight (grs)	2116	2101	2032	1925	
Wet Density (pcf)	139.9	139.0	134.4	127.3	
Moisture Content (%)	9.0	11.2	7.2	5.2	
Dry Density (pcf)	128.4	125.0	125.4	121.0	

Max. Dry Density : 128.5 pcf
Opt. Water Content: 9.0 %



B-2 ATTERDERG LIMIT RESULTS

PLASTICITY INDEX _ ASTM D4318




Sample	Depth	LL	PL	PI	USCS	Material Description
ATB-001		24	18	6	CL-ML	

Job Name: Chiquita Canyon LF

Date: 7/10/22

Job No.: SO21.1156.00

PLASTICITY INDEX _ ASTM D4318




Sample	Depth	LL	PL	PI	USCS	Material Description
LPC-001		47	18	29	CL	
LPC-002		44	19	25	CL	
LPC-003		47	19	28	CL	

Job Name: Chiquita LF

Date: 6/23/22

Job No.: SO21.1156.00

PLASTICITY INDEX _ ASTM D4318



Sample	Depth	LL	PL	PI	USCS	Material Description
LP-1 # 2007		46	18	28	CL	
LP-2 # 2017		45	17	28	CL	


Job Name: Chiquita LF

Date: 8/8/22

Job No.: SO21.1156.00


B-3 PARTICLE SIZE ANALYSIS

Date: 6/23/22




Boring / Sample No.	Initial Dry Density (pcf)	Initial Moist. (%)	Test Dry Density (pcf)	Test Moist. (%)	Permeability, k (cm/sec)	LL	PL	PI	Unified Soil Class.	Description
LPC-003						47	19	28	CL	

Date: 6/23/22




Boring / Sample No.	Initial Dry Density (pcf)	Initial Moist. (%)	Test Dry Density (pcf)	Test Moist. (%)	Permeabilty, k (cm/sec)	LL	PL	PI	Unified Soil Class.	Description
LPC-001						47	18	29	CL	

Date: 6/23/22




Boring / Sample No.	Initial Dry Density (pcf)	Initial Moist. (%)	Test Dry Density (pcf)	Test Moist. (%)	Permeability, k (cm/sec)	LL	PL	PI	Unified Soil Class.	Description
LPC-002						44	19	25	CL	

Date: 8/8/22



Boring / Sample No.	Initial Dry Density (pcf)	Initial Moist. (%)	Test Dry Density (pcf)	Test Moist. (%)	Permeabilty, k (cm/sec)	LL	PL	PI	Unified Soil Class.	Description
LP-2 # 2017						45	17	28	CL	

Date: 8/8/22



Boring / Sample No.	Initial Dry Density (pcf)	Initial Moist. (%)	Test Dry Density (pcf)	Test Moist. (%)	Permeability, k (cm/sec)	LL	PL	PI	Unified Soil Class.	Description
LP-1 # 2007						46	18	28	CL	

B-4 HYDRAULIC CONDUCTIVITY TEST RESULTS

HYDRAULIC CONDUCTIVITY - ASTM D5084 - METHOD C

Job Name: Chiquita Canyon LF

Job No.: SO21.1156.00

Location: LPC-001

By:LD

Sample Type: Remolded @ 93% Max Density

Soil Type: Silty Clay

Permeant Liquid: De-aired water

Ini. Height (in.) : 1.500

Final

Ini. Diam. (in.) : 2.41

Height (in.) : 1.500

Wet + Tare (grams): 222.8

Diam. (in.) : 2.421

Tare (grams) : 0

Wet Weight (gr.): 235.1

Water Content (%) : 14.0

Water Content (%): 20.3

Dry Density (pcf): 108.9


Dry Density (pcf): 107.9

Headwater Tube Area: 0.874 cm² Tailwater Tube Area: 0.874 cm²

Hydraulic gradient: 5.5

Temperature: 20 °C		Viscosity Correction (R _T): 1.00			
Cell Pressure	Back P.	Pore P.	Saturation	Cell Burette	Sample Burette
10	7			-2.5	7.7
20	17			-1.1	3.7
30	27			-4	1.8
40	37			-0.3	0.7
50	47			0.2	0.5
Assumed Specific Gravity = 2.65		% Saturation:		100.0	
77	47			5.7	-4

Cell Pressure (psi)	Back Pressure (Top)	Back Pressure (Bottom)	Pressure Difference (psi)	Top Burette (cc)	Bottom Burette (cc)	Date&Time Start/Stop	h (cm) h ₀ /h ₁	Q (cc) Top/Bott.	Test Time, t (sec)	Coefficient of Permeability, k (cm/sec)	Remarks (L/A)
77	48	46	2	0	24	6/25 12:56:00	27.48	5.9	15000	3.1E-07	3.81
				5.9	18.1	6/25 17:06:00	13.969	5.9			29.68429021
77	48	46	2	0	24	6/25 17:10:00	27.48	5	12300	3.2E-07	3.81
				5	19	6/25 20:35:00	16.03	5			29.68429021
77	48	46	2	0	24	6/26 10:00:00	27.48	6.1	15060	3.2E-07	3.81
				6.1	17.9	6/26 14:11:00	13.511	6.1			29.68429021
77	48	46	2	0	24	6/26 14:15:00	27.48	7	17100	3.3E-07	3.81
				7	17	6/26 19:00:00	11.45	7			29.68429021



Eq'n per 10.2.2, Note 17:									
$k = \frac{aL}{2At} \ln \frac{h_o}{h_i}$									
3.2E-07 (Average)									

HYDRAULIC CONDUCTIVITY - ASTM D5084 - METHOD C

Job Name: Chiquita Canyon LF

Job No.: SO21.1156.00

Location: LPC-002

By:LD

Sample Type: Remolded @ 93% Max Density

Soil Type: Silty Clay

Permeant Liquid: De-aired water

Ini. Height (in.) : 1.500

Final

Ini. Diam. (in.) : 2.41

Height (in.) : 1.498

Wet + Tare (grams): 224.8

Diam. (in.) : 2.417

Tare (grams) : 0

Wet Weight (gr.): 235.3

Water Content (%) : 14.0

Water Content (%): 19.3

Dry Density (pcf): 109.8


Dry Density (pcf): 109.4

Headwater Tube Area: 0.874 cm² Tailwater Tube Area: 0.874 cm²

Hydraulic gradient: 6.2

Temperature: 20 °C		Viscosity Correction (R _T): 1.00			
Cell Pressure	Back P.	Pore P.	Saturation	Cell Burette	Sample Burette
10	7			-3	8.4
20	17			-0.1	2.3
30	27			-0.1	1.8
40	37			-0.3	0.7
50	47			0	0.7
Assumed Specific Gravity = 2.65		% Saturation:		100.0	
77	47			5.5	-2

Cell Pressure (psi)	Back Pressure (Top)	Back Pressure (Bottom)	Pressure Difference (psi)	Top Burette (cc)	Bottom Burette (cc)	Date&Time Start/Stop	h (cm) h ₀ /h ₁	Q (cc) Top/Bott.	Test Time, t (sec)	Coefficient of Permeability, k (cm/sec)	Remarks (L/A)
77	48	46	2	0	24	6/25 12:56:00	27.48	3.6	15000	1.9E-07	3.80492
				3.6	20.4	6/25 17:06:00	19.236	3.6			29.58628189
77	48	46	2	0	24	6/25 17:10:00	27.48	3.2	12300	2.0E-07	3.80492
				3.2	20.8	6/25 20:35:00	20.152	3.2			29.58628189
77	48	46	2	0	24	6/26 10:00:00	27.48	3.7	15060	1.9E-07	3.80492
				3.7	20.3	6/26 14:11:00	19.007	3.7			29.58628189
77	48	46	2	0	24	6/26 14:15:00	27.48	4.3	17100	2.0E-07	3.80492
				4.3	19.7	6/26 19:00:00	17.633	4.3			29.58628189



Eq'n per 10.2.2, Note 17:

**2.0E-07
(Average)**

$$k = \frac{aL}{2At} \ln \frac{h_o}{h_i}$$

HYDRAULIC CONDUCTIVITY - ASTM D5084 - METHOD C

Job Name: Chiquita Canyon LF

Job No.: SO21.1156.00

Location: LPC-003

By:LD

Sample Type: Remolded @ 93% Max Density

Soil Type: Silty Clay

Permeant Liquid: De-aired water

Ini. Height (in.) : 1.500

Final

Ini. Diam. (in.) : 2.41

Height (in.) : 1.513

Wet + Tare (grams): 225.8

Diam. (in.) : 2.423

Tare (grams) : 0

Wet Weight (gr.): 235.4

Water Content (%) : 16.0

Water Content (%): 20.9

Dry Density (pcf): 108.4


Dry Density (pcf): 106.3

Headwater Tube Area: 0.874 cm² Tailwater Tube Area: 0.874 cm²

Hydraulic gradient: 6.4

Temperature: 20 °C		Viscosity Correction (R _T): 1.00			
Cell Pressure	Back P.	Pore P.	Saturation	Cell Burette	Sample Burette
10	7			-3	7.2
20	17			-0.8	2.7
30	27			-0.2	1.6
40	37			-0.4	0.4
50	47			0.2	0.4
Assumed Specific Gravity = 2.65		% Saturation: 100.0			
77	47			5.6	-4.3

Cell Pressure (psi)	Back Pressure (Top)	Back Pressure (Bottom)	Pressure Difference (psi)	Top Burette (cc)	Bottom Burette (cc)	Date&Time Start/Stop	h (cm) h ₀ /h ₁	Q (cc) Top/Bott.	Test Time, t (sec)	Coefficient of Permeability, k (cm/sec)	Remarks (L/A)
77	48	46	2	0	24	6/25 12:56:00	27.48	2.8	15000	1.5E-07	3.84302
				2.8	21.2	6/25 17:06:00	21.068	2.8			29.73335515
77	48	46	2	0	24	6/25 17:10:00	27.48	2.3	12300	1.5E-07	3.84302
				2.3	21.7	6/25 20:35:00	22.213	2.3			29.73335515
77	48	46	2	0	24	6/26 10:00:00	27.48	2.9	15060	1.5E-07	3.84302
				2.9	21.1	6/26 14:11:00	20.839	2.9			29.73335515
77	48	46	2	0	24	6/26 14:15:00	27.48	3.2	17100	1.5E-07	3.84302
				3.2	20.8	6/26 19:00:00	20.152	3.2			29.73335515



Eq'n per 10.2.2, Note 17:

1.5E-07 (Average)

$$k = \frac{aL}{2At} \ln \frac{h_o}{h_i}$$

HYDRAULIC CONDUCTIVITY - ASTM D5084 - METHOD C

Job Name: Chiquita Canyon LF

Job No.: SO21.1156.00

Location: LP-1 # 2007

By:LD

Sample Type: Undisturbed

Soil Type: Silty Clay

Permeant Liquid: De-aired water

Temperature: 20 °C			Viscosity Correction (R _T): 1.00		
Cell Pressure	Back P.	Pore P.	Saturation	Cell Burette	Sample Burette
10	7			-3.7	8.5
20	17			-2.2	5.5
30	27			-0.9	1.5
40	37			0.1	0.9
50	47			-0.1	1.1

Ini. Height (in.) : 2.984

Final

Ini. Diam. (in.) : 2.861

Height (in.) : 2.955

Wet + Tare (grams): 658.6

Diam. (in.) : 2.851

Tare (grams) : 0

Wet Weight (gr.): 666.7

Water Content (%) : 15.6

Water Content (%): 17.0

Dry Density (pcf): 113.2

Dry Density (pcf): 115.1


Headwater Tube Area: 0.874 cm² Tailwater Tube Area: 0.874 cm²

Assumed Specific Gravity = 2.65 % Saturation: 100.0

Hydraulic gradient: 3.3

87 47 14.2 -12.9

Cell Pressure (psi)	Back Pressure (Top)	Back Pressure (Bottom)	Pressure Difference (psi)	Top Burette (cc)	Bottom Burette (cc)	Date&Time Start/Stop	h (cm) h ₀ /h ₁	Q (cc) Top/Bott.	Test Time, t (sec)	Coefficient of Permeability, k (cm/sec)	Remarks (L/A)
87	48	46	4	0	24	8/4 10:57:00	27.48	0.9	93180	5.7E-09	7.5057
				0.9	23.1	8/5 12:50:00	25.419	0.9			41.16532273
87	48	46	4	0.9	23.1	8/5 12:50:00	25.419	0.8	92820	5.1E-09	7.5057
				1.7	22.3	8/6 14:37:00	23.587	0.8			41.16532273
87	48	46	4	1.7	22.3	8/6 14:37:00	23.587	0.7	82800	5.4E-09	7.5057
				2.4	21.5	8/7 13:37:00	21.8695	0.8			41.16532273
87	48	46	4	2.4	21.5	8/7 13:37:00	21.8695	0.8	80580	5.6E-09	7.5057
				3.2	20.8	8/8 12:00:00	20.152	0.7			41.16532273



Eq'n per 10.2.2, Note 17:

5.5E-09 (Average)

$$k = \frac{aL}{2At} \ln \frac{h_o}{h_i}$$

HYDRAULIC CONDUCTIVITY - ASTM D5084 - METHOD C

Job Name: Chiquita Canyon LF

Job No.: SO21.1156.00

Location: LP-2 # 2017

By:LD

Sample Type: Undisturbed

Soil Type: Silty Clay

Permeant Liquid: De-aired water

Temperature: 20 °C			Viscosity Correction (R _T): 1.00		
Cell Pressure	Back P.	Pore P.	Saturation	Cell Burette	Sample Burette
10	7			-1	3.6
20	17			-1.9	1.3
30	27			-0.6	1
40	37			-0.1	0.7
50	47			-0.2	1
Assumed Specific Gravity = 2.65			% Saturation: 100.0		
87	47			12.9	-11.9

Ini. Height (in.) : 3.020

Final

Ini. Diam. (in.) : 2.861

Height (in.) : 2.976

Wet + Tare (grams): 658.9

Diam. (in.) : 2.832

Tare (grams) : 0

Wet Weight (gr.): 659.0

Water Content (%) : 16.8

Water Content (%): 16.8


Dry Density (pcf): 110.8

Dry Density (pcf): 114.7

Headwater Tube Area: 0.874 cm² Tailwater Tube Area: 0.874 cm²

Hydraulic gradient: 3.4


Cell Pressure (psi)	Back Pressure (Top)	Back Pressure (Bottom)	Pressure Difference (psi)	Top Burette (cc)	Bottom Burette (cc)	Date&Time Start/Stop	h (cm) h ₀ /h ₁	Q (cc) Top/Bott.	Test Time, t (sec)	Coefficient of Permeability, k (cm/sec)	Remarks (L/A)
87	48	46	4	0	24	8/4 10:57:00	27.48	0.6	93180	3.9E-09	7.55904
				0.6	23.4	8/5 12:50:00	26.106	0.6			40.61847257
87	48	46	4	0.6	23.4	8/5 12:50:00	26.106	0.6	92820	3.9E-09	7.55904
				1.2	22.8	8/6 14:37:00	24.732	0.6			40.61847257
87	48	46	4	1.2	22.8	8/6 14:37:00	24.732	0.5	82800	3.7E-09	7.55904
				1.7	22.3	8/7 13:37:00	23.587	0.5			40.61847257
87	48	46	4	1.7	22.3	8/7 13:37:00	23.587	0.5	80580	3.8E-09	7.55904
				2.2	21.8	8/8 12:00:00	22.442	0.5			40.61847257



Eq'n per 10.2.2, Note 17:

**3.8E-09
(Average)**

$$k = \frac{aL}{2At} \ln \frac{h_o}{h_i}$$



Appendix B-5
Geotechnical Report



REPORT OF GEOTECHNICAL CQA SERVICES

CHIQUITA CANYON LANDFILL

CELL 8B EXPANSION

29201 HENRY MAYO DRIVE

CASTAIC, CALIFORNIA

Prepared For
Chiquita Canyon Landfill
29201 Henry Mayo Drive
Castaic, California 91384

Prepared By
R. T. Frankian & Associates
26027 Huntington Lane, Unit A
Santa Clarita, California 91355

Job No. 2002-036-202
February 14, 2024



February 14, 2024

Chiquita Canyon Landfill
29201 Henry Mayo Drive
Castaic, California 91384

Job No. 2002-036-204


Attention: Mr. Randal Bodnar


Subject: Report of Geotechnical CQA Services
Chiquita Canyon Landfill
Cell 8B Expansion
29201 Henry Mayo Drive
Castaic, California


Ladies/Gentlemen:

We are pleased to submit our "Report of Geotechnical CQA Services, Chiquita Canyon Landfill, Cell 8B Expansion, Castaic, California" for the site. This report summarizes the results of our observation and testing services performed during the grading for the Cell 8B Expansion.

Respectfully submitted,
R. T. FRANKIAN & ASSOCIATES

by: 
Scott David Rudd
Field Supervisor

by: 
Alan W. Rasplicka
Principal Geotechnical Engineer

and: 
Glenn A. Lauman
Principal Engineering Geologist

SDR/AWR/GAL/jh

PDF Distribution via Email:

- Waste Connections, Inc., Attn: Mr. Steve Cassulo, Mr. Marcus Herzog, Mr. Randall Bodner
- Geo-Logic Associates, Attn: Mr. Robert Johnson
- Tetra Tech, Attn: Mr. Caleb Moore, Ms. Julie Hauenstein





TABLE OF CONTENTS

1.0 INTRODUCTION 1
2.0 GRADING OPERATIONS 2
3.0 GEOLOGY 3
 3.1 REGIONAL GEOLOGY 3
 3.2 LOCAL GEOLOGY 5
 3.2.1 GEOLOGIC UNITS..... 6
 3.2.2 GEOLOGIC STRUCTURE 7
 3.3 PRE-GRADED GEOLOGIC CONDITIONS..... 7
 3.4 AS-BUILT GEOLOGIC CONDITIONS..... 8
4.0 GRADING 8
 4.1 GRADING REMOVALS 9
 4.2 ENGINEERED FILL PLACEMENT 9
 4.3 GRADING OBSERVATION AND TESTING 10
5.0 LABORATORY TESTING..... 11
6.0 PROJECT DOCUMENTATION..... 12
7.0 CONCLUSIONS AND RECOMMENDATIONS 12
 7.1 GRADING AND ENGINEERED FILL 12
 7.2 LIMITATIONS 13

- Table 1 – Field Density Test Results
- Table 2 – Laboratory Compaction Test Data
- Table 3 – Laboratory Sieve Analysis Test Results
- Table 4 – Laboratory Expansion Index Test Results

- Figure 1 – As-Built Geotechnical Map
- Figures 2.1 and 2.2– Summary of Shear Test Data

- Appendix A – Technical Specifications
- Appendix B – Project Plans

Chiquita Canyon Landfill
February 14, 2024
2002-036-204

REPORT OF GEOTECHNICAL 8B CQA SERVICES

CHIQUITA CANYON LANDFILL

CELL 8B EXPANSION

29201 HENRY MAYO DRIVE

CASTAIC, CALIFORNIA

1.0 INTRODUCTION

This report presents the results of geotechnical Construction Quality Assurance (CQA) observation and testing services provided by R. T. Frankian & Associates (RTF&A) during grading for the Cell 8B Expansion (the cell) at the Chiquita Canyon Landfill (CCL). The work consisted of processing the surface of previously placed engineered fill, excavation of native earth materials, and the placement of engineered compacted fill to achieve composite liner subgrade. The geotechnical CQA activities performed by RTF&A included geologic mapping of removal excavations and observation and testing of earth materials during grading. Observation and testing of the liner systems during construction was performed by Geo-Logic Associates (GLA) which included acceptance of the prepared liner soil subgrade prior to liner installation.

The earthwork for the project was performed by C.A. Rasmussen, Inc. (CAR), grading contractor, and included excavation and placement of compacted earth. Engineering support services and construction management for the project were provided by Tetra Tech, the project landfill engineer. RTF&A provided geotechnical construction quality assurance in accordance with the Cell 8B Grading Plan, dated March 2023, the Cell 8B Liner Construction Plan, dated



March 2023, revision dated December 20, 2023 (Delta 7), the Project Specifications (Tetra Tech, 2021), and the Cell 8B Grading Plan Review, dated July 8, 2022 (RTF&A, 2022a); the plans and specifications were prepared by Tetra Tech. The construction plans are collectively referred to as “the project plans” herein.

Survey control to support the grading and construction activities was performed by CAR, with field verification by Vertex Survey, Inc. (Vertex). Survey control generally included the surveying of removal excavations and also included providing engineering stakes and point information indicating line and grade during the work activities. Engineering geologic services, observation of site grading, and testing of compacted fill soils were provided by representatives of RTF&A and were dependent on engineering stakes and the point information provided by CAR and Vertex.

2.0 GRADING OPERATIONS

The majority of the area within the Cell 8B liner footprint was previously graded during the development of the Cell 8A expansion. The grading performed at that time generally consisted of the removal of unsuitable alluvial and colluvial materials, existing artificial fill and landslide debris, where encountered, which were replaced with engineered fill to establish a suitable foundation for construction of the Cell 8A liner. At the completion of that grading, the footprint of the Cell 8B liner was entirely underlain by engineered fill. The results of the Cell 8A liner grading are contained within our “Report of Geotechnical CQA Services, Chiquita Canyon Landfill, Cell 8A Expansion,” dated November 16, 2022 (RTF&A 2022b). The grading performed for Cell 8B under the scope of this report included the removal and/or processing of the upper surface of the previously placed engineered fill, and the placement of additional engineered fill to establish a suitable foundation for construction of the Cell 8B liner.

3.0 GEOLOGY

Geologic observation and mapping were performed during the site grading to observe, document, and when necessary provide recommendations to address unsuitable or adverse geologic conditions encountered during grading. The areas of removal were observed by the Project Engineering Geologist and/or Project Staff Geologist to confirm that suitable subgrade conditions were achieved prior to engineered fill placement.

3.1 REGIONAL GEOLOGY

Chiquita Canyon Landfill is located at the eastern end of the Ventura basin within the Transverse Ranges geomorphic province of California. The Ventura basin consists of a narrow, elongate sedimentary trough extending from the Santa Barbara Channel on the west to the San Gabriel fault on the east. The axis of the trough trends east-west, reflecting the overall east-west trend of the Transverse Ranges, and generally coincides with the Santa Clara River Valley and Santa Barbara Channel. The Ventura basin has been an area of subsidence and sediment accumulation since the beginning of the Tertiary period, with the present trough-like form developing near the beginning of the Miocene epoch (Winterer and Durham, 1962).

The structure of the basin is defined as a highly folded “synclinorium” formed by north-south compressional forces (Kew, 1924) and containing a maximum 50,000± feet of marine and nonmarine Tertiary through Quaternary age sediments (Bailey and Jahns, 1954). Two main periods of general deformation of the Ventura basin are indicated by the regional geologic structure: one in middle to late Miocene (represented by deposition of the Modelo Formation) and the other during the Pleistocene epoch, after deposition of the Plio-Pleistocene Saugus Formation (Kew, 1924; Winterer and Durham, 1962; Yeats et al., 1994). The flanks of the Ventura basin synclinorium are broken by a series of large reverse/thrust faults including the Santa Susana and Oak Ridge faults on the southern flank, and the Red Mountain and San Cayetano faults on the northern flank (Bailey and Jahns, 1954; Yeats et al., 1994). The San Gabriel fault, the dominant

geologic feature in the Santa Clarita Valley, forms the eastern Ventura basin boundary, and separates the Ventura basin from the structurally similar Soledad basin.

Sedimentary rock units comprising the eastern Ventura basin include approximately 2,000 feet of undifferentiated middle to late Eocene age rocks; 1,000± feet of the middle Miocene age Topanga Formation; 5,000± feet of the late Miocene age Modelo Formation; 4,000± feet of the late Miocene to early Pliocene age Towsley Formation; 5,000± feet of the Pliocene age Pico Formation; and 7,000± feet of the Plio-Pleistocene Saugus Formation (Winterer and Durham, 1962). The undifferentiated Eocene units and the Topanga, Modelo, Towsley, and Pico Formations are composed of marine sediments; the Saugus Formation is composed of interfingering shallow-water marine, brackish water, and nonmarine units (Kew, 1924; Winterer and Durham, 1962). These Tertiary period rocks rest unconformably on pre-Cretaceous age metamorphic and igneous basement rocks of the San Gabriel Mountains.

Within the Santa Clarita Valley, the primary sedimentary rock formations are the Pico and Saugus Formations. The Pico Formation outcrops along the northern flanks of the Santa Susana Mountains and in the Chiquita Canyon-Val Verde area. The Saugus Formation overlies the Pico Formation and comprises most of the hills of the valley between Newhall and Castaic. These two formations have been deformed into a series of closely spaced anticlines and synclines whose moderately to steeply dipping flanks are broken by the Holser fault and cut off diagonally by the San Gabriel fault (Bailey and Jahns, 1954). Other geologic materials exposed within the valley include Pleistocene conglomerate deposits of the Pacoima Formation (Oakeshott, 1958), exposed in the southern portion of the valley, sporadic remnant terrace deposits of Pleistocene age, and Holocene alluvium mantling the valley floor.

The project site is situated on the northerly limb of the Ventura basin “synclinerium” and located within a region of high seismic activity. Faults in the area that are currently considered to be active by the California Geological Survey (CGS) include the San Gabriel Fault (~ 3.5 miles northeast), San Cayetano Fault (~5 miles west), the northern extent of the Northridge Blind Thrust Fault (~1.8 miles south) responsible for the 1994 Northridge Earthquake, the San Fernando Fault

segment of the Sierra Madre Fault Zone responsible for the 1971 San Fernando Earthquake, and the San Andreas Fault (~20 miles northeast).

Faults in the area that are currently considered potentially active by the CGS include the Holser, Del Valle, Oak Ridge faults, and the Santa Susana section of the Sierra Madre Fault Zone.

The Holser fault is a regional structure and may branch from the active San Gabriel fault (Winterer and Durham, 1962). Data compiled from oil company well logs indicate that the Holser fault is a south-dipping reverse fault with approximately 2,200 feet of dip-slip separation within the area of the Castaic Junction oil field (Stitt, 1986). Studies completed by Allen E. Seward Engineering Geology (Seward, 1986 and 1993) examined the Holser fault for Holocene activity in the Hasley Industrial Park, approximately one mile northeast of the project site. Seward (1986) concluded that while deformation of the fault has clearly affected Quaternary sediments of the Saugus Formation, no offset has occurred in the overlying Holocene sediments.

The Del Valle fault trends eastward from the Los Angeles-Ventura County Line for nearly two miles, turning southward before crossing San Martinez Grande Canyon near its confluence with the Santa Clara River. According to Winterer and Durham (1962), the eastward-trending segment of the Del Valle fault consists of a south-dipping reverse fault; the southward-trending segment is considered a tear (strike-slip) fault. The age of the fault is estimated to be late Quaternary (Jennings and Bryant, 2010). Based on published mapping of Dibblee (1993) the southerly terminus of the Del Valle fault lies just northwest of State Route 126, approximately 1¼ miles southwest of the project site.

3.2 LOCAL GEOLOGY

Cell 8B is located in the southwestern portion of CCL. It is bounded on the north by existing Cell 6, on the east by the existing Primary Canyon cell and Canyon D cell, on the south by the partially developed main canyon, and on the west by Cell 8A. The location of Cell 8B is shown on the attached As-Built Geotechnical Map (Figure 1).

Field exploration was previously conducted within the project site to develop and refine understanding of the geologic surface and subsurface conditions within the Cell 8B footprint.

RTF&A previously conducted subsurface exploration within the project site for our South Main Canyon Geotechnical Investigation in 2009 (RTF&A, 2009), for the 2010 Master Plan Revision (MPR) Geotechnical Investigation (RTF&A, 2012a), in 2014 for the Cell 6 investigation (RTF&A, 2014a), and in 2018 for the County regulatory response (RTF&A, 2018f). Additionally, Geologic Associates (GLA) conducted subsurface investigations within and adjacent to the project site in 2005 (GLA, 2005 and 2005b).

3.2.1 GEOLOGIC UNITS

The soil and bedrock materials encountered within the project site consist of certified engineered fill, artificial fill, alluvium, colluvium, landslide debris, and bedrock of the Saugus Formation. The various geologic units are depicted on the As-Built Geotechnical Map (Figure 1). A description of each unit is presented as follows:

Certified Engineered Fill (cef): Compacted certified engineered fill consists mainly of material derived from the Saugus Formation, colluvium, and local alluvial drainages generally consisting of silt and sand mixtures.

Artificial Fill (af): Artificial fill materials were generated as a result of past landfill operations for the site and were generally located in the areas of the existing landfill access road along the eastern side of Cell 8B. The artificial fill materials mainly consist of silt and sand mixtures.

Artificial Fill: Refuse (afr): Refuse fill materials were previously placed within existing working cells located to the west, north and east of Cell 8B during landfill operations.

Alluvium: These Holocene age materials consist of sand and silty sand with scattered gravel and cobbles derived from local bedrock exposures. The alluvium increases in density with depth and locally has been considered appropriate to support engineered fill.

Colluvium: Colluvial deposits mantle the natural slopes on the project site. These materials typically consist of loose sand/silt mixtures with scattered cobbles and boulders. Colluvium was not delineated on the Geotechnical Map but is present on natural slopes outside of the liner footprint.

Landslide Debris (Qls): A total of two previously mapped landslides, designated as Qls-E and Qls-F, were removed from the Cell 8B liner footprint during the previous grading for the Cell 8A liner. All slide debris within the limits of Cell 8B was entirely removed. Upper portions of the two landslides remain on the graded slopes east of Cell 8B. Materials designated as landslide debris ranged from loose sand and silt derived from colluvium and weathered rock from Saugus Formation sandstone and siltstone.

Saugus Formation (QTs): The Plio-Pleistocene age Saugus Formation underlies the project site. These deposits typically consist of poorly to moderately well bedded, light gray to brownish gray, very fine- to coarse-grained sandstone, silty sandstone, and pebbly sandstone with greenish gray siltstone. Sandstone units range from thinly laminated to thick, hard, cliff forming beds. The siltstone units are typically massive.

3.2.2 GEOLOGIC STRUCTURE

The general geologic structure of the site is controlled by two, broad easterly-plunging folds. Those folds include an anticline whose axis strikes south of Cell 8B, while a syncline's axis strikes to the north. Mapping during Cell 8A grading identified two flexural folds between the broad folds, both plunging eastward and dying out toward Cell 8B with little to no expression of the folds being exhibited in outcrops east of Cell 8B. Bedding observed in the Saugus Formation within and surrounding Cell 8B typically strikes northwest, dipping from 18 to 26 degrees east.

3.3 PRE-GRADED GEOLOGIC CONDITIONS

The site is located on the north side of a north-south trending ridge in what originally was a natural drainage on the eastern portion of Cell 8A. Engineered fill materials, placed during Cell 8A construction extended into the eastern portions of Cell 8B. As previously mentioned, two mapped landslides, designated as Qls-E and Qls-F, were partially located within the limits of the Cell 8B liner footprint prior to the grading that was performed for the Cell 8A liner. All landslide debris was removed within the limits of grading during Cell 8A's construction. During Cell 8B

grading and construction the remnants of any landslide debris within Cell 8B was removed. However, and as previously discussed, portions of the two landslides remain in the natural slope areas east of the cell.

3.4 AS-BUILT GEOLOGIC CONDITIONS

The grading for Cell 8B has resulted in west-facing graded slopes that descend to the boundary of the Cell 8A liner. The slope attains a maximum height of approximately 50-feet within the liner footprint. As-graded slope topography is indicated on the attached As-Built Geotechnical Map (Figure 1).

The Project Engineering Geologist and/or Project Staff Geologist undertook geologic mapping during project grading. Bedding observed in the Saugus Formation strikes northwest and generally dips 20 to 30 degrees toward the northeast.

The as-built geologic units and geologic structural elements are indicated on the attached As-Built Geotechnical Map (Figure 1). The graded slopes within the limits of the liner expose recently certified engineered fill placed under the scope of this report. The Cell 8B development included the grading of the liner subgrade. The map reflects as-built geologic conditions prior to construction of the low permeable material on the floor of the cell.

4.0 GRADING

RTF&A performed observation and testing of the earth materials placed as part of the site grading in general accordance with the with the Cell 8B Grading Plan Review, dated July 8, 2022 (RTF&A, 2022a), the Project Specifications (Tetra, 2021), and the project plans. Prior to the placement of fill materials, unsuitable materials present within the liner footprint were removed to expose previously placed competent engineered fill.

4.1 GRADING REMOVALS

The Project Specifications (Tetra, 2021) stipulate that unsuitable material removal include; alluvial deposits (Qal), landslide debris (Qls), and undocumented fill soils (af), within the footprint of the proposed cell liner. Those unsuitable earth materials were to be removed and replaced as certified engineered fill. The previous grading performed during the development of the Cell 8A consisted of the removal of existing artificial fill and landslide debris, as well as unsuitable alluvial materials, where encountered. The removals performed within the Cell 8B liner footprint included the removal and/or processing of the upper surface of the previously placed fill to expose competent engineered fill.

The areas of removal and excavation were observed by the Project Engineering Geologist and/or Project Staff Geologist to confirm that suitable subgrade conditions were achieved prior to engineered fill placement. Significant organic material (vegetation) and deleterious debris present on the site at the time of excavation were removed. The exposed bottom was processed by scarifying to a depth of about 6 to 12 inches, watering to approximately optimum moisture content or air-drying, wherever required, thoroughly mixing in place, and then compacting.

4.2 ENGINEERED FILL PLACEMENT

On-site soils were used to construct the compacted fill and primarily consisted of silty sand and sandy silt derived from removals that were performed for the site. A brief description and a classification of each soil type are presented in the attached Compaction Test Data (Table 2). The method of compaction was to spread the fill soil in horizontal lifts not greater than 8 inches in uncompacted thickness. Each lift was then adjusted to near the optimum moisture content of the soil and compacted. Fill soils were required to be compacted to attain at least 90 percent of the maximum dry density of the soil as determined by American Society for Testing and Materials (ASTM) Maximum Density Test Method D1557 in accordance with the Project Specifications (Tetra, 2021). Fill soils placed at depths greater than 40 feet below proposed finish grade were required to be compacted to a minimum of 93 percent of the maximum dry density of the soil in

accordance with the project plans. Where observed, the placement of the fill was found to be consistent with these recommendations.

The field densities obtained in each of the tests performed were found to be equal to or in excess of the required compaction for the maximum dry density of the soil. In any areas where tests yielded results less than the required compaction standard, the fill was reworked until acceptable results were obtained.

4.3 GRADING OBSERVATION AND TESTING

The limits of compacted fill placed under the scope of this report have been indicated on the attached As-Built Geotechnical Map (Figure 1). The relative compaction of the engineered fill placed within the liner area was evaluated by field and laboratory testing and field observations completed throughout the course of construction. Fill materials within those areas were placed and compacted under the observation of our field representatives. Field density tests were performed at frequent intervals to determine the degree of compaction attained in accordance with the project plans. At least one field density determination was made for each 1,000 cubic yards of fill placed. With the exception of the final series of tests, each field density test was taken at a depth of about 6 to 12 inches below the then-existing working surface of the fill.

The Sand Cone Method (ASTM Test D1556) and the Nuclear Density Test Method (ASTM Test D6938) were utilized for the field density determinations. Field density tests were taken at the approximate locations shown on the As-Built Geotechnical Map (Figure 1). The test results are shown on the attached Field Density Test Results (Table 1). This tabulation includes an estimate of the elevation and coordinates at which each test was performed.

The fill material was placed by Caterpillar 651 earthmovers or a Caterpillar D-8 dozer and were then moistened, as required, by a water pull. After placement, the soil was thoroughly mixed and then compacted in place by either a Caterpillar 834 rubber-tired compactor, a Caterpillar D-8 or by wheel-rolling with loaded earthmovers.

Subdrains were installed during the previous grading performed during the development of the Cell 8A expansion. No new subdrains were installed during the grading performed during the scope of this report.

5.0 LABORATORY TESTING

Laboratory testing was performed on samples of onsite soils that were used during grading. The laboratory testing included maximum dry density determinations, gradation analysis, expansion index tests and direct shear tests. The samples were obtained in accordance with the Project Specifications (Tetra, 2021) and/or the project plans and were performed using ASTM test methods.

Maximum Density Determinations: Maximum dry density determinations were performed for soils placed during grading at the site. The maximum dry density and optimum moisture contents were determined in our laboratory in accordance with ASTM Test Method D1557. The results of the tests are shown in the attached tabulation entitled “Laboratory Compaction Test Data” (Table 2). The optimum moisture contents are presented in percent of dry weight and the maximum dry densities are in pounds per cubic foot (pcf). The double-letter soil classifications that follow the soil descriptions in accordance with the Uniform Soil Classification System and ASTM Standard Practice D2488.

Gradation Analysis: Grain size distributions were determined for bulk samples of soils placed as compacted fill during grading. The gradation was determined in accordance with ASTM Test Method D6913, the current ASTM test method. The results of the tests are indicated on the attached Gradation Test Results (Table 3).

Direct Shear Tests: Direct Shear tests were performed for bulk samples of soils placed as compacted fill during grading. The shear tests were performed in accordance with ASTM Test Method D3080. The bulk samples were remolded in the laboratory to at least 90 percent of the maximum dry density of the soil prior to testing. The results of the tests are presented in the attached Summary of Shear Test Data (Figures 2.1 through 2.2).

Expansion Index Tests: Expansion Index tests were performed on bulk samples of compacted fill soils placed near prepared liner soil subgrade and were performed in accordance with ASTM Test Method D4829. The test results indicate that the fill soils within the areas of prepared soil subgrade can be classified as having a very low potential for expansion. The results of the tests are presented in that attached tabulation entitled “Laboratory Expansion Index Test Data” (Table 4).

6.0 PROJECT DOCUMENTATION

Written daily Field Reports detailing construction activities for each day were prepared by geotechnical CQA technicians for project management purposes. Copies of the Field Reports prepared during the course of grading were provided to the owner. Progress Coordination Meetings were conducted by the Landfill Designer and Construction Manager, Tetra Tech, on a weekly basis throughout the grading period. Documentation related to these Coordination Meetings was prepared by the Tetra Tech as part of the project documentation.

7.0 CONCLUSIONS AND RECOMMENDATIONS

Geotechnical CQA observation and testing services were provided by RTF&A during grading performed under the scope of this report for the cell. The geotechnical activities performed included geologic mapping of excavation and the observation and testing of earth materials placed during grading. Liner system CQA during construction was performed by Geo-Logic Associates (GLA) and included inspection of prepared liner soil subgrades and observation and testing geosynthetic liner materials.

7.1 GRADING AND ENGINEERED FILL

Laboratory and field testing was performed in general accordance with the minimum frequency identified in the Project Specifications (Tetra, 2021) and the project plans. Field density tests were accepted only where the tests indicated that the required compaction standard had been

obtained. Fill soils placed within the liner footprint were required to be compacted to attain at least 90 percent of the maximum dry density of the soil as determined in accordance with ASTM Maximum Density Test Method D1557. Fill soils placed at depths greater than 40 feet below proposed finish grade were required to be compacted to a minimum of 93 percent of the maximum dry density of the soil. Any areas where tests were not acceptable were reworked by the grading contractor until acceptable test results were obtained.

Based on our observations and tests, it is concluded that the subgrade was properly prepared, as required, prior to engineered fill construction. Based on the observations and tests completed during engineered fill placement, it is our opinion that accepted construction practices and testing procedures were followed and that observed fills were placed and compacted in general conformance with the project specifications and the project plans. The results of the geotechnical Construction Quality Assurance (CQA) undertaken indicate that the minimum project requirements for earthworks construction have been satisfied.

7.2 LIMITATIONS

This report has been prepared in accordance with generally accepted geotechnical practices in this area at this time and makes no other warranties, either express or implied, as to the professional advice or data included in it. This report is based on the project as described and the data obtained in the field and the laboratory, or from referenced documents. This report has not been prepared for use by parties or projects other than those named or described herein.

-oOo-

Chiquita Canyon Landfill
February 14, 2024
2002-036-204

-14-

Should you have any questions regarding this report, please do not hesitate to call our office.




Respectfully submitted,

R. T. FRANKIAN & ASSOCIATES

Scott David Rudd
by: Scott David Rudd
Field Supervisor

Alan W. Rasplicka
and: Alan W. Rasplicka
Principal Geotechnical Engineer

Glenn A. Lauman
and: Glenn A. Lauman
Principal Engineering Geologist



PDF Distribution via Email:

- Waste Connections, Inc., Attn: Mr. Steve Cassulo, Mr. Marcus Herzog, Mr. Randall Bodner
- Geo-Logic Associates, Attn: Mr. Robert Johnson
- Tetra Tech, Attn: Mr. Caleb Moore, Ms. Julie Hauenstein

Chiquita Canyon Landfill
February 14, 2024
2002-036-204

REFERENCES

- Bailey, T. L., and Jahns, R. H., 1954, "Geology of the Transverse Range Province, Southern California," in *Geology of Southern California, Bulletin 170, State of California, Department of Natural Resources, Division of Mines*, dated September 1954.
- Barrows, A. G., 1986, "Landslide Hazards in the East Half of the Val Verde Quadrangle Los Angeles County, California," *California Division of Mines and Geology, Open-File Report 86-9*.
- California Geological Survey, 1997, "Guidelines for Evaluating and Mitigating Seismic Hazards in California," *Special Publication 117*.
- California Geological Survey, 2002, "Seismic Hazard Zone Report for the Val Verde 7.5-Minute Quadrangle, Los Angeles and Ventura Counties, California," *Seismic Hazard Zone Report 076*.
- Dibblee, T. W., Jr., 1993, "Geologic Map of the Val Verde Quadrangle, Los Angeles County, California," *Dibblee Geological Foundation Map #DF-50*.
- Frankian, R. T., & Associates, 2003, "Geotechnical Report of Observation and Testing and As-Built Geologic Report, Sedimentation Basin, Chiquita Canyon Landfill, Valencia, California," for Chiquita Canyon Landfill, Republic Services, Inc., dated April 4, 2003, Job No. 2002-033-11.
- Frankian, R. T., & Associates, 2005, "Semi-Annual Groundwater Monitoring Report, First and Second Quarters 2005, Chiquita Canyon Landfill Compliance File No. CI-6231, Valencia, California," for Chiquita Canyon Landfill, dated June 29, 2005, Job No. 2004-001-90.
- Frankian, R. T., & Associates, 2006, "Slope Stability Study, East Main Canyon, Chiquita Canyon Landfill, Valencia, California," for Chiquita Canyon Landfill, dated March 13, 2006, Job No. 2002-036-01.
- Frankian, R. T., & Associates, 2009, "Geotechnical Investigation, South Main Canyon, Chiquita Canyon Landfill, Castaic, California," for Chiquita Canyon Landfill, dated November 20, 2009, Job No. 2002-036-03.
- Frankian, R. T., & Associates, 2011a, "Geotechnical Plan Review, Revised North Canyon Stockpile Development, Chiquita Canyon Landfill, Castaic, California," for Chiquita Canyon Landfill, dated June 17, 2011, Job No. 2002-036-004.

Chiquita Canyon Landfill
February 14, 2024
2002-036-204

Frankian, R. T., & Associates, 2011b, “Geotechnical Investigation, Master Plan Revision, Chiquita Canyon Landfill, Castaic, California,” for Chiquita Canyon Landfill, dated August 12, 2011, Job No. 2002-036-004.

Frankian, R. T., & Associates, 2012a, “Geotechnical Investigation, Master Plan Revision, Chiquita Canyon Landfill, Castaic, California,” for Chiquita Canyon Landfill, dated January 27, 2012, Job No. 2002-036-004.

Frankian, R. T., & Associates, 2012b, “Report of Geotechnical and Geosynthetic CQA Services, Chiquita Canyon Landfill, Cell 5 Expansion, File No. 67-020, WDID No. 4A190359001, 29201 Henry Mayo Drive, Castaic, California,” for Chiquita Canyon Landfill, dated September 21, 2012, Job No. 2002-036-008.

Frankian, R. T., & Associates, 2012c, “Report of Geotechnical Observation and Testing Services, Grading and Construction Activities, Areas Beyond Constructed Cell 5 Liner Limits, Chiquita Canyon Landfill, 29201 Henry Mayo Drive, Castaic, California,” for Chiquita Canyon Landfill, dated November 30, 2012, Job No. 2002-036-008.

Frankian, R. T., & Associates, 2013, “Semi-Annual Groundwater Monitoring Report, Third and Fourth Quarters 2013, Chiquita Canyon Landfill, Compliance File No. CI-6231, Castaic, California,” for Chiquita Canyon Landfill, dated December 19, 2013, Job No. 2004-001-090.

Frankian, R. T., & Associates, 2014a, “Geotechnical Investigation, Cell 6 Design Report, Chiquita Canyon Landfill, Castaic, California,” for Chiquita Canyon Landfill, dated February 25, 2014, Job No. 2002-036-004.

Frankian, R. T., & Associates, 2014b, “Response to County of Los Angeles Review Comments, Draft Environmental Impact Report, Chiquita Canyon Landfill Master Plan Revision, Chiquita Canyon Landfill, Castaic, California,” for Chiquita Canyon Landfill, dated March 12, 2014, Job No. 2002-036-004(R).

Frankian, R. T., & Associates, 2018B, “2017 Annual Groundwater Monitoring Report for the Chiquita Canyon Landfill in Castaic, California.” for Chiquita Canyon Landfill, dated February 28, 2018, Job No. 2004-001-090.

Frankian, R. T., & Associates, 2018b, “Cell 6 Geotechnical Design Report, Chiquita Canyon Landfill, Castaic, California,” for Chiquita Canyon Landfill, dated April 20, 2018, Job No. 2002-036-011.

Chiquita Canyon Landfill
February 14, 2024
2002-036-204

Frankian, R. T., & Associates, 2018c, “Cell 6 Grading Plan Review, For Los Angeles County Review, Chiquita Canyon Landfill, Castaic, California,” for Chiquita Canyon Landfill, dated April 27, 2018, 2020 , Job No. 2002-036-011.

Frankian, R. T., & Associates, 2018d, “Response to County of Los Angeles Review Comments, Department of Public Works, Review Comments Dated August 1, 2018, Proposed Cell 6 Landfill Liner Project, Chiquita Canyon Landfill, 29201 Henry Mayo Drive, Castaic, California,” for Chiquita Canyon Landfill, dated June 22, 2018, Job No. 2002-036-011.

Frankian, R. T., & Associates, 2018e, “Groundwater Well Installation Report: DW-29, Chiquita Canyon Landfill, File No. CI-6231, Castaic, California,” for Chiquita Canyon Landfill, dated November 19, 2018, Job No. 2002-036-005.

Frankian, R. T., & Associates, 2018f, “Response to County of Los Angeles Review Comments, Department of Public Works, Geotechnical Review Comments Dated August 1, 2018, Proposed Cell 6 Landfill Liner Project, Chiquita Canyon Landfill, 29201 Henry Mayo Drive, Castaic, California,” for Chiquita Canyon Landfill, dated December 13, 2018, Job No. 2002-036-011.

Frankian, R. T., & Associates, 2019a, “Updated Cell 6 Geotechnical Design Report, Chiquita Canyon Landfill, Castaic, California” for Chiquita Canyon Landfill, dated March 25, 2019, Job No. 2002-036-011

Frankian, R. T., & Associates, 2019b, “Revised Updated Cell 6 Geotechnical Design Report Chiquita Canyon Landfill Castaic, California” for Chiquita Canyon Landfill, dated April 25, 2019, Job No. 2002-036-011

Frankian, R. T., & Associates, 2020a, “Report of Geotechnical and Geosynthetic CQA Services, Chiquita Canyon Landfill, Cell 6 Expansion, File No. 67-020, Order No. R4-2018-0172, Global Id No. WDR0003464243, 29201 Henry Mayo Drive, Castaic, California 91384,” prepared for Chiquita Canyon Landfill, Job No. 2002-036-019, February 19, 2020

Frankian, R. T., & Associates, 2020a, “Cell 8 Grading Plan Review for Los Angeles County Review Chiquita Canyon Landfill, Castaic, California” for Chiquita Canyon Landfill, dated August 28, 2020, Job No. 2002-036-200.

Frankian, R. T., & Associates, 2020b, “Cell 8 Geotechnical Design Report, Chiquita Canyon Landfill, Castaic, California,” for Chiquita Canyon Landfill, dated October 5, 2020, Job No. 2002-036-200.

Frankian, R. T., & Associates, 2021a, “Response to County of Los Angeles Review Comments, Department of Public Works, Review Comments Dated December 10, 2020, Proposed



Chiquita Canyon Landfill
February 14, 2024
2002-036-204

Cell 8 Landfill Liner Project, Chiquita Canyon Landfill, 29201 Henry Mayo Drive, Castaic, California,” for Chiquita Canyon Landfill, dated January 26, 2021, Job No. 2002-036-200.

Frankian, R. T., & Associates, 2021b, “Response to County of Los Angeles Review Comments, and Review of Revised Grading Plan, Proposed Cell 8 Landfill Liner Project, Chiquita Canyon Landfill, 29201 Henry Mayo Drive, Castaic, California,” for Chiquita Canyon Landfill, dated April 30, 2021, Job No. 2002-036-200.

Frankian, R. T., & Associates, 2021c, “Response to County of Los Angeles Review Comments and Review of Revised Grading Plan, Proposed Cell 8 Landfill Liner Project, Chiquita Canyon Landfill, 29201 Henry Mayo Drive, Castaic, California,” for Chiquita Canyon Landfill, dated, June 1, 2021, Job No. 2002-036-201.

Frankian, R. T., & Associates, 2022a, “Cell 8B Grading Plan Review for Los Angeles County Review, Chiquita Canyon Landfill, Castaic, California” for Chiquita Canyon Landfill, dated July 8, 2022, Job No. 2002-036-202.

Frankian, R. T., & Associates, 2022b, “Report of Geotechnical and Geosynthetic CQA Services, Chiquita Canyon Landfill, Cell 8A Expansion, 29201 Henry Mayo Drive, Castaic, California 91384,” prepared for Chiquita Canyon Landfill, Job No. 2002-036-202, November 16, 2022.

Geo-Logic Associates, 2005a, “Exploratory Geotechnical Report, Module 3/4/5 Liner Design and Construction, Chiquita Canyon Landfill, Valencia, California,” for Bryan A. Stirrat & Associates, dated January 28, 2005, Job No. 2004-207.

Geo-Logic Associates, 2005b, “Exploratory Geotechnical Report Addendum, Module 3/4/5 Liner Design and Construction, Chiquita Canyon Landfill, Valencia, California,” for Bryan A. Stirrat & Associates, dated February 14, 2005, Job No. 2004-207.

Hart, E. W., and Bryant, W.A., 1999, “Fault-Rupture Hazard Zones in California,” California Division of Mines and Geology, Special Publication 42, 32p.

Jennings, C. W., 1987, “Fault Map of California with Locations of Volcanoes, Thermal Springs and Thermal Wells,” California Department of Conservation, Department of Mines and Geology, Scale 1:750,000.

Jennings, C. W., 1994, “Fault Activity Map of California and Adjacent Areas with Locations and Ages of Recent Volcanic Eruptions,” California Department of Conservation, Department of Mines and Geology, Scale 1:750,000.

Chiquita Canyon Landfill
February 14, 2024
2002-036-204

Jennings, C. W., and Bryant, W.A., 2010, "Fault Activity Map of California," California Geological Survey, Scale 1:750,000.

Kew, W. S. W., 1924, "Geology and Oil Resources of a Part of Los Angeles and Ventura Counties, California," U. S. Geological Survey Bulletin 753.

Oakeshott, G. B., 1958, "Geology and Mineral Deposits of San Fernando Quadrangle Los Angeles County, California," Bulletin 172, State of California, Department of Natural Resources, Division of Mines, dated February 1958.

Seed, H. Bolton and Idriss, I. M., 1982, "Ground Motions and Soil Liquefaction During Earthquakes," Earthquake Engineering Research Institute.

Seward, Allan E., Engineering Geology, Inc., 1986, "Geologic Report, Holser Fault, Hasley Industrial Center, Castaic, California," for Valencia Company, dated August 13, 1986, Job No. 5-581-9.

Seward, Allan E., Engineering Geology, Inc., 1993, "Holser Fault Investigation-TPM 19784, Geologic Maps, Logs and Cross Sections," for Valencia Company, dated April 13, 1993, Job No. 93-1054-3.

Seward, Allan E., Engineering Geology, Inc., 1996, "Geologic Report - Rough Grading, Post Office Site and Vicinity, Fill Disposal on Tentative Parcel Maps 19784 and 20839, Valencia Commerce Center, Castaic, California," for Valencia Company, dated December 23, 1996, Job No. 96-1054V-5.

Stitt, L. T., 1986, "Structural History of the San Gabriel Fault and other Neogene Structures of the Central Transverse Ranges, California," in *Neotectonics and Faulting in Southern California*, Geological Society of America, Cordilleran Section Guidebook, 82nd Annual meeting, March 25-28, 1986, pp. 43-102.

Tetra Tech, 2021, "Project Specifications, Cell 8 Liner, Chiquita Canyon Landfill," received 2021, undated.

Winterer, E. L. and Durham, D. L., 1962, "Geology of Southeastern Ventura Basin Los Angeles County California," U.S. Geological Survey Professional Paper 334-H, dated 1962.


Yeats, R.S., McDougal, J.W. and Stitt, L. T., 1986, "Cenozoic Structure of the Val Verde 7½ Minute Quadrangle and South Half of the Whitaker Peak 7½ Minute Quadrangle, California," U.S. Geological Survey Open-File Report 85-587, 23pp.

Chiquita Canyon Landfill
February 14, 2024
2002-036-204

Yeats, R. S., Huftile, G. J. and Stitt, L. T., 1994, "Late Cenozoic Tectonics of the East Ventura Basin, Transverse Ranges, California," American Association of Petroleum Geologists Bulletin, Vol. 78, No. 7, pp. 1040-1074.

Ziony, J. I., and Jones, L. M., 1989, "Map Showing Late Quaternary Faults and 1978-84 Seismicity of the Los Angeles Region, California," United States Geological Survey, Miscellaneous Field Studies Map MF-1964.

SHEAR STRENGTH, ksf



Specimen Identification	Classification				
● S-21 PEAK	SILTY SAND (SM): fine to medium with occasional coarse, medium brown				
⊠ S-21 SSR	Remolded to 120.0 pcf @ 12.5% (Compacted Fill Soils)				


R. T. Frankian & Associates
 26027 Huntington Lane, Suite A
 Santa Clarita CA 91355
 Telephone: 818 531 1501
 Fax: 818 531 1510

DIRECT SHEAR TEST

JOB NUMBER: 2002-036-204
 Figure 2.1

US DIRECT SHEAR 2002-036-202.GPJ FRANKIAN.GDT 2/8/24

SHEAR STRENGTH, ksf



US DIRECT SHEAR 2002-036-202.GPJ FRANKIAN.GDT 2/8/24

Specimen Identification	Classification				
● S-24 PEAK	SILTY SAND (SM): fine to medium, medium brown				
☒ S-24 SSR	Remolded to 118.4 pcf @ 11.0% (Compacted Fill Soils)				

R. T. Frankian & Associates
 26027 Huntington Lane, Suite A
 Santa Clarita CA 91355
 Telephone: 818 531 1501
 Fax: 818 531 1510

DIRECT SHEAR TEST

JOB NUMBER: 2002-036-204

Figure 2.2

TABLE 1
FIELD DENSITY TEST RESULTS

Test No.	Test Date	Northing Coord.	Easting Coord.	Description	Test Elev. (ft)	Field Dry Density (pcf)	Moisture Content (%)	Maximum Dry Density (pcf)	Compaction Results	Retest No.	Type of Test
216	11/28/23	1978900	6366567	Fill Area Bottom	1044	118.2	12.2	131.0	90		Nuclear
217	11/28/23	1978970	6366635	Fill Area Bottom	1054	123.5	9.1	131.0	94		Nuclear
218	11/28/23	1978915	6366635	Fill Area Bottom	1050	124.4	8.7	131.0	95		Nuclear
221	11/28/23	1978445	6366485	Fill Area	1014	121.5	12.4	131.0	93		Nuclear
228	11/29/23	1978445	6366414	Fill Area	1018	119.1	9.9	128.0	93		Nuclear
229	11/30/23	1978461	6366517	Fill Area	1018	123.1	8.3	131.0	94		Nuclear
230	11/30/23	1978475	6366445	Fill Area	1020	129.3	14.0	131.0	97		Sand Cone
232	11/30/23	1978548	6366390	Fill Area	1022	123.3	8.2	131.0	93		Nuclear
234	11/30/23	1978440	6366605	Fill Area	1016	123.5	10.6	131.0	94		Nuclear
236	12/01/23	1978510	6366450	Fill Area	1024	120.3	11.4	129.5	93		Nuclear
244	12/02/23	1978460	6366551	Fill Area	1024	119.3	10.2	126.0	95		Nuclear
245	12/02/23	1978490	6366405	Fill Area	1026	119.7	11.4	126.0	95		Sand Cone
246	12/02/23	1978600	6366400	Fill Area	1026	113.9	9.0	126.0	90		Nuclear
250	12/02/23	1978587	6366435	Fill Area	1026	116.0	9.8	126.0	92		Nuclear

TABLE 1
FIELD DENSITY TEST RESULTS

Test No.	Test Date	Northing Coord.	Easting Coord.	Description	Test Elev. (ft)	Field Dry Density (pcf)	Moisture Content (%)	Maximum Dry Density (pcf)	Compaction Results	Retest No.	Type of Test
251	12/02/23	1978490	6366435	Fill Area	1024	121.9	9.6	126.0	97		Nuclear
254	12/04/23	1978485	6366485	Fill Area	1028	120.5	8.0	131.0	92		Nuclear
258	12/05/23	1978620	6366450	Fill Area	1028	123.5	8.9	131.0	94		Nuclear
259	12/05/23	1978525	6366502	Fill Area	1028	122.8	10.2	131.0	94		Nuclear
260	12/05/23	1978445	6366450	Fill Area	1030	125.9	8.2	131.0	96		Sand Cone
261	12/05/23	1978481	6366498	Fill Area	1030	122.7	9.0	131.0	94		Nuclear
262	12/05/23	1978685	6366405	Fill Area	1032	119.2	9.9	131.0	91		Nuclear
264	12/05/23	1978680	6366480	Fill Area	1032	127.9	9.3	131.0	98		Nuclear
265	12/05/23	1978585	6366485	Fill Area	1031	123.5	9.8	131.0	94		Nuclear
269	12/06/23	1978475	6366520	Fill Area	1030	123.1	11.9	131.0	94		Nuclear
270	12/06/23	1978706	6366430	Fill Area	1034	127.5	9.8	131.0	97		Sand Cone
271	12/06/23	1978600	6366455	Fill Area	1033	124.3	9.3	131.0	95		Nuclear
275	12/07/23	1978752	6366445	Fill Area	1037	117.8	11.0	131.0	90		Nuclear
276	12/07/23	1978655	6366420	Fill Area	1036	120.7	12.6	131.0	92		Nuclear

TABLE 1
FIELD DENSITY TEST RESULTS

Test No.	Test Date	Northing Coord.	Easting Coord.	Description	Test Elev. (ft)	Field Dry Density (pcf)	Moisture Content (%)	Maximum Dry Density (pcf)	Compaction Results	Retest No.	Type of Test
277	12/07/23	1978562	6366415	Fill Area	1035	119.5	8.9	131.0	91		Nuclear
278	12/07/23	1978470	6366435	Fill Area	1031	118.8	9.2	131.0	91		Nuclear
279F	12/07/23	1978435	6366495	Fill Area	1036	116.7	6.0	131.0	89	279R	Nuclear
279R	12/07/23	1978435	6366495	Fill Area	1036	118.6	9.0	131.0	91		Nuclear
286	12/08/23	1978433	6366493	Fill Area	1036	122.2	10.2	131.0	93		Nuclear
287	12/08/23	1978435	6366478	Fill Area	1036	121.3	11.7	131.0	93		Nuclear
290	12/08/23	1978513	6366442	Fill Area	1038	118.3	12.0	131.0	90		Nuclear
291	12/08/23	1978494	6366444	Fill Area	1038	122.6	9.6	131.0	94		Nuclear
296	12/11/23	1978780	6366463	Fill Area	1043	119.6	10.7	131.0	91		Nuclear
297	12/11/23	1978724	6366463	Fill Area	1045	117.8	12.2	129.5	91		Nuclear
298	12/11/23	1978637	6366430	Fill Area	1043	117.1	10.9	129.5	90		Nuclear
299	12/11/23	1978645	6366457	Fill Area	1045	117.8	9.0	131.0	90		Nuclear
300	12/11/23	1978483	6366480	Fill Area	1043	118.7	8.4	131.0	91		Nuclear
301	12/11/23	1978447	6366560	Fill Area	1045	120.0	9.8	131.0	92		Nuclear

TABLE 1
FIELD DENSITY TEST RESULTS

Test No.	Test Date	Northing Coord.	Easting Coord.	Description	Test Elev. (ft)	Field Dry Density (pcf)	Moisture Content (%)	Maximum Dry Density (pcf)	Compaction Results	Retest No.	Type of Test
304	12/11/23	1978545	6366463	Fill Area	1047	119.0	9.6	131.0	91		Nuclear
305	12/11/23	1978460	6366478	Fill Area	1045	118.0	10.0	131.0	90		Nuclear
306	12/12/23	1978835	6366525	Fill Area	1047	120.5	11.8	131.0	92		Nuclear
307	12/12/23	1978547	6366468	Fill Area	1047	121.9	9.5	131.0	93		Nuclear
308	12/12/23	1978655	6366443	Fill Area	1047	117.3	10.7	129.5	91		Nuclear
309	12/12/23	1978560	6366453	Fill Area	1049	118.7	10.9	131.0	92		Nuclear
310	12/12/23	1978475	6366524	Fill Area	1047	118.5	11.8	131.0	91		Nuclear
311	12/12/23	1978434	6366601	Fill Area	1049	122.0	10.4	131.0	93		Nuclear
312	12/12/23	1978587	6366450	Fill Area	1051	118.9	8.2	128.0	93		Nuclear
313	12/12/23	1978521	6366505	Fill Area	1049	119.2	9.0	131.0	91		Nuclear
314	12/12/23	1978480	6366564	Fill Area	1051	117.8	10.9	131.0	90		Nuclear
316	12/13/24	1978846	6366615	Fill Area	1049	117.9	8.4	131.0	90		Nuclear
317	12/13/24	1978824	6366605	Fill Area	1051	119.8	8.7	131.0	92		Nuclear
318	12/13/24	1978757	6366542	Fill Area	1049	122.9	9.4	131.0	94		Nuclear

TABLE 1
FIELD DENSITY TEST RESULTS

Test No.	Test Date	Northing Coord.	Easting Coord.	Description	Test Elev. (ft)	Field Dry Density (pcf)	Moisture Content (%)	Maximum Dry Density (pcf)	Compaction Results	Retest No.	Type of Test
319	12/13/24	1978735	6366560	Fill Area	1051	120.6	8.2	131.0	92		Nuclear
320	12/13/24	1978656	6366495	Fill Area	1049	120.1	11.8	131.0	92		Nuclear
321	12/13/24	1978637	6366497	Fill Area	1051	121	10.7	131.0	93		Nuclear
323	12/13/24	1978439	6366508	Fill Area	1053	125.6	8.5	131.0	94		Nuclear
324	12/13/24	1978450	6366545	Fill Area	1053	121.2	9.5	131.0	93		Nuclear
325	12/13/24	1978571	6366502	Fill Area	1053	118.3	8.1	131.0	90		Nuclear
326	12/14/23	1978845	6366625	Fill Area	1053	118.8	8.0	131.0	91		Nuclear
327	12/14/23	1978954	6366606	Fill Area	1055	122.4	10.4	131.0	93		Nuclear
328	12/14/23	1978798	6366555	Fill Area	1053	120.9	9.2	131.0	92		Nuclear
329	12/14/23	1978779	6366516	Fill Area	1055	121.7	9.8	131.0	93		Nuclear
330	12/14/23	1978680	6366495	Fill Area	1053	118.3	9.7	131.0	90		Nuclear
331	12/14/23	1978665	6366470	Fill Area	1055	121.6	9.9	131.0	93		Nuclear
332	12/14/23	1978573	6366509	Fill Area	1055	124.3	8.3	131.0	95		Nuclear
333	12/14/23	1978492	6366545	Fill Area	1055	118.9	13.2	131.0	91		Nuclear

TABLE 1
FIELD DENSITY TEST RESULTS

Test No.	Test Date	Northing Coord.	Easting Coord.	Description	Test Elev. (ft)	Field Dry Density (pcf)	Moisture Content (%)	Maximum Dry Density (pcf)	Compaction Results	Retest No.	Type of Test
334	12/15/23	1978716	6366544	Fill Area	1057	121.7	10.9	131.0	93		Nuclear
335	12/15/23	1978626	6366508	Fill Area	1057	120.8	10.0	131.0	92		Nuclear
336	12/15/23	1978554	6366537	Fill Area	1057	120.9	8.8	131.0	92		Nuclear
337	12/15/23	1978730	6366478	Fill Area	1059	122.3	10.5	131.0	93		Sand Cone
338	12/15/23	1978771	6366496	Fill Area	1061	118.9	8.5	131.0	91		Nuclear
339	12/15/23	1978454	6366604	Fill Area	1059	118.4	8.8	131.0	90		Nuclear
341	12/15/23	1978477	6366493	Fill Area	1059	123.3	8.9	131.0	94		Nuclear
342	12/15/23	1978850	6366626	Fill Area	1057	123.0	8.8	131.0	94		Nuclear
343	12/15/23	1978815	6366599	Fill Area	1059	125.4	8.0	131.0	96		Nuclear
344	12/16/23	1978589	6366470	Fill Area	1059	118.7	12.2	131.0	91		Sand Cone
345	12/16/23	1978510	6366510	Fill Area	1061	120.6	9.5	131.0	92		Nuclear
346	12/16/23	1978470	6366559	Fill Area	1063	120.6	8.3	131.0	92		Nuclear
347	12/16/23	1978903	6366583	Fill Area	1059	123.3	9.4	131.0	94		Nuclear
348	12/16/23	1978855	6366541	Fill Area	1057	123.2	10.5	131.0	94		Nuclear

TABLE 1
FIELD DENSITY TEST RESULTS

Test No.	Test Date	Northing Coord.	Easting Coord.	Description	Test Elev. (ft)	Field Dry Density (pcf)	Moisture Content (%)	Maximum Dry Density (pcf)	Compaction Results	Retest No.	Type of Test
349	12/18/23	1979015	6366664	Fill Area	1064	119.9	8.0	131.0	92		Nuclear
350	12/18/23	1978995	6366640	Fill Area	1062	120.4	8.8	131.0	92		Nuclear
351	12/18/23	1978911	6366617	Fill Area	1061	119.2	9.6	131.0	91		Nuclear
352	12/18/23	1978867	6366583	Fill Area	1063	124.4	11.3	131.0	95		Nuclear
353	12/18/23	1978804	6366546	Fill Area	1061	119.3	8.5	131.0	91		Nuclear
354	12/18/23	1978755	6366541	Fill Area	1063	118.9	9.0	131.0	91		Nuclear
355	12/18/23	1978669	6366513	Fill Area	1061	121.5	10.3	131.0	93		Nuclear
356	12/28/23	1978444	6366593	Fill Area	1065	125.3	9.6	131.0	95		Nuclear
357	12/28/23	1978448	6366549	Fill Area	1067	125.1	9.6	131.0	95		Nuclear
358	12/28/23	1978480	6366599	Fill Area	1065	117.9	11.6	131.0	90		Nuclear
359	12/28/23	1978465	6366573	Fill Area	1067	121.4	11.4	131.0	93		Nuclear
360	12/29/23	1979085	6366682	Fill Area	1056	119.5	11.4	131.0	91		Nuclear
361	12/29/23	1979084	6366687	Fill Area	1058	120.9	8.7	131.0	92		Nuclear
362	12/29/23	1979082	6366692	Fill Area	1060	119.9	11.2	131.0	92		Nuclear

TABLE 1
FIELD DENSITY TEST RESULTS

Test No.	Test Date	Northing Coord.	Easting Coord.	Description	Test Elev. (ft)	Field Dry Density (pcf)	Moisture Content (%)	Maximum Dry Density (pcf)	Compaction Results	Retest No.	Type of Test
363	01/08/24	1978965	6366590	Erosion Repair	1052	127.1	10.9	131.0	97		Sand Cone
364	01/08/24	1978960	6366599	Erosion Repair	1054	119.1	11.3	131.0	91		Nuclear
365	01/08/24	1978959	6366604	Erosion Repair	1056	118.8	12.7	131.0	91		Nuclear
366	01/08/24	1978956	6366609	Erosion Repair	1058	118.4	10.6	131.0	90		Nuclear
367	01/08/24	1978945	6366601	Erosion Repair	1060	120.1	12.7	131.0	92		Nuclear
368	01/08/24	1979040	6366729	Fill Area	1066	121.5	9.4	131.0	93		Nuclear
369	01/08/24	1978957	6366675	Fill Area	1062	118.2	9.3	131.0	90		Nuclear
370	01/08/24	1978881	6366632	Fill Area	1062	119.8	10.3	131.0	92		Nuclear
371	01/08/24	1978579	6366532	Fill Area	1063	122.4	9.7	131.0	94		Nuclear
372	01/08/24	1978580	6366492	Fill Area	1063	119.2	9.4	131.0	91		Nuclear
373	01/08/24	1979038	6366675	Fill Area	1068	123.1	10.6	131.0	94		Nuclear
374	01/08/24	1978952	6366638	Fill Area	1063	123.7	8.5	131.0	95		Nuclear
375	01/08/24	1978864	6366569	Fill Area	1063	126.2	9.2	131.0	96		Sand Cone
376	01/09/24	1979023	6366705	Fill Area	1070	118.5	10.4	131.0	91		Nuclear

TABLE 1
FIELD DENSITY TEST RESULTS

Test No.	Test Date	Northing Coord.	Easting Coord.	Description	Test Elev. (ft)	Field Dry Density (pcf)	Moisture Content (%)	Maximum Dry Density (pcf)	Compaction Results	Retest No.	Type of Test
377	01/09/24	1978930	6366652	Fill Area	1065	120.0	8.5	131.0	92		Nuclear
378	01/09/24	1978916	6366676	Fill Area	1067	121	10.8	131.0	93		Nuclear
379	01/09/24	1979005	6366750	Fill Area	1072	127.0	11.2	131.0	97		Sand Cone
380	01/09/24	1978830	6366646	Fill Area	1065	122.6	10.2	131.0	94		Nuclear
381	01/09/24	1978850	6366610	Fill Area	1067	123.8	9.3	131.0	95		Nuclear
382	01/09/24	1978771	6366605	Fill Area	1065	123.1	9.9	131.0	94		Nuclear
383	01/09/24	1978633	6366493	Fill Area	1065	123.3	9.0	129.0	94		Nuclear
384	01/09/24	1978637	6366529	Fill Area	1067	120.6	10.6	129.0	94		Nuclear
385	01/10/24	1979111	6366763	Fill Area	1072	121.3	11.5	131.0	93		Nuclear
386	01/10/24	1979043	6366731	Fill Area	1074	120.0	8.7	131.0	92		Nuclear
387	01/10/24	1978968	6366721	Fill Area	1069	120.3	8.5	131.0	92		Nuclear
388	01/10/24	1978966	6366676	Fill Area	1071	122.5	8.7	131.0	94		Nuclear
389	01/10/24	1979050	6366752	Fill Area	1076	119.9	9.0	131.0	92		Nuclear
390	01/10/24	1978965	6366694	Fill Area	1073	118.1	14.0	131.0	90		Sand Cone

TABLE 1
FIELD DENSITY TEST RESULTS

Test No.	Test Date	Northing Coord.	Easting Coord.	Description	Test Elev. (ft)	Field Dry Density (pcf)	Moisture Content (%)	Maximum Dry Density (pcf)	Compaction Results	Retest No.	Type of Test
391	01/10/24	1978756	6366566	Fill Area	1077	122.2	9.4	131.0	93		Nuclear
392	01/11/24	1979066	6366780	Head Wall Removal	1080	122.5	9.1	131.0	94		Nuclear
393	01/11/24	1979066	6366780	Head Wall Removal	1082	122.7	9.3	131.0	94		Nuclear
394	01/11/24	1979012	6366749	Fill Area	1078	121.8	8.3	131.0	93		Nuclear
395	01/11/24	1979015	6366713	Fill Area	1080	118.8	10.6	131.0	91		Nuclear
396	01/11/24	1978847	6366621	Fill Area	1069	119.3	8.6	131.0	91		Nuclear
397	01/11/24	1978840	6366649	Fill Area	1071	122.2	8.8	131.0	93		Nuclear
398	01/12/24	1978872	6366652	Fill Area	1089	120.7	9.9	131.0	92		Nuclear
399	01/12/24	1979093	6366820	Fill Area	1088	121.9	12.3	131.0	93		Nuclear
400	01/12/24	1979050	6366733	Fill Area	1078	120.1	11.0	131.0	92		Nuclear
401	01/12/24	1978960	6366668	Fill Area	1077	121.7	12.1	131.0	93		Nuclear
402	01/13/24	1978992	6366728	Fill Area	1078	119.2	13.0	131.0	91		Nuclear
403	01/13/24	1979045	6366780	Fill Area	1085	121.0	12.3	131.0	93		Nuclear
404	01/13/24	1978904	6366668	Fill Area	1078	121.4	11.6	131.0	93		Nuclear

TABLE 1
FIELD DENSITY TEST RESULTS

Test No.	Test Date	Northing Coord.	Easting Coord.	Description	Test Elev. (ft)	Field Dry Density (pcf)	Moisture Content (%)	Maximum Dry Density (pcf)	Compaction Results	Retest No.	Type of Test
405	01/13/24	1978958	6366740	Fill Area	1080	120.2	10.4	131.0	92		Nuclear
409	01/16/24	1978757	6366557	Fill Area	1077	122.0	11.5	131.0	93		Nuclear
410	01/16/24	1978796	6366647	Fill Area	1079	120.3	8.5	131.0	92		Nuclear
411	01/16/24	1978826	6366618	Fill Area	1081	121.9	10.5	131.0	93		Nuclear
412	01/16/24	1978855	6366664	Fill Area	1083	123.3	10.2	131.0	94		Nuclear
413	01/16/24	1978886	6366697	Fill Area	1085	124.1	12.1	131.0	95		Nuclear
414	01/16/24	1978916	6366720	Fill Area	1087	124.8	9.5	131.0	95		Nuclear
415	01/16/24	1978948	6366705	Fill Area	1089	117.7	8.6	131.0	91		Nuclear
416	01/17/24	1978976	6366718	Fill Area	1091	121.7	8.9	131.0	93		Nuclear
417	01/17/24	1979003	6366740	Fill Area	1093	118.6	11.2	131.0	91		Nuclear
418	01/17/24	1979037	6366773	Fill Area	1095	120.7	10.7	131.0	92		Nuclear
419	01/17/24	1979074	6366790	Fill Area	1097	126.3	8.8	131.0	96		Nuclear
420	01/17/24	1979107	6366799	Fill Area	1099	122.8	10.6	131.0	94		Nuclear
424	01/19/24	1979047	6366674	Erosion Repair	1060	116.7	13.0	129.0	91		Nuclear

TABLE 1
FIELD DENSITY TEST RESULTS

Test No.	Test Date	Northing Coord.	Easting Coord.	Description	Test Elev. (ft)	Field Dry Density (pcf)	Moisture Content (%)	Maximum Dry Density (pcf)	Compaction Results	Retest No.	Type of Test
425	01/19/24	1979035	6366695	Erosion Repair	1074	117.6	12.9	129.0	91		Nuclear
426	01/19/24	1979025	6366711	Erosion Repair	1088	116.4	12.2	129.0	90		Nuclear
427	01/19/24	1978963	6366608	Erosion Repair	1056	122.0	11.5	129.0	95		Nuclear
428	01/19/24	1978953	6366629	Erosion Repair	1068	118.1	13.1	129.0	92		Nuclear
429	01/19/24	1978942	6366650	Erosion Repair	1080	122.2	13.3	129.0	95		Nuclear
430	01/19/24	1978529	6366391	Erosion Repair	1028	117.3	12.1	129.0	91		Nuclear
431	01/19/24	1978531	6366434	Erosion Repair	1040	117.8	13.0	129.0	91		Nuclear
432	01/19/24	1978528	6366478	Erosion Repair	1058	118.4	11.9	129.0	92		Nuclear
454	01/31/24	1979073	6366766	Liner Anchor Trench	1098	117.0	8.7	131.0	91		Nuclear
455	01/31/24	1978996	6366708	Liner Anchor Trench	1093	117.2	9.1	131.0	91		Nuclear
456	01/31/24	1978912	6366648	Liner Anchor Trench	1087	119.0	9.6	131.0	92		Nuclear
457	01/31/24	1978838	6366586	Liner Anchor Trench	1083	117.6	8.2	131.0	91		Nuclear
458	01/31/24	1978758	6366528	Liner Anchor Trench	1077	116.1	8.5	131.0	90		Nuclear
459	01/31/24	1978668	6366490	Liner Anchor Trench	1073	116.5	9.4	129.0	90		Nuclear

TABLE 1
FIELD DENSITY TEST RESULTS

Test No.	Test Date	Northing Coord.	Easting Coord.	Description	Test Elev. (ft)	Field Dry Density (pcf)	Moisture Content (%)	Maximum Dry Density (pcf)	Compaction Results	Retest No.	Type of Test
460	01/31/24	1978542	6366486	Liner Anchor Trench	1066	116.3	10.1	129.0	90		Nuclear

Chiquita Canyon Landfill
 February 14, 2024
 2002-036-204

TABLE 2
LABORATORY COMPACTION TEST DATA

Material Description	Laboratory Maximum Dry Density (pcf)	Laboratory Optimum Moisture Content (%)
SILTY SAND (SM): Fine to Medium with Occasional Coarse, Silty, Medium Brown	129.5	9.0
SILTY SAND (SM): Medium to Coarse, Occasional Gravel to 3/4", Silty, Grayish Brown	126.0	10.0
SILTY SAND (SM): Fine to Coarse, Occasional Gravel to 1-1/2", Silty, Light Brown	126.0	10.5
SILTY SAND (SM): Fine to Medium, Occasional gravel to 1/4", Silty, Medium Brown	131.0	8.0
SILTY SAND (SM): Fine to Medium, Very Silty, Occasional gravel to 1", Dark Greenish Brown	131.5	7.5
SILTY SAND (SM): Fine to Medium, Silty, Occasional gravel to 1/4", Dark Gray	129.0	9.0
SILTY SAND (SM): Fine to Medium, Occasional Gravel, Silty, Light Gray	128.0	8.5

Chiquita Canyon Landfill
 February 14, 2024
 2002-036-204

TABLE 3
COMPACTED FILL SOILS

Sieve Size		Sample S-18 Compacted Fill Soils	Sample S-19 Compacted Fill Soils	Sample S-20 Compacted Fill Soils	Sample S-21 Compacted Fill Soils	Sample S-22 Compacted Fill Soils
Standard	Metric	Percent Passing as Tested				
2 in	50 mm	100.0	100.0	100.0	100.0	100.0
1-1/2 in	37.5 mm	100.0	100.0	100.0	100.0	100.0
1 in	25.0 mm	100.0	100.0	100.0	100.0	100.0
3/4 in	19.0 mm	100.0	100.0	100.0	100.0	100.0
1/2 in	12.5 mm	96.4	100.0	100.0	95.0	94.3
3/8 in	9.5 mm	95.4	96.8	95.4	92.9	88.6
#4	4.75 mm	89.9	92.2	92.3	80.4	73.0
#8	2.36 mm	86.1	88.6	89.0	69.4	60.1
#16	18 mm	80.9	83.6	82.9	57.6	49.3
#30	0.60 mm	71.3	76.8	70.2	43.7	37.1
#40	0.45 mm	64.9	69.1	64.47	36.2	31.0
#50	0.30 mm	59.3	64.6	60.8	27.0	23.3
#100	0.15 mm	47.7	48.7	46.9	9.5	8.5
#200	0.075 mm	36.9	31	35.4	2.6	2.4

TABLE 3
COMPACTED FILL SOILS

Sieve Size		Sample S-23 Compacted Fill Soils	Sample S-24 Compacted Fill Soils	Sample S-25 Compacted Fill Soils	Sample S-26 Compacted Fill Soils	Sample S-27 Compacted Fill Soils
Standard	Metric	Percent Passing as Tested				
2 in	100.0	100.0	100.0	100.0	100.0	100.0
1-1/2 in	100.0	100.0	100.0	100.0	100.0	100.0
1 in	99.5	100.0	100.0	100.0	100.0	96.2
3/4 in	98.0	92.6	94.0	100.0	97.5	94.0
1/2 in	95.3	85.1	89.6	92.0	92.3	86.7
3/8 in	92.7	80.8	85.5	83.9	87.9	82.8
#4	86.4	68.7	68.4	68.1	77.6	70.2
#8	75.4	56.7	55.8	58.2	64.7	58.5
#16	63.0	45.0	43.6	47.7	50.7	47.4
#30	49.2	31.7	30.0	35.2	37.9	36.2
#40	41.8	24.7	23.3	29.3	31.9	30.7
#50	31.5	16.9	15.5	21.6	25.0	24.3
#100	12.7	5.6	4.9	8.3	12.6	12.5
#200	3.8	1.5	1.4	2.2	5.3	5.2

TABLE 3
COMPACTED FILL SOILS

Sieve Size		Sample S-28 Compacted Fill Soils	Sample S-29 Compacted Fill Soils	Sample S-30 Compacted Fill Soils
Standard	Metric	Percent Passing as Tested		
2 in	100.0	100.0	100.0	100.0
1-1/2 in	100.0	86.56	89.4	100.0
1 in	99.5	82.3	89.4	96.0
3/4 in	98.0	78.2	86.6	95.0
1/2 in	95.3	75.4	82.0	90.2
3/8 in	92.7	72.9	77.69	88.3
#4	86.4	65.1	67.3	78.9
#8	75.4	54.3	57.4	65.4
#16	63.0	44.7	46.6	52.1
#30	49.2	34.6	35.7	39.3
#40	41.8	29.4	30.2	33.1
#50	31.5	23.4	23.8	26.2
#100	12.7	12.4	12.0	13.0
#200	3.8	5.7	4.8	5.4

Chiquita Canyon Landfill
February 14, 2024
2002-036-204

TABLE 4
LABORATORY EXPANSION INDEX TEST RESULTS

Sample No.	Elevation (ft)	Expansion Index
S-22	1640	9
S-25	1670	4

Appendix C

Photo Log

Photo #1

Date: 5/17/2024

Direction (facing): Southwest

Description: Staking for placement of 5 ft soil barrier.



Photo #2

Date: 5/21/2025

Direction (facing): Northeast

Description: 5 ft soil barrier placed to the top of the stakes.



Photo #3

Date: 5/29/2024

Direction (facing): Southwest

Description: Staking for placement of 5 feet soil barrier.



Photo #4

Date: 5/29/2024

Direction (facing): Southwest

Description: In progress placement of soil barrier.



Photo #5

Date: 5/29/2024

Direction (facing): Southeast

Description: In progress placement of soil barrier.



Photo #6

Date: 5/31/2024

Direction (facing): West

Description: Finished grade of soil barrier.



Photo #7

Date: 6/11/2024

Direction (facing): N/A

Description: Staking slope for 5 feet of soil barrier.



Photo #8

Date: 6/11/2024

Direction (facing): Northeast

Description: Staking southwest slope for 5 feet of soil barrier.



Photo #9

Date: 6/12/2024

Direction (facing): Southwest

Description: Finished grade of soil barrier.



Photo #10

Date: 7/16/2024

Direction (facing): Northwest

Description: Staking northeast slope for 5 feet of soil barrier.



Photo #11

Date: 7/17/2024

Direction (facing): West

Description: In progress of soil barrier being placed on the northeast slope



Photo #12

Date: 7/26/2024

Direction (facing): West

Description: Staking for placement of soil barrier.



Photo #13

Date: 7/26/2024

Direction (facing): Northwest

Description: Staking for placement of soil barrier.



Photo #14

Date: 7/26/2024

Direction (facing): Southwest

Description: In progress placement of soil barrier. Active waste cell pictured in the background placed over the already in place soil barrier.



Photo #15

Date: 7/26/2024

Direction (facing): Northwest

Description: In progress placement of soil barrier.



Photo #16

Date: 9/5/2024

Direction (facing): South

Description: Staking for soil barrier.



Photo #17

Date: 9/5/2024

Direction (facing): Southeast

Description: Staking for soil barrier.



Photo #18

Date: 9/12/2024

Direction (facing): North

Description: In progress filling of soil barrier.



Photo #19

Date: 9/12/2025

Direction (facing): North

Description: In progress filling of soil barrier.



Photo #20

Date: 9/26/2024

Direction (facing): Northwest

Description: Staking for soil barrier



Photo #21

Date: 9/26/2024

Direction (facing): North

Description: Staking and placement of soil barrier.

