


**Archived:** Wednesday, February 11, 2026 1:52:55 PM  
**From:** [Han, Jessie](#)  
**Sent:** Friday, February 6, 2026 4:05:27 PM  
**To:** [bchen@aqmd.gov](mailto:bchen@aqmd.gov)  
**Cc:** [Haley, William \(Bill\)](#)  
**Subject:** RE: Case No. 6177-4 Stipulated Order for Abatement – Well Drilling Update  
**Importance:** Normal  
**Sensitivity:** None  
**Attachments:** [2025 CCLF GCCS Expan Master Plan\\_Proposed LFG Extraction Well and Temp Probe Map\\_2026-02-06.pdf](#) 

---

[EXTERNAL SENDER: Use caution with links/attachments]

---

All,

In accordance with Condition 15(c) of the Stipulated Order, below is the up-to-date construction summary for the Chiquita Canyon Landfill 2025 GCCS Expansion Master Plan Project.

**During 02/02/2026 to 02/06/2026, Chiquita completed the installation of zero (0) vertical LFG extraction wells. The total count of vertical LFG extraction wells installed from December 6, 2023 (the start date of the GCCS Master Expansion) through today is three hundred fifteen (315).**

**During 02/02/2026 to 02/06/2026, Chiquita completed the installation of zero (0) temperature probes; however, Chiquita completed the installation of the thermocouples for temperature probes TP-22, TP-23 and TP-33. The total count of temperature probes installed from February 26th, 2024 (the start date of the temperature probe installations) through today is forty (40).**

**The wells and temperature probes scheduled for drilling during the week of 02/09/2026 to 02/13/2026 are as follows (subject to change):**

**Rig (Continuum):** Restoration of field vacuum has been completed; however, drilling activities remain suspended pending completion of nearby limited grading work and placement of additional soil.

Drilling cannot occur concurrently with these activities due to equipment access and safety constraints.

**Temperature Probe Rig (Boart Longyear):** Drilling of the temperature probes and Soil Vapor Extraction (SVE) wells has been completed.

Jessie Han  
Project Manager  
**SCS Engineers**  
3900 Kilroy Airport Way, Suite 300  
Long Beach, CA 90806  
Mobile: 562-508-2497  
[JHan@scsengineers.com](mailto:JHan@scsengineers.com)

**Driven by Client Success**



