

Archived: Thursday, August 6, 2026 6:30:46 PM
From: [Huber, Rachelle](#)
Sent: Fri, 31 Jul 2026 15:53:29
To: ndickel@aqmd.gov
Cc: [Medina, Steven](#)
Subject: Case No. 6177-4 Stipulated Order for Abatement – Well Drilling Update
Importance: Normal
Sensitivity: None
Attachments: [2026-07-31_CCLF_GCCS Expan Weekly Well Install Notification Map_v0.0.pdf](#) 

[EXTERNAL SENDER: Use caution with links/attachments]

Hello,

In accordance with Condition 15(c) of the Stipulated Order, below is the up-to-date construction summary for the Chiquita Canyon Landfill 2026 GCCS Expansion Master Plan Project.

During 07/27/2026 to 07/31/2026, Chiquita completed the installation of five (5) vertical LFG extraction wells. The total count of vertical LFG extraction wells installed from December 6, 2023 (the start date of the GCCS Master Expansion) through today is three hundred twenty-five (325).

The wells scheduled for drilling during the week of 08/03/2026 to 08/07/2026 are as follows (subject to change):

Rig (Continuum): CV-2672, CV-2671, CV-2675, CV-2676, CV-2681. Well installation locations scheduled for drilling next week are subject to change due to weather and/or safety conditions.

Best,

Rachelle Huber
Project Manager

SCS Engineers
4683 Chabot Drive, Suite 200
Pleasanton, CA 94588
(925) 789-5710 (work cell)
rhuber@scsengineers.com

Driven by Client Success
www.scsengineers.com



