

---

**From:** Han, Jessie <JHan@scsengineers.com>  
**Sent:** Friday, April 24, 2026 5:46 PM  
**To:** Baitong Chen; Christina Ojeda; Nathaniel Dickel  
**Cc:** Chris Fear; Viswanathan, Srividhya; Mark.Adams; Dylan Smith; Sarah Phillips; Medina, Steven; Huber, Rachelle  
**Subject:** Case No. 6177-4 Stipulated Order for Abatement - Weekly Pump Installation and Operation Update  
**Attachments:** 2026 Existing De-Watering Well with Pump Map\_2026-04-24.pdf

[EXTERNAL SENDER: Use caution with links/attachments]

---

Hi All –

In accordance with Condition 65 of the Modified Stipulated Order, below is the summary of the installation and operation of dewatering pumps for the Chiquita Canyon Landfill. This information is subject to change based on further review and verification.

During 04/17/2026 to 04/23/2026, Chiquita completed the installation of, and began operating during the day, zero (0) new pumps in a vertical LFG extraction well and two (2) pumps were taken offline. However, upon further review, it was identified that seven (7) pumps had previously become operational but were not included in the previous updates. With this correction, the total number of pumps currently operating in vertical LFG extraction wells is ninety (90).

Please refer to the attached, up-to-date map of LFG wells with operating pumps. The number of pumps offline is higher than usual due in large part to reduced off-site leachate disposal capacity and the ongoing EVOH/HDPE geomembrane cover deployment. Please note that Chiquita has additional pumps in operation in perimeter sumps that are not included in this count.

During 04/24/2026 to 04/30/2026, given the number of dewatering pumps installed to date, and the maintenance associated with those pumps, Chiquita plans to install and begin operating zero (0) additional pumps in vertical LFG extraction wells in locations along the north and south slope of the reaction area. Pump installation will resume once the existing pumps are turned back on, subject to disposal outlet capacity.

Jessie Han  
Project Manager  
**SCS Engineers**  
3900 Kilroy Airport Way, Suite 300  
Long Beach, CA 90806  
Mobile: 562-508-2497  
[JHan@scsengineers.com](mailto:JHan@scsengineers.com)

**Driven by Client Success**  
[www.scsengineers.com](http://www.scsengineers.com)

