

From: Huber, Rachelle <RHuber@scsengineers.com>
Sent: Friday, September 4, 2026 2:57 PM
To: Nathaniel Dickel; Christina Ojeda; Baitong Chen
Cc: Medina, Steven; Bill Haley; Viswanathan, Srividhya; Jones, Art; Mark.Adams; Dylan Smith; matthew.breuer@wasteconnections.com; Sarah Phillips; Kim, Jenny
Subject: Case No. 6177-4 Stipulated Order for Abatement – Well Drilling Update
Attachments: 2026-09-04_CCLF_GCCS Expan Weekly Well Install Notification Map_v0.0.pdf

Hello,

In accordance with Condition 15(c) of the Stipulated Order, below is the up-to-date construction summary for the Chiquita Canyon Landfill 2026 GCCS Expansion Master Plan Project.

During 08/31/2026 to 09/04/2026, Chiquita completed the installation of one (1) vertical LFG extraction well. The total count of vertical LFG extraction wells installed from December 6, 2023 (the start date of the GCCS Master Expansion) through today is three hundred thirty-eight (338).

The wells scheduled for drilling during the week of 09/07/2026 to 09/11/2026 are as follows (subject to change):

Rig (Continuum): CV-2613, CV-2615, CV-2678S/D

Well installation locations scheduled for drilling next week are subject to change due to the holiday, rig downtime, weather, and/or safety conditions.

Best,



Rachelle Huber

Project Manager

rhuber@scsengineers.com

O: 562-356-1068

M: 925-789-5710

4683 Chabot Drive, Suite 200

Pleasanton, CA 94588



