

# BOARD OF DIRECTORS COMMITTEE REPORT

MEETING DATE: JUNE 26, 2025 ITEM: 10F(iii)

SUBJECT: Facilities Committee

DATE: June 23, 2025

FROM: Directors Ruiz and Bilezikjian

PRESENTATION BY: Directors Ruiz and Bilezikjian

## Purpose:

This committee reviews buildings and grounds related projects and issues and recommends site planning direction.

#### Focus:

- Construction Projects
- Capital Expenditures
- Master Site Planning

## **SUMMARY OF COMMITTEE MEETING**

The committee met on 6/4/2025 and discussed the following:

## **Cap X Projects:**

The 2025 Capital & Major Expenditures projects were reviewed (summary document attached).

#### Cap X:

- Staff updated the committee on the status of the 2025 projects.
  - 23 are now active; 22 are complete.

#### Master Site Plan

## Phase One – Administration Building:

The planned power shutdown and transfer were completed successfully. Exterior site work is ongoing, though progress has been delayed due to weather. Interior work is moving forward; however, the team has encountered some scheduling challenges related to recent HVAC design changes. The team will be reassessing the schedule impacts as soon as possible.

# Phase Two – Midway Restroom & Showers:

The team is reviewing the 90% design drawings and once ready will review an updated budget. When ready a package will be sent to the State Fire Marshall office.

## Master Site Plan Tour:

o A date and time was set for Friday June 6, 1:30pm

#### • Other:

- o PSPS
  - The reimbursement documents have been signed. CDFA and CCA is committed to seeing the project through to completion.
- HVAC Cap X contingency
  - Staff updated the committee on this year's first use of the Cap X contingency; \$40,000.00 will be used to replace a fifteen-ton roof top unit on the Hangar building.

# Follow-up:

• The next meeting of the Facilities Committee is tentatively set for 7/2/2025.

2025 Capital / Major / Equipment Expenditure	Status	Project Summary
Capital Expenditure		
TRCC - patio cover	Complete	
TRCC - loading dock concrete	Active	Work is ongoing
TRCC - women's restroom remodel		
Pac Amp - replace sound wall and pully system (phase I - replace 6 walls)	Active	Work to begin June 1
Pac Amp - Box office - repair entry surface	Active	Work to begin June 1 and complete before fair
Pac Amp - restroom remodel (phase I)	Active	Interior removals underway
Plaza Pacific - replace fixtures to LED (RGBW)	Active	Install underway
Farm - lighting upgrade	Active	Scope development underway
Heroes Hall - replace entry doors	Complete	
Los Alamitos - replace vestibule sheet vinyl	Complete	
Parking Office - replace patio cover	Complete	
Parking lots H, A, B - repair/slurry/stripe (phase I)	Active	Scope review underway
Parking lot repairs - exterior	Active	Repairs on going
Parking lot repairs - interior	Active	Repairs on going
Parking lot - light replacement (phase II)	Complete	
Wayfinding signage	Active	Priorities under review
Corner marque digital signs	Active	RFP underway
corner marque argitar signs	7101170	This diddinay
Major Expenditures		
In-ground electrical boxes	Active	Repairs ongoing
In-ground valve replacement (back flow)	Active	Testing and repairs underway
TRCC - tree removal	Complete	Testing and repairs and and that
TRCC - office painting (exterior)	Complete	
Pac Amp - palm tree removal	Complete	
Exhibit wall (phase I)	Complete	
Building exhaust fans (24 exhaust)	Complete	
Building faucet upgrade (phase I)	Complete	
Promenade - paint structural steel	Active	Work underway
Main Mall - paint structural steel  Main Mall - paint exterior red iron (Hanger, Anaheim, Los Alamitos blds)	Complete	Work drider way
Switch Gear maintenance (phase II)	Active	Bid process underway
Green gate bollard replacement (19)	Complete	bid process driderway
Green gate bollard replacement (13)	Complete	
Equipment		
Pac Amp - storage/office container	Active	PO issued
Pac Amp - box seating	Active	FO 1330E0
Maintenance - new riding mower (electric)	Complete	
	+	
Event Services - replace golf cart	Complete	
Security - replace golf cart  Diesel forklift replacement - AQMD requirement	Complete	
	Complete	Doing fabricated, chinmont schoduled for late Marie
Automatic transfer switch - Emergency generator	Active	Being fabricated, shipment scheduled for late May
Fair electrical material (rental replacement phase I)	Complete	
Fair equipment - tables(wood), plumbing, electric material	Complete	
Picnic Tables / Barricades - replace damaged	Complete	
Cable ramps	Complete	<u> </u>
2 yard dumpster casters	Active	Repairs ongoing
Recycle/ trash cans (100)	<del>                                     </del>	
Paint shaker	Complete	
Flush valve sensors	Complete	
Money sorter	1	luc i
TRCC - security cameras	Active	Work underway
TRCC - gate access system	1	
Server upgrade	Active	Reviewing priorities
All grounds Wi Fi	Active	Reviewing priorities
[Compatible of Contains of (20)   Contains of (20)	Active	Install underway
Surveillance System - upgrade (30) cameras All Grounds PA	Active	Scope under review