

From: Medina, Steven <SMedina@scsengineers.com>
Sent: Friday, August 22, 2025 3:19 PM
To: bchen@aqmd.gov; ndickel@aqmd.gov; Christina Ojeda
Cc: Han, Jessie; Steve Cassulo; Haley, William (Bill); Amanda Froman; Michael Hearn; Nicole Ward; Christopher.Fear@WasteConnections.com; Viswanathan, Srividhya; Kate Logan; Mark.Adams
Subject: Re: Case No. 6177-4 Stipulated Order for Abatement - Weekly Pump Installation and operation update
Attachments: 2025 CCLF Existing De-Watering Well with Pump Map_2025-08-22.pdf

[EXTERNAL SENDER: Use caution with links/attachments]

All,

In accordance with Condition 65 of the Modified Stipulated Order, below is the summary of the installation and operation of dewatering pumps for the Chiquita Canyon Landfill. This information is subject to change based on further review and verification.

During 08/15/2025 to 08/21/2025, Chiquita completed the installation of, and began operating during the day, four (4) pumps in a vertical LFG extraction well for a total of one hundred and five (105) pumps operating in vertical LFG extraction wells. Please refer to the attached, up-to-date map of LFG wells with operating pumps. All four (4) wells were brought back online, the previously recorded installation date was used in the operational pump table. The number of pumps installed and operational has been adjusted after further review and verification and in part due to typical maintenance, pumps being taken offline in preparation for the deployment of the required EVOH liner, and as a result of a manufacturing defect found in certain of the Lorentz pump ends that is in the process of being corrected. Leachate extraction volumes remain consistent.

During 08/22/2025 to 08/28/2025, given the number of dewatering pumps installed to date, and the maintenance associated with those pumps, Chiquita plans to install and begin operating an additional two (2) pumps in vertical LFG extraction wells in locations along the north and south slope of the reaction area. The pump installation locations for next week are subject to change due to weather and/or safety conditions.

Regards,

STEVEN Ruben Medina, **E.I.T.**

Staff Professional

SCS Engineers

3900 Kilroy Airport Way, Suite 300

Long Beach, CA 90806

858-204-4342 (c)

SMedina@scsengineers.com

Driven by Client Success

www.scsengineers.com

*2024 Conrad Quality Focus
Award Recipient*



08/22/2025
SCALE: AS SHOWN
SHEET: 1

De-Watering Well Pumps that are Currently Running		
#	Well I.D.	Operational Startup Date
1	CV-2334	3/21/2024
2	CV-2424	3/21/2024
3	CV-2314	4/10/2024
4	CV-2336	4/23/2024
5	CV-24141	4/23/2024
6	CV-24144	5/13/2024
7	CV-2406	5/30/2024
8	CV-2496	5/30/2024
9	CV-2497	5/30/2024
10	CV-2408	5/31/2024
11	CV-24102	7/3/2024
12	CV-24100	7/17/2024
13	CV-2499	7/17/2024
14	CV-2315	7/18/2024
15	CV-2498	7/18/2024
16	CV-24101	7/18/2024
17	CV-2343-PLR	7/18/2024
18	CV-2345	7/19/2024
19	CV-2348	7/22/2024
20	CV-2347	7/24/2024
21	CV-2346	7/25/2024
22	CV-2407	8/13/2024
23	CV-2417	8/13/2024
24	CV-2418	8/14/2024
25	CV-24121	8/23/2024
26	CV-2430	8/26/2024
27	CV-24125	8/30/2024
28	CV-24129	8/30/2024
29	CV-24130	8/30/2024
30	CV-2453	9/4/2024
31	CV-24108	9/4/2024
32	CV-2349	9/4/2024
33	CV-2333	9/9/2024
34	CV-2482	9/10/2024
35	CV-2350	9/10/2024
36	CV-2463	9/26/2024
37	CV-2434	9/28/2024
38	CV-2437	10/1/2024
39	CV-2450	10/1/2024
40	CV-2488	10/15/2024
41	CV-2327	12/3/2024
42	CV-2446	12/13/2024
43	CV-2445	1/6/2025
44	CV-24116	1/10/2025
45	CV-24203	1/10/2025
46	CV-24204	1/10/2025
47	CV-24205	1/10/2025
48	CV-24208	1/10/2025
49	CV-24163	1/14/2025
50	CV-24225	1/15/2025
51	CV-24117	1/17/2025
52	CV-2479	1/28/2025
53	CV-24206	2/20/2025
54	CV-24202	2/28/2025
55	CV-2455	3/11/2025
56	CV-24197	3/11/2025
57	CV-24107	3/21/2025
58	CV-24165	4/7/2025
59	CV-24168	4/7/2025
60	CV-24171	4/7/2025
61	CV-24134	4/9/2025
62	CV-24171	4/7/2025
63	CV-24135	4/11/2025
64	CV-24174	4/15/2025
65	CV-24159	4/16/2025
66	CV-24154	4/17/2025
67	CV-2465	4/25/2025
68	CV-2208A	5/1/2025
69	CV-24136	5/1/2025
70	CV-24214	5/1/2025
71	CV-2493	5/6/2025
72	CV-24160	5/6/2025
73	CV-2205	5/8/2025
74	CV-24161	5/8/2025
75	CV-24172	5/8/2025
76	CV-24167	5/8/2025
77	CV-2468	5/9/2025
78	CV-24224	5/12/2025
79	CV-24119	5/14/2025
80	CV-24211	5/15/2025
81	CV-24137	5/15/2025
82	CV-2011A	5/20/2025
83	CV-24207	6/9/2025
84	CV-24222	6/10/2025
85	CV-24186	6/10/2025
86	CV-2010A	6/11/2025
87	CV-24143	6/12/2025
88	CV-2439	6/12/2025
89	CV-2475	6/12/2025
90	CV-24111	6/16/2025
91	CV-24220	6/16/2025
92	CV-24150	6/20/2025
93	CV-2444	6/23/2025
94	CV-55R	6/23/2025
95	CV-2319	7/9/2025
96	CV-24213	7/9/2025
97	CV-24219	7/9/2025
98	CV-24185	7/14/2025
99	CV-24110	7/17/2025
100	CV-24138	7/28/2025
101	CV-2485	8/7/2025
102	CV-24176	8/7/2025
103	CV-24120	8/8/2025
104	CV-24178	8/8/2025
105	CV-24179	8/8/2025