
From: Medina, Steven <SMedina@scsengineers.com>
Sent: Friday, May 22, 2026 6:33 PM
To: Baitong Chen; Christina Ojeda; Nathaniel Dickel
Cc: Han, Jessie; Chris Fear; Viswanathan, Srividhya; Mark.Adams; Dylan Smith; Sarah Phillips; Huber, Rachelle; Bill Haley
Subject: Case No. 6177-4 Stipulated Order for Abatement - Weekly Pump Installation and Operation Update
Attachments: 2026 CCLF Existing De-Watering Well with Pump Map_2026-05-22.pdf

[EXTERNAL SENDER: Use caution with links/attachments]

Hello All,

In accordance with Condition 65 of the Modified Stipulated Order, below is the summary of the installation and operation of dewatering pumps for the Chiquita Canyon Landfill. This information is subject to change based on further review and verification.

During 05/15/2026 to 05/21/2026, Chiquita completed the installation of, and began operating during the day, eight (8) new pumps in a vertical LFG extraction well for a total of one hundred ten (110) pumps operating in vertical LFG extraction wells. No pumps were taken offline last week. The number of pumps offline is higher than usual due in large part to reduced off-site leachate disposal capacity and the ongoing EVOH/HDPE geomembrane cover deployment. Please note that Chiquita has additional pumps in operation in perimeter sumps that are not included in this count.

During 05/22/2026 to 05/28/2026, given the number of dewatering pumps installed to date, and the maintenance associated with those pumps, Chiquita plans to install and begin operating zero (0) additional pumps in vertical LFG extraction wells in locations along the north and south slope of the reaction area. Pump installation will resume once the existing pumps are turned back on, subject to disposal outlet capacity.

Regards,

STEVEN Ruben Medina, **E.I.T.**
Project Professional
SCS Engineers
3900 Kilroy Airport Way, Suite 300
Long Beach, CA 90806
858-204-4342 (c)
SMedina@scsengineers.com

Driven by Client Success
www.scsengineers.com

GENERAL DRAWING NOTES:

- EXISTING TOPOGRAPHIC SURVEY INFORMATION SHOWN WAS PROVIDED BY PROPELLOR. AERIAL PHOTOGRAPHY DATED MAY 06, 2026.
- NORTH ARROW SHOWN HERE IS REFERENCE TO THE CALIFORNIA STATE PLANE ZONE V COORDINATE SYSTEM, NAD 83.
- THE LOCATION OF ANY EXISTING GCCS COMPONENTS AND OTHER FEATURES ARE APPROXIMATE AND SHOULD BE USED FOR INFORMATION PURPOSES ONLY.

#	Well ID	Operational Startup Date
1	CV-2337	4/22/2024
2	CV-2302	4/26/2024
3	CV-2328	4/26/2024
4	CV-2336	4/30/2024
5	CV-24142	5/3/2024
6	CV-24144	5/13/2024
7	CV-2496	5/30/2024
8	CV-2497	5/30/2024
9	CV-2416	6/24/2024
10	CV-24109	7/3/2024
11	CV-24162	7/7/2024
12	CV-24101	7/8/2024
13	CV-24100	7/17/2024
14	CV-2498	7/18/2024
15	CV-2348	7/22/2024
16	CV-2347	7/24/2024
17	CV-2346	7/25/2024
18	CV-2345	7/27/2024
19	CV-2344	7/30/2024
20	CV-2423	8/26/2024
21	CV-24108	9/4/2024
22	CV-24210	9/10/2024
23	CV-2451	12/23/2024
24	CV-2445	1/6/2025
25	CV-24212	1/10/2025
26	CV-2001	1/23/2025
27	CV-2338	2/8/2025
28	CV-24202	2/20/2025
29	CV-24209	2/28/2025
30	CV-24197	3/11/2025
31	CV-24166	4/7/2025
32	CV-24168	4/7/2025
33	CV-24171	4/7/2025
34	CV-24165	4/7/2025
35	CV-24134	4/9/2025
36	CV-24173	4/15/2025
37	CV-24174	4/15/2025
38	CV-24175	4/15/2025
39	CV-24159	4/16/2025
40	CV-24154	4/17/2025
41	CV-24214	5/2/2025
42	CV-2354	5/6/2025
43	CV-2493	5/6/2025
44	CV-24160	5/6/2025
45	CV-2492	5/7/2025
46	CV-24161	5/8/2025
47	CV-24224	5/12/2025
48	CV-24119	5/14/2025
49	CV-24107	5/15/2025
50	CV-24211	5/15/2025
51	CV-24137	5/15/2025
52	CV-24208	5/16/2025
53	CV-24116	5/20/2025
54	CV-24204	5/20/2025
55	CV-24205	5/20/2025
56	CV-2490	6/5/2025
57	CV-24203	6/5/2025
58	CV-24225	6/9/2025
59	CV-24207	6/9/2025
60	CV-24186	6/10/2025
61	CV-24222	6/10/2025
62	CV-24163	6/11/2025
63	CV-2439	6/12/2025
64	CV-24143	6/12/2025
65	CV-24139	6/12/2025
66	CV-24140	6/14/2025
67	CV-24220	6/16/2025
68	CV-2444	6/23/2025
69	CV-55R	6/23/2025
70	CV-24213	7/9/2025
71	CV-24150	7/9/2025
72	CV-2319	7/9/2025
73	CV-24219	7/9/2025
74	CV-24110	7/17/2025
75	CV-2485	8/7/2025
76	CV-24180	8/15/2025
77	CV-2489	9/4/2025
78	CV-2530	10/3/2025
79	CV-2533	10/3/2025
80	CV-2532	10/17/2025
81	CV-2529	10/18/2025
82	CV-2010A	11/24/2025
83	CV-2011A	11/24/2025
84	CV-2551	12/30/2025
85	CV-2351	1/23/2026
86	CV-24138	1/23/2026
87	CV-2352	1/26/2026
88	CV-2499	1/27/2026
89	CV-2455	2/28/2026
90	CV-2495	2/28/2026
91	CV-24167	3/4/2026
92	CV-24185	3/19/2026
93	CV-24201	3/26/2026
94	CV-24178	3/30/2026
95	CV-2430	3/31/2026
96	CV-2555	4/1/2026
97	CV-24226	4/2/2026
98	CV-24176	4/3/2026
99	CV-2422	4/6/2026
100	CV-2321	4/10/2026
101	CV-2433	4/11/2026
102	CV-2446	4/11/2026
103	CV-2457	4/11/2026
104	CV-2458	4/11/2026
105	CV-2424	4/13/2026
106	CV-2305	4/15/2026
107	CV-24172	4/16/2026
108	CV-2415	4/22/2026
109	CV-2531	4/29/2026
110	CV-24127	5/21/2026

LEGEND

- 1150 TOPOGRAPHIC CONTOUR
- EXISTING CELL LIMITS (APPROXIMATE)
- REACTION AREA BOUNDARY - CONDITION 9A
- REACTION AREA BOUNDARY - DATA ANALYSIS
- ⊕ CV-XX EXISTING VERTICAL LFG EXTRACTION WELL
- ⊕ CV-XX PLR EXISTING LFG VERTICAL EXTRACTION WELL - PRESSURIZED LEACHATE RELEASE
- ⊙ EXISTING CONDENSATE SUMP WITH PUMP
- ▲ EXISTING DE-WATERING WELL WITH PUMP - CURRENTLY RUNNING
- ▲ EXISTING DE-WATERING WELL WITH PUMP - INSTALLED

GRAPHIC SCALE
150 75 0 150 300 450
SCALE: 1"=150'

De-Watering Well Pumps that are Currently Installed and Not in Operation

#	Well ID
1	CV-114
2	CV-2307
3	CV-2206-PLR
4	CV-2208A
5	CV-2301
6	CV-2303
7	CV-2306
8	CV-2311
9	CV-2314
10	CV-2315
11	CV-2412
12	CV-2334
13	CV-2339
14	CV-2341
15	CV-2343-PLR
16	CV-2406
17	CV-2406
18	CV-2408
19	CV-2411
20	CV-2412
21	CV-2413
22	CV-2417
23	CV-2419
24	CV-2418
25	CV-2425
26	CV-2426
27	CV-2427
28	CV-2428
29	CV-2431
30	CV-2432
31	CV-2434
32	CV-2436
33	CV-2437
34	CV-2438
35	CV-2440
36	CV-2442
37	CV-2443
38	CV-2445
39	CV-2446
40	CV-2449
41	CV-2450
42	CV-2452
43	CV-2453
44	CV-2454
45	CV-2455
46	CV-2456
47	CV-2457
48	CV-2458
49	CV-2459
50	CV-2460
51	CV-2461
52	CV-2462
53	CV-2463
54	CV-2464
55	CV-2465
56	CV-2466
57	CV-2467
58	CV-2468
59	CV-2469
60	CV-2470
61	CV-2471
62	CV-2472
63	CV-2473
64	CV-2474
65	CV-2475
66	CV-2476
67	CV-2477
68	CV-2478
69	CV-2479
70	CV-2480
71	CV-2481
72	CV-2482
73	CV-2483
74	CV-2484
75	CV-2485
76	CV-2486
77	CV-2487
78	CV-2488
79	CV-2489
80	CV-2490
81	CV-2491
82	CV-2492
83	CV-2493
84	CV-2494
85	CV-2495
86	CV-2496
87	CV-2497
88	CV-2498
89	CV-2499
90	CV-2500
91	CV-2501
92	CV-2502
93	CV-2503
94	CV-2504
95	CV-2505
96	CV-2506
97	CV-2507
98	CV-2508
99	CV-2509
100	CV-2510
101	CV-2511
102	CV-2512
103	CV-2513
104	CV-2514
105	CV-2515
106	CV-2516
107	CV-2517
108	CV-2518
109	CV-2519
110	CV-2520
111	CV-2521
112	CV-2522
113	CV-2523
114	CV-2524
115	CV-2525
116	CV-2526
117	CV-2527
118	CV-2528
119	CV-2529
120	CV-2530
121	CV-2531
122	CV-2532
123	CV-2533
124	CV-2534
125	CV-2535
126	CV-2536
127	CV-2537
128	CV-2538
129	CV-2539
130	CV-2540
131	CV-2541
132	CV-2542
133	CV-2543
134	CV-2544
135	CV-2545
136	CV-2546
137	CV-2547
138	CV-2548
139	CV-2549
140	CV-2550
141	CV-2551
142	CV-2552
143	CV-2553
144	CV-2554
145	CV-2555
146	CV-2556
147	CV-2557
148	CV-2558
149	CV-2559
150	CV-2560
151	CV-2561
152	CV-2562
153	CV-2563
154	CV-2564
155	CV-2565
156	CV-2566
157	CV-2567
158	CV-2568
159	CV-2569
160	CV-2570
161	CV-2571
162	CV-2572
163	CV-2573
164	CV-2574
165	CV-2575
166	CV-2576
167	CV-2577
168	CV-2578
169	CV-2579
170	CV-2580
171	CV-2581
172	CV-2582
173	CV-2583
174	CV-2584
175	CV-2585
176	CV-2586
177	CV-2587
178	CV-2588
179	CV-2589
180	CV-2590
181	CV-2591
182	CV-2592
183	CV-2593
184	CV-2594
185	CV-2595
186	CV-2596
187	CV-2597
188	CV-2598
189	CV-2599
190	CV-2600
191	CV-2601
192	CV-2602
193	CV-2603
194	CV-2604
195	CV-2605
196	CV-2606
197	CV-2607
198	CV-2608
199	CV-2609
200	CV-2610

Zone Description	De-Watering Pumps			
	Total	Operational	Non-Operational	Pending Installation
Within Condition 9A Boundary	144	72	72	17
Outside of Condition 9A Boundary	50	38	12	3
Combined (Both Areas)	194	110	84	20
Condensate Sump	50	47	3	12

CLIENT: CHIQUITA CANYON LANDFILL, CASTAIC, CALIFORNIA

PROJECT TITLE: CHIQUITA CANYON LANDFILL, CASTAIC, CALIFORNIA

AGENCY FILE: NUCAD/ASR/IL-MASTERS

DATE: 05/22/2026

SCALE: AS SHOWN

SHEET: 1