

Valley Water

Clean Water • Healthy Environment • Flood Protection

Thank you for joining us. We will be starting our meeting shortly.




Zoom Webinar Instructions

JOIN COMPUTER AUDIO



If internet is unstable, use Phone Audio

- Check your invite/email for call-in number and meeting ID
- Dial call-in number: 1-669-900-9128
- · Enter webinar ID then #



Participants (4) P1 Participant 1 (Host, me) P2 Participant 2 (Guest) P3 Participant 3 P4 D1 Participant 4 (Guest)

ASK A QUESTION

 After we enable your mic, you have to unmute yourself before you verbally ask your question.

If only on phone:

- Press *9 to raise your hand.
- Press *6 to mute/unmute yourself.



ENABLE CLOSED CAPTIONS/LIVE TRANSCRIPT



Rinconada Water Treatment Plant Reliability Improvement Project Phases 3-6



AGENDA

- PROJECT OBJECTIVES
- **PHASES 3-6**
- CONSTRUCTION UPDATES
- COMMUNITY QUESTIONS
- TIMELINE
- PROJECT INFORMATION





PROJECT OBJECTIVES

- Upgrade aging equipment at Valley Water's sole plant that provides treated water to the West Valley.
- Improve reliability of water supply from the plant.
- Increase water production from 80 million gallons per day (MGD) to 100 MGD.



PHASES 3-6

Phase 3 (Completed)

- Clarifier Demolition
- Surveying
- Potholing
- Traffic Control



Phase 4

- New Ozone Generation Building
- New Liquid Oxygen Facility
- New Dual Media Filters
- Chlorine Contact Basin




Phases 5-6

- New Chemical Facilities
- Demolition of Existing Filters
- Demolition of Wash Water Recovery Basin
- Demobilization
- Project Closeout





CONSTRUCTION UPDATES - PROJECT RECAP




CONSTRUCTION UPDATES - PHASE 4

- Work is progressing on:
 - New filters structures
 - Chlorine Contact Basin (CCB)
 - Lower pond storm drain system
- Construction began on the ozone generation building




CONSTRUCTION UPDATES - NEW FILTERS

- Filter gallery upper and lower level walls completed April 2025
- Work is underway:
 - Rebar and concrete placement for remaining walls and middle deck
 - Installation of smaller filter piping and electrical equipment



CONSTRUCTION UPDATES – CHLORINE CONTACT BASIN WALLS & DECK

- Chlorine contact basin walls were completed March 2025
- Building deck work completed August 2025



CONSTRUCTION UPDATES – CHLORINE CONTACT BASIN LARGE PIPING & PUMPS

- Chlorine contact basin pumps installed August 2025
- Rebar and concrete placement for the 84" filtered pipe completed July 2025





CONSTRUCTION UPDATES - OZONE GENERATION BUILDING

- Construction of the ozone generation building began April 2025
- Underground electric work and concrete encasement completed August 2025
- Building foundation work completed September 2025
- Work is underway for the building walls





NOISE & DUST MONITORING

- Noise and dust monitors have been installed around the plant to ensure construction noise stays within approved limits
- Noise and dust reports are uploaded to the project webpage weekly and available to everyone
- Construction equipment is regularly maintained and cleaned to reduce dust and minimize emissions



LOWER POND STORM DRAIN WORK

- Storm drain work includes the installation of four new lines:
 8", 15", 24", and 36"
- A 36" pipe was installed and tested September 2025
- Installation of the 24" and 8" lines is in progress
- Storm drain work continues through early spring 2026









OAK WOODLAND TREES 1-YEAR UPDATE

- Oak tree saplings replanted in September 2024 are thriving and being maintained
- The irrigation system is repaired
- The soil was fertilized





TREE REMOVAL DETAILS

- 20 dried trees in planters initially planted along Granada Way to provide screening were removed
- Replanting and landscape enhancements along Granada Way are included in Phase 5










PROJECT TIMELINE (PHASES 3-6)





PROJECT INFORMATION

Visit Valley Water's website and blog at

valleywater.org/projectupdates/rinconada-water-treatmentplant-reliability-improvement

Neighborhood Liaison Aimee Green

408-630-2342

Agreen@valleywater.org



valleywater.org 408-265-2600

Rinconada Water Treatment Plant

Reliability Improvement Project Phases 3-6

The Reliability Improvement Project replaces and upgrades all major plant components and allows Valley Water to meet the increasingly stringent standards for water quality, seismic stability and safety. The work will also increase the plant's treatment capacity from 80 million gallons of water a day to 100 million gallons a day.

This project will allow Valley Water to continue to provide safe, clean, drinking water to the west side of Valley Water's service area.

Project cost: \$334 million

Board of Directors

John L. Varela, District 1
Barbara Keegan, District 2
Richard P. Santos, District 3
Jim Beall, District 4
Nai Hsueh, District 5
Tony Estremera, District 6
Rebecca Eisenberg, District 7



To learn more, scan the QR code or visit: https://delivr.com/26apn

More information on the Capital Improvement Program can be found at https://delivr.com/26bys.



CAPITAL IMPROVEMENT PROGRAM

The Capital Improvement Program (CIP) contains Valley Water's capital projects, which includes flood protection, water quality and infrastructure maintenance efforts. Valley Water's annual review of projects for potential placement or removal from our 5-year CIP is underway.

You're encouraged to participate in our process and share your feedback regarding which projects should be prioritized by Valley Water.




More information on the Water Supply Master Plan can be found at https://delivr.com/2st85.



For any questions please contact Jing Wu at jwu@valleywater.org.

WATER SUPPLY MASTER PLAN 2050



QUESTIONS





Valley Water

Clean Water • Healthy Environment • Flood Protection