

Archived: Friday, February 14, 2025 11:35:46 AM

From: [Medina, Steven](#)

Sent: Friday, February 7, 2025 12:21:32 PM

To: bchen@aqmd.gov ndickel@aqmd.gov [Christina Ojeda](#)

Cc: [Haley, William \(Bill\)](#) [Amanda Froman](#) [Kelly Kincella](#) [Steve Cassulo](#) [Nicole Ward](#) [Viswanathan, Srividhya](#) [Jones, Art](#)
kate.logan@wasteconnections.com [Han, Jessie](#)

Subject: Re: Case No. 6177-4 Stipulated Order for Abatement – Well Drilling Update

Importance: Normal

Sensitivity: None

Attachments:

[Outlook-ynhvecxi.png](#) [Outlook-211t5ubu.png](#) [Outlook-2p0hftb.png](#) [Outlook-udn5kvjs.png](#) [Outlook-qorhzdg3.png](#)
[Outlook-ffd4jen.png](#) [Outlook-53mrjb1r.png](#) [2025 CCLF GCCS Expan Master Plan_Proposed LFG Extraction Well and Temp Probe Map_2025-02-07.pdf](#)

[EXTERNAL SENDER: Use caution with links/attachments]

All,

In accordance with Condition 15(c) of the Stipulated Order, below is the up-to-date construction summary for the Chiquita Canyon Landfill 2024 GCCS Expansion Master Plan Project.

During 02/03/2025 to 02/07/2025, Chiquita completed the installation of zero (0) vertical LFG extraction wells, as forecasted in our January 31, 2025, update. The total count of vertical LFG extraction wells installed from December 6, 2023 (the start date of the GCCS Master Expansion) through today remains two hundred thirty-five (235).

During 02/03/2025 to 02/07/2025, Chiquita completed the installation of one (1) temperature probe, bringing the total count to thirty-two (32) temperature probes installed from February 26th, 2024 (the start date of the temperature probe installations) through today.

The wells and temperature probes scheduled for drilling during the week of 02/10/2025 to 02/14/2025 are as follows (subject to change):

Rig 0 (Continuum): The drilling rig has mobilized off-site and is no longer drilling. The twenty-three (23) proposed wells, as shown on the attached map, are planned for potential drilling this year but remain subject to change.

Temperature Probe Rig (Cascade): No drilling is likely due to imminent rain and wet site conditions preventing use of heavy equipment.

Regards,

STEVEN Ruben Medina, **E.I.T.**

Associate Professional

SCS Engineers

3900 Kilroy Airport Way, Suite 100

Long Beach, CA 90806

858-204-4342 (c)

5160srm@scsengineers.com

Driven by Client Success



