

**Archived:** Friday, May 23, 2025 9:33:08 AM

**From:** [Medina, Steven](#)

**Sent:** Friday, May 16, 2025 2:26:12 PM

**To:** [bchen@aqmd.gov](mailto:bchen@aqmd.gov) [ndickel@aqmd.gov](mailto:ndickel@aqmd.gov) [Christina Ojeda](#)

**Cc:** [Han, Jessie Haley, William \(Bill\)](#) [Amanda Froman](#) [Steve Cassulo](#) [Nicole Ward](#) [Viswanathan, Srividhya](#) [Jones, Art](#) [kate.logan@wasteconnections.com](mailto:kate.logan@wasteconnections.com) [Mark Adams](#)

**Subject:** Re: Case No. 6177-4 Stipulated Order for Abatement – Well Drilling Update

**Importance:** Normal

**Sensitivity:** None

**Attachments:**

[Outlook-fdqfclry.png](#) [Outlook-r0vhbgs4.png](#) [Outlook-s2q2drr0.png](#) [Outlook-4kwivhay.png](#) [Outlook-mszl rpn.png](#)  
[Outlook-snn2unzq.png](#) [Outlook-fioyy3wu.png](#) [Outlook-k2bojgrm.png](#) [Outlook-crz2za3u.png](#) [Outlook-hpwurbl1.png](#)  
[Outlook-yf5kn4ns.png](#) [Outlook-ecqir5vy.png](#) [Outlook-y50rjos4.png](#) [025 CCLF GCCS Expan Master Plan\\_Proposed LFG  
Extraction Well and Temp Probe Map\\_2025-05-16-SHEET 1.pdf](#)

---

[EXTERNAL SENDER: Use caution with links/attachments]

---

All,

In accordance with Condition 15(c) of the Stipulated Order, below is the up-to-date construction summary for the Chiquita Canyon Landfill 2024 GCCS Expansion Master Plan Project.

**As of 05/12/2025 to 05/16/2025 - Installation of LFG vertical extraction wells included:**

1. CV-2509
2. CV-2510
2. CV-2513
3. CV-2514

During 05/12/2025 to 05/16/2025, Chiquita completed the installation of three (3) vertical LFG extraction wells, bringing the total count to two hundred thirty-eight (238) vertical LFG extraction wells from December 6th, 2023 (the start date of the GCCS Master Expansion) through today.

During 05/12/2025 to 05/16/2025, Chiquita completed the installation of zero (0) temperature probes, as forecasted in our May 09, 2025, update. The total count of temperature probes installed from February 26th, 2024 (the start date of the temperature probe installations) through today remains thirty-two (32).

**The wells and temperature probes scheduled for drilling during the week of 05/19/2025 to 05/23/2025 are as follows (subject to change):**

**Rig (Continuum):** CV-2506, CV-2507, CV2508

**Temperature Probe Rig (Cascade):** Drilling is currently on hold, as forecasted in our May 09, 2025, update.

Regards,

**STEVEN** Ruben Medina, **E.I.T.**

Staff Professional

**SCS Engineers**

3900 Kilroy Airport Way, Suite 300

Long Beach, CA 90806  
858-204-4342 (c)  
[SMedina@scsengineers.com](mailto:SMedina@scsengineers.com)

**Driven by Client Success**  
[www.scsengineers.com](http://www.scsengineers.com)





