

Archived: Wednesday, October 1, 2025 3:47:10 PM
From: [Medina, Steven](#)
Sent: Friday, September 26, 2025 12:36:14 PM
To: bchen@aqmd.gov
Cc: [Han, Jessie](#)
Subject: Re: Case No. 6177-4 Stipulated Order for Abatement – Well Drilling Update
Importance: Normal
Sensitivity: None
Attachments: [image.png](#) [Outlook-myxdcuf3.png](#) [Outlook-oduaynce.png](#) [2025 CCLF GCCS Expan Master Plan_Proposed LFG Extraction Well and Temp Probe Map_2025-09-26.pdf](#)

[EXTERNAL SENDER: Use caution with links/attachments]

All,

In accordance with Condition 15(c) of the Stipulated Order, below is the up-to-date construction summary for the Chiquita Canyon Landfill 2025 GCCS Expansion Master Plan Project.

As of 09/22/2025 to 09/26/2025 - Installation of LFG vertical extraction wells and temperature probes included:

1. TP-39
2. TP-40
3. CV-2551
4. CV-2560
5. CV-25102
6. CV-25103S/D

During 09/22/2025 to 09/26/2025, Chiquita completed the installation of four (4) vertical LFG extraction wells. The total count of vertical LFG extraction wells installed from December 6, 2023 (the start date of the GCCS Master Expansion) through today is two hundred ninety-seven (297).

During 09/22/2025 to 09/26/2025, Chiquita completed the installation of two (2) temperature probes. The total count of temperature probes installed from February 26th, 2024 (the start date of the temperature probe installations) through today is thirty-seven (37).

The wells and temperature probes scheduled for drilling during the week of 09/29/2025 to 10/03/2025 are as follows (subject to change):

Rig (Continuum): CV-2520, CV-2521, CV-2522, CV-2561, CV-2562

Temperature Probe Rig (Boart Longyear): Drilling activities are temporarily on hold while the drilling rig is being replaced at the site.

STEVEN Ruben Medina, **E.I.T.**

Staff Professional

SCS Engineers

3900 Kilroy Airport Way, Suite 300

Long Beach, CA 90806

858-204-4342 (c)

SMedina@scsengineers.com

Driven by Client Success

www.scsengineers.com

