

From: Kate Logan <Kate.Logan@WasteConnections.com>
Sent: Friday, January 9, 2026 7:15 PM
To: bchen@aqmd.gov; ndickel@aqmd.gov; cojeda@aqmd.gov
Cc: Amanda Froman; erin.neal@dtsc.ca.gov; zanalee.zmily@dtsc.ca.gov; Sarah Phillips
Subject: Chiquita Canyon Landfill – Case No. 6177-4: Leak Report (Condition 27(e))

[EXTERNAL SENDER: Use caution with links/attachments]

All,

In accordance with Condition 27(e) of the Stipulated Order for Abatement in Case No. 6177-4, based on its current knowledge of the event, Chiquita Canyon, LLC (Chiquita) provides the following report detailing a leak from a third-party tanker trailer of treated leachate associated with tank number L13-80, manifest number CCL01371-A.

(1) the date and time of the leak or spill;

- The leak was discovered on January 8, 2026, at approximately 3:00 a.m.

(2) area designation inspected;

- Treated leachate associated with tank number L13-80, manifest number CCL01371-A, leaked from a third-party tanker trailer onto the outbound scale. Liquid from the leak did not enter the stormwater channel or either stormwater basin.

(3) the name of the person that discovered the leak or spill;

- Paul Ramos

(4) written acknowledgement that they did, or did not, take corrective action with rationale for these actions;

- Upon discovering the leak, Chiquita personnel promptly applied absorbent to the area impacted by the leak.

(5) a root cause analysis on why and how the leak or spill occurred;

- Based on Chiquita's current knowledge, it appears that a weld on the top of the third-party tanker trailer failed. Chiquita attributes this leak to third-party equipment malfunction.

(6) the estimated quantity of the leak or spill;

- Chiquita conservatively estimates that approximately 10 gallons of treated leachate associated with tank number L13-80, manifest number CCL01371-A, leaked onto the outbound scale.

(7) corrective actions to clean and/or remove the leak or spill;

- In addition to the measures discussed above, Chiquita personnel promptly removed the soiled absorbent and placed it into a container for proper disposal. Cleanup commenced immediately and was completed within approximately 1 hour.

(8) corrective actions implemented or to be implemented, including an estimated timeline, to prevent future recurrence;

- Chiquita personnel will continue to walk around each third-party tanker trailer at the end of each filling.

(9) the type of affiliation of the operator involved in the root cause;

- No individuals were involved in the root cause of this leak.

(10) whether any individuals involved in the root cause had previously received training on applicable operations to avoid leaks or spills; and

- No individuals were involved in the root cause of this leak; however, Chiquita personnel has been trained on applicable operations to avoid leaks and spills.

(11) the number of times individuals involved in the root cause had previously been involved in the root cause of a leachate leak or spill.

To Chiquita's knowledge, no individuals involved in the root cause of this leak have previously been involved in the root cause of a leachate leak or spill.

Kate Logan

Senior Remediation Project Manager

Chiquita Canyon Landfill

29201 Henry Mayo Dr.

Castaic, CA 91384

(m) (346) 807-5547

Kate.Logan@WasteConnections.com



WASTE CONNECTIONS
Connect with the Future