

---

**From:** Johnson, Cage <CageJohnson@scsengineers.com>  
**Sent:** Monday, June 15, 2026 7:19 AM  
**To:** Baitong Chen; Larry Israel; ndickel@aqmd.gov; Christina Ojeda  
**Cc:** Nancy Bahena-Hernandez; Dylan Smith; Sarah Phillips; Chris Fear (Christopher.Fear@WasteConnections.com); Kevin Green; Matthew.Breuer@WasteConnections.com; Stephens, Gabrielle; Rainey, Chuck; Kim, James; Simmons, Mollie; Kim, Jenny; Ambriz, Antonio; Chavez, Fabian; Estrada, Erick; Jones, Art; Fong, Cornelius; Dez Carter; Dave Jappert; Bill Haley; Huber, Rachelle  
**Subject:** Chiquita Canyon Landfill (Facility ID 119219) - Unplanned Shutdown Notification  
**Attachments:** CCL Condition 82(b) Shutdown Log.xlsx

**Follow Up Flag:** Follow up  
**Flag Status:** Flagged

[EXTERNAL SENDER: Use caution with links/attachments]

---

To whom it may concern:

In accordance with the August 27, 2024 Modified SOFA requirements as outlined in the new Condition 82, Chiquita is required to notify the District, in relevant part, of any scheduled downtime of any landfill gas collection or control equipment at the Chiquita Canyon Landfill (Facility ID 119219) prior to commencement of the work if any individual control device has downtime which is anticipated to last 30 minutes or more or if the downtime of any combination of landfill gas collection equipment is planned to result in a reduction of gas flow to control devices by 10% or more and the downtime is anticipated to last 30 minutes or more.

This notification is provided to the District to inform you of the unplanned downtime of Flare 2 due to flame failure.

A follow up report of the start and end dates and times of the downtime event and total downtime, meteorological data/weather conditions, facility landfill gas flow data and description of activities performed will be provided within 48 hours of the completion of the work and startup and operation of the equipment.

Thank you,

Cage Johnson  
OM&M Project Foreman  
C: (562) 533 - 5132  
**SCS ENGINEERS**  
3900 Kilroy Airport Way, Suite 300  
Long Beach, CA 90806  
[cagejohnson@scsengineers.com](mailto:cagejohnson@scsengineers.com)



**Driven by Client Success**

Instructions - Check Flare that is impacted. Note Shutdown Start and End Date/Time. Check whether Planned or Unplanned. Finally note cause or reason for shutdown.

Flare 1 - 1995	Flare 2- 2009	Flare 3 - 2023	Zeeco #1 TOx	Zeeco #6 TOx	Zeeco #7 TOx	Parnel TOx	Hero TOx	Planned	Unplanned	Anticipated Shutdown Start Date/Time	Anticipated Shutdown End Date/Time	Anticipated Estimated Downtime Duration (mins)	Actual Shutdown Start Date/Time	Actual Shutdown End Date/Time	Actual Shutdown Duration (mins)	Reason
x								x					8/31/2024 10:10	8/31/2024 15:09	299.00	FL-1995 manual shutdown to perform generator service
x									x				9/2/2024 9:14	9/2/2024 11:56	162.00	FL-1995 shutdown due to Automatic Block Valve Fail
x									x				9/3/2024 10:05	9/3/2024 10:17	12.00	FL-1995 shutdown due to Automatic Block Valve Fail
x									x				9/3/2024 16:41	9/3/2024 17:41	60.00	FL-1995 shutdown due to Automatic Block Valve Fail
x									x				9/4/2024 12:07	9/4/2024 12:14	7.00	FL-1995 shutdown due to Automatic Block Valve Fail
x									x				9/5/2024 2:49	9/5/2024 4:29	100.00	FL-1995 shutdown due to high flow
x									x				9/8/2024 12:38	9/8/2024 13:05	27.00	FL-1995 shutdown due to Automatic Block Valve Fail
x									x				9/9/2024 12:00	9/9/2024 12:26	26.00	FL-1995 shutdown due to high flow
x									x				9/9/2024 12:40	9/9/2024 12:58	18.00	FL-1995 shutdown due to high flow
x									x				9/11/2024 13:49	9/11/2024 13:57	8.00	FL-1995 shutdown due to high flow
x									x				9/13/2024 13:51	9/13/2024 13:59	8.00	FL-1995 shutdown due to high flow
x									x				9/14/2024 8:15	9/14/2024 10:14	119.00	FL-1995 shutdown due to low temperature
x									x				9/14/2024 10:31	9/14/2024 10:56	25.00	FL-1995 shutdown due to low temperature
x									x				9/14/2024 11:29	9/14/2024 11:34	5.00	FL-1995 shutdown due to low temperature
x									x				9/14/2024 11:54	9/14/2024 11:59	5.00	FL-1995 shutdown due to low temperature
x									x				9/14/2024 12:09	9/14/2024 14:15	126.00	FL-1995 shutdown due to low temperature
x									x				9/14/2024 19:26	9/14/2024 22:31	185.00	FL-1995 shutdown due to low temperature
x									x				9/14/2024 22:38	9/14/2024 22:50	12.00	FL-1995 shutdown due to low temperature
x									x				9/15/2024 0:42	9/15/2024 1:04	22.00	FL-1995 shutdown due to high flow
x									x				9/15/2024 1:36	9/15/2024 1:44	8.00	FL-1995 shutdown due to high flow
x									x				9/16/2024 16:09	9/16/2024 16:24	15.00	FL-1995 shutdown due to Automatic Block Valve Fail
x									x				9/17/2024 20:54	9/17/2024 21:53	59.00	FL-1995 shutdown due to high flow
x									x				9/23/2024 21:27	9/23/2024 23:21	114.00	FL-1995 shutdown due to high flow
x									x				9/24/2024 1:07	9/24/2024 1:32	25.00	FL-1995 shutdown due to high flow
x									x				9/24/2024 15:59	9/24/2024 16:35	36.00	FL-1995 shutdown due to high flow
x									x				9/25/2024 15:42	9/25/2024 16:12	30.00	FL-1995 shutdown due to low temperature
x									x				9/26/2024 10:14	9/26/2024 10:25	11.00	FL-1995 shutdown due to low temperature
x									x				9/28/2024 8:41	9/28/2024 8:58	17.00	FL-1995 shutdown due to low temperature
x									x				9/28/2024 12:48	9/28/2024 13:08	20.00	FL-1995 shutdown due to low temperature
x								x					10/12/2024 8:07	10/12/2024 8:23	16.00	FL-1995 manual shutdown for generator repair
x									x				10/14/2024 4:58	10/14/2024 5:15	17.00	FL-1995 shutdown due to low temperature
x									x				10/20/2024 2:05	10/20/2024 8:30	385.00	FL-1995 shutdown due to main flame failure
x									x				10/20/2024 12:31	10/20/2024 13:04	33.00	FL-1995 shutdown due to main flame failure
x									x				10/23/2024 14:33	10/23/2024 14:54	21.00	FL-1995 shutdown due to site generator failure
x									x				10/24/2024 6:22	10/24/2024 6:31	9.00	FL-1995 shutdown due to low temperature
x									x				10/24/2024 11:16	10/24/2024 11:22	6.00	FL-1995 shutdown due to low temperature
x									x				10/25/2024 13:33	10/25/2024 13:45	12.00	FL-1995 shutdown due to BL-106 Gas Blower Failure
x									x				10/25/2024 13:53	10/25/2024 13:58	5.00	FL-1995 shutdown due to BL-106 Gas Blower Failure
x									x				10/27/2024 18:57	10/28/2024 4:40	583.00	FL-1995 shutdown due to generator failure
x									x				10/28/2024 10:08	10/28/2024 10:30	22.00	FL-1995 shutdown due to high flow
x									x				11/1/2024 4:21	11/1/2024 4:52	31.00	FL-1995 shutdown due to BL-107 Gas Blower Failure
x									x				11/1/2024 9:48	11/1/2024 10:30	42.00	FL-1995 shutdown due to BL-107 Gas Blower Failure
x									x				11/1/2024 10:42	11/1/2024 14:08	206.00	FL-1995 shutdown due to BL-107 Gas Blower Failure & replacement
x								x					11/2/2024 4:55	11/2/2024 6:20	85.00	FL-1995 manual shutdown for power swap during generator maintenance
x									x				11/2/2024 7:35	11/2/2024 7:52	17.00	FL-1995 manual shutdown for power swap during generator maintenance
x									x				11/2/2024 7:57	11/2/2024 8:11	14.00	FL-1995 manual shutdown for power swap during generator maintenance
x									x				11/2/2024 8:27	11/2/2024 8:37	10.00	FL-1995 manual shutdown for power swap during generator maintenance
x									x				11/4/2024 15:41	11/4/2024 15:48	7.00	FL-1995 shutdown due to low temperature
x									x				11/8/2024 1:27	11/8/2024 4:30	183.00	FL-1995 shutdown due to low temperature
x									x				11/8/2024 8:13	11/8/2024 8:36	23.00	FL-1995 shutdown due to low temperature
x									x				11/8/2024 16:40	11/8/2024 16:46	6.00	FL-1995 shutdown due to low temperature
x									x				11/8/2024 16:57	11/8/2024 17:04	7.00	FL-1995 shutdown due to low temperature
x								x					11/9/2024 10:54	11/9/2024 11:12	18.00	FL-1995 manual shutdown for power swap during generator maintenance
x								x					11/9/2024 16:11	11/9/2024 16:27	16.00	FL-1995 manual shutdown for power swap during generator maintenance
x									x				11/12/2024 14:18	11/12/2024 14:29	11.00	FL-1995 shutdown due to high flow
x									x				11/14/2024 0:27	11/14/2024 6:57	390.00	FL-1995 shutdown due to generator failure
x									x				8/31/2024 10:10	8/31/2024 11:47	97.00	FL-2009 manual shutdown to perform generator service
x									x				8/31/2024 13:08	8/31/2024 15:00	112.00	FL-2009 manual shutdown to perform generator service
x									x				9/2/2024 9:13	9/2/2024 10:27	74.00	FL-2009 shutdown due to Automatic Block Valve Fail
x									x				9/3/2024 10:05	9/3/2024 10:37	32.00	FL-2009 shutdown due to Automatic Block Valve Fail
x									x				9/3/2024 16:47	9/3/2024 17:22	35.00	FL-2009 shutdown due to Automatic Block Valve Fail
x									x				9/4/2024 11:55	9/4/2024 12:25	30.00	FL-2009 shutdown due to Automatic Block Valve Fail
x									x				9/9/2024 11:59	9/9/2024 17:19	320.00	FL-2009 shutdown due to pilot failure











						x		x		11/18/2025 5:00	11/18/2025 11:00	360.00		11/18/2025 5:17	11/18/2025 13:21	484.00	Planned shutdown to remove and clean burner tips due to declining gas flow	
	x							x		11/19/2025 5:00	11/19/2025 12:00	420.00		11/19/2025 5:37	11/19/2025 13:54	497.00	Planned shutdown to clean burner tips and flame arrestor along with swapping out combustion	
x								x		11/19/2025 12:30	11/19/2025 15:00	150.00		11/19/2025 14:49	11/19/2025 15:57	68.00	Planned shutdown to clean flame arrestor	
						x				11/26/2025 7:00	11/26/2025 11:00	240.00		No shutdown occurred.		0.00	Planned shutdown to clean liquid knock out chamber and detonation arrestor	
		x						x		11/23/2025 6:47	11/23/2025 8:15	88.00		11/23/2025 6:49	11/23/2025 7:19	30.00	unplanned shutdown due to blower shutdown	
	x							x		11/23/2025 6:47	11/23/2025 8:11	84.00		11/23/2025 6:47	11/23/2025 6:58	11.00	unplanned shutdown due to blower shutdown	
x								x		11/23/2025 6:57	11/23/2025 7:07	10.00		11/23/2025 7:01	11/23/2025 7:07	6.00	unplanned shutdown due to blower shutdown	
	x							x		11/23/2025 20:20	11/23/2025 21:30	70.00		11/23/2025 20:18	11/24/2025 9:43	805.00	Unplanned shutdown due to combustion blower failure	
						x		x		11/24/2025 9:33	11/24/2025 12:00	147.00		11/24/2025 9:33	11/24/2025 12:13	160.00	Unplanned shutdown due to electrical failure	
						x		x		11/25/2025 10:24	11/25/2025 15:30	306.00		11/25/2025 10:25	11/25/2025 16:23	358.00	Unplanned shutdown due to declining gas flow	
x	x	x						x		11/29/2025 8:00	11/29/2025 11:00	180.00				0.00	Planned shutdown to perform monthly alarm testing	
						x		x		12/1/2025 9:00	12/1/2025 11:00	120.00		12/1/2025 12:15	12/1/2025 13:35	80.00	Planned shutdown to perform electrical work	
	x							x		11/28/2025 21:10	11/28/2025 22:00	50.00		11/28/2025 21:10	11/28/2025 21:44	34.00	Unplanned shutdown due to loss of flame signal	
x								x		11/28/2025 21:21	11/28/2025 22:00	39.00		11/28/2025 21:20	11/28/2025 22:00	40.00	Unplanned shutdown due to low temperature	
						x		x		12/2/2025 3:18	12/2/2025 6:30	192.00		12/2/2025 3:19	12/2/2025 8:59	340.00	Unplanned shutdown due to pilot failure	
						x		x		12/10/2025 8:00	12/10/2025 12:00	240.00		12/10/2025 8:06	12/10/2025 12:36	270.00	Planned manual shutdown to perform header work	
						x		x		12/15/2025 7:00	12/15/2025 11:00	240.00		12/15/2025 7:30	12/15/2025 12:02	272.00	Planned manual shutdown to remove and clean detonation arrestor due to declining gas flow	
	x							x		12/13/2025 21:44	12/14/2025 0:00	136.00		12/13/2025 21:45	12/13/2025 23:43	118.00	Unplanned shutdown due to flame failure	
x								x		12/13/2025 21:54	12/14/2025 0:00	126.00		12/13/2025 21:54	12/13/2025 22:44	50.00	Unplanned shutdown due to low temperature	
						x		x		12/13/2025 21:55	12/14/2025 0:00	125.00		12/13/2025 21:56	12/13/2025 23:06	70.00	Unplanned shutdown due to flame failure	
x	x	x				x				12/14/2025 8:28	12/14/2025 12:30	242.00		Individual shutdown times below			Unplanned shutdown due to Southern California Edison utility Pole Replacement	
x								x						12/14/2025 10:51	12/15/2025 10:21	1410.00	Unplanned shutdown due to Southern California Edison utility Pole Replacement	
	x							x						12/14/2025 10:39	12/15/2025 10:15	1416.00	Unplanned shutdown due to Southern California Edison utility Pole Replacement	
								x						12/14/2025 10:51	12/14/2025 12:38	107.00	Unplanned shutdown due to Southern California Edison utility Pole Replacement	
						x		x						12/14/2025 9:19	12/14/2025 14:33	314.00	Unplanned shutdown due to Southern California Edison utility Pole Replacement	
	x							x		12/16/2025 21:18	12/16/2025 23:18	120.00		12/16/2025 21:18	12/16/2025 23:19	121.00	Unplanned shutdown due to loss of flame signal	
x	x	x						x		12/19/2025 7:00	12/19/2025 10:00	180.00		Individual shutdown times below			Planned shutdown to perform monthly alarm testing	
x								x						12/19/2025 7:35	12/19/2025 8:09	34.00	Planned shutdown to perform monthly alarm testing	
								x						12/19/2025 7:45	12/19/2025 8:33	48.00	Planned shutdown to perform monthly alarm testing	
								x						12/19/2025 7:01	12/19/2025 7:17	16.00	Planned shutdown to perform monthly alarm testing	
	x							x		12/19/2025 19:45	12/19/2025 22:00	135.00		12/19/2025 19:48	12/19/2025 22:40	172.00	Unplanned shutdown due to flame failure	
						x		x		12/22/2025 7:52	12/22/2025 13:00	308.00		12/22/2025 7:37	12/22/2025 16:49	552.00	Unplanned shutdown due to electrical issue and generator failure	
						x		x		12/23/2025 14:23	TBD	Unknown		12/23/2025 14:19	12/24/2025 10:37	1218.00	Unplanned shutdown due to low temperature and unable to maintain temperature. Unknown	
						x		x		12/27/2025 12:45	12/28/2025 12:00	1395.00					Unplanned manual shutdown to declining gas quality and unable to sustain operations	
	x							x		12/27/2025 18:07	12/27/2025 21:00	173.00					Unplanned shutdown due to poor flame signal	
						x		x		1/7/2025 7:00	1/7/2025 12:00	300.00					Planned shutdown to remove and clean detonation arrestor due to declining gas flow	
	x							x		1/8/2025 19:58	1/8/2025 22:00	122.00		1/8/2025 19:58	1/8/2025 22:14	136.00	Unplanned shutdown due to poor flame signal	
x	x							x		1/13/2026 8:00	1/13/2026 16:00	480.00		1/13/2026 10:27	1/13/2026 10:45	18.00	Planned potential shutdown while replacing BL-107	
								x		1/13/2026 8:00	1/13/2026 16:00	480.00		1/13/2026 11:45	1/13/2026 12:23	38.00	Unplanned shutdown during replacement of BL-107	
						x		x		1/14/2026 8:00	1/14/2026 12:00	240.00		1/14/2026 8:33	1/14/2026 12:33	240.00	Planned shutdown to perform needed servicing on the gas blower	
								x		1/14/2026 13:00	1/14/2026 15:30	150.00		1/14/2026 14:42	1/14/2026 16:18	96.00	Planned shutdown to perform servicing on the gas blower	
	x							x		1/16/2026 10:37	1/16/2026 14:37	240.00		1/16/2026 10:36	1/16/2026 13:56	200.00	Unplanned shutdown due to restricted flame arrestor resulting in declining gas flow	
x	x	x						x		1/16/2026 22:00	1/17/2026 2:00	240.00		Shutdown times are shown below for each flare			Unplanned shutdown due to high temp burner F on Flare 3, combustion blower failure on Flare 2	
x								x						1/16/2026 22:09	1/23/2026 16:34	9745.00	Unplanned shutdown due to high temp	
	x							x						1/16/2026 21:41	1/23/2026 17:30	9829.00	Unplanned shutdown due to combustion blower failure	
								x						1/16/2026 22:01	1/22/2026 14:25	8184.00	Unplanned shutdown due to high temp burner F	
						x		x		1/20/2026 8:30	1/20/2026 11:30	180.00		1/20/2026 8:51	1/20/2026 12:05	194.00	Unplanned manual shutdown due to dirty detonation arrestor resulting in declining gas flow	
						x		x		1/25/2026 0:21	1/25/2026 2:00	99.00		1/25/2026 0:22	1/25/2026 2:14	112.00	Unplanned shutdown due to actuator valve failure	
x								x		1/25/2026 0:34	1/25/2026 2:00	86.00		1/25/2026 0:35	1/26/2026 10:42	2047.00	Unplanned shutdown due to flame failure	
						x		x		1/26/2026 13:30	1/26/2026 16:00	150.00		1/26/2026 13:28	1/26/2026 17:32	244.00	Unplanned shutdown due to restricted flame arrestor resulting in declining gas flow	
						x		x		1/27/2026 5:00	1/30/2026 13:50	4850.00		1/27/2026 5:40	1/30/2026 14:15	4835.00	Planned shutdown to perform flare cleaning; high Burner F temperature after restarts delayed full	
						x		x		1/29/2026 7:00	1/29/2026 10:30	210.00		Device did not shut down during this time period			0.00	Planned shutdown to perform burner cleaning
x								x		2/1/2026 3:01	2/1/2026 11:50	529.00		2/1/2026 2:42	2/1/2026 11:51	549.00	Unplanned shutdown due to flame failure	
x								x		2/1/2026 18:56	2/1/2026 22:00	184.00		2/1/2026 18:56	2/2/2026 7:45	769.00	Unplanned shutdown due to flame failure	
x								x		2/2/2026 18:05	2/2/2026 20:00	115.00		2/2/2026 18:05	2/2/2026 19:41	96.00	Unplanned shutdown due to flame failure	
						x		x		2/2/2026 18:06	2/2/2026 20:00	114.00		2/2/2026 18:06	2/2/2026 19:08	62.00	Unplanned shutdown due to high flow	
x								x		2/2/2026 23:20	2/3/2026 8:00	520.00		2/2/2026 22:26	2/3/2026 7:25	539.00	Unplanned shutdown due to flame failure	
x								x		2/3/2026 18:14	2/3/2026 20:00	106.00		2/3/2026 18:12	2/3/2026 19:12	60.00	Unplanned shutdown due to flame failure	
x								x		2/4/2026 0:21	2/4/2026 9:00	519.00		2/4/2026 0:20	2/4/2026 7:21	421.00	Unplanned shutdown due to flame failure	
								x		2/4/2026 20:28	2/5/2026 8:00	692.00		2/4/2026 20:27	2/4/2026 23:51	204.00	Unplanned shutdown due to flame failure	
x								x		2/4/2026 20:28	2/5/2026 8:00	692.00		2/5/2026 3:07	2/5/2026 12:19	552.00	Unplanned shutdown due to flame failure	
x								x		2/6/2026 18:00	2/6/2026 20:00	120.00		2/6/2026 18:00	2/7/2026 9:53	953.00	Unplanned shutdown due to flame failure	
								x		2/7/2026 17:25	2/8/2026 10:00	995.00		2/7/2026 17:24	2/9/2026 9:14	2390.00	Unplanned shutdown due to flame failure	
						x		x		2/8/2026 15:22	2/8/2026 22:00	398.00		2/8/2026 15:21	2/9/2026 7:03	942.00	Unplanned shutdown due to flame failure	
								x		2/9/2026 10:24	2/9/2026 13:30	186.00		2/9/2026 10:23	2/9/2026 12:29	126.00	Inlet sump high liquid level and main header modifications	
x								x		2/9/2026 21:46	2/10/2026 8:30	644.00		2/9/2026 20:59	2/10/2026 7:14	615.00	Unplanned shutdown due to flame failure	
								x		2/17/2026 23:54	2/18/2026 9:00	546.00		2/17/2026 23:53	2/18/2026 9:13	560.00	Unplanned shutdown due to blower failure	
						x		x		2/20/2026 1:24	2/20/2026 2:24	60.00		2/20/2026 1:21	2/20/2026 2:11	50.00	Unplanned shutdown due to loss of air pressure closing block valve	
x	x	x						x		2/23/2026 7:30	2/23/2026 13:30	360.00		Downtime below for each device			Planned shutdown to perform monthly alarm testing and maintenance	
x								x						2/23/2026 12:24	2/23/2026 12:56	32.00	Planned shutdown to perform monthly alarm testing and maintenance	



				x			x		5/21/2026 7:00	5/21/2026 11:00	240.00	5/21/2026 9:02	5/21/2026 16:12	430.00	Planned shutdown to remove and clean the detonation arrester
	x						x		5/25/2026 4:52	5/25/2026 8:00	188.00	5/25/2026 4:55	5/25/2026 6:13	78.00	Unplanned shutdown due to flame failure
					x		x		5/26/2026 7:00	5/26/2026 9:00	120.00	5/26/2026 9:33	5/26/2026 10:15	42.00	Planned shutdown to remove and swap detonation arrester due to excessive back pressure
				x			x		5/26/2026 14:00	5/26/2026 20:00	360.00				Planned manual shutdown to start up new Tank Farm 7 Zeeco Station
	x						x		5/27/2026 4:00	5/27/2026 16:00	720.00		did not occur		Planned shutdown to remove and clean burner tips inside of the flare
				x			x		6/1/2026 14:34	Unknown		6/1/2026 14:34	6/3/2026 8:55	2541.00	Shutdown to start up new TOX units in Tank Farm 7
x							x		6/3/2026 0:32	6/3/2026 6:30	358.00	6/3/2026 0:35	6/3/2026 5:59	324.00	Unplanned shutdown due to flame failure
	x						x		6/3/2026 21:23	6/4/2026 1:00	217.00	6/3/2026 21:02	6/4/2026 0:38	216.00	Unplanned shutdown due to flame failure
		x					x								start up of new TOX unit
			x				x								start up of new TOX unit
				x			x		6/5/2026 8:50						shutdown of Tox unit
x							x		6/5/26 20:49	6/6/2026 10:00	791.00	6/5/26 20:49	6/6/2026 10:09	800.00	Unplanned shutdown due to flame failure
x							x		6/6/2026 19:36	6/7/2026 8:00	744.00	6/6/2026 19:36	6/7/2026 7:05	689.00	Unplanned shutdown due to flame failure
x							x		6/9/2026 21:34	6/9/2026 23:16	102.00	6/9/2026 21:37	6/9/2026 23:35	118.00	Unplanned shutdown due to flame failure
x							x		6/10/2026 20:56	6/10/2026 21:25	29.00	6/10/2026 20:56	6/10/2026 21:25	29.00	Unplanned shutdown due to flame failure
x							x		6/10/2026 21:38	6/10/2026 21:55	17.00	6/10/2026 21:38	6/10/2026 21:55	17.00	Unplanned shutdown due to flame failure
x							x		6/10/2026 22:06	6/11/2026 12:00	834.00	6/10/2026 22:06	6/11/2026 5:22	436.00	Unplanned shutdown due to flame failure
x							x		6/11/2026 5:29	6/11/2026 5:39	10.00	6/11/2026 5:29	6/11/2026 5:39	10.00	Unplanned shutdown due to flame failure
x							x		6/11/2026 5:47	6/11/2026 5:57	10.00	6/11/2026 5:47	6/11/2026 5:57	10.00	Unplanned shutdown due to flame failure
x							x		6/11/2026 6:05	6/11/2026 6:14	9.00	6/11/2026 6:05	6/11/2026 6:14	9.00	Unplanned shutdown due to flame failure
x							x		6/11/2026 6:18	6/11/2026 6:22	4.00	6/11/2026 6:18	6/11/2026 6:22	4.00	Unplanned shutdown due to flame failure
x							x		6/11/2026 6:28	6/11/2026 12:00	332.00	6/11/2026 6:28	6/11/2026 12:29	361.00	Unplanned shutdown due to flame failure
x							x		6/11/2026 21:30	6/11/2026 23:15	105.00	6/11/2026 21:29	6/11/2026 23:15	106.00	Unplanned shutdown due to flame failure - Vacuum and flow adjusted at Flare Station
	x						x		6/12/2026 21:53	6/14/2026 12:00	2287.00				Unplanned shutdown due to flame failure - Vacuum and flow adjusted at Flare Station and in field; unable to restart due to high liquid level alarm in Knockout Pot V-101
x							x		6/13/2026 8:19	6/14/2026 12:00	1661.00				High liquid level alarm in V-101
	x						x		6/13/2026 21:54	6/14/2026 8:00	606.00				Unplanned shutdown due to flame failure - Vacuum and flow adjusted at Flare Station and in field (failed attempts to restart around 12:00 AM - 12:20 AM)
	x						x		6/14/2026 22:31	6/15/2026 6:40	489.00	6/14/2026 22:31	6/15/2026 6:40	489.00	Unplanned shutdown due to flame failure - Swapped out combustion filter element