From: Simmons, Mollie <MSimmons@scsengineers.com>
Sent: Monday, November 9, 2026 9:50 AM
To: Baitong Chen; Larry Israel; ndickel@aqmd.gov; Christina Ojeda
Cc: Fong, Cornelius; Dave Jappert; Nancy Bahena-Hernandez; Dylan Smith; Sarah Phillips; Chris Fear (Christopher.Fear@WasteConnections.com); Ryan.Rietzel@WasteConnections.com; Kevin Green; Matthew.Breuer@WasteConnections.com; Bill Haley; Dez Carter; Stephens, Gabrielle; Rainey, Chuck; Kim, James; Kim, Jenny; Ambriz, Antonio; Chavez, Fabian; Estrada, Erick; Johnson, Cage; Jones, Art; Huber, Rachelle
Subject: Re: Chiquita Canyon Landfill (Facility ID 119219) - Unplanned Shutdown Notification

Please see updated part i. below:

To Whom It May Concern:

In accordance with the August 27, 2024 Modified SOFA requirements as outlined in the new Condition 82, Chiquita is required to notify the District, in relevant part, of any scheduled downtime of any landfill gas collection or control equipment at the Chiquita Canyon Landfill (Facility ID 119219) prior to commencement of the work if any individual control device has downtime which is anticipated to last 30 minutes or more or if the downtime of any combination of landfill gas collection equipment is planned to result in a reduction of gas flow to control devices by 10% or more and the downtime is anticipated to last 30 minutes or more. This notification and written report follow the notice submitted on November 7, 2026, regarding unplanned shutdowns:

From Condition No. 82: "*This notification shall include an initial notification 24 hours prior to the planned shutdown event, unless the event is planned less than 24 hours before the planned downtime, Respondent shall provide the notification as soon as possible, within 1-hour of finalizing plans for the downtime. For unplanned downtime, notification shall occur within 1-hour of reasonable discovery of any control equipment issue resulting in unplanned downtime. Respondent shall also provide a subsequent additional notification and follow-up written report within 48 hours of startup and operation of the equipment after the downtime event is corrected. The initial notification, and subsequent notifications/follow-up report shall include the following items, unless otherwise noted below:*

i. ***Reason(s) for the downtime,***

The unplanned shutdowns occurred on November 6, 2026, at Flare 2 due to flame failure and Flare 3 due to high flow. The devices were restarted and resumed operation. Specific downtimes are listed below in paragraph (iii).

Thank you,
Mollie Simmons
Staff Professional
SCS Engineers

From:	Simmons, Mollie <MSimmons@scsengineers.com>
Sent:	Monday, November 9, 2026 9:32 AM
To:	Baitong Chen; Larry Israel; ndickel@aqmd.gov; Christina Ojeda
Cc:	Fong, Cornelius; Dave Jappert; Nancy Bahena-Hernandez; Dylan Smith; Sarah Phillips; Chris Fear (Christopher.Fear@WasteConnections.com); Ryan.Rietzel@WasteConnections.com; Kevin Green; Matthew.Breuer@WasteConnections.com; Bill Haley; Dez Carter; Stephens, Gabrielle; Rainey, Chuck; Kim, James; Kim, Jenny; Ambriz, Antonio; Chavez, Fabian; Estrada, Erick; Johnson, Cage; Jones, Art; Huber, Rachelle
Subject:	Re: Chiquita Canyon Landfill (Facility ID 119219) - Unplanned Shutdown Notification
Attachments:	CCL Condition 82(b) Shutdown Log - 2026.xlsx; Paragraph iv - Meteorological Data.xlsx; Paragraph v - Landfill Gas Flow Data.xlsx

To Whom It May Concern:

In accordance with the August 27, 2024 Modified SOFA requirements as outlined in the new Condition 82, Chiquita is required to notify the District, in relevant part, of any scheduled downtime of any landfill gas collection or control equipment at the Chiquita Canyon Landfill (Facility ID 119219) prior to commencement of the work if any individual control device has downtime which is anticipated to last 30 minutes or more or if the downtime of any combination of landfill gas collection equipment is planned to result in a reduction of gas flow to control devices by 10% or more and the downtime is anticipated to last 30 minutes or more. This notification and written report follow the notice submitted on November 11, 2026, regarding unplanned shutdowns:

From Condition No. 82: "*This notification shall include an initial notification 24 hours prior to the planned shutdown event, unless the event is planned less than 24 hours before the planned downtime, Respondent shall provide the notification as soon as possible, within 1-hour of finalizing plans for the downtime. For unplanned downtime, notification shall occur within 1-hour of reasonable discovery of any control equipment issue resulting in unplanned downtime. Respondent shall also provide a subsequent additional notification and follow-up written report within 48 hours of startup and operation of the equipment after the downtime event is corrected. The initial notification, and subsequent notifications/follow-up report shall include the following items, unless otherwise noted below:*

i. ***Reason(s) for the downtime,***

The unplanned shutdowns occurred on November 11, 2026, at Flare 2 due to flame failure and Flare 3 due to high flow. The devices were restarted and resumed operation. Specific downtimes are listed below in paragraph (iii).

ii. ***Specification of whether the event was planned or unplanned event,***

The shutdown events were unplanned.

iii. ***Estimated (initial notification) and actual (subsequent notification/follow-up report) start and end dates and times of the downtime event,***

Flare 2: 11/6/2026, 8:35 pm - 11/7/2026, 8:45 am
Flare 3: 11/6/2026, 8:45 pm - 11/7/2026, 9:15 am

iv. ***Meteorological data (15-minute averaged), including wind direction(s) and wind speed(s), starting from 48 hours prior to the downtime event, and, if possible, extending until 24 hours after associated equipment start-up and resumed operation during the period of downtime (subsequent notification/follow-up report only)***

Meteorological data from 11/4/2026,8:30 pm, until 11/8/2026, 12:00 am, including 15-minute average-calculated wind directions in degrees and wind speeds in miles per hour, are attached in the Excel spreadsheet labeled 'Paragraph iv – Meteorological Data.' The remaining meteorological data will be provided once it becomes available.

v. ***Facility-wide minute by minute landfill gas flow data, in Microsoft Excel format, starting from 48 hours prior to the downtime event, and extending until 24 hours after associated equipment start-up and resumed operation. (subsequent notification/follow-up report only)***

Landfill gas flow data at all facility control devices, including Flares 1, 2, and 3, as well as all Zeeco TOx, and Parnel TOx, on a minute-by-minute basis from 11/4/2026, 8:35 pm, until 11/8/2026, 9:15 am, are attached in the Excel spreadsheet labeled 'Paragraph v – Landfill Gas Flow Data.'

vi. ***A running log of all combustion equipment downtime events reported pursuant to Condition 82, including the equipment name (e.g., Flares 1, 2, 3, or Zeeco unit), planned or unplanned event, estimated (initial notification) and actual (subsequent notification/follow-up report) start date and time of each event, estimated (initial notification) and actual (subsequent notification/follow-up report) end date and time of each event, estimated (initial notification) and actual (subsequent notification/follow-up report) duration of downtime in minutes, and reason(s) for downtime in an Excel format. The information shall be clearly displayed for all downtime events and combustion equipment in rows within one Excel sheet, allowing quick determination of the downtime details for any equipment or combination of equipment, including simultaneous downtime events.***

A spreadsheet containing all downtime events at Flares 1, 2, 3, as well as all Zeeco TOx, and Parnel TOx, reported pursuant to Condition 82, are included in the attached Excel document titled 'CCL Condition 82(b) Shutdown Log.'

Viii. ***Estimated site-wide reduction in gas flow (scfm), including the site-wide pre-downtime gas flow (scfm), gas flow (scfm) during the downtime event, and post-downtime gas flow (scfm), including the calculations for site-wide gas flow rates within the Microsoft Excel sheet provided under Condition 82(b)(v).***

The estimated site-wide reduction in gas flow (scfm), including site-wide gas flow rates before, during, and after the downtime event, along with the associated calculations, is included in the attached Excel document titled 'Paragraph v – Landfill Gas Flow Data,'.

Thank you,
Mollie Simmons
Staff Professional
SCS Engineers
O: (562) 426-9544
M: (562) 753-7057
msimmons@scsengineers.com

From: Fong, Cornelius <CFong@scsengineers.com>
Sent: Saturday, November 7, 2026 8:45 AM
To: Baitong Chen <BChen@aqmd.gov>; Larry Israel <lisrael@aqmd.gov>; ndickel@aqmd.gov <NDickel@aqmd.gov>; Christina Ojeda <cojeda@aqmd.gov>
Cc: Dave Jappert <david.jappert@wasteconnections.com>; Nancy Bahena-Hernandez <Nancy.Bahena-Hernandez@WasteConnections.com>; Dylan Smith <Dylan.Smith@WasteConnections.com>; Sarah Phillips <Sarah.Phillips@WasteConnections.com>; Chris Fear (Christopher.Fear@WasteConnections.com) <Christopher.Fear@WasteConnections.com>; Ryan.Rietzel@WasteConnections.com <ryan.rietzel@wasteconnections.com>; Kevin Green <Kevin.Green@WasteConnections.com>; Matthew.Breuer@WasteConnections.com <Matthew.Breuer@WasteConnections.com>; Bill Haley <william.haley@wasteconnections.com>; Dez Carter <dcarter@continuumenv.com>; Stephens, Gabrielle <gstephens@scsengineers.com>; Rainey, Chuck <CRainey@scsengineers.com>; Kim, James <JKim@scsengineers.com>; Simmons, Mollie <MSimmons@scsengineers.com>; Kim, Jenny <JennyKim@scsengineers.com>; Ambriz, Antonio <AAmbriz@scsengineers.com>; Chavez, Fabian <FChavez@scsengineers.com>; Estrada, Erick <EEstrada@scsengineers.com>; Johnson, Cage <CageJohnson@scsengineers.com>; Jones, Art <AJones@scsengineers.com>; Fong, Cornelius <CFong@scsengineers.com>; Huber, Rachelle <RHuber@scsengineers.com>
Subject: Chiquita Canyon Landfill (Facility ID 119219) - Unplanned Shutdown Notification

To Whom It May Concern:

In accordance with the October 28, 2026 Modified SOFA requirements as outlined in the new Condition 82, Chiquita is required to notify the District, in relevant part, of any unscheduled downtime of any landfill gas collection or control equipment at the Chiquita Canyon Landfill (Facility ID 119219) if any individual control device has downtime which is anticipated to last 30 minutes or more or if the downtime of any combination of landfill gas collection equipment is planned to result in a reduction of gas flow to control devices by 10% or more and the downtime is anticipated to last 30 minutes or more and the site flow is reduced below 15,500 cfm.

This notification is provided to the District to inform you of the unplanned downtime of Flare Nos. 2 and 3 at approximately 11/6/26 8:36 PM due to flame failure and high flow, respectively. Technicians are on site and in the process of restarting the flares. Total site flow was approximately 16,300 SCFM prior to the shutdowns and approximately 9,700 SCFM with Flare Nos. 2 and 3 offline. The approximate shutdown and startup times are included in the attached log.

A follow up report of the start and end dates and times of the downtime event and total downtime, meteorological data/weather conditions, facility landfill gas flow data and description of activities performed will be provided within 48 hours of the completion of the work and startup and operation of the equipment.

Regards,

Corn

Cornelius L. Fong
Regional OM&M Manager
cfong@scsengineers.com
O: 562-426-9544
M: 562-743-7895
3900 Kilroy Airport Way, Suite 300
Long Beach, CA 90806

This email may contain confidential information and is intended for use by the addressee and/or their intended representatives only. If you are not the intended recipient, please do not transmit, copy, disclose, store or utilize this communication in any manner. If you received this message in error, please notify the sender immediately and permanently delete this message from your computer. SCS Engineers accepts no liability for the content of this email or for the consequences of any actions taken on the basis of the information provided. – SCS Engineers

Date & Time (in 15-min averages)	Average Wind Speed (mph)	Average Wind Direction (degrees)
11/4/2026 20:30	0.7	270
11/4/2026 20:45	1.7	212
11/4/2026 21:00	3.7	8
11/4/2026 21:15	1.3	171
11/4/2026 21:30	1.3	252
11/4/2026 21:45	1.3	275
11/4/2026 22:00	1.7	225
11/4/2026 22:15	1.7	225
11/4/2026 22:30	0.3	225
11/4/2026 22:45	0	225
11/4/2026 23:00	0	--
11/4/2026 23:15	0	--
11/4/2026 23:30	0	--
11/4/2026 23:45	0	--
11/5/2026 0:00	0	--
11/5/2026 0:00	0	--
11/5/2026 0:15	0	--
11/5/2026 0:30	0	--
11/5/2026 0:45	0	--
11/5/2026 1:00	0	--
11/5/2026 1:15	0	--
11/5/2026 1:30	0	--
11/5/2026 1:45	0	--
11/5/2026 2:00	0	--
11/5/2026 2:15	0	--
11/5/2026 2:30	0	--
11/5/2026 2:45	0	--
11/5/2026 3:00	0.3	225
11/5/2026 3:15	1.3	45
11/5/2026 3:30	0	--
11/5/2026 3:45	0	45
11/5/2026 4:00	0.3	67
11/5/2026 4:15	4	58
11/5/2026 4:30	10.7	65
11/5/2026 4:45	12.7	65
11/5/2026 5:00	12	65
11/5/2026 5:15	10	65
11/5/2026 5:30	6.7	65
11/5/2026 5:45	6	65
11/5/2026 6:00	8	65
11/5/2026 6:15	6	65

11/5/2026 6:30	4.3	65
11/5/2026 6:45	4.7	52
11/5/2026 7:00	2	65
11/5/2026 7:15	3.3	58
11/5/2026 7:30	5	90
11/5/2026 7:45	3.7	98
11/5/2026 8:00	2.7	48
11/5/2026 8:15	2.3	99
11/5/2026 8:30	2.7	197
11/5/2026 8:45	3	212
11/5/2026 9:00	2.7	188
11/5/2026 9:15	4	113
11/5/2026 9:30	8.3	90
11/5/2026 9:45	9.3	90
11/5/2026 10:00	9.7	73
11/5/2026 10:15	12.3	82
11/5/2026 10:30	12.3	90
11/5/2026 10:45	12.7	82
11/5/2026 11:00	9.7	90
11/5/2026 11:15	12	90
11/5/2026 11:30	11.7	82
11/5/2026 11:45	11.7	90
11/5/2026 12:00	13.3	82
11/5/2026 12:15	10	90
11/5/2026 12:30	8.3	98
11/5/2026 12:45	8.7	90
11/5/2026 13:00	11.3	90
11/5/2026 13:15	9	98
11/5/2026 13:30	7	113
11/5/2026 13:45	6.7	98
11/5/2026 14:00	4	117
11/5/2026 14:15	3.3	163
11/5/2026 14:30	4	48
11/5/2026 14:45	6.3	98
11/5/2026 15:00	6.7	98
11/5/2026 15:15	6.7	107
11/5/2026 15:30	4	115
11/5/2026 15:45	3.3	135
11/5/2026 16:00	3.3	135
11/5/2026 16:15	2.3	223
11/5/2026 16:30	3.3	201
11/5/2026 16:45	4	278
11/5/2026 17:00	3.7	232
11/5/2026 17:15	3.3	8

11/5/2026 17:30	4.3	6
11/5/2026 17:45	4.7	84
11/5/2026 18:00	4.3	128
11/5/2026 18:15	4.7	150
11/5/2026 18:30	5.3	150
11/5/2026 18:45	2.3	74
11/5/2026 19:00	2.3	165
11/5/2026 19:15	1.7	58
11/5/2026 19:30	1.3	90
11/5/2026 19:45	5.7	82
11/5/2026 20:00	2	53
11/5/2026 20:15	0.3	307
11/5/2026 20:30	1.7	37
11/5/2026 20:45	1.3	337
11/5/2026 21:00	1.7	21
11/5/2026 21:15	7	90
11/5/2026 21:30	7.3	82
11/5/2026 21:45	7.7	90
11/5/2026 22:00	9	90
11/5/2026 22:15	10.7	90
11/5/2026 22:30	8	73
11/5/2026 22:45	3	73
11/5/2026 23:00	1	65
11/5/2026 23:15	4	58
11/5/2026 23:30	4	58
11/5/2026 23:45	5	65
11/6/2026 0:00	3	65
11/6/2026 0:00	3.5	65
11/6/2026 0:15	4	58
11/6/2026 0:30	4	58
11/6/2026 0:45	3	45
11/6/2026 1:00	4	65
11/6/2026 1:15	3.7	45
11/6/2026 1:30	5	65
11/6/2026 1:45	3.7	52
11/6/2026 2:00	3	52
11/6/2026 2:15	4.3	65
11/6/2026 2:30	4	65
11/6/2026 2:45	3.3	45
11/6/2026 3:00	4	65
11/6/2026 3:15	3.3	45
11/6/2026 3:30	4	52
11/6/2026 3:45	3.7	52
11/6/2026 4:00	3.7	38

11/6/2026 4:15	3.3	45
11/6/2026 4:30	6.7	52
11/6/2026 4:45	9	45
11/6/2026 5:00	8.7	45
11/6/2026 5:15	8.3	38
11/6/2026 5:30	5.7	45
11/6/2026 5:45	2.7	82
11/6/2026 6:00	3.3	58
11/6/2026 6:15	6.3	45
11/6/2026 6:30	5.3	58
11/6/2026 6:45	5	60
11/6/2026 7:00	5	65
11/6/2026 7:15	4.3	65
11/6/2026 7:30	5.3	58
11/6/2026 7:45	7.7	65
11/6/2026 8:00	8.3	65
11/6/2026 8:15	8.3	65
11/6/2026 8:30	11	65
11/6/2026 8:45	11	65
11/6/2026 9:00	12.3	58
11/6/2026 9:15	14	58
11/6/2026 9:30	17.3	52
11/6/2026 9:45	18.3	58
11/6/2026 10:00	21.7	65
11/6/2026 10:15	22	65
11/6/2026 10:30	23.3	65
11/6/2026 10:45	19.7	65
11/6/2026 11:00	18.3	65
11/6/2026 11:15	17	65
11/6/2026 11:30	17.3	73
11/6/2026 11:45	13.7	65
11/6/2026 12:00	14.7	82
11/6/2026 12:15	16.3	65
11/6/2026 12:30	16	73
11/6/2026 12:45	17.3	52
11/6/2026 13:00	17	58
11/6/2026 13:15	15.7	65
11/6/2026 13:30	15.7	65
11/6/2026 13:45	15	65
11/6/2026 14:00	13.7	65
11/6/2026 14:15	13.7	58
11/6/2026 14:30	15.3	73
11/6/2026 14:45	13.3	65
11/6/2026 15:00	10.3	82

11/6/2026 15:15	11	65
11/6/2026 15:30	11.3	65
11/6/2026 15:45	9.3	73
11/6/2026 16:00	11.7	65
11/6/2026 16:15	11	65
11/6/2026 16:30	7	58
11/6/2026 16:45	8.3	58
11/6/2026 17:00	9.3	58
11/6/2026 17:15	9	65
11/6/2026 17:30	8.3	58
11/6/2026 17:45	5.3	52
11/6/2026 18:00	3.7	52
11/6/2026 18:15	3.3	73
11/6/2026 18:30	2.3	61
11/6/2026 18:45	1.7	339
11/6/2026 19:00	1.7	61
11/6/2026 19:15	1.3	17
11/6/2026 19:30	4.3	98
11/6/2026 19:45	2.7	90
11/6/2026 20:00	1.3	73
11/6/2026 20:15	5.3	65
11/6/2026 20:30	10	58
11/6/2026 20:45	11	52
11/6/2026 21:00	9.7	52
11/6/2026 21:15	6.3	65
11/6/2026 21:30	4.7	73
11/6/2026 21:45	4.7	52
11/6/2026 22:00	7.7	52
11/6/2026 22:15	9	58
11/6/2026 22:30	9.7	65
11/6/2026 22:45	7.7	73
11/6/2026 23:00	6.3	65
11/6/2026 23:15	9	90
11/6/2026 23:30	7.3	65
11/6/2026 23:45	9	58
11/7/2026 0:00	10	45
11/7/2026 0:00	9	78
11/7/2026 0:15	8.7	90
11/7/2026 0:30	4	38
11/7/2026 0:45	3.7	52
11/7/2026 1:00	4.3	45
11/7/2026 1:15	5.7	45
11/7/2026 1:30	5.3	45
11/7/2026 1:45	7.3	45

11/7/2026 2:00	12	52
11/7/2026 2:15	13.3	45
11/7/2026 2:30	13.3	45
11/7/2026 2:45	12	38
11/7/2026 3:00	7.3	38
11/7/2026 3:15	1.3	243
11/7/2026 3:30	1	5
11/7/2026 3:45	6.3	45
11/7/2026 4:00	8	58
11/7/2026 4:15	10.3	90
11/7/2026 4:30	10.7	90
11/7/2026 4:45	7.3	82
11/7/2026 5:00	2	225
11/7/2026 5:15	4.7	90
11/7/2026 5:30	7.7	98
11/7/2026 5:45	6	120
11/7/2026 6:00	12.3	90
11/7/2026 6:15	10.7	90
11/7/2026 6:30	7.3	90
11/7/2026 6:45	9	90
11/7/2026 7:00	10	98
11/7/2026 7:15	8.7	90
11/7/2026 7:30	10.3	90
11/7/2026 7:45	10	98
11/7/2026 8:00	10.7	82
11/7/2026 8:15	13	90
11/7/2026 8:30	14	90
11/7/2026 8:45	14	82
11/7/2026 9:00	14	65
11/7/2026 9:15	16.3	73
11/7/2026 9:30	17.7	65
11/7/2026 9:45	17.7	65
11/7/2026 10:00	15.3	65
11/7/2026 10:15	17	73
11/7/2026 10:30	17.7	82
11/7/2026 10:45	19.3	65
11/7/2026 11:00	16.3	65
11/7/2026 11:15	17.7	65
11/7/2026 11:30	14.7	73
11/7/2026 11:45	14.7	65
11/7/2026 12:00	16.7	73
11/7/2026 12:15	18	82
11/7/2026 12:30	15.3	82
11/7/2026 12:45	14.3	65

11/7/2026 13:00	14	65
11/7/2026 13:15	12.7	73
11/7/2026 13:30	15.7	65
11/7/2026 13:45	16	65
11/7/2026 14:00	16	65
11/7/2026 14:15	14.7	73
11/7/2026 14:30	11.3	73
11/7/2026 14:45	12.3	65
11/7/2026 15:00	13.7	58
11/7/2026 15:15	12.3	73
11/7/2026 15:30	11	65
11/7/2026 15:45	10.7	65
11/7/2026 16:00	10.3	58
11/7/2026 16:15	12	58
11/7/2026 16:30	10.7	52
11/7/2026 16:45	11.3	65
11/7/2026 17:00	7.3	65
11/7/2026 17:15	5	38
11/7/2026 17:30	4	45
11/7/2026 17:45	3.3	52
11/7/2026 18:00	2.3	27
11/7/2026 18:15	3.7	75
11/7/2026 18:30	3.3	67
11/7/2026 18:45	4	99
11/7/2026 19:00	3.7	84
11/7/2026 19:15	4	90
11/7/2026 19:30	3.7	113
11/7/2026 19:45	4	90
11/7/2026 20:00	3.7	82
11/7/2026 20:15	3.3	53
11/7/2026 20:30	3	346
11/7/2026 20:45	4	58
11/7/2026 21:00	7	65
11/7/2026 21:15	8.7	58
11/7/2026 21:30	7.3	82
11/7/2026 21:45	8.7	73
11/7/2026 22:00	4.7	73
11/7/2026 22:15	4.7	58
11/7/2026 22:30	6	65
11/7/2026 22:45	9.7	65
11/7/2026 23:00	9	65
11/7/2026 23:15	4.7	73
11/7/2026 23:30	4.3	82
11/7/2026 23:45	3	189

11/8/2026 0:00	3	45

Date/Time (PST)	LFG Flow, Flare 1 (SCFM)	LFG Flow, Flare 2 (SCFM)	LFG Flow, Flare 3 (SCFM)	Parnel, Thermal Oxidizer (SCFM)	Zeeco #1, Thermal Oxidizer (SCFM)	Zeeco #2, Thermal Oxidizer (SCFM)	Zeeco #6, Thermal Oxidizer (SCFM)	Zeeco #7, Thermal Oxidizer (SCFM)	Site-Wide Flow (SCFM)	Period	Site-Wide Flow Reduction (SCFM)
11/4/2026 20:35	2402	2620	5314	1387	1015	471	1152	1481	15,841	Before	--
11/4/2026 20:36	2400	2617	5334	1379	1015	471	1154	1456	15,826	Before	--
11/4/2026 20:37	2400	2617	5334	1379	1226	472	1154	1456	16,038	Before	--
11/4/2026 20:38	2398	2612	5324	1389	1226	472	1163	1476	16,060	Before	--
11/4/2026 20:39	2398	2612	5324	1389	1160	470	1163	1476	15,994	Before	--
11/4/2026 20:40	2389	2598	5329	1370	1160	470	1166	1495	15,978	Before	--
11/4/2026 20:41	2389	2598	5329	1370	1231	473	1166	1495	16,051	Before	--
11/4/2026 20:42	2387	2616	5346	1364	1231	473	1152	1466	16,035	Before	--
11/4/2026 20:43	2387	2616	5346	1364	1235	463	1152	1466	16,029	Before	--
11/4/2026 20:44	2380	2606	5341	1380	1235	463	871	1478	15,755	Before	--
11/4/2026 20:45	2380	2606	5341	1380	1220	468	871	1478	15,745	Before	--
11/4/2026 20:46	2388	2603	5319	1375	1220	468	995	1483	15,852	Before	--
11/4/2026 20:47	2388	2603	5319	1375	1227	468	995	1483	15,858	Before	--
11/4/2026 20:48	2383	2600	5313	1375	1227	468	1112	1476	15,953	Before	--
11/4/2026 20:49	2383	2600	5313	1375	1222	468	1112	1476	15,948	Before	--
11/4/2026 20:50	2392	2615	5317	1388	1222	468	1157	1473	16,032	Before	--
11/4/2026 20:51	2392	2615	5317	1388	1226	468	1157	1473	16,035	Before	--
11/4/2026 20:52	2374	2607	5301	1383	1226	468	1160	1470	15,988	Before	--
11/4/2026 20:53	2374	2607	5301	1383	1229	463	1160	1470	15,986	Before	--
11/4/2026 20:54	2387	2610	5325	1379	1229	463	1163	1471	16,027	Before	--
11/4/2026 20:55	2387	2610	5325	1379	1066	468	1163	1471	15,870	Before	--
11/4/2026 20:56	2389	2591	5312	1380	1066	468	1069	1460	15,736	Before	--
11/4/2026 20:57	2389	2591	5312	1380	1010	467	1069	1460	15,679	Before	--
11/4/2026 20:58	2367	2612	5316	1395	1010	467	854	1478	15,499	Before	--
11/4/2026 20:59	2367	2612	5316	1395	902	461	854	1478	15,385	Before	--
11/4/2026 21:00	2378	2598	5338	1393	902	461	1159	1478	15,707	Before	--
11/4/2026 21:01	2378	2598	5338	1393	1229	463	1159	1478	16,036	Before	--
11/4/2026 21:02	2395	2623	5313	1384	1229	463	1162	1496	16,064	Before	--
11/4/2026 21:03	2395	2623	5313	1384	1227	465	1162	1496	16,064	Before	--
11/4/2026 21:04	2393	2606	5340	1380	1227	465	1169	1475	16,054	Before	--
11/4/2026 21:05	2393	2606	5340	1380	1237	465	1169	1475	16,064	Before	--
11/4/2026 21:06	2392	2631	5319	1362	1237	465	1166	1462	16,035	Before	--
11/4/2026 21:07	2392	2631	5319	1362	1231	463	1166	1462	16,027	Before	--
11/4/2026 21:08	2356	2606	5316	1375	1231	463	1169	1488	16,003	Before	--
11/4/2026 21:09	2356	2606	5316	1375	1229	461	1169	1488	15,999	Before	--
11/4/2026 21:10	2395	2591	5331	1371	1229	461	908	1442	15,728	Before	--
11/4/2026 21:11	2395	2591	5331	1371	1194	461	908	1442	15,693	Before	--
11/4/2026 21:12	2379	2607	5336	1381	1194	461	1174	1485	16,017	Before	--
11/4/2026 21:13	2379	2607	5336	1381	969	460	1174	1485	15,791	Before	--
11/4/2026 21:14	2383	2618	5328	1371	969	460	1160	1461	15,750	Before	--
11/4/2026 21:15	2383	2618	5328	1371	1237	465	1160	1461	16,022	Before	--
11/4/2026 21:16	2387	2634	5311	1384	1237	465	1158	1476	16,051	Before	--
11/4/2026 21:17	2387	2634	5311	1384	1127	465	1158	1476	15,942	Before	--
11/4/2026 21:18	2386	2605	5326	1385	1127	465	1158	1486	15,938	Before	--
11/4/2026 21:19	2386	2605	5326	1385	1219	461	1158	1486	16,026	Before	--
11/4/2026 21:20	2382	2618	5322	1383	1219	461	1159	1462	16,006	Before	--
11/4/2026 21:21	2382	2618	5322	1383	1222	466	1159	1462	16,013	Before	--
11/4/2026 21:22	2409	2614	5325	1368	1222	466	1152	1485	16,041	Before	--
11/4/2026 21:23	2409	2614	5325	1368	1232	463	1152	1485	16,048	Before	--
11/4/2026 21:24	2375	2595	5323	1387	1232	463	1031	1481	15,887	Before	--
11/4/2026 21:25	2375	2595	5323	1387	1213	432	1031	1481	15,838	Before	--
11/4/2026 21:26	2386	2618	5330	1382	1213	432	1143	1482	15,987	Before	--
11/4/2026 21:27	2386	2618	5330	1382	1196	442	1143	1482	15,979	Before	--
11/4/2026 21:28	2380	2604	5317	1391	1196	442	1167	1495	15,992	Before	--
11/4/2026 21:29	2380	2604	5317	1391	983	455	1167	1495	15,792	Before	--
11/4/2026 21:30	2383	2606	5333	1385	983	455	1160	1481	15,786	Before	--
11/4/2026 21:31	2383	2606	5333	1385	1019	455	1160	1481	15,822	Before	--
11/4/2026 21:32	2392	2588	5324	1389	1019	455	1147	1471	15,785	Before	--
11/4/2026 21:33	2392	2588	5324	1389	857	451	1147	1471	15,619	Before	--
11/4/2026 21:34	2387	2609	5321	1378	857	451	1164	1478	15,645	Before	--
11/4/2026 21:35	2387	2609	5321	1378	1246	455	1164	1478	16,038	Before	--
11/4/2026 21:36	2382	2608	5346	1377	1246	455	1159	1480	16,053	Before	--
11/4/2026 21:37	2382	2608	5346	1377	1188	452	1159	1480	15,992	Before	--
11/4/2026 21:38	2382	2598	5317	1376	1188	452	1166	1468	15,947	Before	--
11/4/2026 21:39	2382	2598	5317	1376	849	457	1166	1468	15,613	Before	--
11/4/2026 21:40	2385	2606	5312	1386	849	457	1157	1442	15,593	Before	--
11/4/2026 21:41	2385	2606	5312	1386	1226	457	1157	1442	15,970	Before	--
11/4/2026 21:42	2366	2612	5316	1389	1226	457	834	1483	15,682	Before	--
11/4/2026 21:43	2366	2612	5316	1389	924	455	834	1483	15,379	Before	--
11/4/2026 21:44	2374	2616	5313	1369	924	455	1120	1478	15,649	Before	--
11/4/2026 21:45	2374	2616	5313	1369	929	454	1120	1478	15,653	Before	--
11/4/2026 21:46	2384	2601	5308	1378	929	454	1159	1477	15,690	Before	--
11/4/2026 21:47	2384	2601	5308	1378	1096	460	1159	1477	15,862	Before	--
11/4/2026 21:48	2373	2591	5327	1380	1096	460	1151	1456	15,834	Before	--

SUMMARY

INPUTS

Downtime event start (PST)	11/6/2026 20:35
Downtime event end (PST)	11/7/2026 9:15
Event duration (hrs)	12.67
Data interval (min) – from timestamp spacing	1.00
Pre-event window start (event start − 48 hrs)	11/4/2026 20:35
Post-event window end (event end + 24 hrs)	11/8/2026 9:15

RESULTS

Normal operation = Avg site-wide flow before 48 hrs pre-event, c	15,735
Avg site-wide flow during event (scfm)	9,837
Avg site-wide flow after event, 24 hrs post (scfm)	15,766
Estimated site-wide reduction (scfm) = Normal Operation − Avg	**5,898**

DOWNTIME PERIODS	**Start (PST)**	**End (PST)**
Device 1	11/6/2026 20:35	11/7/2026 9:15
Device 2	11/6/2026 20:35	11/7/2026 8:45
Device 3		
Device 4		

11/4/2026 21:49	2373	2591	5327	1380	1234	458	1151	1456	15,970	Before	--
11/4/2026 21:50	2380	2590	5309	1375	1234	458	1154	1468	15,969	Before	--
11/4/2026 21:51	2380	2590	5309	1375	883	461	1154	1468	15,621	Before	--
11/4/2026 21:52	2376	2601	5297	1373	883	461	854	1456	15,301	Before	--
11/4/2026 21:53	2376	2601	5297	1373	1198	462	854	1456	15,616	Before	--
11/4/2026 21:54	2384	2600	5313	1379	1198	462	1127	1480	15,942	Before	--
11/4/2026 21:55	2384	2600	5313	1379	1231	461	1127	1480	15,975	Before	--
11/4/2026 21:56	2385	2608	5314	1380	1231	461	1113	1466	15,958	Before	--
11/4/2026 21:57	2385	2608	5314	1380	1231	465	1113	1466	15,963	Before	--
11/4/2026 21:58	2361	2595	5323	1386	1231	465	1152	1475	15,988	Before	--
11/4/2026 21:59	2361	2595	5323	1386	1234	460	1152	1475	15,987	Before	--
11/4/2026 22:00	2376	2611	5329	1373	1234	460	1157	1488	16,029	Before	--
11/4/2026 22:01	2376	2611	5329	1373	1224	462	1157	1488	16,020	Before	--
11/4/2026 22:02	2390	2665	5341	1389	1224	462	1124	1473	16,068	Before	--
11/4/2026 22:03	2390	2665	5341	1389	1242	461	1124	1473	16,085	Before	--
11/4/2026 22:04	2374	2646	5320	1391	1242	461	1164	1473	16,072	Before	--
11/4/2026 22:05	2374	2646	5320	1391	1219	460	1164	1473	16,047	Before	--
11/4/2026 22:06	2377	2606	5314	1397	1219	460	1159	1467	15,999	Before	--
11/4/2026 22:07	2377	2606	5314	1397	1225	461	1159	1467	16,007	Before	--
11/4/2026 22:08	2385	2604	5322	1375	1225	461	1164	1470	16,006	Before	--
11/4/2026 22:09	2385	2604	5322	1375	1236	461	1164	1470	16,017	Before	--
11/4/2026 22:10	2384	2608	5316	1387	1236	461	1079	1462	15,932	Before	--
11/4/2026 22:11	2384	2608	5316	1387	1231	458	1079	1462	15,925	Before	--
11/4/2026 22:12	2384	2617	5339	1389	1231	458	969	1471	15,858	Before	--
11/4/2026 22:13	2384	2617	5339	1389	1190	463	969	1471	15,822	Before	--
11/4/2026 22:14	2375	2609	5337	1395	1190	463	1162	1476	16,006	Before	--
11/4/2026 22:15	2375	2609	5337	1395	989	458	1162	1476	15,800	Before	--
11/4/2026 22:16	2376	2591	5326	1403	989	458	1163	1483	15,789	Before	--
11/4/2026 22:17	2376	2591	5326	1403	1235	461	1163	1483	16,038	Before	--
11/4/2026 22:18	2380	2613	5298	1402	1235	461	1159	1462	16,010	Before	--
11/4/2026 22:19	2380	2613	5298	1402	1190	461	1159	1462	15,965	Before	--
11/4/2026 22:20	2372	2593	5339	1394	1190	461	1156	1480	15,985	Before	--
11/4/2026 22:21	2372	2593	5339	1394	1224	461	1156	1480	16,019	Before	--
11/4/2026 22:22	2381	2704	5310	1404	1224	461	1106	1476	16,066	Before	--
11/4/2026 22:23	2381	2704	5310	1404	1225	462	1106	1476	16,068	Before	--
11/4/2026 22:24	2378	2651	5332	1401	1225	462	1159	1465	16,073	Before	--
11/4/2026 22:25	2378	2651	5332	1401	1200	467	1159	1465	16,052	Before	--
11/4/2026 22:26	2376	2599	5314	1405	1200	467	977	1473	15,810	Before	--
11/4/2026 22:27	2376	2599	5314	1405	929	460	977	1473	15,532	Before	--
11/4/2026 22:28	2390	2605	5341	1394	929	460	1153	1476	15,748	Before	--
11/4/2026 22:29	2390	2605	5341	1394	1241	468	1153	1476	16,069	Before	--
11/4/2026 22:30	2351	2576	5345	1382	1241	468	1163	1480	16,006	Before	--
11/4/2026 22:31	2351	2576	5345	1382	1236	467	1163	1480	16,000	Before	--
11/4/2026 22:32	2383	2592	5344	1389	1236	467	1169	1480	16,060	Before	--
11/4/2026 22:33	2383	2592	5344	1389	1241	463	1169	1480	16,061	Before	--
11/4/2026 22:34	2380	2614	5329	1398	1241	463	1115	1461	16,001	Before	--
11/4/2026 22:35	2380	2614	5329	1398	1227	466	1115	1461	15,991	Before	--
11/4/2026 22:36	2390	2594	5337	1389	1227	466	1159	1441	16,003	Before	--
11/4/2026 22:37	2390	2594	5337	1389	1232	465	1159	1441	16,007	Before	--
11/4/2026 22:38	2388	2601	5303	1383	1232	465	1158	1477	16,006	Before	--
11/4/2026 22:39	2388	2601	5303	1383	866	468	1158	1477	15,643	Before	--
11/4/2026 22:40	2366	2572	5316	1369	866	468	1167	1477	15,600	Before	--
11/4/2026 22:41	2366	2572	5316	1369	898	471	1167	1477	15,635	Before	--
11/4/2026 22:42	2378	2583	5323	1381	898	471	987	1465	15,485	Before	--
11/4/2026 22:43	2378	2583	5323	1381	1226	471	987	1465	15,813	Before	--
11/4/2026 22:44	2380	2587	5324	1387	1226	471	1163	1486	16,024	Before	--
11/4/2026 22:45	2380	2587	5324	1387	907	470	1163	1486	15,704	Before	--
11/4/2026 22:46	2373	2601	5298	1367	907	470	1161	1477	15,654	Before	--
11/4/2026 22:47	2373	2601	5298	1367	1237	471	1161	1477	15,984	Before	--
11/4/2026 22:48	2391	2590	5326	1373	1237	471	1013	1466	15,866	Before	--
11/4/2026 22:49	2391	2590	5326	1373	1240	467	1013	1466	15,866	Before	--
11/4/2026 22:50	2363	2579	5338	1375	1240	467	1161	1477	16,001	Before	--
11/4/2026 22:51	2363	2579	5338	1375	1236	473	1161	1477	16,002	Before	--
11/4/2026 22:52	2371	2612	5324	1379	1236	473	1168	1478	16,040	Before	--
11/4/2026 22:53	2371	2612	5324	1379	1239	476	1168	1478	16,047	Before	--
11/4/2026 22:54	2386	2597	5319	1377	1239	476	939	1483	15,816	Before	--
11/4/2026 22:55	2386	2597	5319	1377	1229	472	939	1483	15,802	Before	--
11/4/2026 22:56	2398	2616	5330	1387	1229	472	1179	1482	16,093	Before	--
11/4/2026 22:57	2398	2616	5330	1387	1239	477	1179	1482	16,108	Before	--
11/4/2026 22:58	2391	2600	5318	1392	1239	477	1033	1467	15,917	Before	--
11/4/2026 22:59	2391	2600	5318	1392	1229	475	1033	1467	15,906	Before	--
11/4/2026 23:00	2374	2575	5309	1394	1229	475	898	1477	15,732	Before	--
11/4/2026 23:01	2374	2575	5309	1394	1236	477	898	1477	15,740	Before	--
11/4/2026 23:02	2395	2612	5318	1379	1236	477	1164	1482	16,064	Before	--
11/4/2026 23:03	2395	2612	5318	1379	1218	471	1164	1482	16,040	Before	--
11/4/2026 23:04	2364	2613	5318	1393	1218	471	860	1466	15,703	Before	--
11/4/2026 23:05	2364	2613	5318	1393	922	472	860	1466	15,407	Before	--

11/4/2026 23:06	2383	2611	5334	1388	922	472	1161	1476	15,747	Before	--
11/4/2026 23:07	2383	2611	5334	1388	1143	475	1161	1476	15,972	Before	--
11/4/2026 23:08	2380	2608	5323	1396	1143	475	1157	1466	15,948	Before	--
11/4/2026 23:09	2380	2608	5323	1396	917	476	1157	1466	15,723	Before	--
11/4/2026 23:10	2373	0	5329	1389	917	476	1167	1466	13,117	Before	--
11/4/2026 23:11	2373	0	5329	1389	1230	473	1167	1466	13,427	Before	--
11/4/2026 23:12	2391	2590	5319	1387	1230	473	890	1465	15,745	Before	--
11/4/2026 23:13	2391	2590	5319	1387	1230	470	890	1465	15,742	Before	--
11/4/2026 23:14	2386	0	5321	1401	1230	470	1155	1466	13,429	Before	--
11/4/2026 23:15	2386	0	5321	1401	1132	475	1155	1466	13,336	Before	--
11/4/2026 23:16	2385	2597	5320	1397	1132	475	1152	1460	15,918	Before	--
11/4/2026 23:17	2385	2597	5320	1397	1240	473	1152	1460	16,024	Before	--
11/4/2026 23:18	2381	2593	5312	1396	1240	473	1147	1477	16,019	Before	--
11/4/2026 23:19	2381	2593	5312	1396	1240	477	1147	1477	16,023	Before	--
11/4/2026 23:20	2361	2607	5333	1393	1240	477	1158	1450	16,019	Before	--
11/4/2026 23:21	2361	2607	5333	1393	1235	477	1158	1450	16,014	Before	--
11/4/2026 23:22	2373	2595	5341	1389	1235	477	1152	1471	16,034	Before	--
11/4/2026 23:23	2373	2595	5341	1389	1111	480	1152	1471	15,914	Before	--
11/4/2026 23:24	2384	2600	5317	1399	1111	480	1148	1471	15,911	Before	--
11/4/2026 23:25	2384	2600	5317	1399	918	478	1148	1471	15,715	Before	--
11/4/2026 23:26	2382	2602	5306	1395	918	478	1155	1460	15,695	Before	--
11/4/2026 23:27	2382	2602	5306	1395	1236	480	1155	1460	16,016	Before	--
11/4/2026 23:28	2376	2591	5310	1380	1236	480	1129	1457	15,959	Before	--
11/4/2026 23:29	2376	2591	5310	1380	1232	478	1129	1457	15,952	Before	--
11/4/2026 23:30	2378	2602	5303	1386	1232	478	1015	1446	15,840	Before	--
11/4/2026 23:31	2378	2602	5303	1386	1237	480	1015	1446	15,848	Before	--
11/4/2026 23:32	2398	2592	5325	1388	1237	480	1148	1470	16,038	Before	--
11/4/2026 23:33	2398	2592	5325	1388	983	488	1148	1470	15,792	Before	--
11/4/2026 23:34	2377	2606	5339	1397	983	488	1158	1458	15,806	Before	--
11/4/2026 23:35	2377	2606	5339	1397	933	483	1158	1458	15,751	Before	--
11/4/2026 23:36	2375	2597	5308	1396	933	483	1159	1471	15,722	Before	--
11/4/2026 23:37	2375	2597	5308	1396	1239	480	1159	1471	16,026	Before	--
11/4/2026 23:38	2377	2615	5336	1382	1239	480	1156	1473	16,059	Before	--
11/4/2026 23:39	2377	2615	5336	1382	1236	486	1156	1473	16,061	Before	--
11/4/2026 23:40	2362	2601	5314	1402	1236	486	1149	1466	16,016	Before	--
11/4/2026 23:41	2362	2601	5314	1402	1240	472	1149	1466	16,007	Before	--
11/4/2026 23:42	2378	2581	5309	1403	1240	472	1153	1472	16,008	Before	--
11/4/2026 23:43	2378	2581	5309	1403	898	482	1153	1472	15,677	Before	--
11/4/2026 23:44	2370	2591	5321	1386	898	482	1146	1455	15,650	Before	--
11/4/2026 23:45	2370	2591	5321	1386	1232	480	1146	1455	15,981	Before	--
11/4/2026 23:46	2364	2589	5316	1381	1232	480	1155	1449	15,966	Before	--
11/4/2026 23:47	2364	2589	5316	1381	1199	473	1155	1449	15,926	Before	--
11/4/2026 23:48	2390	0	5316	1387	1199	473	1155	1463	13,383	Before	--
11/4/2026 23:49	2390	0	5316	1387	1225	476	1155	1463	13,412	Before	--
11/4/2026 23:50	2391	2597	5332	1401	1225	476	1157	1471	16,050	Before	--
11/4/2026 23:51	2391	2597	5332	1401	1237	484	1157	1471	16,070	Before	--
11/4/2026 23:52	2367	2589	5325	1396	1237	484	1158	1488	16,044	Before	--
11/4/2026 23:53	2367	2589	5325	1396	1154	475	1158	1488	15,952	Before	--
11/4/2026 23:54	2380	2602	5305	1391	1154	475	1162	1466	15,935	Before	--
11/4/2026 23:55	2380	2602	5305	1391	1254	482	1162	1466	16,043	Before	--
11/4/2026 23:56	2370	2592	5303	1383	1254	482	1159	1457	16,000	Before	--
11/4/2026 23:57	2370	2592	5303	1383	883	483	1159	1457	15,630	Before	--
11/4/2026 23:58	2379	2575	5307	1354	883	483	1149	1481	15,611	Before	--
11/4/2026 23:59	2379	2575	5307	1354	880	493	1149	1481	15,619	Before	--
11/5/2026 0:00	2379	2596	5308	1392	880	493	1158	1456	15,663	Before	--
11/5/2026 0:01	2379	2596	5308	1392	873	491	1158	1456	15,654	Before	--
11/5/2026 0:02	2374	0	5298	1391	873	491	1154	1451	13,033	Before	--
11/5/2026 0:03	2374	0	5298	1391	1240	492	1154	1451	13,401	Before	--
11/5/2026 0:04	2376	2586	5326	1415	1240	492	1157	1462	16,054	Before	--
11/5/2026 0:05	2376	2586	5326	1415	1239	492	1157	1462	16,053	Before	--
11/5/2026 0:06	2372	2606	5308	1393	1239	492	1121	1470	16,001	Before	--
11/5/2026 0:07	2372	2606	5308	1393	873	488	1121	1470	15,630	Before	--
11/5/2026 0:08	2378	2607	5309	1406	873	488	1149	1462	15,672	Before	--
11/5/2026 0:09	2378	2607	5309	1406	1071	490	1149	1462	15,872	Before	--
11/5/2026 0:10	2366	2605	5294	1401	1071	490	1149	1472	15,848	Before	--
11/5/2026 0:11	2366	2605	5294	1401	978	486	1149	1472	15,751	Before	--
11/5/2026 0:12	2367	2595	5295	1389	978	486	1155	1447	15,712	Before	--
11/5/2026 0:13	2367	2595	5295	1389	1231	487	1155	1447	15,965	Before	--
11/5/2026 0:14	2375	2602	5296	1400	1231	487	1153	1458	16,001	Before	--
11/5/2026 0:15	2375	2602	5296	1400	1240	486	1153	1458	16,010	Before	--
11/5/2026 0:16	2368	2615	5301	1402	1240	486	1154	1442	16,008	Before	--
11/5/2026 0:17	2368	2615	5301	1402	1231	491	1154	1442	16,004	Before	--
11/5/2026 0:18	2378	2583	5303	1409	1231	491	1151	1451	15,997	Before	--
11/5/2026 0:19	2378	2583	5303	1409	927	488	1151	1451	15,690	Before	--
11/5/2026 0:20	2374	2568	5312	1401	927	488	1152	1471	15,693	Before	--
11/5/2026 0:21	2374	2568	5312	1401	1206	486	1152	1471	15,970	Before	--
11/5/2026 0:22	2377	2586	5313	1400	1206	486	0	1454	14,822	Before	--

11/5/2026 0:23	2377	2586	5313	1400	1231	483	877	1454	15,720	Before	--
11/5/2026 0:24	2413	2600	5319	1433	1231	483	877	1456	15,811	Before	--
11/5/2026 0:25	2413	2600	5319	1433	1235	484	1148	1456	16,087	Before	--
11/5/2026 0:26	2362	2593	5301	1406	1235	484	1148	1452	15,980	Before	--
11/5/2026 0:27	2362	2593	5301	1406	1183	481	1149	1452	15,928	Before	--
11/5/2026 0:28	2371	2582	5286	1393	1183	481	1149	1454	15,900	Before	--
11/5/2026 0:29	2371	2582	5286	1393	1234	482	872	1454	15,674	Before	--
11/5/2026 0:30	2367	2592	5288	1393	1234	482	872	1481	15,709	Before	--
11/5/2026 0:31	2367	2592	5288	1393	1241	480	1146	1481	15,988	Before	--
11/5/2026 0:32	2374	2578	5286	1410	1241	480	1146	1452	15,967	Before	--
11/5/2026 0:33	2374	2578	5286	1410	1230	476	1157	1452	15,963	Before	--
11/5/2026 0:34	2370	2607	5286	1400	1230	476	1157	1457	15,984	Before	--
11/5/2026 0:35	2370	2607	5286	1400	1063	478	996	1457	15,657	Before	--
11/5/2026 0:36	2372	2593	5301	1390	1063	478	996	1476	15,668	Before	--
11/5/2026 0:37	2372	2593	5301	1390	1066	481	1153	1476	15,831	Before	--
11/5/2026 0:38	2378	2580	5303	1397	1066	481	1153	1447	15,804	Before	--
11/5/2026 0:39	2378	2580	5303	1397	1231	483	1159	1447	15,977	Before	--
11/5/2026 0:40	2356	2583	5296	1401	1231	483	1159	1451	15,960	Before	--
11/5/2026 0:41	2356	2583	5296	1401	888	491	1146	1451	15,612	Before	--
11/5/2026 0:42	2359	2586	5306	1396	888	491	1146	1475	15,646	Before	--
11/5/2026 0:43	2359	2586	5306	1396	1027	503	1162	1475	15,814	Before	--
11/5/2026 0:44	2348	2587	5289	1405	1027	503	1162	1473	15,794	Before	--
11/5/2026 0:45	2348	2587	5289	1405	1227	496	1151	1473	15,976	Before	--
11/5/2026 0:46	2346	2610	5276	1401	1227	496	1151	1427	15,934	Before	--
11/5/2026 0:47	2346	2610	5276	1401	1189	493	1158	1427	15,901	Before	--
11/5/2026 0:48	2367	2590	5285	1393	1189	493	1158	1452	15,928	Before	--
11/5/2026 0:49	2367	2590	5285	1393	1092	497	1163	1452	15,839	Before	--
11/5/2026 0:50	2355	2578	5262	1396	1092	497	1163	1483	15,826	Before	--
11/5/2026 0:51	2355	2578	5262	1396	944	498	855	1483	15,371	Before	--
11/5/2026 0:52	2346	2599	5277	1390	944	498	855	1461	15,370	Before	--
11/5/2026 0:53	2346	2599	5277	1390	1246	495	1156	1461	15,970	Before	--
11/5/2026 0:54	2367	2594	5301	1388	1246	495	1156	1460	16,007	Before	--
11/5/2026 0:55	2367	2594	5301	1388	1232	490	833	1460	15,665	Before	--
11/5/2026 0:56	2357	2579	5286	1392	1232	490	833	1437	15,606	Before	--
11/5/2026 0:57	2357	2579	5286	1392	1222	490	1110	1437	15,874	Before	--
11/5/2026 0:58	2354	2582	5305	1401	1222	490	1110	1415	15,879	Before	--
11/5/2026 0:59	2354	2582	5305	1401	1226	491	943	1415	15,716	Before	--
11/5/2026 1:00	2371	2590	5300	1393	1226	491	943	1435	15,748	Before	--
11/5/2026 1:01	2371	2590	5300	1393	949	492	1162	1435	15,693	Before	--
11/5/2026 1:02	2379	2592	5300	1396	949	492	1162	1455	15,726	Before	--
11/5/2026 1:03	2379	2592	5300	1396	1248	492	1098	1455	15,959	Before	--
11/5/2026 1:04	2363	2591	5300	1399	1248	492	1098	1451	15,941	Before	--
11/5/2026 1:05	2363	2591	5300	1399	1229	493	1157	1451	15,984	Before	--
11/5/2026 1:06	2362	2582	5314	1396	1229	493	1157	1435	15,969	Before	--
11/5/2026 1:07	2362	2582	5314	1396	1227	488	1146	1435	15,951	Before	--
11/5/2026 1:08	2354	2588	5298	1375	1227	488	1146	1458	15,934	Before	--
11/5/2026 1:09	2354	2588	5298	1375	1241	506	1162	1458	15,982	Before	--
11/5/2026 1:10	2350	2568	5289	1401	1241	506	1162	1465	15,983	Before	--
11/5/2026 1:11	2350	2568	5289	1401	1239	513	1150	1465	15,975	Before	--
11/5/2026 1:12	2376	2578	5293	1389	1239	513	1150	1476	16,014	Before	--
11/5/2026 1:13	2376	2578	5293	1389	1241	524	1128	1476	16,005	Before	--
11/5/2026 1:14	2367	2593	5313	1403	1241	524	1128	1475	16,044	Before	--
11/5/2026 1:15	2367	2593	5313	1403	1236	512	1153	1475	16,052	Before	--
11/5/2026 1:16	2374	2596	5285	1394	1236	512	1153	1463	16,013	Before	--
11/5/2026 1:17	2374	2596	5285	1394	937	522	1148	1463	15,719	Before	--
11/5/2026 1:18	2358	2600	5296	1403	937	522	1148	1462	15,725	Before	--
11/5/2026 1:19	2358	2600	5296	1403	1226	542	1141	1462	16,027	Before	--
11/5/2026 1:20	2374	2594	5280	1393	1226	542	1141	1456	16,006	Before	--
11/5/2026 1:21	2374	2594	5280	1393	1188	540	1159	1456	15,984	Before	--
11/5/2026 1:22	2361	2573	5301	1410	1188	540	1159	1449	15,982	Before	--
11/5/2026 1:23	2361	2573	5301	1410	1178	548	1153	1449	15,972	Before	--
11/5/2026 1:24	2365	2589	5291	1405	1178	548	1153	1466	15,994	Before	--
11/5/2026 1:25	2365	2589	5291	1405	1241	538	1151	1466	16,047	Before	--
11/5/2026 1:26	2357	2604	5271	1390	1241	538	1151	1455	16,008	Before	--
11/5/2026 1:27	2357	2604	5271	1390	903	549	1155	1455	15,684	Before	--
11/5/2026 1:28	2345	2571	5288	1414	903	549	1155	1451	15,676	Before	--
11/5/2026 1:29	2345	2571	5288	1414	863	548	865	1451	15,344	Before	--
11/5/2026 1:30	2368	2582	5280	1407	863	548	865	1444	15,356	Before	--
11/5/2026 1:31	2368	2582	5280	1407	873	550	1147	1444	15,651	Before	--
11/5/2026 1:32	2357	2598	5279	1406	873	550	1147	1455	15,664	Before	--
11/5/2026 1:33	2357	2598	5279	1406	922	549	1149	1455	15,715	Before	--
11/5/2026 1:34	2361	2587	5278	1407	922	549	1149	1455	15,708	Before	--
11/5/2026 1:35	2361	2587	5278	1407	1052	550	1158	1455	15,848	Before	--
11/5/2026 1:36	2361	2594	5281	1406	1052	550	1158	1471	15,873	Before	--
11/5/2026 1:37	2361	2594	5281	1406	1239	552	837	1471	15,741	Before	--
11/5/2026 1:38	2352	0	5297	1394	1239	552	837	1436	13,107	Before	--
11/5/2026 1:39	2352	2593	5297	1394	1242	549	1128	1436	15,991	Before	--

11/5/2026 1:40	2348	2593	5290	1395	1242	549	1128	1463	16,008	Before	--
11/5/2026 1:41	2348	2594	5290	1395	1194	550	980	1463	15,815	Before	--
11/5/2026 1:42	2348	2594	5284	1393	1194	550	980	1473	15,817	Before	--
11/5/2026 1:43	2348	2587	5284	1393	971	543	1045	1473	15,644	Before	--
11/5/2026 1:44	2352	2587	5294	1393	971	543	1045	1440	15,625	Before	--
11/5/2026 1:45	2352	2591	5294	1393	943	553	1147	1440	15,713	Before	--
11/5/2026 1:46	2363	2591	5304	1397	943	553	1147	1472	15,770	Before	--
11/5/2026 1:47	2363	2593	5304	1397	1080	552	1142	1472	15,904	Before	--
11/5/2026 1:48	2352	2593	5289	1383	1080	552	1142	1460	15,852	Before	--
11/5/2026 1:49	2352	2588	5289	1383	1225	555	1106	1460	15,957	Before	--
11/5/2026 1:50	2374	2588	5279	1395	1225	555	1106	1434	15,955	Before	--
11/5/2026 1:51	2374	2589	5279	1395	996	554	1164	1434	15,785	Before	--
11/5/2026 1:52	2347	2589	5324	1392	996	554	1164	1446	15,812	Before	--
11/5/2026 1:53	2347	2579	5324	1392	1021	555	903	1446	15,567	Before	--
11/5/2026 1:54	2381	2579	5291	1385	1021	555	903	1461	15,577	Before	--
11/5/2026 1:55	2381	2580	5291	1385	1232	553	1146	1461	16,029	Before	--
11/5/2026 1:56	2355	2580	5293	1392	1232	553	1146	1455	16,005	Before	--
11/5/2026 1:57	2355	2586	5293	1392	1201	548	1163	1455	15,992	Before	--
11/5/2026 1:58	2358	2586	5269	1388	1201	548	1163	1457	15,969	Before	--
11/5/2026 1:59	2358	2593	5269	1388	1232	554	1155	1457	16,005	Before	--
11/5/2026 2:00	2355	2593	5294	1392	1232	554	1155	1475	16,049	Before	--
11/5/2026 2:01	2355	2584	5294	1392	1237	552	1136	1475	16,025	Before	--
11/5/2026 2:02	2364	2584	5293	1391	1237	552	1136	1450	16,007	Before	--
11/5/2026 2:03	2364	2587	5293	1391	1237	558	1156	1450	16,037	Before	--
11/5/2026 2:04	2359	2587	5283	1397	1237	558	1156	1472	16,049	Before	--
11/5/2026 2:05	2359	2614	5283	1397	895	559	1161	1472	15,740	Before	--
11/5/2026 2:06	2360	2614	5287	1403	895	559	1161	1460	15,739	Before	--
11/5/2026 2:07	2360	2586	5287	1403	1235	550	1153	1460	16,033	Before	--
11/5/2026 2:08	2360	2586	5289	1407	1235	550	1153	1457	16,037	Before	--
11/5/2026 2:09	2360	2597	5289	1407	1185	549	1024	1457	15,868	Before	--
11/5/2026 2:10	2361	2597	5274	1411	1185	549	1024	1452	15,852	Before	--
11/5/2026 2:11	2361	2588	5274	1411	1153	557	1161	1452	15,957	Before	--
11/5/2026 2:12	2370	2588	5284	1395	1153	557	1161	1477	15,985	Before	--
11/5/2026 2:13	2370	2590	5284	1395	1112	560	1157	1477	15,945	Before	--
11/5/2026 2:14	2359	2590	5306	1394	1112	560	1157	1441	15,918	Before	--
11/5/2026 2:15	2359	2610	5306	1394	1244	554	1156	1441	16,064	Before	--
11/5/2026 2:16	2356	2610	5293	1402	1244	554	1156	1465	16,081	Before	--
11/5/2026 2:17	2356	2579	5293	1402	1225	553	1148	1465	16,022	Before	--
11/5/2026 2:18	2382	2579	5296	1400	1225	553	1148	1440	16,024	Before	--
11/5/2026 2:19	2382	2606	5296	1400	1248	557	1061	1440	15,990	Before	--
11/5/2026 2:20	2382	2606	5307	1413	1248	557	1061	1466	16,040	Before	--
11/5/2026 2:21	2382	2601	5307	1413	1098	552	1158	1466	15,977	Before	--
11/5/2026 2:22	2360	2601	5302	1402	1098	552	1158	1454	15,927	Before	--
11/5/2026 2:23	2360	2579	5302	1402	1239	548	1118	1454	16,002	Before	--
11/5/2026 2:24	2366	2579	5293	1403	1239	548	1118	1465	16,010	Before	--
11/5/2026 2:25	2366	2583	5293	1403	1239	549	1148	1465	16,046	Before	--
11/5/2026 2:26	2354	2583	5294	1413	1239	549	1148	1472	16,052	Before	--
11/5/2026 2:27	2354	2600	5294	1413	1241	152	1161	1472	15,688	Before	--
11/5/2026 2:28	2369	2600	5301	1400	1241	152	1161	1475	15,700	Before	--
11/5/2026 2:29	2369	2600	5301	1400	1090	15	1129	1475	15,379	Before	--
11/5/2026 2:30	2374	2600	5291	1404	1090	15	1129	1465	15,368	Before	--
11/5/2026 2:31	2374	2603	5291	1404	1250	15	1157	1465	15,559	Before	--
11/5/2026 2:32	2382	2603	5304	1387	1250	15	1157	1487	15,585	Before	--
11/5/2026 2:33	2382	2648	5304	1387	1251	14	840	1487	15,312	Before	--
11/5/2026 2:34	2370	2648	5338	1414	1251	14	840	1481	15,356	Before	--
11/5/2026 2:35	2370	2690	5338	1414	1213	14	1178	1481	15,698	Before	--
11/5/2026 2:36	2381	2690	5304	1416	1213	14	1178	1470	15,667	Before	--
11/5/2026 2:37	2381	2615	5304	1416	1252	12	1139	1470	15,589	Before	--
11/5/2026 2:38	2372	2615	5326	1416	1252	12	1139	1477	15,609	Before	--
11/5/2026 2:39	2372	2600	5326	1416	1175	12	1045	1477	15,422	Before	--
11/5/2026 2:40	2383	2600	5303	1414	1175	12	1045	1476	15,408	Before	--
11/5/2026 2:41	2383	2605	5303	1414	1254	12	1015	1476	15,462	Before	--
11/5/2026 2:42	2382	2605	5336	1418	1254	12	1015	1473	15,495	Before	--
11/5/2026 2:43	2382	2604	5336	1418	1193	12	967	1473	15,384	Before	--
11/5/2026 2:44	2395	2604	5334	1425	1193	12	967	1497	15,426	Before	--
11/5/2026 2:45	2395	2603	5334	1425	1254	12	1161	1497	15,681	Before	--
11/5/2026 2:46	2388	2603	5312	1406	1254	12	1161	1483	15,619	Before	--
11/5/2026 2:47	2388	2613	5312	1406	1262	11	1163	1483	15,638	Before	--
11/5/2026 2:48	2374	2613	5323	1413	1262	11	1163	1482	15,640	Before	--
11/5/2026 2:49	2374	2597	5323	1413	1248	11	1129	1482	15,575	Before	--
11/5/2026 2:50	2390	2597	5303	1403	1248	11	1129	1461	15,540	Before	--
11/5/2026 2:51	2390	2616	5303	1403	1254	11	1157	1461	15,595	Before	--
11/5/2026 2:52	2380	2616	5299	1421	1254	11	1157	1486	15,624	Before	--
11/5/2026 2:53	2380	2617	5299	1421	1247	10	1167	1486	15,627	Before	--
11/5/2026 2:54	2386	2617	5274	1427	1247	10	1167	1481	15,609	Before	--
11/5/2026 2:55	2386	2600	5274	1427	1236	10	1165	1481	15,578	Before	--
11/5/2026 2:56	2378	2600	5280	1431	1236	10	1165	1475	15,574	Before	--

11/5/2026 2:57	2378	2611	5280	1431	1260	10	887	1475	15,331	Before	--
11/5/2026 2:58	2385	2611	5311	3199	1260	10	887	1466	17,127	Before	--
11/5/2026 2:59	2385	2600	5311	3199	1251	10	1167	1466	17,389	Before	--
11/5/2026 3:00	2373	2600	5321	1422	1251	10	1167	1481	15,625	Before	--
11/5/2026 3:01	2373	2791	5321	1422	918	9	1159	1481	15,473	Before	--
11/5/2026 3:02	2394	2791	5284	1404	918	9	1159	1476	15,435	Before	--
11/5/2026 3:03	2394	2768	5284	1404	1262	9	1162	1476	15,759	Before	--
11/5/2026 3:04	2366	2768	5297	1409	1262	9	1162	1491	15,764	Before	--
11/5/2026 3:05	2366	2600	5297	1409	949	9	1160	1491	15,280	Before	--
11/5/2026 3:06	2380	2600	5305	1428	949	9	1160	1473	15,303	Before	--
11/5/2026 3:07	2380	2614	5305	1428	890	10	1177	1473	15,277	Before	--
11/5/2026 3:08	2374	2614	5281	1415	890	10	1177	1473	15,234	Before	--
11/5/2026 3:09	2374	2591	5281	1415	1096	9	1165	1473	15,403	Before	--
11/5/2026 3:10	2369	2591	5273	1439	1096	9	1165	1485	15,426	Before	--
11/5/2026 3:11	2369	2587	5273	1439	1104	9	1163	1485	15,429	Before	--
11/5/2026 3:12	2395	2587	5271	1426	1104	9	1163	1470	15,425	Before	--
11/5/2026 3:13	2395	2627	5271	1426	1016	9	985	1470	15,198	Before	--
11/5/2026 3:14	2369	2627	5301	1438	1016	9	985	1465	15,209	Before	--
11/5/2026 3:15	2369	2610	5301	1438	1216	9	1162	1465	15,570	Before	--
11/5/2026 3:16	2367	2610	5294	1425	1216	9	1162	1465	15,548	Before	--
11/5/2026 3:17	2367	2595	5294	1425	1200	9	1161	1465	15,516	Before	--
11/5/2026 3:18	2378	2595	5281	1426	1200	9	1161	1463	15,513	Before	--
11/5/2026 3:19	2378	2616	5281	1426	1263	9	907	1463	15,343	Before	--
11/5/2026 3:20	2370	2616	5286	1440	1263	9	907	1461	15,352	Before	--
11/5/2026 3:21	2370	2608	5286	1440	1255	6	1170	1461	15,597	Before	--
11/5/2026 3:22	2368	2608	5287	1423	1255	6	1170	1480	15,597	Before	--
11/5/2026 3:23	2368	2643	5287	1423	1010	6	844	1480	15,062	Before	--
11/5/2026 3:24	2363	2643	5297	1428	1010	6	844	1471	15,063	Before	--
11/5/2026 3:25	2363	2582	5297	1428	1262	6	959	1471	15,368	Before	--
11/5/2026 3:26	2368	2582	5272	1430	1262	6	959	1458	15,337	Before	--
11/5/2026 3:27	2368	2611	5272	1430	1060	9	974	1458	15,181	Before	--
11/5/2026 3:28	2357	2611	5292	1441	1060	9	974	1473	15,216	Before	--
11/5/2026 3:29	2357	2604	5292	1441	957	6	1168	1473	15,298	Before	--
11/5/2026 3:30	2367	2604	5297	1427	957	6	1168	1458	15,284	Before	--
11/5/2026 3:31	2367	2601	5297	1427	0	0	1163	1458	14,313	Before	--
11/5/2026 3:32	2363	2601	5305	1432	1256	6	1163	1495	15,622	Before	--
11/5/2026 3:33	2363	2608	5305	1432	1256	6	1169	1495	15,635	Before	--
11/5/2026 3:34	2351	2608	5310	1423	1251	6	1169	1475	15,593	Before	--
11/5/2026 3:35	2351	2615	5310	1423	1251	6	1168	1475	15,599	Before	--
11/5/2026 3:36	2355	2615	5332	1451	1263	6	1168	1490	15,680	Before	--
11/5/2026 3:37	2355	2597	5332	1451	1263	6	1164	1490	15,658	Before	--
11/5/2026 3:38	2359	2597	5310	1422	1257	6	1164	1480	15,596	Before	--
11/5/2026 3:39	2359	2578	5310	1422	1257	6	1123	1480	15,536	Before	--
11/5/2026 3:40	2374	2578	5297	1444	1244	6	1123	1477	15,544	Before	--
11/5/2026 3:41	2374	2595	5297	1444	1244	6	1147	1477	15,585	Before	--
11/5/2026 3:42	2349	2595	5288	1424	870	6	1147	1478	15,158	Before	--
11/5/2026 3:43	2349	2598	5288	1424	870	6	1059	1478	15,073	Before	--
11/5/2026 3:44	2351	2598	5292	1437	1260	6	1059	1477	15,480	Before	--
11/5/2026 3:45	2351	2609	5292	1437	1260	6	1134	1477	15,566	Before	--
11/5/2026 3:46	2372	2609	5296	1433	893	6	1134	1476	15,220	Before	--
11/5/2026 3:47	2372	2614	5296	1433	893	6	1111	1476	15,202	Before	--
11/5/2026 3:48	2345	2614	5292	1438	1262	5	1111	1485	15,552	Before	--
11/5/2026 3:49	2345	2572	5292	1438	1262	5	1163	1485	15,562	Before	--
11/5/2026 3:50	2352	2572	5306	1419	1260	5	1163	1483	15,560	Before	--
11/5/2026 3:51	2352	2594	5306	1419	1260	5	1052	1483	15,470	Before	--
11/5/2026 3:52	2360	2594	5297	1441	1255	6	1052	1486	15,491	Before	--
11/5/2026 3:53	2360	2625	5297	1441	1255	6	1163	1486	15,634	Before	--
11/5/2026 3:54	2363	2625	5282	1444	936	5	1163	1475	15,294	Before	--
11/5/2026 3:55	2363	2599	5282	1444	936	5	1167	1475	15,271	Before	--
11/5/2026 3:56	2347	2599	5281	1412	1252	5	1167	1458	15,522	Before	--
11/5/2026 3:57	2347	2581	5281	1412	1252	5	1158	1458	15,495	Before	--
11/5/2026 3:58	2346	2581	5301	1431	1251	6	1158	1456	15,531	Before	--
11/5/2026 3:59	2346	2591	5301	1431	1251	6	1077	1456	15,460	Before	--
11/5/2026 4:00	2391	2591	5295	1424	1262	5	1077	1470	15,515	Before	--
11/5/2026 4:01	2391	2590	5295	1424	1262	5	1122	1470	15,559	Before	--
11/5/2026 4:02	2374	2590	5299	1431	1181	5	1122	1451	15,453	Before	--
11/5/2026 4:03	2374	2590	5299	1431	1181	5	1156	1451	15,488	Before	--
11/5/2026 4:04	2341	2590	5314	1431	1267	5	1156	1452	15,557	Before	--
11/5/2026 4:05	2341	2589	5314	1431	1267	5	1161	1452	15,561	Before	--
11/5/2026 4:06	2360	2589	5286	1427	1261	5	1161	1465	15,555	Before	--
11/5/2026 4:07	2360	2615	5286	1427	1261	5	1158	1465	15,578	Before	--
11/5/2026 4:08	2363	2615	5298	1435	1172	5	1158	1486	15,533	Before	--
11/5/2026 4:09	2363	2594	5298	1435	1172	5	1096	1486	15,450	Before	--
11/5/2026 4:10	2356	2594	5287	1443	1260	5	1096	1462	15,503	Before	--
11/5/2026 4:11	2356	2602	5287	1443	1260	5	1100	1462	15,516	Before	--
11/5/2026 4:12	2352	2602	5302	1437	1261	5	1100	1476	15,535	Before	--
11/5/2026 4:13	2352	2614	5302	1437	1261	5	1159	1476	15,606	Before	--

11/5/2026 4:14	2366	2614	5289	1439	1258	5	1159	1462	15,593	Before	--
11/5/2026 4:15	2366	2597	5289	1439	1258	5	1160	1462	15,576	Before	--
11/5/2026 4:16	2354	2597	5290	1443	938	6	1160	1472	15,260	Before	--
11/5/2026 4:17	2354	2594	5290	1443	938	6	1169	1472	15,266	Before	--
11/5/2026 4:18	2358	2594	5308	1446	1127	6	1169	1476	15,485	Before	--
11/5/2026 4:19	2358	2606	5308	1446	1127	6	798	1476	15,126	Before	--
11/5/2026 4:20	2361	2606	5286	1440	1266	5	798	1496	15,259	Before	--
11/5/2026 4:21	2361	2603	5286	1440	1266	5	1169	1496	15,627	Before	--
11/5/2026 4:22	2339	2603	5281	1447	1260	5	1169	1475	15,579	Before	--
11/5/2026 4:23	2339	2586	5281	1447	1260	5	1136	1475	15,529	Before	--
11/5/2026 4:24	2373	2586	5288	1432	1251	6	1136	1485	15,557	Before	--
11/5/2026 4:25	2373	2597	5288	1432	1251	6	1039	1485	15,471	Before	--
11/5/2026 4:26	2340	2597	5276	1465	1270	5	1039	1472	15,464	Before	--
11/5/2026 4:27	2340	2605	5276	1465	1270	5	1156	1472	15,589	Before	--
11/5/2026 4:28	2349	2605	5306	1449	1129	6	1156	1477	15,477	Before	--
11/5/2026 4:29	2349	2590	5306	1449	1129	6	1164	1477	15,469	Before	--
11/5/2026 4:30	2364	2590	5285	1448	1121	6	1164	1486	15,464	Before	--
11/5/2026 4:31	2364	2600	5285	1448	1121	6	1153	1486	15,464	Before	--
11/5/2026 4:32	2353	2600	5311	1450	1267	6	1153	1491	15,632	Before	--
11/5/2026 4:33	2353	2610	5311	1450	1267	6	1172	1491	15,661	Before	--
11/5/2026 4:34	2353	2610	5281	1465	1148	5	1172	1496	15,531	Before	--
11/5/2026 4:35	2353	2599	5281	1465	1148	5	1148	1496	15,496	Before	--
11/5/2026 4:36	2338	2599	5293	1457	916	5	1148	1485	15,241	Before	--
11/5/2026 4:37	2338	2590	5293	1457	916	5	1167	1485	15,251	Before	--
11/5/2026 4:38	2341	2590	5280	1451	881	5	1167	1482	15,197	Before	--
11/5/2026 4:39	2341	2610	5280	1451	881	5	1158	1482	15,209	Before	--
11/5/2026 4:40	2337	2610	5273	1442	1257	6	1158	1507	15,590	Before	--
11/5/2026 4:41	2337	2592	5273	1442	1257	6	1158	1507	15,572	Before	--
11/5/2026 4:42	2356	2592	5277	1469	1267	6	1158	1466	15,592	Before	--
11/5/2026 4:43	2356	2570	5277	1469	1267	6	1153	1466	15,565	Before	--
11/5/2026 4:44	2345	2570	5252	1480	1271	6	1153	1491	15,568	Before	--
11/5/2026 4:45	2345	2597	5252	1480	1271	6	1154	1491	15,596	Before	--
11/5/2026 4:46	2343	2597	5269	1458	1276	6	1154	1509	15,613	Before	--
11/5/2026 4:47	2343	2598	5269	1458	1276	6	1041	1509	15,501	Before	--
11/5/2026 4:48	2352	2598	5283	1449	1256	6	1041	1498	15,483	Before	--
11/5/2026 4:49	2352	2600	5283	1449	1256	6	1006	1498	15,449	Before	--
11/5/2026 4:50	2336	2600	5265	1454	1264	6	1006	1492	15,424	Before	--
11/5/2026 4:51	2336	2597	5265	1454	1264	6	1013	1492	15,427	Before	--
11/5/2026 4:52	2328	2597	5284	1440	1257	6	1013	1483	15,407	Before	--
11/5/2026 4:53	2328	2597	5284	1440	1257	6	959	1483	15,354	Before	--
11/5/2026 4:54	2357	2597	5288	1448	841	6	959	1504	15,000	Before	--
11/5/2026 4:55	2357	2598	5288	1448	841	6	1028	1504	15,070	Before	--
11/5/2026 4:56	2345	2598	5286	1461	1268	6	1028	1471	15,463	Before	--
11/5/2026 4:57	2345	2587	5286	1461	1268	6	872	1471	15,296	Before	--
11/5/2026 4:58	2321	2587	5284	1471	1229	7	872	1483	15,254	Before	--
11/5/2026 4:59	2321	2583	5284	1471	1229	7	1173	1483	15,551	Before	--
11/5/2026 5:00	2343	2583	5289	1461	1270	6	1173	1477	15,602	Before	--
11/5/2026 5:01	2343	2599	5289	1461	1270	6	1174	1477	15,619	Before	--
11/5/2026 5:02	2344	2599	5288	1448	1282	6	1174	1480	15,621	Before	--
11/5/2026 5:03	2344	2594	5288	1448	1282	6	1165	1480	15,607	Before	--
11/5/2026 5:04	2358	2594	5273	1464	1273	6	1165	1482	15,615	Before	--
11/5/2026 5:05	2358	2612	5273	1464	1273	6	1173	1482	15,642	Before	--
11/5/2026 5:06	2358	2612	5256	1474	1278	5	1173	1485	15,642	Before	--
11/5/2026 5:07	2358	2588	5256	1474	1278	5	1160	1485	15,604	Before	--
11/5/2026 5:08	2338	2588	5293	1458	1277	6	1160	1476	15,596	Before	--
11/5/2026 5:09	2338	2593	5293	1458	1277	6	1162	1476	15,604	Before	--
11/5/2026 5:10	2330	2593	5271	1454	1283	6	1162	1471	15,571	Before	--
11/5/2026 5:11	2330	2589	5271	1454	1283	6	1163	1471	15,567	Before	--
11/5/2026 5:12	2339	2589	5255	1446	996	6	1163	1494	15,288	Before	--
11/5/2026 5:13	2339	2601	5255	1446	996	6	802	1494	14,940	Before	--
11/5/2026 5:14	2351	2601	5268	1459	1270	5	802	1470	15,227	Before	--
11/5/2026 5:15	2351	2593	5268	1459	1270	5	895	1470	15,311	Before	--
11/5/2026 5:16	2341	2593	5273	1464	1264	6	895	1482	15,319	Before	--
11/5/2026 5:17	2341	2589	5273	1464	1264	6	1096	1482	15,516	Before	--
11/5/2026 5:18	2332	2589	5279	1472	1270	6	1096	1447	15,491	Before	--
11/5/2026 5:19	2332	2606	5279	1472	1270	6	1163	1447	15,576	Before	--
11/5/2026 5:20	2352	2606	5272	1459	1271	5	1163	1485	15,614	Before	--
11/5/2026 5:21	2352	2592	5272	1459	1271	5	1169	1485	15,606	Before	--
11/5/2026 5:22	2366	2592	5288	1481	1264	6	1169	1465	15,631	Before	--
11/5/2026 5:23	2366	2595	5288	1481	1264	6	1153	1465	15,618	Before	--
11/5/2026 5:24	2340	2595	5300	1463	1278	5	1153	1466	15,601	Before	--
11/5/2026 5:25	2340	2600	5300	1463	1278	5	1168	1466	15,621	Before	--
11/5/2026 5:26	2350	2600	5273	1464	1262	5	1168	1481	15,604	Before	--
11/5/2026 5:27	2350	2587	5273	1464	1262	5	1078	1481	15,501	Before	--
11/5/2026 5:28	2379	2587	5255	1454	1276	5	1078	1482	15,516	Before	--
11/5/2026 5:29	2379	2584	5255	1454	1276	5	1169	1482	15,605	Before	--
11/5/2026 5:30	2358	2584	5276	1455	1281	5	1169	1482	15,610	Before	--

11/5/2026 5:31	2358	2584	5276	1455	1281	5	1004	1482	15,445	Before	--
11/5/2026 5:32	2340	2584	5281	1455	1270	5	1004	1486	15,425	Before	--
11/5/2026 5:33	2340	2610	5281	1455	1270	5	1159	1486	15,606	Before	--
11/5/2026 5:34	2331	2610	5287	1471	1265	5	1159	1483	15,612	Before	--
11/5/2026 5:35	2331	2588	5287	1471	1265	5	1111	1483	15,542	Before	--
11/5/2026 5:36	2330	2588	5271	1471	1272	5	1111	1107	15,155	Before	--
11/5/2026 5:37	2330	2573	5271	1471	1272	5	1184	1107	15,213	Before	--
11/5/2026 5:38	2367	2573	5346	1490	1230	5	1184	-1	14,195	Before	--
11/5/2026 5:39	2367	2632	5346	1490	1230	5	1200	-1	14,269	Before	--
11/5/2026 5:40	2384	2632	5348	1490	1264	5	1200	0	14,323	Before	--
11/5/2026 5:41	2384	2613	5348	1490	1264	5	972	0	14,077	Before	--
11/5/2026 5:42	2351	2613	5343	1539	1297	4	972	0	14,120	Before	--
11/5/2026 5:43	2351	2612	5343	1539	1297	4	1162	0	14,308	Before	--
11/5/2026 5:44	2343	2612	5347	1518	1314	5	1162	0	14,302	Before	--
11/5/2026 5:45	2343	2632	5347	1518	1314	5	1132	0	14,291	Before	--
11/5/2026 5:46	2382	2632	5358	1548	1278	4	1132	1	14,335	Before	--
11/5/2026 5:47	2382	2613	5358	1548	1278	4	1183	1	14,368	Before	--
11/5/2026 5:48	2361	2613	5343	1544	895	4	1183	0	13,944	Before	--
11/5/2026 5:49	2361	2610	5343	1544	895	4	1198	0	13,955	Before	--
11/5/2026 5:50	2371	2610	5336	1557	1317	4	1198	1	14,394	Before	--
11/5/2026 5:51	2371	2636	5336	1557	1317	4	1199	1	14,421	Before	--
11/5/2026 5:52	2388	2636	5326	1493	1312	702	1199	0	15,056	Before	--
11/5/2026 5:53	2388	2605	5326	1493	1312	702	815	0	14,642	Before	--
11/5/2026 5:54	2336	2605	5309	1499	1276	725	815	0	14,565	Before	--
11/5/2026 5:55	2336	2630	5309	1499	1276	725	870	0	14,645	Before	--
11/5/2026 5:56	2366	2630	5311	1495	1314	754	870	0	14,740	Before	--
11/5/2026 5:57	2366	2612	5311	1495	1314	754	951	0	14,803	Before	--
11/5/2026 5:58	2356	2612	5321	1476	1312	719	951	0	14,748	Before	--
11/5/2026 5:59	2356	2589	5321	1476	1312	719	944	0	14,717	Before	--
11/5/2026 6:00	2356	2589	5318	1513	1313	706	944	0	14,739	Before	--
11/5/2026 6:01	2356	2591	5318	1513	1313	706	819	0	14,617	Before	--
11/5/2026 6:02	2340	2591	5305	1490	1354	712	819	1	14,612	Before	--
11/5/2026 6:03	2340	2623	5305	1490	1354	712	1264	1	15,088	Before	--
11/5/2026 6:04	2343	2623	5321	1505	1436	701	1264	1	15,193	Before	--
11/5/2026 6:05	2343	2610	5321	1505	1436	701	1326	1	15,242	Before	--
11/5/2026 6:06	2333	2610	5285	1504	1467	689	1326	0	15,214	Before	--
11/5/2026 6:07	2333	2590	5285	1504	1467	689	1411	0	15,278	Before	--
11/5/2026 6:08	2336	2590	5273	1496	1560	686	1411	-1	15,350	Before	--
11/5/2026 6:09	2336	2581	5273	1496	1560	686	1430	-1	15,361	Before	--
11/5/2026 6:10	2343	2581	5264	1484	1574	678	1430	-1	15,353	Before	--
11/5/2026 6:11	2343	2603	5264	1484	1574	678	1410	-1	15,354	Before	--
11/5/2026 6:12	2339	2603	5308	1505	1365	673	1410	-1	15,202	Before	--
11/5/2026 6:13	2339	2620	5308	1505	1365	673	1395	-1	15,205	Before	--
11/5/2026 6:14	2352	2620	5293	1503	1574	671	1395	-1	15,407	Before	--
11/5/2026 6:15	2352	2640	5293	1503	1574	671	1423	-1	15,454	Before	--
11/5/2026 6:16	2448	2640	5525	1497	1576	661	1423	-1	15,768	Before	--
11/5/2026 6:17	2448	2708	5525	1497	1576	661	1002	-1	15,416	Before	--
11/5/2026 6:18	2472	2708	5432	1499	1353	665	1002	-1	15,130	Before	--
11/5/2026 6:19	2472	2695	5432	1499	1353	665	1434	-1	15,549	Before	--
11/5/2026 6:20	2490	2695	5496	1481	1579	655	1434	-1	15,829	Before	--
11/5/2026 6:21	2490	2768	5496	1481	1579	655	1416	-1	15,884	Before	--
11/5/2026 6:22	2544	2768	5431	1498	1496	650	1416	-1	15,802	Before	--
11/5/2026 6:23	2544	2796	5431	1498	1496	650	1415	-1	15,830	Before	--
11/5/2026 6:24	2541	2796	5408	1493	1567	640	1415	-1	15,859	Before	--
11/5/2026 6:25	2541	2798	5408	1493	1567	640	1424	-1	15,869	Before	--
11/5/2026 6:26	2562	2798	5424	1505	1216	631	1424	-1	15,559	Before	--
11/5/2026 6:27	2562	2790	5424	1505	1216	631	1424	-1	15,551	Before	--
11/5/2026 6:28	2565	2790	5388	1490	1246	631	1424	-1	15,533	Before	--
11/5/2026 6:29	2565	2819	5388	1490	1246	631	1183	-1	15,321	Before	--
11/5/2026 6:30	2546	2819	5395	1493	1523	632	1183	-1	15,590	Before	--
11/5/2026 6:31	2546	2814	5395	1493	1523	632	1415	-1	15,817	Before	--
11/5/2026 6:32	2549	2814	5368	1506	1578	630	1415	-1	15,858	Before	--
11/5/2026 6:33	2549	2809	5368	1506	1578	630	1410	-1	15,848	Before	--
11/5/2026 6:34	2555	2809	5392	1493	1565	618	1410	-1	15,840	Before	--
11/5/2026 6:35	2555	2800	5392	1493	1565	618	1411	-1	15,832	Before	--
11/5/2026 6:36	2549	2800	5424	1497	1565	627	1411	-1	15,871	Before	--
11/5/2026 6:37	2549	2801	5424	1497	1565	627	1416	-1	15,878	Before	--
11/5/2026 6:38	2529	2801	5431	1479	1575	625	1416	-1	15,855	Before	--
11/5/2026 6:39	2529	2801	5431	1479	1575	625	1292	-1	15,730	Before	--
11/5/2026 6:40	2534	2801	5446	1485	1587	611	1292	-1	15,755	Before	--
11/5/2026 6:41	2534	2816	5446	1485	1587	611	1404	-1	15,882	Before	--
11/5/2026 6:42	2555	2816	5402	1501	1575	619	1404	0	15,872	Before	--
11/5/2026 6:43	2555	2814	5402	1501	1575	619	1434	0	15,900	Before	--
11/5/2026 6:44	2545	2814	5387	1508	1580	608	1434	-1	15,875	Before	--
11/5/2026 6:45	2545	2802	5387	1508	1580	608	1419	-1	15,848	Before	--
11/5/2026 6:46	2545	2802	5409	1508	1570	616	1419	-1	15,868	Before	--
11/5/2026 6:47	2545	2813	5409	1508	1570	616	1425	-1	15,884	Before	--

11/5/2026 6:48	2555	2813	5394	1489	1575	611	1425	-1	15,860	Before	--
11/5/2026 6:49	2555	2808	5394	1489	1575	611	1415	-1	15,845	Before	--
11/5/2026 6:50	2549	2808	5405	1489	1569	608	1415	-1	15,842	Before	--
11/5/2026 6:51	2549	2800	5405	1489	1569	608	1390	-1	15,809	Before	--
11/5/2026 6:52	2547	2800	5402	1484	1573	603	1390	-1	15,798	Before	--
11/5/2026 6:53	2547	2814	5402	1484	1573	603	1420	-1	15,842	Before	--
11/5/2026 6:54	2539	2814	5391	1485	1382	608	1420	0	15,640	Before	--
11/5/2026 6:55	2539	2793	5391	1485	1382	608	1357	0	15,555	Before	--
11/5/2026 6:56	2546	2793	5380	1478	1530	600	1357	-1	15,682	Before	--
11/5/2026 6:57	2546	2817	5380	1478	1530	600	1065	-1	15,414	Before	--
11/5/2026 6:58	2544	2817	5401	1476	1248	599	1065	-1	15,148	Before	--
11/5/2026 6:59	2544	2789	5401	1476	1248	599	1419	-1	15,474	Before	--
11/5/2026 7:00	2556	2789	5403	1483	1440	596	1419	-1	15,685	Before	--
11/5/2026 7:01	2556	2786	5403	1483	1440	596	1297	-1	15,560	Before	--
11/5/2026 7:02	2534	2786	5426	1484	1173	595	1297	-1	15,294	Before	--
11/5/2026 7:03	2534	2776	5426	1484	1173	595	1418	-1	15,405	Before	--
11/5/2026 7:04	2511	2776	5415	1478	1568	593	1418	-1	15,758	Before	--
11/5/2026 7:05	2511	2779	5415	1478	1568	593	1414	-1	15,758	Before	--
11/5/2026 7:06	2537	2779	5413	1495	1545	591	1414	-1	15,773	Before	--
11/5/2026 7:07	2537	2785	5413	1495	1545	591	1418	-1	15,783	Before	--
11/5/2026 7:08	2540	2785	5414	1470	1562	599	1418	-1	15,788	Before	--
11/5/2026 7:09	2540	2788	5414	1470	1562	599	1416	-1	15,788	Before	--
11/5/2026 7:10	2556	2788	5392	1475	1570	605	1416	-1	15,801	Before	--
11/5/2026 7:11	2556	2801	5392	1475	1570	605	1415	-1	15,812	Before	--
11/5/2026 7:12	2544	2801	5377	1483	1571	598	1415	-1	15,788	Before	--
11/5/2026 7:13	2544	2784	5377	1483	1571	598	1182	-1	15,538	Before	--
11/5/2026 7:14	2555	2784	5388	1471	1523	601	1182	-1	15,502	Before	--
11/5/2026 7:15	2555	2806	5388	1471	1523	601	1421	-1	15,763	Before	--
11/5/2026 7:16	2543	2806	5396	1474	1507	595	1421	-1	15,741	Before	--
11/5/2026 7:17	2543	2814	5396	1474	1507	595	1395	-1	15,724	Before	--
11/5/2026 7:18	2549	2814	5386	1481	1518	588	1395	-1	15,730	Before	--
11/5/2026 7:19	2549	2789	5386	1481	1518	588	1425	-1	15,734	Before	--
11/5/2026 7:20	2538	2789	5410	1475	1559	589	1425	-1	15,783	Before	--
11/5/2026 7:21	2538	2793	5410	1475	1559	589	0	-1	14,362	Before	--
11/5/2026 7:22	2550	2793	5406	1470	1559	589	1403	-1	15,768	Before	--
11/5/2026 7:23	2550	2774	5406	1470	1559	589	1403	-1	15,749	Before	--
11/5/2026 7:24	2541	2774	5415	1485	1564	588	1410	-1	15,776	Before	--
11/5/2026 7:25	2541	2798	5415	1485	1564	588	1410	-1	15,800	Before	--
11/5/2026 7:26	2545	2798	5413	1476	1560	583	1416	-2	15,788	Before	--
11/5/2026 7:27	2545	2775	5413	1476	1560	583	1416	-2	15,765	Before	--
11/5/2026 7:28	2545	2775	5423	1484	1564	585	999	-1	15,375	Before	--
11/5/2026 7:29	2545	2795	5423	1484	1564	585	999	-1	15,395	Before	--
11/5/2026 7:30	2530	2795	5409	1468	1478	583	1285	-1	15,548	Before	--
11/5/2026 7:31	2530	2800	5409	1468	1478	583	1285	-1	15,553	Before	--
11/5/2026 7:32	2558	2800	5411	1454	1564	591	1420	-1	15,797	Before	--
11/5/2026 7:33	2558	2815	5411	1454	1564	591	1420	-1	15,812	Before	--
11/5/2026 7:34	2574	2815	5413	1462	1511	593	1415	-2	15,781	Before	--
11/5/2026 7:35	2574	2830	5413	1462	1511	593	1415	-2	15,796	Before	--
11/5/2026 7:36	2545	2830	5398	1473	1560	585	1408	-2	15,796	Before	--
11/5/2026 7:37	2545	2814	5398	1473	1560	585	1408	-2	15,780	Before	--
11/5/2026 7:38	2577	2814	5394	1464	1549	585	1265	-1	15,648	Before	--
11/5/2026 7:39	2577	2815	5394	1464	1549	585	1265	-1	15,649	Before	--
11/5/2026 7:40	2568	2815	5399	1468	1559	596	1288	-1	15,692	Before	--
11/5/2026 7:41	2568	2817	5399	1468	1559	596	1288	-1	15,694	Before	--
11/5/2026 7:42	2574	2817	5401	1436	1487	583	1405	-1	15,702	Before	--
11/5/2026 7:43	2574	2803	5401	1436	1487	583	1405	-1	15,688	Before	--
11/5/2026 7:44	2561	2803	5413	1465	1562	586	1409	-2	15,797	Before	--
11/5/2026 7:45	2561	2815	5413	1465	1562	586	1409	-2	15,809	Before	--
11/5/2026 7:46	2580	2815	5430	1438	1567	580	1410	-2	15,818	Before	--
11/5/2026 7:47	2580	2815	5430	1438	1567	580	1410	-2	15,818	Before	--
11/5/2026 7:48	2565	2815	5411	1460	1553	578	995	-2	15,376	Before	--
11/5/2026 7:49	2565	2826	5411	1460	1553	578	995	-2	15,387	Before	--
11/5/2026 7:50	2611	2826	5411	1444	1539	579	1406	-2	15,813	Before	--
11/5/2026 7:51	2611	2832	5411	1444	1539	579	1406	-2	15,819	Before	--
11/5/2026 7:52	2592	2832	5415	1450	1498	578	1430	-2	15,792	Before	--
11/5/2026 7:53	2592	2847	5415	1450	1498	578	1430	-2	15,807	Before	--
11/5/2026 7:54	2608	2847	5388	1434	1560	569	1415	-2	15,819	Before	--
11/5/2026 7:55	2608	2841	5388	1434	1560	569	1415	-2	15,813	Before	--
11/5/2026 7:56	2610	2841	5388	1424	1160	569	1413	-2	15,403	Before	--
11/5/2026 7:57	2610	2840	5388	1424	1160	569	1413	-2	15,402	Before	--
11/5/2026 7:58	2620	2840	5386	1427	1549	573	1420	-2	15,813	Before	--
11/5/2026 7:59	2620	2835	5386	1427	1549	573	1420	-2	15,808	Before	--
11/5/2026 8:00	2597	2835	5358	1417	1545	569	1423	-2	15,742	Before	--
11/5/2026 8:01	2597	2848	5358	1417	1545	569	1423	-2	15,755	Before	--
11/5/2026 8:02	2597	2848	5404	1421	1478	573	1082	-2	15,402	Before	--
11/5/2026 8:03	2597	2852	5404	1421	1478	573	1082	-2	15,406	Before	--
11/5/2026 8:04	2609	2852	5398	1433	1553	572	1281	-2	15,696	Before	--

11/5/2026 8:05	2609	2822	5398	1433	1553	572	1281	-2	15,666	Before	--
11/5/2026 8:06	2596	2822	5404	1415	1549	568	1129	-2	15,481	Before	--
11/5/2026 8:07	2596	2830	5404	1415	1549	568	1129	-2	15,489	Before	--
11/5/2026 8:08	2600	2830	5395	1422	1229	569	1260	-2	15,303	Before	--
11/5/2026 8:09	2600	2856	5395	1422	1229	569	1260	-2	15,329	Before	--
11/5/2026 8:10	2589	2856	5401	1394	1549	569	1411	-2	15,766	Before	--
11/5/2026 8:11	2589	2837	5401	1394	1549	569	1411	-2	15,747	Before	--
11/5/2026 8:12	2598	2837	5408	1398	1564	573	1307	-2	15,683	Before	--
11/5/2026 8:13	2598	2839	5408	1398	1564	573	1307	-2	15,685	Before	--
11/5/2026 8:14	2622	2839	5394	1420	1554	578	1423	-2	15,828	Before	--
11/5/2026 8:15	2622	2836	5394	1420	1554	578	1423	-2	15,825	Before	--
11/5/2026 8:16	2621	2836	5418	1383	1204	571	1425	-2	15,456	Before	--
11/5/2026 8:17	2621	2851	5418	1383	1204	571	1425	-2	15,471	Before	--
11/5/2026 8:18	2621	2851	5416	1385	1552	571	1352	-2	15,746	Before	--
11/5/2026 8:19	2621	2840	5416	1385	1552	571	1352	-2	15,735	Before	--
11/5/2026 8:20	2626	2840	5407	1390	1557	575	1414	-2	15,808	Before	--
11/5/2026 8:21	2626	2865	5407	1390	1557	575	1414	-2	15,833	Before	--
11/5/2026 8:22	2631	2865	5399	1398	1175	570	1428	-2	15,465	Before	--
11/5/2026 8:23	2631	0	5399	1398	1175	570	1428	-2	12,600	Before	--
11/5/2026 8:24	2638	2862	5388	1391	1553	570	1424	-2	15,823	Before	--
11/5/2026 8:25	2638	2862	5388	1391	1553	570	1424	-2	15,823	Before	--
11/5/2026 8:26	2631	2837	5375	1386	1553	573	1414	-2	15,767	Before	--
11/5/2026 8:27	2631	2837	5375	1386	1553	573	1414	-2	15,767	Before	--
11/5/2026 8:28	2629	2849	5396	1374	1543	563	1419	-2	15,771	Before	--
11/5/2026 8:29	2629	2849	5396	1374	1543	563	1419	-2	15,771	Before	--
11/5/2026 8:30	2638	2847	5378	1377	1550	565	1435	-2	15,787	Before	--
11/5/2026 8:31	2638	2847	5378	1377	1550	565	1435	-2	15,787	Before	--
11/5/2026 8:32	2631	2878	5405	1346	1234	569	1424	-2	15,485	Before	--
11/5/2026 8:33	2631	2878	5405	1346	1234	569	1424	-2	15,485	Before	--
11/5/2026 8:34	2633	2873	5388	1346	1542	563	1089	-2	15,433	Before	--
11/5/2026 8:35	2633	2873	5388	1346	1542	563	1089	-2	15,433	Before	--
11/5/2026 8:36	2658	2853	5383	1370	1543	563	1408	-2	15,775	Before	--
11/5/2026 8:37	2658	2853	5383	1370	1543	563	1408	-2	15,775	Before	--
11/5/2026 8:38	2646	2849	5428	1360	1155	554	1365	-2	15,354	Before	--
11/5/2026 8:39	2646	2849	5428	1360	1155	554	1365	-2	15,354	Before	--
11/5/2026 8:40	2641	2852	5422	1359	1336	562	1409	-2	15,580	Before	--
11/5/2026 8:41	2641	2852	5422	1359	1336	562	1409	-2	15,580	Before	--
11/5/2026 8:42	2648	2861	5433	1363	1532	564	1410	-2	15,809	Before	--
11/5/2026 8:43	2648	2861	5433	1363	1532	564	1410	-2	15,809	Before	--
11/5/2026 8:44	2667	2868	5424	1377	1154	559	1069	-2	15,116	Before	--
11/5/2026 8:45	2667	2868	5424	1377	1154	559	1069	-2	15,116	Before	--
11/5/2026 8:46	2656	2872	5398	1350	1486	569	1416	-2	15,745	Before	--
11/5/2026 8:47	2656	2872	5398	1350	1486	569	1416	-2	15,745	Before	--
11/5/2026 8:48	2654	2889	5401	1339	1544	567	1419	-2	15,812	Before	--
11/5/2026 8:49	2654	2889	5401	1339	1544	567	1419	-2	15,812	Before	--
11/5/2026 8:50	2656	2867	5394	1336	1547	565	1421	-2	15,785	Before	--
11/5/2026 8:51	2656	2867	5394	1336	1547	565	1421	-2	15,785	Before	--
11/5/2026 8:52	2660	2857	5387	1334	1539	565	1339	-2	15,678	Before	--
11/5/2026 8:53	2660	2857	5387	1334	1539	565	1339	-2	15,678	Before	--
11/5/2026 8:54	2663	2857	5393	1351	1537	564	1424	-2	15,788	Before	--
11/5/2026 8:55	2663	2857	5393	1351	1537	564	1424	-2	15,788	Before	--
11/5/2026 8:56	2682	2874	5403	1349	1545	563	1117	-2	15,531	Before	--
11/5/2026 8:57	2682	2874	5403	1349	1545	563	1117	-2	15,531	Before	--
11/5/2026 8:58	2682	2905	5408	1348	1480	563	1229	-2	15,612	Before	--
11/5/2026 8:59	2682	2905	5408	1348	1480	563	1229	-2	15,612	Before	--
11/5/2026 9:00	2685	2873	5399	1341	1152	562	1235	-2	15,246	Before	--
11/5/2026 9:01	2685	2873	5399	1341	1152	562	1235	-2	15,246	Before	--
11/5/2026 9:02	2674	2888	5378	1331	1527	561	1409	-2	15,766	Before	--
11/5/2026 9:03	2674	2888	5378	1331	1527	561	1409	-2	15,766	Before	--
11/5/2026 9:04	2677	2880	5380	1315	1511	559	1373	-2	15,694	Before	--
11/5/2026 9:05	2677	2880	5380	1315	1511	559	1373	-2	15,694	Before	--
11/5/2026 9:06	2668	2892	5386	1334	1528	559	1429	-2	15,795	Before	--
11/5/2026 9:07	2668	2892	5386	1334	1528	559	1429	-2	15,795	Before	--
11/5/2026 9:08	2680	2899	5386	1326	1532	564	1418	-2	15,802	Before	--
11/5/2026 9:09	2680	2899	5386	1326	1532	564	1418	-2	15,802	Before	--
11/5/2026 9:10	2694	2875	5393	1325	1329	555	1402	-2	15,570	Before	--
11/5/2026 9:11	2694	2875	5393	1325	1329	555	1402	-2	15,570	Before	--
11/5/2026 9:12	2677	2903	5404	1322	1260	557	1409	-2	15,529	Before	--
11/5/2026 9:13	2677	2903	5404	1322	1260	557	1409	-2	15,529	Before	--
11/5/2026 9:14	2700	2904	5402	1322	1527	555	1267	-2	15,676	Before	--
11/5/2026 9:15	2700	2904	5402	1322	1527	555	1267	-2	15,676	Before	--
11/5/2026 9:16	2706	2903	5404	1332	1526	559	1405	-2	15,834	Before	--
11/5/2026 9:17	2706	2903	5404	1332	1526	559	1405	-2	15,834	Before	--
11/5/2026 9:18	2690	2898	5374	1331	1409	562	1042	-2	15,304	Before	--
11/5/2026 9:19	2690	2898	5374	1331	1409	562	1042	-2	15,304	Before	--
11/5/2026 9:20	2680	2908	5401	1321	1093	555	1403	-2	15,358	Before	--
11/5/2026 9:21	2680	2908	5401	1321	1093	555	1403	-2	15,358	Before	--

11/5/2026 9:22	2676	2908	5421	1309	1144	555	1425	-2	15,435	Before	--
11/5/2026 9:23	2676	2908	5421	1309	1144	555	1425	-2	15,435	Before	--
11/5/2026 9:24	2676	2902	5411	1344	1509	558	1419	-2	15,818	Before	--
11/5/2026 9:25	2676	2902	5411	1344	1509	558	1419	-2	15,818	Before	--
11/5/2026 9:26	2692	2909	5404	1332	1519	552	1349	-2	15,755	Before	--
11/5/2026 9:27	2692	2909	5404	1332	1519	552	1349	-2	15,755	Before	--
11/5/2026 9:28	2695	2908	5401	1339	1452	549	1416	-2	15,758	Before	--
11/5/2026 9:29	2695	2908	5401	1339	1452	549	1416	-2	15,758	Before	--
11/5/2026 9:30	2710	2896	5409	1348	1530	558	1414	-2	15,863	Before	--
11/5/2026 9:31	2710	2896	5409	1348	1530	558	1414	-2	15,863	Before	--
11/5/2026 9:32	2686	2902	5398	1337	1452	555	1420	-2	15,748	Before	--
11/5/2026 9:33	2686	2902	5398	1337	1452	555	1420	-2	15,748	Before	--
11/5/2026 9:34	2697	2891	5403	1338	1504	563	1343	-2	15,736	Before	--
11/5/2026 9:35	2697	2891	5403	1338	1504	563	1343	-2	15,736	Before	--
11/5/2026 9:36	2699	2890	5407	1366	1522	558	1404	-2	15,845	Before	--
11/5/2026 9:37	2699	2890	5407	1366	1522	558	1404	-2	15,845	Before	--
11/5/2026 9:38	2705	2895	5411	1359	1528	554	1085	-2	15,535	Before	--
11/5/2026 9:39	2705	2895	5411	1359	1528	554	1085	-2	15,535	Before	--
11/5/2026 9:40	2694	2912	5397	1368	1447	555	1410	-2	15,781	Before	--
11/5/2026 9:41	2694	2912	5397	1368	1447	555	1410	-2	15,781	Before	--
11/5/2026 9:42	2703	2899	5396	1371	1537	568	1415	-2	15,888	Before	--
11/5/2026 9:43	2703	2899	5396	1371	1537	568	1415	-2	15,888	Before	--
11/5/2026 9:44	2718	2897	5403	1353	1527	563	1416	-2	15,875	Before	--
11/5/2026 9:45	2718	2897	5403	1353	1527	563	1416	-2	15,875	Before	--
11/5/2026 9:46	2716	2912	5377	1375	1528	565	1407	-2	15,878	Before	--
11/5/2026 9:47	2716	2912	5377	1375	1528	565	1407	-2	15,878	Before	--
11/5/2026 9:48	2695	2936	5386	1376	1523	568	1405	-2	15,887	Before	--
11/5/2026 9:49	2695	2936	5386	1376	1523	568	1405	-2	15,887	Before	--
11/5/2026 9:50	2720	2897	5386	1360	1528	564	1311	-2	15,764	Before	--
11/5/2026 9:51	2720	2897	5386	1360	1528	564	1311	-2	15,764	Before	--
11/5/2026 9:52	2706	2903	5399	1375	1535	563	1408	-2	15,886	Before	--
11/5/2026 9:53	2706	2903	5399	1375	1535	563	1408	-2	15,886	Before	--
11/5/2026 9:54	2713	2928	5401	1353	1519	560	1409	-2	15,882	Before	--
11/5/2026 9:55	2713	2928	5401	1353	1519	560	1409	-2	15,882	Before	--
11/5/2026 9:56	2704	2907	5399	1385	1399	560	1408	-2	15,761	Before	--
11/5/2026 9:57	2704	2907	5399	1385	1399	560	1408	-2	15,761	Before	--
11/5/2026 9:58	2721	2917	5409	1388	1531	560	1403	-2	15,927	Before	--
11/5/2026 9:59	2721	2917	5409	1388	1531	560	1403	-2	15,927	Before	--
11/5/2026 10:00	2707	2914	5393	1380	1526	560	1331	-2	15,809	Before	--
11/5/2026 10:01	2707	2914	5393	1380	1526	560	1331	-2	15,809	Before	--
11/5/2026 10:02	2712	2921	5396	1397	1532	563	1415	-2	15,935	Before	--
11/5/2026 10:03	2712	2921	5396	1397	1532	563	1415	-2	15,935	Before	--
11/5/2026 10:04	2698	2924	5405	1372	1251	564	1327	-2	15,539	Before	--
11/5/2026 10:05	2698	2924	5405	1372	1251	564	1327	-2	15,539	Before	--
11/5/2026 10:06	2692	2901	5394	1363	1524	565	1400	-2	15,837	Before	--
11/5/2026 10:07	2692	2901	5394	1363	1524	565	1400	-2	15,837	Before	--
11/5/2026 10:08	2708	2914	5372	1377	1531	557	1398	-2	15,855	Before	--
11/5/2026 10:09	2708	2914	5372	1377	1531	557	1398	-2	15,855	Before	--
11/5/2026 10:10	2692	2900	5391	1359	1477	554	1404	-2	15,774	Before	--
11/5/2026 10:11	2692	2900	5391	1359	1477	554	1404	-2	15,774	Before	--
11/5/2026 10:12	2695	2877	5397	1383	0	0	1117	-2	13,467	Before	--
11/5/2026 10:13	2695	2877	5397	1383	1527	555	1117	-2	15,549	Before	--
11/5/2026 10:14	2698	2889	5415	1382	1527	555	1415	-2	15,879	Before	--
11/5/2026 10:15	2698	2889	5415	1382	1523	559	1415	-2	15,880	Before	--
11/5/2026 10:16	2720	2917	5412	1235	1523	559	1404	-2	15,768	Before	--
11/5/2026 10:17	2720	2917	5412	1235	1268	555	1404	-2	15,508	Before	--
11/5/2026 10:18	2697	2911	5404	1394	1268	555	1126	-2	15,352	Before	--
11/5/2026 10:19	2697	2911	5404	1394	1061	548	1126	-2	15,139	Before	--
11/5/2026 10:20	2688	2901	5406	1390	1061	548	1408	-2	15,400	Before	--
11/5/2026 10:21	2688	2901	5406	1390	1462	557	1408	-2	15,810	Before	--
11/5/2026 10:22	2703	2912	5394	1396	1462	557	1409	-2	15,831	Before	--
11/5/2026 10:23	2703	2912	5394	1396	1523	558	1409	-2	15,893	Before	--
11/5/2026 10:24	2689	2905	5388	1404	1523	558	1404	-2	15,869	Before	--
11/5/2026 10:25	2689	2905	5388	1404	1522	554	1404	-2	15,864	Before	--
11/5/2026 10:26	2697	2905	5393	1401	1522	554	1393	-2	15,864	Before	--
11/5/2026 10:27	2697	2905	5393	1401	1094	555	1393	-2	15,436	Before	--
11/5/2026 10:28	2695	2900	5393	1402	1094	555	1403	-2	15,440	Before	--
11/5/2026 10:29	2695	2900	5393	1402	1521	557	1403	-2	15,870	Before	--
11/5/2026 10:30	2706	2918	5408	1402	1521	557	1401	-2	15,910	Before	--
11/5/2026 10:31	2706	2918	5408	1402	1055	554	1401	-2	15,441	Before	--
11/5/2026 10:32	2695	2908	5396	1418	1055	554	1307	-2	15,331	Before	--
11/5/2026 10:33	2695	2908	5396	1418	1523	554	1307	-2	15,799	Before	--
11/5/2026 10:34	2683	2903	5387	1402	1523	554	1409	-2	15,859	Before	--
11/5/2026 10:35	2683	2903	5387	1402	1276	552	1409	-2	15,609	Before	--
11/5/2026 10:36	2691	2918	5402	1397	1276	552	1408	-2	15,641	Before	--
11/5/2026 10:37	2691	2918	5402	1397	1517	555	1408	-2	15,885	Before	--
11/5/2026 10:38	2684	2893	5395	1390	1517	555	1411	-2	15,843	Before	--

11/5/2026 10:39	2684	2893	5395	1390	1528	554	1411	-2	15,852	Before	--
11/5/2026 10:40	2691	2908	5394	1409	1528	554	1364	-2	15,846	Before	--
11/5/2026 10:41	2691	2908	5394	1409	1522	548	1364	-2	15,835	Before	--
11/5/2026 10:42	2701	2894	5388	1413	1522	548	1414	-2	15,878	Before	--
11/5/2026 10:43	2701	2894	5388	1413	1517	552	1414	-2	15,876	Before	--
11/5/2026 10:44	2681	2925	5393	1410	1517	552	1272	-2	15,747	Before	--
11/5/2026 10:45	2681	2925	5393	1410	1509	558	1272	-2	15,745	Before	--
11/5/2026 10:46	2684	2892	5379	1408	1509	558	1400	-2	15,828	Before	--
11/5/2026 10:47	2684	2892	5379	1408	1517	553	1400	-2	15,831	Before	--
11/5/2026 10:48	2682	2891	5393	1419	1517	553	1272	-2	15,724	Before	--
11/5/2026 10:49	2682	2891	5393	1419	1528	554	1272	-2	15,736	Before	--
11/5/2026 10:50	2666	2877	5396	1417	1528	554	1409	-2	15,844	Before	--
11/5/2026 10:51	2666	2877	5396	1417	1138	549	1409	-2	15,450	Before	--
11/5/2026 10:52	2655	2898	5426	1401	1138	549	1382	-2	15,448	Before	--
11/5/2026 10:53	2655	2898	5426	1401	1495	548	1382	-2	15,804	Before	--
11/5/2026 10:54	2684	2895	5411	1413	1495	548	1402	-3	15,845	Before	--
11/5/2026 10:55	2684	2895	5411	1413	1537	554	1402	-3	15,893	Before	--
11/5/2026 10:56	2681	2861	5424	1413	1537	554	1403	-3	15,870	Before	--
11/5/2026 10:57	2681	2861	5424	1413	1528	544	1403	-3	15,851	Before	--
11/5/2026 10:58	2661	2877	5420	1436	1528	544	1397	-2	15,861	Before	--
11/5/2026 10:59	2661	2877	5420	1436	1516	550	1397	-2	15,855	Before	--
11/5/2026 11:00	2661	2872	5418	1413	1516	550	1387	-3	15,814	Before	--
11/5/2026 11:01	2661	2872	5418	1413	1257	549	1387	-3	15,554	Before	--
11/5/2026 11:02	2686	2884	5411	1413	1257	549	1404	-2	15,603	Before	--
11/5/2026 11:03	2686	2884	5411	1413	1511	547	1404	-2	15,855	Before	--
11/5/2026 11:04	2683	2877	5411	1408	1511	547	1287	-3	15,721	Before	--
11/5/2026 11:05	2683	2877	5411	1408	1517	550	1287	-3	15,729	Before	--
11/5/2026 11:06	2694	2876	5408	1403	1517	550	1403	-3	15,848	Before	--
11/5/2026 11:07	2694	2876	5408	1403	1519	545	1403	-3	15,845	Before	--
11/5/2026 11:08	2684	2887	5387	1409	1519	545	1254	-3	15,681	Before	--
11/5/2026 11:09	2684	2887	5387	1409	1532	540	1254	-3	15,690	Before	--
11/5/2026 11:10	2684	2894	5401	1395	1532	540	1405	-3	15,848	Before	--
11/5/2026 11:11	2684	2894	5401	1395	1301	547	1405	-3	15,624	Before	--
11/5/2026 11:12	2689	2892	5406	1365	1301	547	1392	-2	15,590	Before	--
11/5/2026 11:13	2689	2892	5406	1365	1513	544	1392	-2	15,799	Before	--
11/5/2026 11:14	2702	2894	5402	1395	1513	544	1404	-3	15,851	Before	--
11/5/2026 11:15	2702	2894	5402	1395	1522	548	1404	-3	15,865	Before	--
11/5/2026 11:16	2694	2914	5389	1381	1522	548	1348	-3	15,793	Before	--
11/5/2026 11:17	2694	2914	5389	1381	1513	550	1348	-3	15,786	Before	--
11/5/2026 11:18	2717	2884	5383	1381	1513	550	1409	-2	15,835	Before	--
11/5/2026 11:19	2717	2884	5383	1381	1497	550	1409	-2	15,819	Before	--
11/5/2026 11:20	2693	2900	5386	1371	1497	550	1382	-2	15,778	Before	--
11/5/2026 11:21	2693	2900	5386	1371	1104	539	1382	-2	15,373	Before	--
11/5/2026 11:22	2692	2873	5389	1376	1104	539	1204	-3	15,174	Before	--
11/5/2026 11:23	2692	2873	5389	1376	1528	538	1204	-3	15,597	Before	--
11/5/2026 11:24	2722	2891	5416	1392	1528	538	1415	-2	15,901	Before	--
11/5/2026 11:25	2722	2891	5416	1392	1527	548	1415	-2	15,910	Before	--
11/5/2026 11:26	2716	2917	5414	1383	1527	548	1410	-3	15,913	Before	--
11/5/2026 11:27	2716	2917	5414	1383	1524	542	1410	-3	15,903	Before	--
11/5/2026 11:28	2717	2917	5419	1406	1524	542	1415	-3	15,937	Before	--
11/5/2026 11:29	2717	2917	5419	1406	1345	538	1415	-3	15,755	Before	--
11/5/2026 11:30	2709	2912	5389	1383	1345	538	1321	-3	15,595	Before	--
11/5/2026 11:31	2709	2912	5389	1383	1088	537	1321	-3	15,337	Before	--
11/5/2026 11:32	2715	2904	5394	1388	1088	537	1419	-3	15,443	Before	--
11/5/2026 11:33	2715	2904	5394	1388	1542	537	1419	-3	15,896	Before	--
11/5/2026 11:34	2703	2917	5398	1392	1542	537	1421	-3	15,907	Before	--
11/5/2026 11:35	2703	2917	5398	1392	1475	538	1421	-3	15,841	Before	--
11/5/2026 11:36	2713	2918	5399	1390	1475	538	1248	-3	15,678	Before	--
11/5/2026 11:37	2713	2918	5399	1390	1096	542	1248	-3	15,303	Before	--
11/5/2026 11:38	2721	2931	5403	1372	1096	542	1072	-3	15,134	Before	--
11/5/2026 11:39	2721	2931	5403	1372	1524	537	1072	-3	15,557	Before	--
11/5/2026 11:40	2702	2914	5389	1418	1524	537	1407	-3	15,889	Before	--
11/5/2026 11:41	2702	2914	5389	1418	1512	539	1407	-3	15,879	Before	--
11/5/2026 11:42	2725	2923	5398	1392	1512	539	1410	-2	15,897	Before	--
11/5/2026 11:43	2725	2923	5398	1392	1526	537	1410	-2	15,909	Before	--
11/5/2026 11:44	2729	2922	5409	1405	1526	537	1383	-3	15,908	Before	--
11/5/2026 11:45	2729	2922	5409	1405	1168	538	1383	-3	15,550	Before	--
11/5/2026 11:46	2724	2928	5396	1387	1168	538	1034	-3	15,172	Before	--
11/5/2026 11:47	2724	2928	5396	1387	1477	545	1034	-3	15,487	Before	--
11/5/2026 11:48	2699	2932	5381	1375	1477	545	1403	-3	15,808	Before	--
11/5/2026 11:49	2699	2932	5381	1375	1437	547	1403	-3	15,770	Before	--
11/5/2026 11:50	2713	2913	5388	1408	1437	547	1247	-3	15,650	Before	--
11/5/2026 11:51	2713	2913	5388	1408	1317	542	1247	-3	15,525	Before	--
11/5/2026 11:52	2726	2929	5396	1379	1317	542	1416	-3	15,701	Before	--
11/5/2026 11:53	2726	2929	5396	1379	1365	537	1416	-3	15,744	Before	--
11/5/2026 11:54	2723	2948	5389	1388	1365	537	1409	-3	15,756	Before	--
11/5/2026 11:55	2723	2948	5389	1388	1528	534	1409	-3	15,917	Before	--

11/5/2026 11:56	2710	2915	5396	1384	1528	534	1399	-3	15,863	Before	--
11/5/2026 11:57	2710	2915	5396	1384	1509	538	1399	-3	15,847	Before	--
11/5/2026 11:58	2689	2923	5403	1400	1509	538	1352	-3	15,810	Before	--
11/5/2026 11:59	2689	2923	5403	1400	1497	539	1352	-3	15,800	Before	--
11/5/2026 12:00	2697	2934	5396	1363	1497	539	1095	-3	15,518	Before	--
11/5/2026 12:01	2697	2934	5396	1363	1504	540	1095	-3	15,526	Before	--
11/5/2026 12:02	2727	2922	5388	1370	1504	540	1062	-3	15,509	Before	--
11/5/2026 12:03	2727	2922	5388	1370	1394	540	1062	-3	15,399	Before	--
11/5/2026 12:04	2696	2932	5406	1375	1394	540	1405	-3	15,745	Before	--
11/5/2026 12:05	2696	2932	5406	1375	1511	534	1405	-3	15,855	Before	--
11/5/2026 12:06	2725	2907	5403	1373	1511	534	1354	-3	15,803	Before	--
11/5/2026 12:07	2725	2907	5403	1373	1526	537	1354	-3	15,822	Before	--
11/5/2026 12:08	2688	2924	5406	1373	1526	537	1406	-2	15,859	Before	--
11/5/2026 12:09	2688	2924	5406	1373	1524	540	1406	-2	15,859	Before	--
11/5/2026 12:10	2689	2902	5406	1391	1524	540	1270	-3	15,720	Before	--
11/5/2026 12:11	2689	2902	5406	1391	1467	535	1270	-3	15,657	Before	--
11/5/2026 12:12	2712	2925	5414	1371	1467	535	1131	-3	15,553	Before	--
11/5/2026 12:13	2712	2925	5414	1371	1303	532	1131	-3	15,385	Before	--
11/5/2026 12:14	2709	2938	5412	1358	1303	532	1411	-3	15,659	Before	--
11/5/2026 12:15	2709	2938	5412	1358	1537	535	1411	-3	15,896	Before	--
11/5/2026 12:16	2705	2926	5413	1359	1537	535	1410	-3	15,882	Before	--
11/5/2026 12:17	2705	2926	5413	1359	1512	539	1410	-3	15,861	Before	--
11/5/2026 12:18	2721	2927	5397	1362	1512	539	1405	-3	15,860	Before	--
11/5/2026 12:19	2721	2927	5397	1362	1517	539	1405	-3	15,865	Before	--
11/5/2026 12:20	2715	2916	5406	1368	1517	539	1403	-3	15,862	Before	--
11/5/2026 12:21	2715	2916	5406	1368	1294	534	1403	-3	15,633	Before	--
11/5/2026 12:22	2734	2939	5383	991	1294	534	1409	-3	15,280	Before	--
11/5/2026 12:23	2734	2939	5383	991	1526	534	1409	-3	15,513	Before	--
11/5/2026 12:24	2698	2920	5385	1385	1526	534	1405	-3	15,850	Before	--
11/5/2026 12:25	2698	2920	5385	1385	1205	535	1405	-3	15,530	Before	--
11/5/2026 12:26	2699	2933	5384	1365	1205	535	1415	-3	15,532	Before	--
11/5/2026 12:27	2699	2933	5384	1365	1476	530	1415	-3	15,799	Before	--
11/5/2026 12:28	2695	2934	5398	1371	1476	530	1020	-3	15,421	Before	--
11/5/2026 12:29	2695	2934	5398	1371	1462	534	1020	-3	15,411	Before	--
11/5/2026 12:30	2715	2927	5396	1360	1462	534	1250	-3	15,641	Before	--
11/5/2026 12:31	2715	2927	5396	1360	1441	528	1250	-3	15,613	Before	--
11/5/2026 12:32	2713	2911	5409	1366	1441	528	1046	-3	15,411	Before	--
11/5/2026 12:33	2713	2911	5409	1366	1260	533	1046	-3	15,235	Before	--
11/5/2026 12:34	2706	2941	5403	1368	1260	533	1405	-3	15,612	Before	--
11/5/2026 12:35	2706	2941	5403	1368	1477	534	1405	-3	15,830	Before	--
11/5/2026 12:36	2697	2918	5414	1352	1477	534	1410	-3	15,798	Before	--
11/5/2026 12:37	2697	2918	5414	1352	1527	534	1410	-3	15,849	Before	--
11/5/2026 12:38	2694	2931	5393	1381	1527	534	1414	-3	15,870	Before	--
11/5/2026 12:39	2694	2931	5393	1381	1465	532	1414	-3	15,806	Before	--
11/5/2026 12:40	2670	2903	5393	1376	1465	532	1406	-3	15,741	Before	--
11/5/2026 12:41	2670	2903	5393	1376	1517	533	1406	-3	15,794	Before	--
11/5/2026 12:42	2680	2922	5402	1358	1517	533	1220	-3	15,629	Before	--
11/5/2026 12:43	2680	2922	5402	1358	1526	532	1220	-3	15,636	Before	--
11/5/2026 12:44	2670	2927	5387	1389	1526	532	1403	-3	15,830	Before	--
11/5/2026 12:45	2670	2927	5387	1389	1122	533	1403	-3	15,427	Before	--
11/5/2026 12:46	2671	2905	5399	1376	1122	533	1350	-3	15,352	Before	--
11/5/2026 12:47	2671	2905	5399	1376	1511	532	1350	-3	15,740	Before	--
11/5/2026 12:48	2673	2876	5396	1358	1511	532	1421	-3	15,764	Before	--
11/5/2026 12:49	2673	2876	5396	1358	1522	529	1421	-3	15,772	Before	--
11/5/2026 12:50	2675	2894	5412	1375	1522	529	1405	-3	15,809	Before	--
11/5/2026 12:51	2675	2894	5412	1375	1509	532	1405	-3	15,798	Before	--
11/5/2026 12:52	2678	2884	5397	1361	1509	532	1411	-3	15,768	Before	--
11/5/2026 12:53	2678	2884	5397	1361	1522	528	1411	-3	15,778	Before	--
11/5/2026 12:54	2677	2890	5387	1369	1522	528	1413	-3	15,782	Before	--
11/5/2026 12:55	2677	2890	5387	1369	1280	533	1413	-3	15,545	Before	--
11/5/2026 12:56	2681	2915	5379	1390	1280	533	1062	-3	15,237	Before	--
11/5/2026 12:57	2681	2915	5379	1390	1332	527	1062	-3	15,284	Before	--
11/5/2026 12:58	2644	2897	5381	1382	1332	527	1409	-3	15,569	Before	--
11/5/2026 12:59	2644	2897	5381	1382	1523	528	1409	-3	15,761	Before	--
11/5/2026 13:00	2659	2892	5383	1364	1523	528	1421	-3	15,767	Before	--
11/5/2026 13:01	2659	2892	5383	1364	1514	532	1421	-3	15,762	Before	--
11/5/2026 13:02	2658	2897	5387	1382	1514	532	1409	-3	15,775	Before	--
11/5/2026 13:03	2658	2897	5387	1382	1511	529	1409	-3	15,770	Before	--
11/5/2026 13:04	2660	2885	5405	1374	1511	529	1401	-3	15,762	Before	--
11/5/2026 13:05	2660	2885	5405	1374	1522	529	1401	-3	15,772	Before	--
11/5/2026 13:06	2665	2888	5412	1362	1522	529	1224	-3	15,598	Before	--
11/5/2026 13:07	2665	2888	5412	1362	1491	528	1224	-3	15,567	Before	--
11/5/2026 13:08	2658	2893	5399	1351	1491	528	1413	-3	15,730	Before	--
11/5/2026 13:09	2658	2893	5399	1351	1524	529	1413	-3	15,765	Before	--
11/5/2026 13:10	2637	2876	5404	1370	1524	529	1400	-3	15,737	Before	--
11/5/2026 13:11	2637	2876	5404	1370	1348	526	1400	-3	15,558	Before	--
11/5/2026 13:12	2670	2893	5429	1367	1348	526	1421	-3	15,651	Before	--

11/5/2026 13:13	2670	2893	5429	1367	1246	526	1421	-3	15,550	Before	--
11/5/2026 13:14	2666	2897	5421	1384	1246	526	1408	-3	15,545	Before	--
11/5/2026 13:15	2666	2897	5421	1384	1514	522	1408	-3	15,808	Before	--
11/5/2026 13:16	2656	2912	5411	1385	1514	522	1421	-3	15,818	Before	--
11/5/2026 13:17	2656	2912	5411	1385	1513	523	1421	-3	15,819	Before	--
11/5/2026 13:18	2670	2924	5394	1381	1513	523	1402	-3	15,805	Before	--
11/5/2026 13:19	2670	2924	5394	1381	1226	528	1402	-3	15,523	Before	--
11/5/2026 13:20	2666	2913	5423	1363	1226	528	1419	-3	15,535	Before	--
11/5/2026 13:21	2666	2913	5423	1363	1522	523	1419	-3	15,825	Before	--
11/5/2026 13:22	2696	2897	5411	1372	1522	523	1418	-3	15,836	Before	--
11/5/2026 13:23	2696	2897	5411	1372	1419	529	1418	-3	15,739	Before	--
11/5/2026 13:24	2683	2911	5398	1357	1419	529	1413	-3	15,707	Before	--
11/5/2026 13:25	2683	2911	5398	1357	1165	526	1413	-3	15,450	Before	--
11/5/2026 13:26	2672	2904	5394	1345	1165	526	1245	-3	15,248	Before	--
11/5/2026 13:27	2672	2904	5394	1345	1497	526	1245	-3	15,580	Before	--
11/5/2026 13:28	2657	2904	5396	1350	1497	526	1413	-3	15,740	Before	--
11/5/2026 13:29	2657	2904	5396	1350	1158	527	1413	-3	15,402	Before	--
11/5/2026 13:30	2692	2892	5386	1374	1158	527	1378	-3	15,404	Before	--
11/5/2026 13:31	2692	2892	5386	1374	1514	524	1378	-3	15,757	Before	--
11/5/2026 13:32	2702	2889	5378	1354	1514	524	1049	-3	15,407	Before	--
11/5/2026 13:33	2702	2889	5378	1354	1318	521	1049	-3	15,208	Before	--
11/5/2026 13:34	2704	2904	5394	1358	1318	521	1408	-3	15,605	Before	--
11/5/2026 13:35	2704	2904	5394	1358	1523	529	1408	-3	15,818	Before	--
11/5/2026 13:36	2691	2905	5391	1353	1523	529	1403	-3	15,792	Before	--
11/5/2026 13:37	2691	2905	5391	1353	1477	524	1403	-3	15,740	Before	--
11/5/2026 13:38	2660	2899	5394	1364	1477	524	1431	-3	15,746	Before	--
11/5/2026 13:39	2660	2899	5394	1364	1470	523	1431	-3	15,737	Before	--
11/5/2026 13:40	2671	2895	5391	1376	1470	523	1409	-3	15,731	Before	--
11/5/2026 13:41	2671	2895	5391	1376	1483	528	1409	-3	15,751	Before	--
11/5/2026 13:42	2690	2884	5397	1364	1483	528	1413	-3	15,756	Before	--
11/5/2026 13:43	2690	2884	5397	1364	1067	526	1413	-3	15,338	Before	--
11/5/2026 13:44	2671	2889	5408	1357	1067	526	1411	-3	15,326	Before	--
11/5/2026 13:45	2671	2889	5408	1357	1129	527	1411	-3	15,389	Before	--
11/5/2026 13:46	2702	2888	5423	1387	1129	527	1403	-3	15,456	Before	--
11/5/2026 13:47	2702	2888	5423	1387	1441	527	1403	-3	15,768	Before	--
11/5/2026 13:48	2684	2873	5414	1381	1441	527	1395	-3	15,712	Before	--
11/5/2026 13:49	2684	2873	5414	1381	1357	533	1395	-3	15,634	Before	--
11/5/2026 13:50	2692	2904	5411	1373	1357	533	1044	-3	15,310	Before	--
11/5/2026 13:51	2692	2904	5411	1373	1506	523	1044	-3	15,449	Before	--
11/5/2026 13:52	2703	2882	5402	1347	1506	523	1081	-3	15,441	Before	--
11/5/2026 13:53	2703	2882	5402	1347	1478	526	1081	-3	15,416	Before	--
11/5/2026 13:54	2721	0	5403	1371	1478	526	1400	-3	12,896	Before	--
11/5/2026 13:55	2721	0	5403	1371	1505	520	1400	-3	12,917	Before	--
11/5/2026 13:56	2701	2897	5404	1391	1505	520	1395	-3	15,810	Before	--
11/5/2026 13:57	2701	2897	5404	1391	1122	519	1395	-3	15,427	Before	--
11/5/2026 13:58	2725	2916	5409	1316	1122	519	1408	-3	15,412	Before	--
11/5/2026 13:59	2725	2916	5409	1316	1517	521	1408	-3	15,809	Before	--
11/5/2026 14:00	2716	2897	5394	1349	1517	521	1119	-3	15,510	Before	--
11/5/2026 14:01	2716	2897	5394	1349	1516	519	1119	-3	15,508	Before	--
11/5/2026 14:02	2711	0	5382	1359	1516	519	1413	-3	12,898	Before	--
11/5/2026 14:03	2711	0	5382	1359	1499	514	1413	-3	12,875	Before	--
11/5/2026 14:04	2722	2894	5393	1370	1499	514	1398	-3	15,786	Before	--
11/5/2026 14:05	2722	2894	5393	1370	1452	519	1398	-3	15,744	Before	--
11/5/2026 14:06	2720	2904	5400	1369	1452	519	1030	-3	15,391	Before	--
11/5/2026 14:07	2720	2904	5400	1369	1487	517	1030	-3	15,423	Before	--
11/5/2026 14:08	2717	2887	5396	1370	1487	517	1090	-3	15,460	Before	--
11/5/2026 14:09	2717	2887	5396	1370	1487	518	1090	-3	15,462	Before	--
11/5/2026 14:10	2737	2906	5420	1383	1487	518	1409	-3	15,857	Before	--
11/5/2026 14:11	2737	2906	5420	1383	1518	519	1409	-3	15,889	Before	--
11/5/2026 14:12	2733	2901	5388	1371	1518	519	1406	-3	15,833	Before	--
11/5/2026 14:13	2733	2901	5388	1371	1503	517	1406	-3	15,816	Before	--
11/5/2026 14:14	2736	2886	5409	1379	1503	517	1182	-3	15,609	Before	--
11/5/2026 14:15	2736	2886	5409	1379	1509	518	1182	-3	15,615	Before	--
11/5/2026 14:16	2713	0	5417	1362	1509	518	1409	-3	12,924	Before	--
11/5/2026 14:17	2713	0	5417	1362	1134	519	1409	-3	12,550	Before	--
11/5/2026 14:18	2759	2913	5418	1356	1134	519	1420	-3	15,515	Before	--
11/5/2026 14:19	2759	2913	5418	1356	1498	514	1420	-3	15,874	Before	--
11/5/2026 14:20	2724	2863	5379	1370	1498	514	0	-3	14,345	Before	--
11/5/2026 14:21	2724	2863	5379	1370	1509	513	1425	-3	15,779	Before	--
11/5/2026 14:22	2717	2909	5422	1350	1509	513	1425	-3	15,841	Before	--
11/5/2026 14:23	2717	2909	5422	1350	1519	513	1085	-3	15,512	Before	--
11/5/2026 14:24	2747	2890	5396	1370	1519	513	1085	-3	15,518	Before	--
11/5/2026 14:25	2747	2890	5396	1370	1524	516	1435	-3	15,876	Before	--
11/5/2026 14:26	2732	2892	5417	1355	1524	516	1435	-3	15,869	Before	--
11/5/2026 14:27	2732	2892	5417	1355	1349	509	1436	-3	15,687	Before	--
11/5/2026 14:28	2739	2903	5416	1329	1349	509	1436	-3	15,679	Before	--
11/5/2026 14:29	2739	2903	5416	1329	1523	503	1257	-3	15,667	Before	--

11/5/2026 14:30	2741	2900	5419	1335	1523	503	1257	-3	15,675	Before	--
11/5/2026 14:31	2741	2900	5419	1335	1513	468	1430	-3	15,803	Before	--
11/5/2026 14:32	2738	2903	5410	1333	1513	468	1430	-3	15,792	Before	--
11/5/2026 14:33	2738	2903	5410	1333	1112	429	1425	-3	15,348	Before	--
11/5/2026 14:34	2745	2890	5388	1345	1112	429	1425	-3	15,332	Before	--
11/5/2026 14:35	2745	2890	5388	1345	1528	429	1301	-3	15,623	Before	--
11/5/2026 14:36	2764	2908	5400	1347	1528	429	1301	-3	15,674	Before	--
11/5/2026 14:37	2764	2908	5400	1347	1522	7	1418	-3	15,363	Before	--
11/5/2026 14:38	2753	2899	5398	1348	1522	7	1418	-3	15,342	Before	--
11/5/2026 14:39	2753	2899	5398	1348	1461	10	1419	-3	15,286	Before	--
11/5/2026 14:40	2735	2916	5401	1349	1461	10	1419	-3	15,288	Before	--
11/5/2026 14:41	2735	2916	5401	1349	1094	9	1306	-3	14,807	Before	--
11/5/2026 14:42	2761	2929	5415	1345	1094	9	1306	-3	14,856	Before	--
11/5/2026 14:43	2761	2929	5415	1345	1524	9	1425	-3	15,406	Before	--
11/5/2026 14:44	2766	2893	5395	1342	1524	9	1425	-3	15,352	Before	--
11/5/2026 14:45	2766	2893	5395	1342	1524	9	1297	-3	15,223	Before	--
11/5/2026 14:46	2741	2902	5418	1371	1524	9	1297	-3	15,259	Before	--
11/5/2026 14:47	2741	2902	5418	1371	1066	9	1425	-3	14,930	Before	--
11/5/2026 14:48	2774	2937	5396	1361	1066	9	1425	-3	14,965	Before	--
11/5/2026 14:49	2774	2937	5396	1361	1538	8	1285	-3	15,296	Before	--
11/5/2026 14:50	2780	2925	5410	1350	1538	8	1285	-3	15,294	Before	--
11/5/2026 14:51	2780	2925	5410	1350	1529	9	1433	-3	15,434	Before	--
11/5/2026 14:52	2782	0	5403	1390	1529	9	1433	-3	12,544	Before	--
11/5/2026 14:53	2782	0	5403	1390	1533	8	1190	-3	12,303	Before	--
11/5/2026 14:54	2776	2929	5395	1358	1533	8	1190	-3	15,185	Before	--
11/5/2026 14:55	2776	2929	5395	1358	1527	8	1426	-3	15,416	Before	--
11/5/2026 14:56	2782	2947	5400	1374	1527	8	1426	-3	15,461	Before	--
11/5/2026 14:57	2782	2947	5400	1374	1533	8	1441	-3	15,482	Before	--
11/5/2026 14:58	2780	2936	5389	1382	1533	8	1441	-3	15,466	Before	--
11/5/2026 14:59	2780	2936	5389	1382	1188	8	1435	-3	15,116	Before	--
11/5/2026 15:00	2777	2942	5392	1382	1188	8	1435	-3	15,122	Before	--
11/5/2026 15:01	2777	2942	5392	1382	1185	8	1445	-3	15,128	Before	--
11/5/2026 15:02	2784	2935	5413	1371	1185	8	1445	-3	15,138	Before	--
11/5/2026 15:03	2784	2935	5413	1371	1482	8	1430	-3	15,420	Before	--
11/5/2026 15:04	2776	2934	5393	1370	1482	8	1430	-3	15,390	Before	--
11/5/2026 15:05	2776	2934	5393	1370	1528	8	1418	-3	15,424	Before	--
11/5/2026 15:06	2780	2944	5393	1378	1528	8	1418	-3	15,446	Before	--
11/5/2026 15:07	2780	2944	5393	1378	1538	8	1369	-3	15,408	Before	--
11/5/2026 15:08	2797	2918	5383	1386	1538	8	1369	-3	15,397	Before	--
11/5/2026 15:09	2797	2918	5383	1386	1086	8	1436	-3	15,012	Before	--
11/5/2026 15:10	2786	2948	5414	1369	1086	8	1436	-3	15,045	Before	--
11/5/2026 15:11	2786	2948	5414	1369	1535	8	1435	-3	15,492	Before	--
11/5/2026 15:12	2783	2933	5386	1355	1535	8	1435	-3	15,432	Before	--
11/5/2026 15:13	2783	2933	5386	1355	1528	6	1361	-3	15,350	Before	--
11/5/2026 15:14	2751	2927	5393	1368	1528	6	1361	0	15,334	Before	--
11/5/2026 15:15	2751	2927	5393	1368	1534	6	1442	0	15,420	Before	--
11/5/2026 15:16	2776	2934	5396	1367	1534	6	1442	-3	15,451	Before	--
11/5/2026 15:17	2776	2934	5396	1367	1533	6	1046	-3	15,055	Before	--
11/5/2026 15:18	2770	2931	5391	1359	1533	6	1046	-3	15,033	Before	--
11/5/2026 15:19	2770	2931	5391	1359	1538	6	1436	-3	15,429	Before	--
11/5/2026 15:20	2770	0	5400	1357	1538	6	1436	0	12,508	Before	--
11/5/2026 15:21	2770	0	5400	1357	1482	6	1439	0	12,454	Before	--
11/5/2026 15:22	2770	2934	5411	1383	1482	6	1439	0	15,425	Before	--
11/5/2026 15:23	2770	2934	5411	1383	1509	6	1428	0	15,441	Before	--
11/5/2026 15:24	2754	2917	5409	1371	1509	6	1428	0	15,394	Before	--
11/5/2026 15:25	2754	2917	5409	1371	1532	6	1394	0	15,383	Before	--
11/5/2026 15:26	2814	2949	5445	14	1532	6	1394	-3	14,152	Before	--
11/5/2026 15:27	2814	2949	5445	14	1543	6	1435	-3	14,204	Before	--
11/5/2026 15:28	2804	2961	5416	1	1543	6	1435	0	14,167	Before	--
11/5/2026 15:29	2804	2961	5416	1	1070	5	1369	0	13,627	Before	--
11/5/2026 15:30	2793	0	5411	1	1070	5	1369	0	10,649	Before	--
11/5/2026 15:31	2793	0	5411	1	1532	5	1460	0	11,202	Before	--
11/5/2026 15:32	2808	2971	5417	1	1532	5	1460	0	14,194	Before	--
11/5/2026 15:33	2808	2971	5417	1	1129	5	1470	0	13,801	Before	--
11/5/2026 15:34	2843	2950	5418	1	1129	5	1470	0	13,816	Before	--
11/5/2026 15:35	2843	2950	5418	1	1552	5	1433	0	14,202	Before	--
11/5/2026 15:36	2827	2985	5395	1	1552	5	1433	0	14,199	Before	--
11/5/2026 15:37	2827	2985	5395	1	1559	5	1391	0	14,163	Before	--
11/5/2026 15:38	2814	2980	5415	1	1559	5	1391	0	14,165	Before	--
11/5/2026 15:39	2814	2980	5415	1	1565	5	1455	0	14,235	Before	--
11/5/2026 15:40	2822	0	5408	1	1565	5	1455	0	11,256	Before	--
11/5/2026 15:41	2822	0	5408	1	1559	5	1456	0	11,252	Before	--
11/5/2026 15:42	2828	2964	5404	1	1559	5	1456	0	14,217	Before	--
11/5/2026 15:43	2828	2964	5404	1	1185	6	1459	0	13,847	Before	--
11/5/2026 15:44	2804	2968	5398	1	1185	6	1459	0	13,822	Before	--
11/5/2026 15:45	2804	2968	5398	1	1554	5	1297	0	14,028	Before	--
11/5/2026 15:46	2797	2967	5396	1	1554	5	1297	0	14,018	Before	--

11/5/2026 15:47	2797	2967	5396	1	1441	5	1462	0	14,070	Before	--
11/5/2026 15:48	2810	2977	5403	1	1441	5	1462	0	14,100	Before	--
11/5/2026 15:49	2810	2977	5403	1	1503	5	1454	0	14,154	Before	--
11/5/2026 15:50	2820	2955	5389	8	1503	5	1454	0	14,135	Before	--
11/5/2026 15:51	2820	2955	5389	8	1559	5	1479	0	14,216	Before	--
11/5/2026 15:52	2807	2961	5403	1	1559	5	1479	0	14,215	Before	--
11/5/2026 15:53	2807	2961	5403	1	1558	5	1456	0	14,191	Before	--
11/5/2026 15:54	2789	2938	5361	1367	1558	5	1456	0	15,475	Before	--
11/5/2026 15:55	2789	2938	5361	1367	1552	7	1449	0	15,463	Before	--
11/5/2026 15:56	2793	2939	5442	1	1552	7	1449	0	14,182	Before	--
11/5/2026 15:57	2793	2939	5442	1	1334	5	1461	0	13,975	Before	--
11/5/2026 15:58	2793	2954	5426	1	1334	5	1461	0	13,974	Before	--
11/5/2026 15:59	2793	2954	5426	1	1485	5	1452	0	14,117	Before	--
11/5/2026 16:00	2809	2938	5394	1	1485	5	1452	0	14,084	Before	--
11/5/2026 16:01	2809	2938	5394	1	1569	5	1475	0	14,191	Before	--
11/5/2026 16:02	2812	2968	5410	1	1569	5	1475	0	14,240	Before	--
11/5/2026 16:03	2812	2968	5410	1	1577	6	1473	0	14,246	Before	--
11/5/2026 16:04	2814	2963	5414	1	1577	6	1473	0	14,247	Before	--
11/5/2026 16:05	2814	2963	5414	1	1240	5	1115	0	13,552	Before	--
11/5/2026 16:06	2823	2970	5409	1	1240	5	1115	0	13,563	Before	--
11/5/2026 16:07	2823	2970	5409	1	1416	5	1129	0	13,754	Before	--
11/5/2026 16:08	2815	2945	5397	1	1416	5	1129	0	13,708	Before	--
11/5/2026 16:09	2815	2945	5397	1	1547	5	1119	0	13,829	Before	--
11/5/2026 16:10	2812	2961	5418	1	1547	5	1119	0	13,862	Before	--
11/5/2026 16:11	2812	2961	5418	1	1312	6	1467	0	13,976	Before	--
11/5/2026 16:12	2804	2959	5386	1	1312	6	1467	0	13,934	Before	--
11/5/2026 16:13	2804	2959	5386	1	1572	5	1465	0	14,192	Before	--
11/5/2026 16:14	2829	2981	5398	1	1572	5	1465	0	14,251	Before	--
11/5/2026 16:15	2829	2981	5398	1	1559	5	1485	0	14,258	Before	--
11/5/2026 16:16	2778	2950	5350	1389	1559	5	1485	0	15,516	Before	--
11/5/2026 16:17	2778	2950	5350	1389	1486	5	1477	0	15,436	Before	--
11/5/2026 16:18	2759	2897	5375	1433	1486	5	1477	0	15,433	Before	--
11/5/2026 16:19	2759	2897	5375	1433	1559	6	1385	0	15,413	Before	--
11/5/2026 16:20	2729	2900	5388	1439	1559	6	1385	0	15,405	Before	--
11/5/2026 16:21	2729	2900	5388	1439	1558	5	1459	0	15,478	Before	--
11/5/2026 16:22	2721	2885	5403	1418	1558	5	1459	0	15,449	Before	--
11/5/2026 16:23	2721	2885	5403	1418	1493	5	1456	0	15,381	Before	--
11/5/2026 16:24	2714	2902	5383	1421	1493	5	1456	0	15,374	Before	--
11/5/2026 16:25	2714	2902	5383	1421	1538	6	1197	0	15,161	Before	--
11/5/2026 16:26	2717	2855	5393	1455	1538	6	1197	0	15,161	Before	--
11/5/2026 16:27	2717	2855	5393	1455	1552	6	1403	0	15,380	Before	--
11/5/2026 16:28	2705	2878	5380	1429	1552	6	1403	0	15,352	Before	--
11/5/2026 16:29	2705	2878	5380	1429	1219	6	1459	0	15,075	Before	--
11/5/2026 16:30	2712	2902	5395	1437	1219	6	1459	0	15,129	Before	--
11/5/2026 16:31	2712	2902	5395	1437	1523	6	1460	0	15,435	Before	--
11/5/2026 16:32	2692	2863	5400	1445	1523	6	1460	0	15,389	Before	--
11/5/2026 16:33	2692	2863	5400	1445	1549	5	1450	0	15,404	Before	--
11/5/2026 16:34	2700	2861	5404	1442	1549	5	1450	0	15,411	Before	--
11/5/2026 16:35	2700	2861	5404	1442	1478	5	1455	0	15,345	Before	--
11/5/2026 16:36	2692	2870	5399	1444	1478	5	1455	0	15,343	Before	--
11/5/2026 16:37	2692	2870	5399	1444	1456	5	1459	0	15,325	Before	--
11/5/2026 16:38	2678	2851	5408	1433	1456	5	1459	0	15,290	Before	--
11/5/2026 16:39	2678	2851	5408	1433	1087	5	1454	0	14,916	Before	--
11/5/2026 16:40	2693	2869	5409	1462	1087	5	1454	0	14,979	Before	--
11/5/2026 16:41	2693	2869	5409	1462	1502	5	1452	0	15,391	Before	--
11/5/2026 16:42	2669	2863	5402	1432	1502	5	1452	0	15,324	Before	--
11/5/2026 16:43	2669	2863	5402	1432	1391	5	1466	0	15,227	Before	--
11/5/2026 16:44	2661	2873	5408	1461	1391	5	1466	0	15,264	Before	--
11/5/2026 16:45	2661	2873	5408	1461	1546	5	1362	0	15,316	Before	--
11/5/2026 16:46	2693	2843	5389	1454	1546	5	1362	0	15,293	Before	--
11/5/2026 16:47	2693	2843	5389	1454	1548	5	1474	0	15,407	Before	--
11/5/2026 16:48	2654	2848	5393	1453	1548	5	1474	0	15,375	Before	--
11/5/2026 16:49	2654	2848	5393	1453	1553	5	1465	0	15,370	Before	--
11/5/2026 16:50	2650	2866	5386	1468	1553	5	1465	0	15,392	Before	--
11/5/2026 16:51	2650	2866	5386	1468	1545	5	1450	0	15,370	Before	--
11/5/2026 16:52	2658	2836	5374	1447	1545	5	1450	0	15,315	Before	--
11/5/2026 16:53	2658	2836	5374	1447	1542	5	1379	0	15,241	Before	--
11/5/2026 16:54	2684	2848	5389	1445	1542	5	1379	0	15,292	Before	--
11/5/2026 16:55	2684	2848	5389	1445	1554	5	1464	0	15,388	Before	--
11/5/2026 16:56	2688	2844	5399	1465	1554	5	1464	0	15,418	Before	--
11/5/2026 16:57	2688	2844	5399	1465	1543	5	1173	0	15,117	Before	--
11/5/2026 16:58	2655	2846	5398	1463	1543	5	1173	0	15,083	Before	--
11/5/2026 16:59	2655	2846	5398	1463	1189	5	1455	0	15,010	Before	--
11/5/2026 17:00	2648	2854	5397	1455	1189	5	1455	0	15,003	Before	--
11/5/2026 17:01	2648	2854	5397	1455	1548	5	1461	0	15,367	Before	--
11/5/2026 17:02	2637	2880	5395	1662	1548	5	1461	0	15,587	Before	--
11/5/2026 17:03	2637	2880	5395	1662	1205	5	1464	0	15,248	Before	--

11/5/2026 17:04	2646	2858	5383	1443	1205	5	1464	0	15,004	Before	--
11/5/2026 17:05	2646	2858	5383	1443	1217	5	1315	0	14,867	Before	--
11/5/2026 17:06	2628	2849	5400	1458	1217	5	1315	0	14,872	Before	--
11/5/2026 17:07	2628	2849	5400	1458	1543	5	1464	0	15,347	Before	--
11/5/2026 17:08	2643	2834	5418	1471	1543	5	1464	0	15,378	Before	--
11/5/2026 17:09	2643	2834	5418	1471	1552	5	1461	0	15,384	Before	--
11/5/2026 17:10	2656	2848	5402	1491	1552	5	1461	0	15,415	Before	--
11/5/2026 17:11	2656	2848	5402	1491	1337	5	1456	0	15,195	Before	--
11/5/2026 17:12	2644	2833	5410	1480	1337	5	1456	0	15,165	Before	--
11/5/2026 17:13	2644	2833	5410	1480	1548	5	1117	0	15,037	Before	--
11/5/2026 17:14	2643	2822	5421	1467	1548	5	1117	0	15,023	Before	--
11/5/2026 17:15	2643	2822	5421	1467	1549	5	1456	0	15,364	Before	--
11/5/2026 17:16	2618	2855	5402	1469	1549	5	1456	0	15,354	Before	--
11/5/2026 17:17	2618	2855	5402	1469	1564	5	1105	0	15,017	Before	--
11/5/2026 17:18	2631	2820	5408	1490	1564	5	1105	0	15,022	Before	--
11/5/2026 17:19	2631	2820	5408	1490	1527	5	1466	0	15,347	Before	--
11/5/2026 17:20	2631	2849	5418	1462	1527	5	1466	0	15,358	Before	--
11/5/2026 17:21	2631	2849	5418	1462	1555	5	1461	0	15,381	Before	--
11/5/2026 17:22	2636	2818	5380	1460	1555	5	1461	0	15,315	Before	--
11/5/2026 17:23	2636	2818	5380	1460	1547	5	1425	0	15,271	Before	--
11/5/2026 17:24	2630	2851	5402	1473	1547	5	1425	0	15,333	Before	--
11/5/2026 17:25	2630	2851	5402	1473	1547	5	1466	0	15,374	Before	--
11/5/2026 17:26	2603	2852	5416	1485	1547	5	1466	0	15,374	Before	--
11/5/2026 17:27	2603	2852	5416	1485	1539	5	1351	0	15,252	Before	--
11/5/2026 17:28	2618	2841	5386	1483	1539	5	1351	0	15,223	Before	--
11/5/2026 17:29	2618	2841	5386	1483	1139	5	1467	0	14,939	Before	--
11/5/2026 17:30	2611	2836	5394	1480	1139	5	1467	0	14,933	Before	--
11/5/2026 17:31	2611	2836	5394	1480	1513	5	1474	0	15,314	Before	--
11/5/2026 17:32	2630	2844	5395	1488	1513	5	1474	0	15,349	Before	--
11/5/2026 17:33	2630	2844	5395	1488	1564	5	1251	0	15,177	Before	--
11/5/2026 17:34	2618	2819	5393	1470	1564	5	1251	0	15,119	Before	--
11/5/2026 17:35	2618	2819	5393	1470	1552	5	1421	0	15,278	Before	--
11/5/2026 17:36	2621	2829	5403	1476	1552	5	1421	0	15,307	Before	--
11/5/2026 17:37	2621	2829	5403	1476	1340	5	1462	0	15,136	Before	--
11/5/2026 17:38	2622	2843	5397	1468	1340	5	1462	0	15,137	Before	--
11/5/2026 17:39	2622	2843	5397	1468	1564	5	1465	0	15,364	Before	--
11/5/2026 17:40	2621	2829	5402	1472	1564	5	1465	0	15,358	Before	--
11/5/2026 17:41	2621	2829	5402	1472	1333	5	1445	0	15,106	Before	--
11/5/2026 17:42	2614	2849	5398	1487	1333	5	1445	0	15,130	Before	--
11/5/2026 17:43	2614	2849	5398	1487	1516	5	1469	0	15,338	Before	--
11/5/2026 17:44	2608	2820	5396	1468	1516	5	1469	0	15,283	Before	--
11/5/2026 17:45	2608	2820	5396	1468	1522	5	1449	0	15,268	Before	--
11/5/2026 17:46	2577	2798	5349	1442	1522	5	1449	0	15,141	Before	--
11/5/2026 17:47	2577	2798	5349	1442	1511	5	1434	0	15,116	Before	--
11/5/2026 17:48	2563	2782	5379	1444	1511	5	1434	0	15,118	Before	--
11/5/2026 17:49	2563	2782	5379	1444	1431	5	1431	0	15,035	Before	--
11/5/2026 17:50	2570	2770	5379	1426	1431	5	1431	0	15,012	Before	--
11/5/2026 17:51	2570	2770	5379	1426	1535	5	1430	0	15,115	Before	--
11/5/2026 17:52	2566	2789	5391	1438	1535	5	1430	0	15,154	Before	--
11/5/2026 17:53	2566	2789	5391	1438	1526	5	1436	0	15,152	Before	--
11/5/2026 17:54	2576	2764	5391	1453	1526	5	1436	0	15,151	Before	--
11/5/2026 17:55	2576	2764	5391	1453	1194	6	1441	0	14,825	Before	--
11/5/2026 17:56	2528	2749	5384	1446	1194	6	1441	1147	15,895	Before	--
11/5/2026 17:57	2528	2749	5384	1446	1519	5	1438	1147	16,216	Before	--
11/5/2026 17:58	2539	2754	5389	1428	1519	5	1438	1143	16,215	Before	--
11/5/2026 17:59	2539	2754	5389	1428	1462	6	1441	1143	16,162	Before	--
11/5/2026 18:00	2526	0	5398	1446	1462	6	1441	1135	13,413	Before	--
11/5/2026 18:01	2526	2766	5398	1446	1522	5	1375	1135	16,172	Before	--
11/5/2026 18:02	2526	2766	5384	1422	1522	5	1375	1138	16,137	Before	--
11/5/2026 18:03	2526	2746	5384	1422	1529	6	1434	1138	16,184	Before	--
11/5/2026 18:04	2531	2746	5388	1441	1529	6	1434	1138	16,212	Before	--
11/5/2026 18:05	2531	2764	5388	1441	1188	5	1432	1138	15,886	Before	--
11/5/2026 18:06	2527	2764	5406	1437	1188	5	1432	1138	15,896	Before	--
11/5/2026 18:07	2527	2761	5406	1437	1317	5	1451	1138	16,042	Before	--
11/5/2026 18:08	2539	2761	5393	1440	1317	5	1451	1132	16,037	Before	--
11/5/2026 18:09	2539	2731	5393	1440	0	0	1078	1132	14,312	Before	--
11/5/2026 18:10	2548	2731	5404	1442	1519	5	1078	1127	15,853	Before	--
11/5/2026 18:11	2548	2733	5404	1442	1519	5	1436	1127	16,214	Before	--
11/5/2026 18:12	2530	2733	5402	1478	1516	6	1436	1122	16,223	Before	--
11/5/2026 18:13	2530	2756	5402	1478	1516	6	1416	1122	16,225	Before	--
11/5/2026 18:14	2515	2756	5405	1433	1519	6	1416	1128	16,177	Before	--
11/5/2026 18:15	2515	2750	5405	1433	1519	6	1442	1128	16,197	Before	--
11/5/2026 18:16	2521	2750	5417	1444	1185	5	1442	1122	15,885	Before	--
11/5/2026 18:17	2521	2748	5417	1444	1185	5	1445	1122	15,886	Before	--
11/5/2026 18:18	2535	2748	5388	1450	1480	6	1445	1121	16,173	Before	--
11/5/2026 18:19	2535	2764	5388	1450	1480	6	1400	1121	16,144	Before	--
11/5/2026 18:20	2523	2764	5394	1459	1183	5	1400	1113	15,840	Before	--

11/5/2026 18:21	2523	2738	5394	1459	1183	5	1305	1113	15,720	Before	--
11/5/2026 18:22	2519	2738	5398	1439	1516	6	1305	1118	16,040	Before	--
11/5/2026 18:23	2519	2745	5398	1439	1516	6	1093	1118	15,834	Before	--
11/5/2026 18:24	2541	2745	5407	1446	1517	5	1093	1118	15,872	Before	--
11/5/2026 18:25	2541	2808	5407	1446	1517	5	1450	1118	16,292	Before	--
11/5/2026 18:26	2522	2808	5387	1457	1513	6	1450	1113	16,256	Before	--
11/5/2026 18:27	2522	2835	5387	1457	1513	6	1449	1113	16,282	Before	--
11/5/2026 18:28	2547	2835	5388	1446	1476	6	1449	1112	16,258	Before	--
11/5/2026 18:29	2547	2743	5388	1446	1476	6	1454	1112	16,171	Before	--
11/5/2026 18:30	2522	2743	5402	1452	1529	6	1454	1109	16,217	Before	--
11/5/2026 18:31	2522	2741	5402	1452	1529	6	1134	1109	15,895	Before	--
11/5/2026 18:32	2516	2741	5399	1441	1513	6	1134	1113	15,863	Before	--
11/5/2026 18:33	2516	2760	5399	1441	1513	6	1431	1113	16,179	Before	--
11/5/2026 18:34	2536	2760	5414	1440	1516	6	1431	1111	16,214	Before	--
11/5/2026 18:35	2536	2738	5414	1440	1516	6	1442	1111	16,203	Before	--
11/5/2026 18:36	2524	2738	5402	1429	1481	6	1442	1108	16,130	Before	--
11/5/2026 18:37	2524	2744	5402	1429	1481	6	1442	1108	16,136	Before	--
11/5/2026 18:38	2545	2744	5389	1446	1492	6	1442	1107	16,170	Before	--
11/5/2026 18:39	2545	2723	5389	1446	1492	6	1441	1107	16,149	Before	--
11/5/2026 18:40	2515	2723	5406	1438	1529	6	1441	1113	16,171	Before	--
11/5/2026 18:41	2515	2739	5406	1438	1529	6	1279	1113	16,025	Before	--
11/5/2026 18:42	2547	2739	5418	1436	1536	5	1279	1108	16,068	Before	--
11/5/2026 18:43	2547	2748	5418	1436	1536	5	1436	1108	16,234	Before	--
11/5/2026 18:44	2551	2748	5407	1433	1519	6	1436	1102	16,202	Before	--
11/5/2026 18:45	2551	2760	5407	1433	1519	6	1436	1102	16,214	Before	--
11/5/2026 18:46	2552	2760	5432	1438	1501	5	1436	1109	16,233	Before	--
11/5/2026 18:47	2552	2757	5432	1438	1501	5	1420	1109	16,214	Before	--
11/5/2026 18:48	2529	2757	5406	1439	1516	5	1420	1102	16,174	Before	--
11/5/2026 18:49	2529	2766	5406	1439	1516	5	1450	1102	16,213	Before	--
11/5/2026 18:50	2554	2766	5408	1439	1529	5	1450	1102	16,253	Before	--
11/5/2026 18:51	2554	2763	5408	1439	1529	5	1322	1102	16,122	Before	--
11/5/2026 18:52	2552	2763	5414	1425	1483	5	1322	1106	16,070	Before	--
11/5/2026 18:53	2552	2792	5414	1425	1483	5	1218	1106	15,995	Before	--
11/5/2026 18:54	2548	2792	5413	1438	1519	5	1218	1107	16,039	Before	--
11/5/2026 18:55	2548	2758	5413	1438	1519	5	1419	1107	16,206	Before	--
11/5/2026 18:56	2551	2758	5401	1427	1341	6	1419	1106	16,010	Before	--
11/5/2026 18:57	2551	2757	5401	1427	1341	6	1440	1106	16,029	Before	--
11/5/2026 18:58	2552	2757	5384	1434	1528	6	1440	1101	16,202	Before	--
11/5/2026 18:59	2552	2766	5384	1434	1528	6	1433	1101	16,204	Before	--
11/5/2026 19:00	2543	2766	5404	1415	1519	5	1433	1099	16,184	Before	--
11/5/2026 19:01	2543	2751	5404	1415	1519	5	1442	1099	16,178	Before	--
11/5/2026 19:02	2533	2751	5406	1427	1530	5	1442	1106	16,199	Before	--
11/5/2026 19:03	2533	2779	5406	1427	1530	5	1448	1106	16,234	Before	--
11/5/2026 19:04	2553	2779	5403	1450	1537	5	1448	1106	16,282	Before	--
11/5/2026 19:05	2553	2756	5403	1450	1537	5	1456	1106	16,266	Before	--
11/5/2026 19:06	2711	2756	5404	1416	1529	5	1456	1106	16,383	Before	--
11/5/2026 19:07	2711	2768	5404	1416	1529	5	1132	1106	16,070	Before	--
11/5/2026 19:08	2554	2768	5403	1411	1523	5	1132	1099	15,895	Before	--
11/5/2026 19:09	2554	2781	5403	1411	1523	5	1241	1099	16,017	Before	--
11/5/2026 19:10	2563	2781	5408	1433	1543	5	1241	1096	16,069	Before	--
11/5/2026 19:11	2563	2763	5408	1433	1543	5	1456	1096	16,266	Before	--
11/5/2026 19:12	2554	2763	5410	1420	1512	5	1456	1102	16,221	Before	--
11/5/2026 19:13	2554	2769	5410	1420	1512	5	1459	1102	16,231	Before	--
11/5/2026 19:14	2542	2769	5396	1442	1142	5	1459	1093	15,849	Before	--
11/5/2026 19:15	2542	2750	5396	1442	1142	5	1352	1093	15,722	Before	--
11/5/2026 19:16	2535	2750	5399	1423	1528	6	1352	1102	16,095	Before	--
11/5/2026 19:17	2535	2753	5399	1423	1528	6	1373	1102	16,119	Before	--
11/5/2026 19:18	2541	2753	5400	1415	1541	5	1373	1103	16,131	Before	--
11/5/2026 19:19	2541	2754	5400	1415	1541	5	1440	1103	16,199	Before	--
11/5/2026 19:20	2541	2754	5400	1430	1518	5	1440	1086	16,173	Before	--
11/5/2026 19:21	2541	2755	5400	1430	1518	5	1435	1086	16,170	Before	--
11/5/2026 19:22	2562	2755	5400	1432	1532	6	1435	1090	16,212	Before	--
11/5/2026 19:23	2562	2756	5400	1432	1532	6	1440	1090	16,218	Before	--
11/5/2026 19:24	2558	2756	5396	1449	1114	5	1440	1098	15,815	Before	--
11/5/2026 19:25	2558	2759	5396	1449	1114	5	1081	1098	15,459	Before	--
11/5/2026 19:26	2556	2759	5403	1425	1537	4	1081	1096	15,861	Before	--
11/5/2026 19:27	2556	2745	5403	1425	1537	4	1435	1096	16,201	Before	--
11/5/2026 19:28	2562	2745	5396	1430	1534	5	1435	1097	16,204	Before	--
11/5/2026 19:29	2562	2759	5396	1430	1534	5	1297	1097	16,079	Before	--
11/5/2026 19:30	2558	2759	5404	1422	1421	5	1297	1094	15,960	Before	--
11/5/2026 19:31	2558	2786	5404	1422	1421	5	1223	1094	15,913	Before	--
11/5/2026 19:32	2555	2786	5393	1438	1503	5	1223	1092	15,994	Before	--
11/5/2026 19:33	2555	2741	5393	1438	1503	5	1440	1092	16,166	Before	--
11/5/2026 19:34	2548	2741	5410	1457	1391	5	1440	1091	16,082	Before	--
11/5/2026 19:35	2548	2768	5410	1457	1391	5	1444	1091	16,113	Before	--
11/5/2026 19:36	2563	2768	5405	1436	1522	5	1444	1088	16,231	Before	--
11/5/2026 19:37	2563	2762	5405	1436	1522	5	1292	1088	16,074	Before	--

11/5/2026 19:38	2544	2762	5391	1449	1511	5	1292	1092	16,046	Before	--
11/5/2026 19:39	2544	2756	5391	1449	1511	5	1362	1092	16,110	Before	--
11/5/2026 19:40	2529	2756	5396	1462	1475	4	1362	1096	16,080	Before	--
11/5/2026 19:41	2529	2743	5396	1462	1475	4	1435	1096	16,140	Before	--
11/5/2026 19:42	2551	2743	5381	1434	1498	5	1435	1093	16,140	Before	--
11/5/2026 19:43	2551	2768	5381	1434	1498	5	1455	1093	16,185	Before	--
11/5/2026 19:44	2535	2768	5383	1438	1138	5	1455	1098	15,819	Before	--
11/5/2026 19:45	2535	2763	5383	1438	1138	5	1350	1098	15,709	Before	--
11/5/2026 19:46	2536	2763	5389	1436	1523	5	1350	1082	16,084	Before	--
11/5/2026 19:47	2536	2729	5389	1436	1523	5	1439	1082	16,139	Before	--
11/5/2026 19:48	2532	2729	5388	1452	1527	6	1439	1085	16,158	Before	--
11/5/2026 19:49	2532	2735	5388	1452	1527	6	1429	1085	16,154	Before	--
11/5/2026 19:50	2542	2735	5394	1444	1531	5	1429	1085	16,166	Before	--
11/5/2026 19:51	2542	2762	5394	1444	1531	5	1420	1085	16,184	Before	--
11/5/2026 19:52	2534	2762	5399	1445	1488	5	1420	1090	16,143	Before	--
11/5/2026 19:53	2534	2762	5399	1445	1488	5	1052	1090	15,775	Before	--
11/5/2026 19:54	2543	2762	5389	1425	1174	5	1052	1096	15,446	Before	--
11/5/2026 19:55	2543	2733	5389	1425	1174	5	1441	1096	15,806	Before	--
11/5/2026 19:56	2527	2733	5393	1430	1493	5	1441	1099	16,121	Before	--
11/5/2026 19:57	2527	2726	5393	1430	1493	5	1446	1099	16,120	Before	--
11/5/2026 19:58	2530	2726	5419	1436	1522	5	1446	1086	16,171	Before	--
11/5/2026 19:59	2530	2744	5419	1436	1522	5	1440	1086	16,183	Before	--
11/5/2026 20:00	2527	2744	5422	1431	1533	5	1440	1086	16,188	Before	--
11/5/2026 20:01	2527	2742	5422	1431	1533	5	1238	1086	15,985	Before	--
11/5/2026 20:02	2549	2742	5426	1453	1318	5	1238	1089	15,820	Before	--
11/5/2026 20:03	2549	2725	5426	1453	1318	5	1342	1089	15,907	Before	--
11/5/2026 20:04	2534	2725	5406	1449	1523	5	1342	1087	16,071	Before	--
11/5/2026 20:05	2534	2742	5406	1449	1523	5	1455	1087	16,201	Before	--
11/5/2026 20:06	2530	2742	5412	1439	1478	5	1455	1094	16,155	Before	--
11/5/2026 20:07	2530	2766	5412	1439	1478	5	1446	1094	16,170	Before	--
11/5/2026 20:08	2560	2766	5402	1438	1525	5	1446	1082	16,224	Before	--
11/5/2026 20:09	2560	2771	5402	1438	1525	5	1439	1082	16,221	Before	--
11/5/2026 20:10	2551	2771	5386	1435	1512	5	1439	1087	16,186	Before	--
11/5/2026 20:11	2551	2763	5386	1435	1512	5	1430	1087	16,169	Before	--
11/5/2026 20:12	2556	2763	5387	1443	1522	5	1430	1087	16,193	Before	--
11/5/2026 20:13	2556	2745	5387	1443	1522	5	1452	1087	16,197	Before	--
11/5/2026 20:14	2543	2745	5394	1431	1518	5	1452	1090	16,177	Before	--
11/5/2026 20:15	2543	2736	5394	1431	1518	5	1424	1090	16,140	Before	--
11/5/2026 20:16	2564	2736	5391	1434	1522	5	1424	1090	16,166	Before	--
11/5/2026 20:17	2564	2750	5391	1434	1522	5	1414	1090	16,170	Before	--
11/5/2026 20:18	2537	2750	5395	1416	1516	5	1414	1097	16,130	Before	--
11/5/2026 20:19	2537	2756	5395	1416	1516	5	1136	1097	15,858	Before	--
11/5/2026 20:20	2533	2756	5398	1420	1250	5	1136	1096	15,594	Before	--
11/5/2026 20:21	2533	2760	5398	1420	1250	5	1436	1096	15,899	Before	--
11/5/2026 20:22	2551	2760	5407	1432	1517	5	1436	1088	16,196	Before	--
11/5/2026 20:23	2551	2772	5407	1432	1517	5	1445	1088	16,217	Before	--
11/5/2026 20:24	2554	2772	5399	1435	1129	5	1445	1094	15,834	Before	--
11/5/2026 20:25	2554	2758	5399	1435	1129	5	1435	1094	15,810	Before	--
11/5/2026 20:26	2530	2758	5403	1429	1517	5	1435	1092	16,169	Before	--
11/5/2026 20:27	2530	2749	5403	1429	1517	5	1098	1092	15,822	Before	--
11/5/2026 20:28	2535	2749	5391	1434	1316	5	1098	1087	15,614	Before	--
11/5/2026 20:29	2535	2743	5391	1434	1316	5	1433	1087	15,944	Before	--
11/5/2026 20:30	2534	2743	5383	0	1388	5	1433	1082	14,568	Before	--
11/5/2026 20:31	2534	2751	5383	1442	1388	5	1429	1082	16,014	Before	--
11/5/2026 20:32	2510	2751	5376	1442	1527	5	1429	1088	16,128	Before	--
11/5/2026 20:33	2510	2734	5376	1423	1527	5	1430	1088	16,093	Before	--
11/5/2026 20:34	2540	2734	5397	1423	1513	5	1430	1093	16,135	Before	--
11/5/2026 20:35	2540	2743	5397	1428	1513	5	1280	1093	15,998	Before	--
11/5/2026 20:36	2537	2743	5409	1428	1524	5	1280	1081	16,007	Before	--
11/5/2026 20:37	2537	2748	5409	1443	1524	5	1098	1081	15,845	Before	--
11/5/2026 20:38	2543	2748	5381	1443	1521	5	1098	1088	15,828	Before	--
11/5/2026 20:39	2543	2733	5381	1448	1521	5	1439	1088	16,159	Before	--
11/5/2026 20:40	2529	2733	5403	1448	1251	4	1439	1094	15,900	Before	--
11/5/2026 20:41	2529	2774	5403	1427	1251	4	1429	1094	15,910	Before	--
11/5/2026 20:42	2529	2774	5387	1427	1512	5	1429	1085	16,148	Before	--
11/5/2026 20:43	2529	2734	5387	643	1512	5	1246	1085	15,141	Before	--
11/5/2026 20:44	2532	2734	5399	643	1476	5	1246	1082	15,117	Before	--
11/5/2026 20:45	2532	2720	5399	1432	1476	5	1440	1082	16,086	Before	--
11/5/2026 20:46	2509	2720	5408	1432	1216	5	1440	1093	15,823	Before	--
11/5/2026 20:47	2509	2736	5408	1451	1216	5	1431	1093	15,849	Before	--
11/5/2026 20:48	2527	2736	5405	1451	1518	5	1431	1083	16,157	Before	--
11/5/2026 20:49	2527	2738	5405	1453	1518	5	1426	1083	16,155	Before	--
11/5/2026 20:50	2524	2738	5404	1453	1488	5	1426	1092	16,129	Before	--
11/5/2026 20:51	2524	2746	5404	1444	1488	5	1431	1092	16,134	Before	--
11/5/2026 20:52	2509	2746	5403	1444	1523	5	1431	1088	16,149	Before	--
11/5/2026 20:53	2509	2736	5403	1456	1523	5	1426	1088	16,146	Before	--
11/5/2026 20:54	2550	2736	5400	1456	1507	4	1426	1088	16,167	Before	--

11/5/2026 20:55	2550	2797	5400	1419	1507	4	1428	1088	16,193	Before	--
11/5/2026 20:56	2510	2797	5408	1419	1471	5	1428	1086	16,124	Before	--
11/5/2026 20:57	2510	2746	5408	1446	1471	5	1424	1086	16,096	Before	--
11/5/2026 20:58	2510	2746	5401	1446	1526	5	1424	1088	16,145	Before	--
11/5/2026 20:59	2510	2738	5401	1436	1526	5	1434	1088	16,138	Before	--
11/5/2026 21:00	2528	2738	5404	1436	1522	5	1434	1082	16,149	Before	--
11/5/2026 21:01	2528	2740	5404	1445	1522	5	1420	1082	16,145	Before	--
11/5/2026 21:02	2510	2740	5390	1445	1525	4	1420	1098	16,131	Before	--
11/5/2026 21:03	2510	2734	5390	1458	1525	4	1435	1098	16,153	Before	--
11/5/2026 21:04	2519	2734	5396	1458	1516	4	1435	1090	16,152	Before	--
11/5/2026 21:05	2519	2751	5396	1464	1516	4	1336	1090	16,077	Before	--
11/5/2026 21:06	2539	2751	5418	1464	1533	4	1336	1086	16,130	Before	--
11/5/2026 21:07	2539	2759	5418	1444	1533	4	1403	1086	16,185	Before	--
11/5/2026 21:08	2520	2759	5395	1444	1522	4	1403	1081	16,128	Before	--
11/5/2026 21:09	2520	2744	5395	1466	1522	4	1425	1081	16,157	Before	--
11/5/2026 21:10	2517	2744	5408	1466	1524	5	1425	1091	16,180	Before	--
11/5/2026 21:11	2517	2723	5408	1459	1524	5	1431	1091	16,158	Before	--
11/5/2026 21:12	2528	2723	5432	1459	1513	5	1431	1092	16,184	Before	--
11/5/2026 21:13	2528	2730	5432	1470	1513	5	1426	1092	16,196	Before	--
11/5/2026 21:14	2517	2730	5402	1470	1531	4	1426	1078	16,158	Before	--
11/5/2026 21:15	2517	2761	5402	1447	1531	4	1424	1078	16,164	Before	--
11/5/2026 21:16	2533	2761	5404	1447	1179	4	1424	1050	15,802	Before	--
11/5/2026 21:17	2533	2743	5404	1454	1179	4	1425	1050	15,792	Before	--
11/5/2026 21:18	2518	2743	5406	1454	1506	4	1425	1060	16,117	Before	--
11/5/2026 21:19	2518	2754	5406	1446	1506	4	1439	1060	16,134	Before	--
11/5/2026 21:20	2499	2754	5409	1446	1478	5	1439	1061	16,091	Before	--
11/5/2026 21:21	2499	2744	5409	1444	1478	5	1435	1061	16,075	Before	--
11/5/2026 21:22	2512	2744	5389	1444	1514	4	1435	1051	16,093	Before	--
11/5/2026 21:23	2512	2750	5389	1447	1514	4	1424	1051	16,091	Before	--
11/5/2026 21:24	2521	2750	5382	1447	1470	5	1424	1062	16,061	Before	--
11/5/2026 21:25	2521	2741	5382	1453	1470	5	1426	1062	16,060	Before	--
11/5/2026 21:26	2541	2741	5379	1453	1498	5	1426	1065	16,107	Before	--
11/5/2026 21:27	2541	2727	5379	1443	1498	5	1430	1065	16,088	Before	--
11/5/2026 21:28	2514	2727	5376	1443	1507	4	1430	1061	16,062	Before	--
11/5/2026 21:29	2514	2735	5376	1452	1507	4	1420	1061	16,069	Before	--
11/5/2026 21:30	2505	2735	5391	1452	1518	4	1420	1062	16,088	Before	--
11/5/2026 21:31	2505	2727	5391	1434	1518	4	1395	1062	16,037	Before	--
11/5/2026 21:32	2500	2727	5391	1434	1133	5	1395	1058	15,644	Before	--
11/5/2026 21:33	2500	2735	5391	1431	1133	5	1430	1058	15,684	Before	--
11/5/2026 21:34	2517	2735	5389	1431	1513	4	1430	1058	16,078	Before	--
11/5/2026 21:35	2517	2735	5389	1454	1513	4	1415	1058	16,085	Before	--
11/5/2026 21:36	2502	2735	5388	1454	1507	5	1415	1062	16,068	Before	--
11/5/2026 21:37	2502	2739	5388	1442	1507	5	1425	1062	16,070	Before	--
11/5/2026 21:38	2525	2739	5413	1442	1097	4	1425	1053	15,697	Before	--
11/5/2026 21:39	2525	2730	5413	1451	1097	4	1429	1053	15,702	Before	--
11/5/2026 21:40	2533	2730	5423	1451	1393	5	1429	1057	16,022	Before	--
11/5/2026 21:41	2533	2732	5423	1455	1393	5	1414	1057	16,012	Before	--
11/5/2026 21:42	2498	2732	5410	1455	1255	4	1414	1058	15,826	Before	--
11/5/2026 21:43	2498	2726	5410	1460	1255	4	1416	1058	15,827	Before	--
11/5/2026 21:44	2554	2726	5422	1460	1519	4	1416	1061	16,162	Before	--
11/5/2026 21:45	2554	2732	5422	1460	1519	4	1426	1061	16,178	Before	--
11/5/2026 21:46	2521	2732	5413	0	1136	4	1426	1065	14,298	Before	--
11/5/2026 21:47	2521	2746	5413	1476	1136	4	1419	1065	15,781	Before	--
11/5/2026 21:48	2533	2746	5411	1476	1347	4	1419	1065	16,001	Before	--
11/5/2026 21:49	2533	2745	5411	1436	1347	4	1353	1065	15,893	Before	--
11/5/2026 21:50	2511	2745	5403	1436	1513	4	1353	1065	16,029	Before	--
11/5/2026 21:51	2511	2749	5403	1451	1513	4	1182	1065	15,877	Before	--
11/5/2026 21:52	2525	2749	5388	1451	1411	5	1182	1062	15,773	Before	--
11/5/2026 21:53	2525	2767	5388	1456	1411	5	1428	1062	16,042	Before	--
11/5/2026 21:54	2503	2767	5389	1456	1526	4	1428	1058	16,132	Before	--
11/5/2026 21:55	2503	2748	5389	1433	1526	4	1323	1058	15,984	Before	--
11/5/2026 21:56	2521	2748	5389	1433	1530	4	1323	1060	16,008	Before	--
11/5/2026 21:57	2521	2767	5389	1456	1530	4	1428	1060	16,155	Before	--
11/5/2026 21:58	2543	2767	5394	1456	1524	4	1428	1061	16,177	Before	--
11/5/2026 21:59	2543	2747	5394	1489	1524	4	1106	1061	15,868	Before	--
11/5/2026 22:00	2521	2747	5389	1489	1531	4	1106	1061	15,848	Before	--
11/5/2026 22:01	2521	2746	5389	1463	1531	4	1369	1061	16,085	Before	--
11/5/2026 22:02	2529	2746	5392	1463	1327	4	1369	1065	15,895	Before	--
11/5/2026 22:03	2529	2754	5392	1462	1327	4	1157	1065	15,690	Before	--
11/5/2026 22:04	2547	2754	5408	1462	1502	4	1157	1071	15,905	Before	--
11/5/2026 22:05	2547	2769	5408	1461	1502	4	1431	1071	16,194	Before	--
11/5/2026 22:06	2520	2769	5401	1461	1516	4	1431	1056	16,158	Before	--
11/5/2026 22:07	2520	2765	5401	1468	1516	4	1423	1056	16,153	Before	--
11/5/2026 22:08	2547	2765	5380	1468	1534	4	1423	1062	16,182	Before	--
11/5/2026 22:09	2547	2757	5380	1472	1534	4	1383	1062	16,138	Before	--
11/5/2026 22:10	2546	2757	5372	1472	1517	4	1383	1065	16,116	Before	--
11/5/2026 22:11	2546	2752	5372	1461	1517	4	1416	1065	16,134	Before	--

11/5/2026 22:12	2510	2752	5390	1461	1496	4	1416	1065	16,095	Before	--
11/5/2026 22:13	2510	2735	5390	1478	1496	4	1049	1065	15,727	Before	--
11/5/2026 22:14	2499	2735	5373	1478	1512	4	1049	1061	15,711	Before	--
11/5/2026 22:15	2499	2749	5373	1476	1512	4	1405	1061	16,079	Before	--
11/5/2026 22:16	2531	2749	5376	1476	1383	4	1405	1051	15,974	Before	--
11/5/2026 22:17	2531	2751	5376	1486	1383	4	1101	1051	15,683	Before	--
11/5/2026 22:18	2514	2751	5379	1486	1535	4	1101	1060	15,830	Before	--
11/5/2026 22:19	2514	2731	5379	1472	1535	4	1441	1060	16,136	Before	--
11/5/2026 22:20	2523	2731	5404	1472	1488	4	1441	1057	16,120	Before	--
11/5/2026 22:21	2523	2758	5404	1478	1488	4	1425	1057	16,137	Before	--
11/5/2026 22:22	2514	2758	5403	1478	1517	4	1425	1066	16,166	Before	--
11/5/2026 22:23	2514	2741	5403	1469	1517	4	1124	1066	15,838	Before	--
11/5/2026 22:24	2514	2741	5394	1469	1511	4	1124	1057	15,814	Before	--
11/5/2026 22:25	2514	2742	5394	1469	1511	4	1431	1057	16,123	Before	--
11/5/2026 22:26	2526	2742	5395	0	1518	4	1431	1065	14,682	Before	--
11/5/2026 22:27	2526	2747	5395	1472	1518	4	1014	1065	15,742	Before	--
11/5/2026 22:28	2512	2747	5394	1472	1292	4	1014	1067	15,502	Before	--
11/5/2026 22:29	2512	2735	5394	1474	1292	4	1389	1067	15,867	Before	--
11/5/2026 22:30	2528	2735	5415	1474	1517	4	1389	1058	16,121	Before	--
11/5/2026 22:31	2528	2738	5415	1470	1517	4	1288	1058	16,019	Before	--
11/5/2026 22:32	2531	2738	5405	1470	1523	4	1288	1065	16,024	Before	--
11/5/2026 22:33	2531	2730	5405	1463	1523	4	1424	1065	16,145	Before	--
11/5/2026 22:34	2512	2730	5411	1463	1404	4	1424	1058	16,006	Before	--
11/5/2026 22:35	2512	2753	5411	1444	1404	4	1208	1058	15,794	Before	--
11/5/2026 22:36	2512	2753	5396	1444	1485	4	1208	1061	15,863	Before	--
11/5/2026 22:37	2512	2743	5396	1460	1485	4	1118	1061	15,779	Before	--
11/5/2026 22:38	2524	2743	5417	1460	1296	4	1118	1060	15,622	Before	--
11/5/2026 22:39	2524	2754	5417	1471	1296	4	1438	1060	15,964	Before	--
11/5/2026 22:40	2515	2754	5411	1471	1480	4	1438	1065	16,138	Before	--
11/5/2026 22:41	2515	2736	5411	1488	1480	4	1130	1065	15,829	Before	--
11/5/2026 22:42	2497	2736	5404	1488	1432	4	1130	1062	15,754	Before	--
11/5/2026 22:43	2497	2752	5404	1461	1432	4	1425	1062	16,037	Before	--
11/5/2026 22:44	2517	2752	5405	1461	1388	4	1425	1060	16,013	Before	--
11/5/2026 22:45	2517	2727	5405	1489	1388	4	1173	1060	15,763	Before	--
11/5/2026 22:46	2499	2727	5409	1489	1514	4	1173	1051	15,866	Before	--
11/5/2026 22:47	2499	2740	5409	1469	1514	4	1431	1051	16,117	Before	--
11/5/2026 22:48	2501	2740	5402	1469	1149	4	1431	1056	15,752	Before	--
11/5/2026 22:49	2501	2447	5402	1474	1149	4	1404	1056	15,437	Before	--
11/5/2026 22:50	2528	2447	5404	1474	1521	4	1404	1061	15,843	Before	--
11/5/2026 22:51	2528	2721	5404	1480	1521	4	1369	1061	16,088	Before	--
11/5/2026 22:52	2501	2721	5399	1480	1521	4	1369	1055	16,050	Before	--
11/5/2026 22:53	2501	2733	5399	1474	1521	4	913	1055	15,600	Before	--
11/5/2026 22:54	2513	2733	5394	1474	1522	4	913	1061	15,614	Before	--
11/5/2026 22:55	2513	2758	5394	1486	1522	4	1016	1061	15,754	Before	--
11/5/2026 22:56	2501	2758	5403	1486	1504	4	1016	1060	15,731	Before	--
11/5/2026 22:57	2501	2738	5403	1488	1504	4	1087	1060	15,784	Before	--
11/5/2026 22:58	2508	2738	5407	1488	1345	4	1087	1058	15,634	Before	--
11/5/2026 22:59	2508	2752	5407	1478	1345	4	1425	1058	15,977	Before	--
11/5/2026 23:00	2506	2752	5393	1478	1522	4	1425	1061	16,141	Before	--
11/5/2026 23:01	2506	2755	5393	1472	1522	4	1430	1061	16,143	Before	--
11/5/2026 23:02	2508	2755	5399	1472	1535	4	1430	1060	16,163	Before	--
11/5/2026 23:03	2508	2743	5399	1482	1535	4	1420	1060	16,151	Before	--
11/5/2026 23:04	2514	2743	5401	1482	1539	4	1420	1055	16,158	Before	--
11/5/2026 23:05	2514	2730	5401	1461	1539	4	1444	1055	16,148	Before	--
11/5/2026 23:06	2524	2730	5401	1461	1163	4	1444	1065	15,792	Before	--
11/5/2026 23:07	2524	2738	5401	1468	1163	4	1080	1065	15,443	Before	--
11/5/2026 23:08	2514	2738	5410	1468	1065	4	1080	1060	15,340	Before	--
11/5/2026 23:09	2514	2739	5410	1481	1065	4	1436	1060	15,710	Before	--
11/5/2026 23:10	2528	2739	5417	1481	1276	4	1436	1061	15,942	Before	--
11/5/2026 23:11	2528	2736	5417	1471	1276	4	1421	1061	15,914	Before	--
11/5/2026 23:12	2513	2736	5406	1471	1528	4	1421	1055	16,134	Before	--
11/5/2026 23:13	2513	2742	5406	1465	1528	4	1435	1055	16,148	Before	--
11/5/2026 23:14	2525	2742	5397	1465	1519	4	1435	1068	16,155	Before	--
11/5/2026 23:15	2525	2743	5397	1470	1519	4	1363	1068	16,089	Before	--
11/5/2026 23:16	2525	2743	5399	1470	1532	4	1363	1057	16,093	Before	--
11/5/2026 23:17	2525	2767	5399	1486	1532	4	1062	1057	15,831	Before	--
11/5/2026 23:18	2521	2767	5399	1486	1506	4	1062	1062	15,807	Before	--
11/5/2026 23:19	2521	2744	5399	1476	1506	4	1031	1062	15,743	Before	--
11/5/2026 23:20	2514	2744	5402	1476	1528	4	1031	1061	15,760	Before	--
11/5/2026 23:21	2514	2760	5402	1465	1528	4	1424	1061	16,159	Before	--
11/5/2026 23:22	2540	2760	5391	1465	947	4	1424	1055	15,586	Before	--
11/5/2026 23:23	2540	2748	5391	1480	947	4	1425	1055	15,590	Before	--
11/5/2026 23:24	2508	2748	5383	1480	1523	4	1425	1065	16,136	Before	--
11/5/2026 23:25	2508	2746	5383	1481	1523	4	1428	1065	16,138	Before	--
11/5/2026 23:26	2520	2746	5390	1481	1532	4	1428	1060	16,161	Before	--
11/5/2026 23:27	2520	2755	5390	1481	1532	4	1435	1060	16,177	Before	--
11/5/2026 23:28	2522	2755	5389	0	1521	4	1435	1061	14,687	Before	--

11/5/2026 23:29	2522	2739	5389	1476	1521	4	1420	1061	16,132	Before	--
11/5/2026 23:30	2514	2739	5403	1476	1522	4	1420	1060	16,137	Before	--
11/5/2026 23:31	2514	2726	5403	1462	1522	4	1424	1060	16,115	Before	--
11/5/2026 23:32	2502	2726	5392	1462	1511	4	1424	1060	16,081	Before	--
11/5/2026 23:33	2502	2621	5392	1457	1511	4	963	1060	15,510	Before	--
11/5/2026 23:34	2517	2621	5399	1457	1242	4	963	1055	15,258	Before	--
11/5/2026 23:35	2517	3051	5399	1465	1242	4	1416	1055	16,149	Before	--
11/5/2026 23:36	2509	3051	5411	1465	1472	4	1416	1053	16,381	Before	--
11/5/2026 23:37	2509	2736	5411	1470	1472	4	1399	1053	16,055	Before	--
11/5/2026 23:38	2532	2736	5389	1470	1524	4	1399	1050	16,105	Before	--
11/5/2026 23:39	2532	2734	5389	1464	1524	4	1018	1050	15,716	Before	--
11/5/2026 23:40	2526	2734	5385	1464	1349	4	1018	1058	15,538	Before	--
11/5/2026 23:41	2526	2718	5385	1470	1349	4	1425	1058	15,935	Before	--
11/5/2026 23:42	2491	2718	5393	1470	1521	4	1425	1057	16,079	Before	--
11/5/2026 23:43	2491	2728	5393	1450	1521	4	1315	1057	15,959	Before	--
11/5/2026 23:44	2498	2728	5395	1450	1519	4	1315	1050	15,959	Before	--
11/5/2026 23:45	2498	2726	5395	1446	1519	4	1139	1050	15,777	Before	--
11/5/2026 23:46	2483	2726	5387	1446	1528	4	1139	1055	15,769	Before	--
11/5/2026 23:47	2483	2734	5387	1459	1528	4	1431	1055	16,081	Before	--
11/5/2026 23:48	2502	2734	5403	1459	1533	4	1431	1057	16,122	Before	--
11/5/2026 23:49	2502	2729	5403	1451	1533	4	1438	1057	16,117	Before	--
11/5/2026 23:50	2498	2729	5408	1451	1529	4	1438	1050	16,108	Before	--
11/5/2026 23:51	2498	2723	5408	1471	1529	4	1401	1050	16,084	Before	--
11/5/2026 23:52	2491	2723	5389	1471	1522	4	1401	1052	16,053	Before	--
11/5/2026 23:53	2491	2705	5389	1470	1522	4	1438	1052	16,071	Before	--
11/5/2026 23:54	2511	2705	5387	1470	1514	4	1438	1050	16,080	Before	--
11/5/2026 23:55	2511	2720	5387	1462	1514	4	1423	1050	16,071	Before	--
11/5/2026 23:56	2468	2720	5417	1462	1482	4	1423	1055	16,031	Before	--
11/5/2026 23:57	2468	2713	5417	1465	1482	4	1434	1055	16,038	Before	--
11/5/2026 23:58	2481	2713	5389	1465	1145	4	1434	1050	15,681	Before	--
11/5/2026 23:59	2481	2712	5389	1462	1145	4	1438	1050	15,682	Before	--
11/6/2026 0:00	2487	2712	5404	1462	1237	4	1438	1056	15,800	Before	--
11/6/2026 0:01	2487	2713	5404	1474	1237	4	1431	1056	15,806	Before	--
11/6/2026 0:02	2506	2713	5406	1474	1188	4	1431	1057	15,779	Before	--
11/6/2026 0:03	2506	2720	5406	1468	1188	4	1429	1057	15,777	Before	--
11/6/2026 0:04	2494	2720	5415	1468	1527	4	1429	1058	16,115	Before	--
11/6/2026 0:05	2494	2724	5415	1472	1527	4	1431	1058	16,125	Before	--
11/6/2026 0:06	2496	2724	5428	1472	1534	4	1431	1057	16,145	Before	--
11/6/2026 0:07	2496	2729	5428	1465	1534	4	1431	1057	16,143	Before	--
11/6/2026 0:08	2493	2729	5421	1465	1480	4	1431	1058	16,080	Before	--
11/6/2026 0:09	2493	2724	5421	1468	1480	4	1300	1058	15,948	Before	--
11/6/2026 0:10	2500	2724	5406	1468	1135	4	1300	1056	15,594	Before	--
11/6/2026 0:11	2500	2714	5406	1478	1135	4	1421	1056	15,714	Before	--
11/6/2026 0:12	2487	2714	5406	1478	1267	4	1421	1057	15,835	Before	--
11/6/2026 0:13	2487	2722	5406	1474	1267	4	1429	1057	15,846	Before	--
11/6/2026 0:14	2495	2722	5400	1474	1481	4	1429	1046	16,051	Before	--
11/6/2026 0:15	2495	2711	5400	1475	1481	4	1397	1046	16,010	Before	--
11/6/2026 0:16	2490	2711	5389	1475	1512	4	1397	1056	16,035	Before	--
11/6/2026 0:17	2490	2717	5389	1458	1512	4	1052	1056	15,678	Before	--
11/6/2026 0:18	2497	2717	5400	1458	1486	4	1052	1055	15,669	Before	--
11/6/2026 0:19	2497	2734	5400	1475	1486	4	1435	1055	16,087	Before	--
11/6/2026 0:20	2507	2734	5389	1475	1420	3	1435	1057	16,020	Before	--
11/6/2026 0:21	2507	2723	5389	1459	1420	3	1420	1057	15,978	Before	--
11/6/2026 0:22	2488	2723	5403	1459	1388	4	1420	1057	15,942	Before	--
11/6/2026 0:23	2488	2694	5403	1464	1388	4	0	1057	14,498	Before	--
11/6/2026 0:24	2477	2694	5394	1464	1508	3	1281	1056	15,878	Before	--
11/6/2026 0:25	2477	2728	5394	1468	1508	3	1281	1056	15,916	Before	--
11/6/2026 0:26	2491	2728	5398	1468	1526	4	1425	1057	16,097	Before	--
11/6/2026 0:27	2491	2729	5398	1476	1526	4	1425	1057	16,106	Before	--
11/6/2026 0:28	2476	2729	5393	1476	1200	4	1430	1050	15,757	Before	--
11/6/2026 0:29	2476	2723	5393	1483	1200	4	1430	1050	15,758	Before	--
11/6/2026 0:30	2484	2723	5394	1483	1186	4	1420	1055	15,749	Before	--
11/6/2026 0:31	2484	2696	5394	1469	1186	4	1420	1055	15,708	Before	--
11/6/2026 0:32	2488	2696	5398	1469	1403	4	1428	1060	15,945	Before	--
11/6/2026 0:33	2488	2733	5398	1476	1403	4	1428	1060	15,989	Before	--
11/6/2026 0:34	2500	2733	5388	1476	1519	4	1430	1065	16,114	Before	--
11/6/2026 0:35	2500	2721	5388	1471	1519	4	1430	1065	16,097	Before	--
11/6/2026 0:36	2475	2721	5397	1471	1533	4	1180	1056	15,837	Before	--
11/6/2026 0:37	2475	2721	5397	1484	1533	4	1180	1056	15,850	Before	--
11/6/2026 0:38	2506	2721	5384	1484	1476	4	1420	1056	16,051	Before	--
11/6/2026 0:39	2506	2715	5384	1493	1476	4	1420	1056	16,054	Before	--
11/6/2026 0:40	2500	2715	5383	1493	1524	4	1415	1056	16,090	Before	--
11/6/2026 0:41	2500	2744	5383	1471	1524	4	1415	1056	16,097	Before	--
11/6/2026 0:42	2484	2744	5383	1471	1528	3	1439	1058	16,110	Before	--
11/6/2026 0:43	2484	2717	5383	1465	1528	3	1439	1058	16,077	Before	--
11/6/2026 0:44	2496	2717	5393	1465	1522	4	1423	1050	16,070	Before	--
11/6/2026 0:45	2496	2709	5393	1475	1522	4	1423	1050	16,072	Before	--

11/6/2026 0:46	2483	2709	5416	1475	1147	4	1415	1049	15,698	Before	--
11/6/2026 0:47	2483	2704	5416	1475	1147	4	1415	1049	15,693	Before	--
11/6/2026 0:48	2484	2704	5423	0	1536	4	1419	1047	14,617	Before	--
11/6/2026 0:49	2484	2724	5423	1476	1536	4	1419	1047	16,113	Before	--
11/6/2026 0:50	2481	2724	5397	1476	1470	4	1426	1047	16,026	Before	--
11/6/2026 0:51	2481	2700	5397	1486	1470	4	1426	1047	16,012	Before	--
11/6/2026 0:52	2503	2700	5419	1486	1462	4	1414	1057	16,045	Before	--
11/6/2026 0:53	2503	2709	5419	1484	1462	4	1414	1057	16,052	Before	--
11/6/2026 0:54	2495	2709	5419	1484	1491	4	1426	1045	16,073	Before	--
11/6/2026 0:55	2495	2715	5419	1460	1491	4	1426	1045	16,055	Before	--
11/6/2026 0:56	2491	2715	5418	1460	1511	4	1421	1053	16,074	Before	--
11/6/2026 0:57	2491	2727	5418	1460	1511	4	1421	1053	16,086	Before	--
11/6/2026 0:58	2512	2727	5396	0	1418	4	1426	1050	14,534	Before	--
11/6/2026 0:59	2512	2730	5396	1480	1418	4	1426	1050	16,017	Before	--
11/6/2026 1:00	2488	2730	5394	1480	1518	3	1215	1055	15,883	Before	--
11/6/2026 1:01	2488	2716	5394	1479	1518	3	1215	1055	15,868	Before	--
11/6/2026 1:02	2495	2716	5383	1479	1537	4	1423	1053	16,090	Before	--
11/6/2026 1:03	2495	2722	5383	1457	1537	4	1423	1053	16,074	Before	--
11/6/2026 1:04	2486	2722	5396	1457	1200	4	1108	1047	15,420	Before	--
11/6/2026 1:05	2486	2726	5396	1473	1200	4	1108	1047	15,440	Before	--
11/6/2026 1:06	2499	2726	5398	1473	1532	4	1339	1042	16,013	Before	--
11/6/2026 1:07	2499	2714	5398	1447	1532	4	1339	1042	15,975	Before	--
11/6/2026 1:08	2485	2714	5384	1447	1501	4	1418	1058	16,012	Before	--
11/6/2026 1:09	2485	2722	5384	1475	1501	4	1418	1058	16,048	Before	--
11/6/2026 1:10	2498	2722	5388	1475	1524	4	1387	1047	16,046	Before	--
11/6/2026 1:11	2498	2718	5388	1480	1524	4	1387	1047	16,047	Before	--
11/6/2026 1:12	2508	2718	5388	1480	1472	4	1426	1056	16,053	Before	--
11/6/2026 1:13	2508	2707	5388	1476	1472	4	1426	1056	16,038	Before	--
11/6/2026 1:14	2498	2707	5386	1476	1407	4	1419	1055	15,953	Before	--
11/6/2026 1:15	2498	2721	5386	1474	1407	4	1419	1055	15,965	Before	--
11/6/2026 1:16	2493	2721	5405	1474	1532	3	1046	1050	15,724	Before	--
11/6/2026 1:17	2493	2727	5405	1475	1532	3	1046	1050	15,731	Before	--
11/6/2026 1:18	2490	2727	5382	1475	1524	4	1421	1056	16,080	Before	--
11/6/2026 1:19	2490	2728	5382	1455	1524	4	1421	1056	16,061	Before	--
11/6/2026 1:20	2485	2728	5386	1455	1530	3	1344	1050	15,981	Before	--
11/6/2026 1:21	2485	2719	5386	1450	1530	3	1344	1050	15,967	Before	--
11/6/2026 1:22	2501	2719	5405	1450	1173	4	1418	1056	15,726	Before	--
11/6/2026 1:23	2501	2729	5405	1455	1173	4	1418	1056	15,741	Before	--
11/6/2026 1:24	2491	2729	5396	1455	1516	3	1264	1060	15,914	Before	--
11/6/2026 1:25	2491	2711	5396	1484	1516	3	1264	1060	15,925	Before	--
11/6/2026 1:26	2517	2711	5394	1484	1533	4	1434	1044	16,122	Before	--
11/6/2026 1:27	2517	2727	5394	1473	1533	4	1434	1044	16,127	Before	--
11/6/2026 1:28	2487	2727	5409	1473	1530	4	1429	1053	16,112	Before	--
11/6/2026 1:29	2487	2712	5409	1493	1530	4	1429	1053	16,117	Before	--
11/6/2026 1:30	2508	2712	5384	1493	1324	4	1425	1052	15,903	Before	--
11/6/2026 1:31	2508	2713	5384	1468	1324	4	1425	1052	15,879	Before	--
11/6/2026 1:32	2503	2713	5403	1468	1522	4	1040	1053	15,706	Before	--
11/6/2026 1:33	2503	2727	5403	1464	1522	4	1040	1053	15,716	Before	--
11/6/2026 1:34	2487	2727	5396	1464	1169	4	1431	1053	15,731	Before	--
11/6/2026 1:35	2487	2723	5396	1466	1169	4	1431	1053	15,729	Before	--
11/6/2026 1:36	2493	2723	5409	1466	1526	3	1430	1058	16,108	Before	--
11/6/2026 1:37	2493	2704	5409	1473	1526	3	1430	1058	16,096	Before	--
11/6/2026 1:38	2491	2704	5413	1473	1498	4	1428	1053	16,063	Before	--
11/6/2026 1:39	2491	2699	5413	1492	1498	4	1428	1053	16,077	Before	--
11/6/2026 1:40	2462	2699	5393	1492	1529	4	1148	1044	15,771	Before	--
11/6/2026 1:41	2462	2712	5393	1469	1529	4	1148	1044	15,761	Before	--
11/6/2026 1:42	2475	2712	5399	1469	1544	4	1429	1047	16,079	Before	--
11/6/2026 1:43	2475	2717	5399	1467	1544	4	1429	1047	16,082	Before	--
11/6/2026 1:44	2462	2717	5386	1467	1459	4	1421	1051	15,968	Before	--
11/6/2026 1:45	2462	2709	5386	1489	1459	4	1421	1051	15,982	Before	--
11/6/2026 1:46	2475	2709	5405	1489	1369	4	1428	1049	15,928	Before	--
11/6/2026 1:47	2475	2716	5405	1485	1369	4	1428	1049	15,931	Before	--
11/6/2026 1:48	2490	2716	5398	1485	1522	4	1424	1056	16,094	Before	--
11/6/2026 1:49	2490	2713	5398	1476	1522	4	1424	1056	16,082	Before	--
11/6/2026 1:50	2471	2713	5403	1476	1534	4	998	1047	15,646	Before	--
11/6/2026 1:51	2471	2716	5403	1486	1534	4	998	1047	15,659	Before	--
11/6/2026 1:52	2488	2716	5403	1486	1536	4	1421	1061	16,115	Before	--
11/6/2026 1:53	2488	2712	5403	1470	1536	4	1421	1061	16,095	Before	--
11/6/2026 1:54	2478	2712	5413	1470	1512	4	1430	1042	16,062	Before	--
11/6/2026 1:55	2478	2696	5413	1475	1512	4	1430	1042	16,051	Before	--
11/6/2026 1:56	2484	2696	5396	1475	1270	4	1410	1050	15,786	Before	--
11/6/2026 1:57	2484	2691	5396	1460	1270	4	1410	1050	15,766	Before	--
11/6/2026 1:58	2491	2691	5411	1460	1413	3	1425	1049	15,944	Before	--
11/6/2026 1:59	2491	2705	5411	1467	1413	3	1425	1049	15,965	Before	--
11/6/2026 2:00	2484	2705	5421	1467	1373	4	1419	1049	15,922	Before	--
11/6/2026 2:01	2484	2697	5421	1462	1373	4	1419	1049	15,909	Before	--
11/6/2026 2:02	2476	2697	5399	1462	1524	4	1429	1049	16,040	Before	--

11/6/2026 2:03	2476	2726	5399	1457	1524	4	1429	1049	16,064	Before	--
11/6/2026 2:04	2447	2726	5387	1457	1534	3	1429	1042	16,025	Before	--
11/6/2026 2:05	2447	2727	5387	1472	1534	3	1429	1042	16,041	Before	--
11/6/2026 2:06	2487	2727	5394	1472	1534	4	1425	1053	16,097	Before	--
11/6/2026 2:07	2487	2722	5394	1479	1534	4	1425	1053	16,099	Before	--
11/6/2026 2:08	2498	2722	5406	1479	1521	3	999	1057	15,685	Before	--
11/6/2026 2:09	2498	2723	5406	1483	1521	3	999	1057	15,690	Before	--
11/6/2026 2:10	2491	2723	5396	1483	1517	4	1430	1050	16,094	Before	--
11/6/2026 2:11	2491	2713	5396	1462	1517	4	1430	1050	16,063	Before	--
11/6/2026 2:12	2483	2713	5421	1462	1365	4	1420	1047	15,915	Before	--
11/6/2026 2:13	2483	2704	5421	1476	1365	4	1420	1047	15,920	Before	--
11/6/2026 2:14	2470	2704	5391	1476	1529	4	1424	1046	16,045	Before	--
11/6/2026 2:15	2470	2673	5391	1461	1529	4	1424	1046	15,999	Before	--
11/6/2026 2:16	2464	2673	5393	1461	1532	4	1434	1047	16,009	Before	--
11/6/2026 2:17	2464	2705	5393	1480	1532	4	1434	1047	16,060	Before	--
11/6/2026 2:18	2477	2705	5408	1480	1531	4	843	1044	15,492	Before	--
11/6/2026 2:19	2477	2701	5408	1468	1531	4	843	1044	15,476	Before	--
11/6/2026 2:20	2469	2701	5401	1468	1527	4	1421	1058	16,049	Before	--
11/6/2026 2:21	2469	2708	5401	1486	1527	4	1421	1058	16,074	Before	--
11/6/2026 2:22	2475	2708	5390	1486	1528	4	1430	1053	16,074	Before	--
11/6/2026 2:23	2475	2701	5390	1479	1528	4	1430	1053	16,060	Before	--
11/6/2026 2:24	2465	2701	5396	1479	1528	4	1441	1044	16,058	Before	--
11/6/2026 2:25	2465	2710	5396	1496	1528	4	1441	1044	16,084	Before	--
11/6/2026 2:26	2470	2710	5399	1496	1446	4	1045	1055	15,625	Before	--
11/6/2026 2:27	2470	2682	5399	1460	1446	4	1045	1055	15,561	Before	--
11/6/2026 2:28	2469	2682	5413	1460	1175	3	992	1045	15,240	Before	--
11/6/2026 2:29	2469	2689	5413	1485	1175	3	992	1045	15,272	Before	--
11/6/2026 2:30	2461	2689	5402	1485	1532	4	1425	1050	16,049	Before	--
11/6/2026 2:31	2461	2699	5402	1490	1532	4	1425	1050	16,064	Before	--
11/6/2026 2:32	2465	2699	5391	1490	1532	3	1435	1045	16,061	Before	--
11/6/2026 2:33	2465	2713	5391	1478	1532	3	1435	1045	16,063	Before	--
11/6/2026 2:34	2469	2713	5393	1478	1517	3	1424	1051	16,047	Before	--
11/6/2026 2:35	2469	2699	5393	1501	1517	3	1424	1051	16,056	Before	--
11/6/2026 2:36	2473	2699	5409	1501	1533	4	1444	1041	16,105	Before	--
11/6/2026 2:37	2473	2681	5409	1492	1533	4	1444	1041	16,078	Before	--
11/6/2026 2:38	2458	2681	5403	1492	1528	4	1429	1042	16,038	Before	--
11/6/2026 2:39	2458	2688	5403	1483	1528	4	1429	1042	16,036	Before	--
11/6/2026 2:40	2453	2688	5389	1483	1518	4	1430	1046	16,011	Before	--
11/6/2026 2:41	2453	2696	5389	1494	1518	4	1430	1046	16,030	Before	--
11/6/2026 2:42	2459	2696	5408	1494	1523	4	1429	1050	16,064	Before	--
11/6/2026 2:43	2459	2718	5408	1486	1523	4	1429	1050	16,078	Before	--
11/6/2026 2:44	2452	2718	5413	1486	1230	4	1420	1047	15,771	Before	--
11/6/2026 2:45	2452	2700	5413	1490	1230	4	1420	1047	15,757	Before	--
11/6/2026 2:46	2465	2700	5404	1490	1524	4	1019	1046	15,653	Before	--
11/6/2026 2:47	2465	2699	5404	1485	1524	4	1019	1046	15,647	Before	--
11/6/2026 2:48	2457	2699	5404	1485	1205	3	1428	1057	15,738	Before	--
11/6/2026 2:49	2457	2694	5404	1490	1205	3	1428	1057	15,738	Before	--
11/6/2026 2:50	2481	2694	5408	1490	1522	4	1430	1045	16,074	Before	--
11/6/2026 2:51	2481	2702	5408	1508	1522	4	1430	1045	16,100	Before	--
11/6/2026 2:52	2466	2702	5396	1508	1519	4	1429	1042	16,067	Before	--
11/6/2026 2:53	2466	2678	5396	1508	1519	4	1429	1042	16,043	Before	--
11/6/2026 2:54	2475	2678	5408	0	1198	3	1435	1053	14,250	Before	--
11/6/2026 2:55	2475	2703	5408	1491	1198	3	1435	1053	15,766	Before	--
11/6/2026 2:56	2454	2703	5419	1491	1531	3	1430	1050	16,081	Before	--
11/6/2026 2:57	2454	2713	5419	1492	1531	3	1430	1050	16,092	Before	--
11/6/2026 2:58	2480	2713	5410	1492	1504	3	1232	1049	15,883	Before	--
11/6/2026 2:59	2480	2700	5410	1499	1504	3	1232	1049	15,877	Before	--
11/6/2026 3:00	2476	2700	5396	1499	1488	4	1424	1046	16,033	Before	--
11/6/2026 3:01	2476	2695	5396	1503	1488	4	1424	1046	16,032	Before	--
11/6/2026 3:02	2450	2695	5386	1503	1499	4	1430	1056	16,023	Before	--
11/6/2026 3:03	2450	2712	5386	1494	1499	4	1430	1056	16,031	Before	--
11/6/2026 3:04	2474	2712	5413	1494	1534	4	1429	1039	16,099	Before	--
11/6/2026 3:05	2474	2696	5413	1523	1534	4	1429	1039	16,112	Before	--
11/6/2026 3:06	2472	2696	5398	1523	1173	4	1450	1049	15,765	Before	--
11/6/2026 3:07	2472	2716	5398	1500	1173	4	1450	1049	15,762	Before	--
11/6/2026 3:08	2441	2716	5392	1500	1527	4	1408	1056	16,044	Before	--
11/6/2026 3:09	2441	2702	5392	1494	1527	4	1408	1056	16,024	Before	--
11/6/2026 3:10	2465	2702	5418	1494	1231	3	1166	1050	15,530	Before	--
11/6/2026 3:11	2465	2700	5418	1472	1231	3	1166	1050	15,506	Before	--
11/6/2026 3:12	2473	2700	5406	1472	1476	3	1434	1049	16,013	Before	--
11/6/2026 3:13	2473	2711	5406	1494	1476	3	1434	1049	16,046	Before	--
11/6/2026 3:14	2496	2711	5400	1494	1543	3	1418	1049	16,115	Before	--
11/6/2026 3:15	2496	2703	5400	1494	1543	3	1418	1049	16,107	Before	--
11/6/2026 3:16	2467	2703	5404	0	1403	4	1380	1050	14,412	Before	--
11/6/2026 3:17	2467	2689	5404	1489	1403	4	1380	1050	15,887	Before	--
11/6/2026 3:18	2462	2689	5396	1489	1240	4	1434	1055	15,769	Before	--
11/6/2026 3:19	2462	2710	5396	1498	1240	4	1434	1055	15,799	Before	--

11/6/2026 3:20	2482	2710	5394	1498	1512	3	1249	1056	15,904	Before	--
11/6/2026 3:21	2482	2704	5394	1481	1512	3	1249	1056	15,881	Before	--
11/6/2026 3:22	2469	2704	5403	1481	1526	3	1159	1053	15,799	Before	--
11/6/2026 3:23	2469	2702	5403	1483	1526	3	1159	1053	15,799	Before	--
11/6/2026 3:24	2492	2702	5387	1483	1473	3	1419	1049	16,008	Before	--
11/6/2026 3:25	2492	2700	5387	1514	1473	3	1419	1049	16,037	Before	--
11/6/2026 3:26	2478	2700	5384	1514	1516	3	1434	1047	16,076	Before	--
11/6/2026 3:27	2478	2702	5384	1484	1516	3	1434	1047	16,048	Before	--
11/6/2026 3:28	2469	2702	5393	1484	1470	4	1008	1047	15,577	Before	--
11/6/2026 3:29	2469	2716	5393	1493	1470	4	1008	1047	15,600	Before	--
11/6/2026 3:30	2473	2716	5378	1493	1204	3	1449	1053	15,769	Before	--
11/6/2026 3:31	2473	2707	5378	1490	1204	3	1449	1053	15,757	Before	--
11/6/2026 3:32	2483	2707	5376	1490	1337	3	1429	1055	15,881	Before	--
11/6/2026 3:33	2483	2724	5376	1483	1337	3	1429	1055	15,891	Before	--
11/6/2026 3:34	2453	2724	5397	1483	1518	4	1429	1053	16,062	Before	--
11/6/2026 3:35	2453	2693	5397	1507	1518	4	1429	1053	16,055	Before	--
11/6/2026 3:36	2469	2693	5397	1507	1190	4	1438	1045	15,743	Before	--
11/6/2026 3:37	2469	2688	5397	1482	1190	4	1438	1045	15,713	Before	--
11/6/2026 3:38	2451	2688	5394	1482	1527	3	1428	1049	16,022	Before	--
11/6/2026 3:39	2451	2685	5394	1478	1527	3	1428	1049	16,015	Before	--
11/6/2026 3:40	2470	2685	5401	1478	1326	3	1441	1058	15,863	Before	--
11/6/2026 3:41	2470	2713	5401	1492	1326	3	1441	1058	15,905	Before	--
11/6/2026 3:42	2453	2713	5406	1492	1481	4	1424	1056	16,029	Before	--
11/6/2026 3:43	2453	2716	5406	1500	1481	4	1424	1056	16,040	Before	--
11/6/2026 3:44	2480	2716	5406	1500	1481	4	1434	1051	16,072	Before	--
11/6/2026 3:45	2480	2704	5406	1499	1481	4	1434	1051	16,059	Before	--
11/6/2026 3:46	2447	2704	5398	1499	1179	3	1429	1049	15,709	Before	--
11/6/2026 3:47	2447	2705	5398	1491	1179	3	1429	1049	15,702	Before	--
11/6/2026 3:48	2425	2705	5391	1491	1519	4	1425	1049	16,009	Before	--
11/6/2026 3:49	2425	2671	5391	1493	1519	4	1425	1049	15,977	Before	--
11/6/2026 3:50	2467	2671	5428	1493	1519	4	1423	1042	16,047	Before	--
11/6/2026 3:51	2467	2714	5428	1486	1519	4	1423	1042	16,083	Before	--
11/6/2026 3:52	2444	2714	5403	1486	1200	4	1430	1056	15,738	Before	--
11/6/2026 3:53	2444	2690	5403	1495	1200	4	1430	1056	15,723	Before	--
11/6/2026 3:54	2449	2690	5408	1495	1539	4	1428	1045	16,058	Before	--
11/6/2026 3:55	2449	2688	5408	1478	1539	4	1428	1045	16,039	Before	--
11/6/2026 3:56	2465	2688	5399	1478	1523	4	1424	1057	16,038	Before	--
11/6/2026 3:57	2465	2688	5399	1482	1523	4	1424	1057	16,042	Before	--
11/6/2026 3:58	2442	2688	5404	1482	1538	4	1419	1049	16,026	Before	--
11/6/2026 3:59	2442	2673	5404	1489	1538	4	1419	1049	16,018	Before	--
11/6/2026 4:00	2468	2673	5403	1489	1470	3	1425	1047	15,978	Before	--
11/6/2026 4:01	2468	2677	5403	1523	1470	3	1425	1047	16,016	Before	--
11/6/2026 4:02	2474	2677	5389	1523	1527	3	975	1039	15,607	Before	--
11/6/2026 4:03	2474	2704	5389	1497	1527	3	975	1039	15,608	Before	--
11/6/2026 4:04	2456	2704	5417	1497	1483	3	1424	1055	16,039	Before	--
11/6/2026 4:05	2456	2707	5417	1498	1483	3	1424	1055	16,043	Before	--
11/6/2026 4:06	2458	2707	5408	1498	1440	3	1436	1049	15,998	Before	--
11/6/2026 4:07	2458	2701	5408	1491	1440	3	1436	1049	15,985	Before	--
11/6/2026 4:08	2459	2701	5407	1491	1523	4	1440	1049	16,073	Before	--
11/6/2026 4:09	2459	2685	5407	1503	1523	4	1440	1049	16,069	Before	--
11/6/2026 4:10	2464	2685	5396	1503	1531	3	1426	1043	16,052	Before	--
11/6/2026 4:11	2464	2690	5396	1486	1531	3	1426	1043	16,040	Before	--
11/6/2026 4:12	2462	2690	5412	1486	1465	3	1435	1061	16,014	Before	--
11/6/2026 4:13	2462	2724	5412	1525	1465	3	1435	1061	16,087	Before	--
11/6/2026 4:14	2441	2724	5402	1525	1490	4	1424	1055	16,065	Before	--
11/6/2026 4:15	2441	2702	5402	1500	1490	4	1424	1055	16,018	Before	--
11/6/2026 4:16	2484	2702	5401	1500	1518	3	1293	1045	15,947	Before	--
11/6/2026 4:17	2484	2683	5401	1506	1518	3	1293	1045	15,934	Before	--
11/6/2026 4:18	2439	2683	5404	1506	1518	4	1428	1057	16,040	Before	--
11/6/2026 4:19	2439	2668	5404	1499	1518	4	1428	1057	16,018	Before	--
11/6/2026 4:20	2434	2668	5381	1499	1529	4	1428	1047	15,991	Before	--
11/6/2026 4:21	2434	2686	5381	1486	1529	4	1428	1047	15,996	Before	--
11/6/2026 4:22	2449	2686	5402	1486	1477	3	1080	1046	15,629	Before	--
11/6/2026 4:23	2449	2691	5402	1480	1477	3	1080	1046	15,628	Before	--
11/6/2026 4:24	2465	2691	5413	1480	1508	4	1276	1046	15,883	Before	--
11/6/2026 4:25	2465	2719	5413	1504	1508	4	1276	1046	15,935	Before	--
11/6/2026 4:26	2462	2719	5374	1504	1206	3	1426	1050	15,744	Before	--
11/6/2026 4:27	2462	2696	5374	1498	1206	3	1426	1050	15,715	Before	--
11/6/2026 4:28	2453	2696	5381	1498	1138	3	1377	1049	15,595	Before	--
11/6/2026 4:29	2453	2700	5381	1485	1138	3	1377	1049	15,586	Before	--
11/6/2026 4:30	2465	2700	5379	1485	1276	4	1172	1044	15,526	Before	--
11/6/2026 4:31	2465	2665	5379	1483	1276	4	1172	1044	15,489	Before	--
11/6/2026 4:32	2471	2665	5389	1483	1499	4	1437	1047	15,994	Before	--
11/6/2026 4:33	2471	2690	5389	1483	1499	4	1437	1047	16,019	Before	--
11/6/2026 4:34	2445	2690	5379	0	1523	4	1446	1057	14,544	Before	--
11/6/2026 4:35	2445	2680	5379	1488	1523	4	1446	1057	16,022	Before	--
11/6/2026 4:36	2443	2680	5408	1488	1512	4	1455	1046	16,037	Before	--

11/6/2026 4:37	2443	2681	5408	1502	1512	4	1455	1046	16,052	Before	--
11/6/2026 4:38	2446	2681	5413	1502	1163	4	1090	1050	15,349	Before	--
11/6/2026 4:39	2446	2696	5413	1500	1163	4	1090	1050	15,362	Before	--
11/6/2026 4:40	2447	2696	5393	1500	1447	4	1447	1053	15,987	Before	--
11/6/2026 4:41	2447	0	5393	1506	1447	4	1447	1053	13,297	Before	--
11/6/2026 4:42	2449	2700	5403	1506	1513	4	1444	1055	16,073	Before	--
11/6/2026 4:43	2449	2700	5403	1492	1513	4	1444	1055	16,059	Before	--
11/6/2026 4:44	2462	2689	5403	1492	1472	4	1435	1047	16,003	Before	--
11/6/2026 4:45	2462	2689	5403	1506	1472	4	1435	1047	16,017	Before	--
11/6/2026 4:46	2439	2676	5382	1506	1528	4	1436	1049	16,020	Before	--
11/6/2026 4:47	2439	2676	5382	1487	1528	4	1436	1049	16,001	Before	--
11/6/2026 4:48	2464	2670	5389	1487	1539	4	1061	1047	15,662	Before	--
11/6/2026 4:49	2464	2670	5389	1513	1539	4	1061	1047	15,688	Before	--
11/6/2026 4:50	2479	2674	5393	1513	0	0	1430	1053	14,542	Before	--
11/6/2026 4:51	2479	2674	5393	1518	1388	3	1430	1053	15,938	Before	--
11/6/2026 4:52	2448	2669	5403	1518	1388	3	1426	1046	15,902	Before	--
11/6/2026 4:53	2448	2669	5403	1500	1537	4	1426	1046	16,033	Before	--
11/6/2026 4:54	2460	2680	5424	1500	1537	4	1444	1050	16,099	Before	--
11/6/2026 4:55	2460	2680	5424	1509	1534	3	1444	1050	16,104	Before	--
11/6/2026 4:56	2436	2687	5413	1509	1534	3	1399	1047	16,028	Before	--
11/6/2026 4:57	2436	2687	5413	1492	1522	4	1399	1047	16,000	Before	--
11/6/2026 4:58	2461	2682	5417	1492	1522	4	1435	1045	16,058	Before	--
11/6/2026 4:59	2461	2682	5417	1498	1452	4	1435	1045	15,994	Before	--
11/6/2026 5:00	2441	2680	5406	1498	1452	4	1424	1053	15,959	Before	--
11/6/2026 5:01	2441	2680	5406	1497	1538	4	1424	1053	16,043	Before	--
11/6/2026 5:02	2454	2682	5394	1497	1538	4	1438	1050	16,058	Before	--
11/6/2026 5:03	2454	2682	5394	1490	1537	3	1438	1050	16,049	Before	--
11/6/2026 5:04	2484	2691	5403	1490	1537	3	1435	1044	16,087	Before	--
11/6/2026 5:05	2484	2691	5403	1499	1550	4	1435	1044	16,110	Before	--
11/6/2026 5:06	2455	2664	5392	1499	1550	4	1425	1051	16,040	Before	--
11/6/2026 5:07	2455	2664	5392	1501	1532	3	1425	1051	16,024	Before	--
11/6/2026 5:08	2450	2683	5406	1501	1532	3	1429	1039	16,044	Before	--
11/6/2026 5:09	2450	2683	5406	1505	1159	4	1429	1039	15,676	Before	--
11/6/2026 5:10	2453	2693	5389	1505	1159	4	1425	1046	15,674	Before	--
11/6/2026 5:11	2453	2693	5389	1519	1507	4	1425	1046	16,037	Before	--
11/6/2026 5:12	2447	2710	5401	1519	1507	4	1034	1041	15,663	Before	--
11/6/2026 5:13	2447	2710	5401	1511	1490	4	1034	1041	15,638	Before	--
11/6/2026 5:14	2449	2677	5389	1511	1490	4	1394	1047	15,962	Before	--
11/6/2026 5:15	2449	2677	5389	1493	1525	4	1394	1047	15,978	Before	--
11/6/2026 5:16	2480	2680	5403	1493	1525	4	1432	1041	16,058	Before	--
11/6/2026 5:17	2480	2680	5403	1488	1543	3	1432	1041	16,070	Before	--
11/6/2026 5:18	2435	2679	5408	1488	1543	3	1385	1045	15,987	Before	--
11/6/2026 5:19	2435	2679	5408	1490	1205	3	1385	1045	15,650	Before	--
11/6/2026 5:20	2481	2697	5378	1490	1205	3	1247	1045	15,546	Before	--
11/6/2026 5:21	2481	2697	5378	1488	1534	4	1247	1045	15,874	Before	--
11/6/2026 5:22	2449	2699	5409	1488	1534	4	1430	1041	16,054	Before	--
11/6/2026 5:23	2449	2699	5409	1512	1533	3	1430	1041	16,077	Before	--
11/6/2026 5:24	2444	2670	5409	1512	1533	3	1423	1044	16,039	Before	--
11/6/2026 5:25	2444	2670	5409	1503	1523	4	1423	1044	16,020	Before	--
11/6/2026 5:26	2488	2675	5410	1503	1523	4	1426	1034	16,063	Before	--
11/6/2026 5:27	2488	2675	5410	1491	1244	4	1426	1034	15,772	Before	--
11/6/2026 5:28	2462	2686	5401	1491	1244	4	1428	1047	15,763	Before	--
11/6/2026 5:29	2462	2686	5401	1489	1526	4	1428	1047	16,043	Before	--
11/6/2026 5:30	2455	2695	5388	1489	1526	4	1430	1021	16,009	Before	--
11/6/2026 5:31	2455	2695	5388	1504	1497	4	1430	1021	15,995	Before	--
11/6/2026 5:32	2454	2679	5398	1504	1497	4	1418	1020	15,975	Before	--
11/6/2026 5:33	2454	2679	5398	1497	1498	3	1418	1020	15,967	Before	--
11/6/2026 5:34	2470	2692	5411	1497	1498	3	1425	1025	16,020	Before	--
11/6/2026 5:35	2470	2692	5411	1483	1495	4	1425	1025	16,005	Before	--
11/6/2026 5:36	2465	2684	5383	1483	1495	4	1426	1021	15,962	Before	--
11/6/2026 5:37	2465	2684	5383	1493	1524	3	1426	1021	15,999	Before	--
11/6/2026 5:38	2464	2703	5390	1493	1524	3	1432	1017	16,026	Before	--
11/6/2026 5:39	2464	2703	5390	1501	1490	4	1432	1017	16,001	Before	--
11/6/2026 5:40	2408	2697	5381	1501	1490	4	1429	1025	15,936	Before	--
11/6/2026 5:41	2408	2697	5381	1508	1475	3	1429	1025	15,927	Before	--
11/6/2026 5:42	2436	2677	5384	1508	1475	3	1428	1025	15,937	Before	--
11/6/2026 5:43	2436	2677	5384	1486	1516	3	1428	1025	15,956	Before	--
11/6/2026 5:44	2452	2693	5388	1486	1516	3	1393	1020	15,952	Before	--
11/6/2026 5:45	2452	2693	5388	1496	1518	4	1393	1020	15,964	Before	--
11/6/2026 5:46	2467	2673	5403	1496	1518	4	1439	1025	16,025	Before	--
11/6/2026 5:47	2467	2673	5403	1498	1475	3	1439	1025	15,984	Before	--
11/6/2026 5:48	2429	2684	5409	1498	1475	3	1431	1016	15,946	Before	--
11/6/2026 5:49	2429	2684	5409	1499	1458	3	1431	1016	15,929	Before	--
11/6/2026 5:50	2457	2694	5418	1499	1458	3	1426	1021	15,976	Before	--
11/6/2026 5:51	2457	2694	5418	1492	1538	3	1426	1021	16,049	Before	--
11/6/2026 5:52	2430	2705	5383	1492	1538	3	1421	1016	15,987	Before	--
11/6/2026 5:53	2430	2705	5383	1472	1535	4	1421	1016	15,965	Before	--

11/6/2026 5:54	2450	2686	5407	1472	1535	4	1428	1019	16,001	Before	--
11/6/2026 5:55	2450	2686	5407	1500	1149	4	1428	1019	15,643	Before	--
11/6/2026 5:56	2448	2681	5385	1500	1149	4	1426	1017	15,610	Before	--
11/6/2026 5:57	2448	2681	5385	1482	1532	4	1426	1017	15,975	Before	--
11/6/2026 5:58	2457	2673	5408	1482	1532	4	1250	1024	15,830	Before	--
11/6/2026 5:59	2457	2673	5408	1505	1121	4	1250	1024	15,443	Before	--
11/6/2026 6:00	2429	2694	5416	1505	1121	4	1348	1015	15,532	Before	--
11/6/2026 6:01	2429	2694	5416	1494	1546	3	1348	1015	15,945	Before	--
11/6/2026 6:02	2439	2680	5403	1494	1546	3	1421	1022	16,008	Before	--
11/6/2026 6:03	2439	2680	5403	1476	1523	3	1421	1022	15,967	Before	--
11/6/2026 6:04	2476	2693	5403	1476	1523	3	1420	1026	16,020	Before	--
11/6/2026 6:05	2476	2693	5403	1504	1352	4	1420	1026	15,878	Before	--
11/6/2026 6:06	2446	2693	5389	1504	1352	4	1430	1022	15,841	Before	--
11/6/2026 6:07	2446	2693	5389	1497	1116	4	1430	1022	15,598	Before	--
11/6/2026 6:08	2429	2677	5401	1497	1116	4	1074	1021	15,220	Before	--
11/6/2026 6:09	2429	2677	5401	1502	1378	3	1074	1021	15,485	Before	--
11/6/2026 6:10	2463	2693	5404	1502	1378	3	1435	1013	15,891	Before	--
11/6/2026 6:11	2463	2693	5404	1482	1492	3	1435	1013	15,986	Before	--
11/6/2026 6:12	2427	2679	5382	1482	1492	3	1430	1020	15,916	Before	--
11/6/2026 6:13	2427	2679	5382	1486	1534	3	1430	1020	15,961	Before	--
11/6/2026 6:14	2439	2671	5396	1486	1534	3	1446	1014	15,988	Before	--
11/6/2026 6:15	2439	2671	5396	1484	1360	4	1446	1014	15,814	Before	--
11/6/2026 6:16	2439	2673	5403	1484	1360	4	1421	1019	15,803	Before	--
11/6/2026 6:17	2439	2673	5403	1487	1287	3	1421	1019	15,732	Before	--
11/6/2026 6:18	2445	2680	5411	1487	1287	3	1396	1022	15,732	Before	--
11/6/2026 6:19	2445	2680	5411	1491	1483	4	1396	1022	15,932	Before	--
11/6/2026 6:20	2434	2688	5402	1491	1483	4	1435	1014	15,951	Before	--
11/6/2026 6:21	2434	2688	5402	1495	1529	4	1435	1014	16,002	Before	--
11/6/2026 6:22	2461	2697	5419	1495	1529	4	1430	1021	16,056	Before	--
11/6/2026 6:23	2461	2697	5419	1493	1394	3	1430	1021	15,918	Before	--
11/6/2026 6:24	2458	2685	5402	1493	1394	3	1424	1014	15,873	Before	--
11/6/2026 6:25	2458	2685	5402	1482	1532	3	1424	1014	16,000	Before	--
11/6/2026 6:26	2447	2683	5428	1482	1532	3	1118	1015	15,708	Before	--
11/6/2026 6:27	2447	2683	5428	1495	1486	3	1118	1015	15,674	Before	--
11/6/2026 6:28	2431	2688	5392	1495	1486	3	1436	1009	15,940	Before	--
11/6/2026 6:29	2431	2688	5392	1482	1476	4	1436	1009	15,918	Before	--
11/6/2026 6:30	2439	2672	5412	1482	1476	4	1097	1022	15,604	Before	--
11/6/2026 6:31	2439	2672	5412	1473	1344	4	1097	1022	15,463	Before	--
11/6/2026 6:32	2458	2685	5408	1473	1344	4	1423	1011	15,806	Before	--
11/6/2026 6:33	2458	2685	5408	1494	1527	4	1423	1011	16,009	Before	--
11/6/2026 6:34	2446	2695	5388	1494	1527	4	1436	1019	16,009	Before	--
11/6/2026 6:35	2446	2695	5388	1490	1537	4	1436	1019	16,015	Before	--
11/6/2026 6:36	2457	2688	5413	1490	1537	4	1445	1025	16,059	Before	--
11/6/2026 6:37	2457	2688	5413	1486	1213	4	1445	1025	15,731	Before	--
11/6/2026 6:38	2429	2708	5391	1486	1213	4	1428	1020	15,679	Before	--
11/6/2026 6:39	2429	2708	5391	1469	1517	4	1428	1020	15,966	Before	--
11/6/2026 6:40	2452	2684	5394	1469	1517	4	1428	1017	15,965	Before	--
11/6/2026 6:41	2452	2684	5394	1472	1532	4	1428	1017	15,983	Before	--
11/6/2026 6:42	2467	2698	5409	1472	1532	4	1429	1019	16,031	Before	--
11/6/2026 6:43	2467	2698	5409	1468	1506	4	1429	1019	16,001	Before	--
11/6/2026 6:44	2452	2673	5416	1468	1506	4	1420	1013	15,952	Before	--
11/6/2026 6:45	2452	2673	5416	1462	1326	4	1420	1013	15,767	Before	--
11/6/2026 6:46	2454	2689	5376	1462	1326	4	1141	1016	15,470	Before	--
11/6/2026 6:47	2454	2689	5376	1472	1527	4	1141	1016	15,680	Before	--
11/6/2026 6:48	2414	2687	5387	1472	1527	4	1435	1019	15,945	Before	--
11/6/2026 6:49	2414	2687	5387	1476	1200	4	1435	1019	15,623	Before	--
11/6/2026 6:50	2421	2685	5398	1476	1200	4	1456	1010	15,650	Before	--
11/6/2026 6:51	2421	2685	5398	1454	1318	4	1456	1010	15,746	Before	--
11/6/2026 6:52	2476	2703	5416	1454	1318	4	1452	1004	15,827	Before	--
11/6/2026 6:53	2476	2703	5416	1480	1287	3	1452	1004	15,821	Before	--
11/6/2026 6:54	2467	2690	5405	1480	1287	3	1167	1010	15,510	Before	--
11/6/2026 6:55	2467	2690	5405	1463	1257	3	1167	1010	15,463	Before	--
11/6/2026 6:56	2444	2696	5404	1463	1257	3	1475	1014	15,756	Before	--
11/6/2026 6:57	2444	2696	5404	1461	1542	3	1475	1014	16,039	Before	--
11/6/2026 6:58	2457	2690	5419	1461	1542	3	1466	1013	16,052	Before	--
11/6/2026 6:59	2457	2690	5419	1472	1533	3	1466	1013	16,053	Before	--
11/6/2026 7:00	2473	2682	5426	1472	1533	3	1467	1016	16,072	Before	--
11/6/2026 7:01	2473	2682	5426	1459	1276	3	1467	1016	15,802	Before	--
11/6/2026 7:02	2453	2673	5419	1459	1276	3	1469	1011	15,764	Before	--
11/6/2026 7:03	2453	2673	5419	1465	1538	3	1469	1011	16,031	Before	--
11/6/2026 7:04	2446	2668	5418	1465	1538	3	1464	1011	16,013	Before	--
11/6/2026 7:05	2446	2668	5418	1467	1472	3	1464	1011	15,950	Before	--
11/6/2026 7:06	2460	2700	5383	1467	1472	3	1466	1015	15,966	Before	--
11/6/2026 7:07	2460	2700	5383	1462	1452	3	1466	1015	15,941	Before	--
11/6/2026 7:08	2461	2681	5406	1462	1452	3	1419	1009	15,893	Before	--
11/6/2026 7:09	2461	2681	5406	1455	1534	3	1419	1009	15,968	Before	--
11/6/2026 7:10	2493	2700	5405	1455	1534	3	1117	1009	15,716	Before	--

11/6/2026 7:11	2493	2700	5405	1454	1534	3	1117	1009	15,715	Before	--
11/6/2026 7:12	2465	2683	5379	1454	1534	3	1473	1008	16,000	Before	--
11/6/2026 7:13	2465	2683	5379	1459	1532	3	1473	1008	16,002	Before	--
11/6/2026 7:14	2464	2681	5374	1459	1532	3	1477	1005	15,995	Before	--
11/6/2026 7:15	2464	2681	5374	1465	1542	3	1477	1005	16,011	Before	--
11/6/2026 7:16	2454	2682	5378	1465	1542	3	1447	1006	15,977	Before	--
11/6/2026 7:17	2454	2682	5378	1454	1507	3	1447	1006	15,931	Before	--
11/6/2026 7:18	2459	2679	5384	1454	1507	3	1384	1008	15,879	Before	--
11/6/2026 7:19	2459	2679	5384	1458	1538	3	1384	1008	15,914	Before	--
11/6/2026 7:20	2454	2677	5384	1458	1538	3	1465	1010	15,989	Before	--
11/6/2026 7:21	2454	2677	5384	1452	1265	3	1465	1010	15,710	Before	--
11/6/2026 7:22	2465	2676	5395	1452	1265	3	1464	1009	15,729	Before	--
11/6/2026 7:23	2465	2676	5395	1468	1272	3	1464	1009	15,752	Before	--
11/6/2026 7:24	2464	2707	5418	1468	1272	3	1464	1010	15,806	Before	--
11/6/2026 7:25	2464	2707	5418	1440	1406	3	1464	1010	15,912	Before	--
11/6/2026 7:26	2482	2706	5404	1440	1406	3	1469	1005	15,916	Before	--
11/6/2026 7:27	2482	2706	5404	1432	1537	3	1469	1005	16,039	Before	--
11/6/2026 7:28	2466	2677	5434	1432	1537	3	1465	1010	16,025	Before	--
11/6/2026 7:29	2466	2677	5434	1441	1297	3	1465	1010	15,794	Before	--
11/6/2026 7:30	2461	2692	5398	1441	1297	3	1296	1016	15,605	Before	--
11/6/2026 7:31	2461	2692	5398	1431	1528	3	1296	1016	15,825	Before	--
11/6/2026 7:32	2456	2696	5396	1431	1528	3	1464	1011	15,985	Before	--
11/6/2026 7:33	2456	2696	5396	1440	1207	3	1464	1011	15,673	Before	--
11/6/2026 7:34	2476	2699	5411	1440	1207	3	1477	1001	15,714	Before	--
11/6/2026 7:35	2476	2699	5411	1429	1158	3	1477	1001	15,654	Before	--
11/6/2026 7:36	2497	2700	5403	1429	1158	3	1457	1002	15,649	Before	--
11/6/2026 7:37	2497	2700	5403	1424	1533	3	1457	1002	16,019	Before	--
11/6/2026 7:38	2493	2707	5409	1424	1533	3	1469	1011	16,049	Before	--
11/6/2026 7:39	2493	2707	5409	1438	1435	3	1469	1011	15,965	Before	--
11/6/2026 7:40	2479	2693	5398	1438	1435	3	1450	1006	15,903	Before	--
11/6/2026 7:41	2479	2693	5398	1439	1370	3	1450	1006	15,839	Before	--
11/6/2026 7:42	2472	2716	5396	1439	1370	3	1460	999	15,856	Before	--
11/6/2026 7:43	2472	2716	5396	1424	1526	3	1460	999	15,997	Before	--
11/6/2026 7:44	2499	2722	5413	1424	1526	3	1461	1008	16,057	Before	--
11/6/2026 7:45	2499	2722	5413	1420	1088	3	1461	1008	15,615	Before	--
11/6/2026 7:46	2500	2708	5424	1420	1088	3	1106	1235	15,484	Before	--
11/6/2026 7:47	2500	2708	5424	1413	1516	3	1106	1235	15,904	Before	--
11/6/2026 7:48	2499	2706	5409	1413	1516	3	1351	1237	16,135	Before	--
11/6/2026 7:49	2499	2706	5409	1425	1523	3	1351	1237	16,154	Before	--
11/6/2026 7:50	2512	2723	5391	1425	1523	3	1454	1232	16,263	Before	--
11/6/2026 7:51	2512	2723	5391	1410	1134	3	1454	1232	15,859	Before	--
11/6/2026 7:52	2489	2720	5392	1410	1134	3	1470	1226	15,844	Before	--
11/6/2026 7:53	2489	2720	5392	1418	1513	2	1470	1226	16,230	Before	--
11/6/2026 7:54	2495	2748	5397	1418	1513	2	1426	1226	16,225	Before	--
11/6/2026 7:55	2495	2748	5397	1411	1447	2	1426	1226	16,151	Before	--
11/6/2026 7:56	2499	2708	5401	1411	1447	2	1413	1226	16,105	Before	--
11/6/2026 7:57	2499	2708	5401	1396	1478	3	1413	1226	16,123	Before	--
11/6/2026 7:58	2511	2713	5384	1396	1478	3	1188	1224	15,897	Before	--
11/6/2026 7:59	2511	2713	5384	1428	1513	2	1188	1224	15,962	Before	--
11/6/2026 8:00	2513	2709	5396	1428	1513	2	1454	1230	16,244	Before	--
11/6/2026 8:01	2513	2709	5396	1418	1528	2	1454	1230	16,250	Before	--
11/6/2026 8:02	2497	2716	5375	1418	1528	2	1454	1232	16,222	Before	--
11/6/2026 8:03	2497	2716	5375	1395	1512	2	1454	1232	16,182	Before	--
11/6/2026 8:04	2522	2719	5407	1395	1512	2	1423	1237	16,217	Before	--
11/6/2026 8:05	2522	2719	5407	1420	1311	2	1423	1237	16,041	Before	--
11/6/2026 8:06	2488	2736	5378	1420	1311	2	1457	1230	16,021	Before	--
11/6/2026 8:07	2488	2736	5378	1399	1419	2	1457	1230	16,108	Before	--
11/6/2026 8:08	2500	2731	5417	1399	1419	2	1460	1229	16,157	Before	--
11/6/2026 8:09	2500	2731	5417	1393	1301	2	1460	1229	16,033	Before	--
11/6/2026 8:10	2501	2744	5395	1393	1301	2	1393	1220	15,949	Before	--
11/6/2026 8:11	2501	2744	5395	1392	1517	2	1393	1220	16,164	Before	--
11/6/2026 8:12	2533	2732	5416	1392	1517	2	1456	1227	16,276	Before	--
11/6/2026 8:13	2533	2732	5416	1386	1524	2	1456	1227	16,276	Before	--
11/6/2026 8:14	2510	2733	5404	1386	1524	2	1411	1236	16,205	Before	--
11/6/2026 8:15	2510	2733	5404	1409	1442	2	1411	1236	16,146	Before	--
11/6/2026 8:16	2523	2724	5396	1409	1442	2	1435	1234	16,165	Before	--
11/6/2026 8:17	2523	2724	5396	1405	1434	2	1435	1234	16,152	Before	--
11/6/2026 8:18	2517	2740	5415	1405	1434	2	1449	1231	16,192	Before	--
11/6/2026 8:19	2517	2740	5415	1396	1518	2	1449	1231	16,268	Before	--
11/6/2026 8:20	2546	2747	5432	1396	1518	2	1441	1240	16,322	Before	--
11/6/2026 8:21	2546	2747	5432	1412	1523	2	1441	1240	16,342	Before	--
11/6/2026 8:22	2545	2762	5418	1412	1523	2	1446	1236	16,342	Before	--
11/6/2026 8:23	2545	2762	5418	1390	1518	2	1446	1236	16,316	Before	--
11/6/2026 8:24	2567	2770	5448	1390	1518	2	1443	1232	16,370	Before	--
11/6/2026 8:25	2567	2770	5448	1414	1451	2	1443	1232	16,326	Before	--
11/6/2026 8:26	2538	2786	5343	1414	1451	2	1353	1236	16,122	Before	--
11/6/2026 8:27	2538	2786	5343	1391	1457	1	1353	1236	16,105	Before	--

11/6/2026 8:28	2516	2773	5375	1391	1457	1	1439	1234	16,186	Before	--
11/6/2026 8:29	2516	2773	5375	1390	1516	2	1439	1234	16,245	Before	--
11/6/2026 8:30	2512	2742	5401	1390	1516	2	1276	1232	16,071	Before	--
11/6/2026 8:31	2512	2742	5401	1392	1502	1	1276	1232	16,058	Before	--
11/6/2026 8:32	2523	2751	5394	1392	1502	1	1214	1222	15,999	Before	--
11/6/2026 8:33	2523	2751	5394	1388	1521	2	1214	1222	16,015	Before	--
11/6/2026 8:34	2533	2758	5401	1388	1521	2	1442	1226	16,271	Before	--
11/6/2026 8:35	2533	2758	5401	1386	1365	1	1442	1226	16,112	Before	--
11/6/2026 8:36	2541	2771	5403	1386	1365	1	1449	1230	16,147	Before	--
11/6/2026 8:37	2541	2771	5403	1392	1466	1	1449	1230	16,254	Before	--
11/6/2026 8:38	2543	2770	5417	1392	1466	1	1241	1230	16,060	Before	--
11/6/2026 8:39	2543	2770	5417	1381	1522	1	1241	1230	16,106	Before	--
11/6/2026 8:40	2531	2743	5408	1381	1522	1	1346	1229	16,162	Before	--
11/6/2026 8:41	2531	2743	5408	1384	1504	1	1346	1229	16,146	Before	--
11/6/2026 8:42	2526	2746	5401	1384	1504	1	1444	1231	16,237	Before	--
11/6/2026 8:43	2526	2746	5401	1381	1513	1	1444	1231	16,243	Before	--
11/6/2026 8:44	2529	2741	5401	1381	1513	1	1205	1221	15,992	Before	--
11/6/2026 8:45	2529	2741	5401	1390	1453	1	1205	1221	15,942	Before	--
11/6/2026 8:46	2546	2755	5398	1390	1453	1	1430	1226	16,198	Before	--
11/6/2026 8:47	2546	2755	5398	1396	1503	1	1430	1226	16,254	Before	--
11/6/2026 8:48	2535	2775	5394	1396	1503	1	1436	1230	16,270	Before	--
11/6/2026 8:49	2535	2775	5394	1381	1501	1	1436	1230	16,253	Before	--
11/6/2026 8:50	2544	2772	5392	1381	1501	1	1441	1211	16,243	Before	--
11/6/2026 8:51	2544	2772	5392	1367	1450	1	1441	1211	16,178	Before	--
11/6/2026 8:52	2535	2763	5379	1367	1450	1	1447	1219	16,160	Before	--
11/6/2026 8:53	2535	2763	5379	1367	1457	1	1447	1219	16,168	Before	--
11/6/2026 8:54	2545	2766	5383	0	1457	1	1451	1229	14,832	Before	--
11/6/2026 8:55	2545	2766	5383	1357	1497	1	1451	1229	16,230	Before	--
11/6/2026 8:56	2543	2752	5388	1357	1497	1	1239	1222	15,999	Before	--
11/6/2026 8:57	2543	2752	5388	1375	1437	1	1239	1222	15,957	Before	--
11/6/2026 8:58	2526	2744	5408	1375	1437	1	1445	1230	16,167	Before	--
11/6/2026 8:59	2526	2744	5408	1343	1494	1	1445	1230	16,191	Before	--
11/6/2026 9:00	2557	2752	5408	1343	1494	1	1283	1226	16,063	Before	--
11/6/2026 9:01	2557	2752	5408	1360	1473	1	1283	1226	16,060	Before	--
11/6/2026 9:02	2534	2743	5397	1360	1473	1	1459	1226	16,193	Before	--
11/6/2026 9:03	2534	2743	5397	1354	1502	1	1459	1226	16,216	Before	--
11/6/2026 9:04	2537	2755	5401	1354	1502	1	1449	1221	16,221	Before	--
11/6/2026 9:05	2537	2755	5401	1345	1494	1	1449	1221	16,203	Before	--
11/6/2026 9:06	2552	2766	5425	1345	1494	1	1435	1220	16,238	Before	--
11/6/2026 9:07	2552	2766	5425	1351	1509	1	1435	1220	16,259	Before	--
11/6/2026 9:08	2537	2744	5428	1351	1509	1	1096	1215	15,881	Before	--
11/6/2026 9:09	2537	2744	5428	1348	1507	1	1096	1215	15,877	Before	--
11/6/2026 9:10	2550	2744	5396	1348	1507	1	1450	1219	16,215	Before	--
11/6/2026 9:11	2550	2744	5396	1353	1504	1	1450	1219	16,217	Before	--
11/6/2026 9:12	2531	2755	5403	1353	1504	1	1450	1221	16,218	Before	--
11/6/2026 9:13	2531	2755	5403	1348	1316	1	1450	1221	16,025	Before	--
11/6/2026 9:14	2546	2758	5397	1348	1316	1	1307	1213	15,886	Before	--
11/6/2026 9:15	2546	2758	5397	1365	1190	1	1307	1213	15,777	Before	--
11/6/2026 9:16	2542	2781	5402	1365	1190	1	1441	1211	15,933	Before	--
11/6/2026 9:17	2542	2781	5402	1374	1501	1	1441	1211	16,253	Before	--
11/6/2026 9:18	2541	2776	5393	1374	1501	1	1363	1215	16,164	Before	--
11/6/2026 9:19	2541	2776	5393	1367	1493	1	1363	1215	16,150	Before	--
11/6/2026 9:20	2548	2754	5406	1367	1493	1	1455	1205	16,230	Before	--
11/6/2026 9:21	2548	2754	5406	1384	1498	1	1455	1205	16,251	Before	--
11/6/2026 9:22	2560	2752	5388	1384	1498	1	1446	1209	16,238	Before	--
11/6/2026 9:23	2560	2752	5388	1406	1489	1	1446	1209	16,250	Before	--
11/6/2026 9:24	2539	2763	5403	1406	1489	1	1435	1219	16,254	Before	--
11/6/2026 9:25	2539	2763	5403	1366	1508	1	1435	1219	16,234	Before	--
11/6/2026 9:26	2548	2747	5388	1366	1508	1	1434	1198	16,189	Before	--
11/6/2026 9:27	2548	2747	5388	1399	1503	1	1434	1198	16,217	Before	--
11/6/2026 9:28	2555	2779	5399	1399	1503	1	1434	1191	16,260	Before	--
11/6/2026 9:29	2555	2779	5399	1381	1486	1	1434	1191	16,225	Before	--
11/6/2026 9:30	2553	2773	5404	1381	1486	1	1405	1190	16,193	Before	--
11/6/2026 9:31	2553	2773	5404	1389	1487	1	1405	1190	16,202	Before	--
11/6/2026 9:32	2549	2764	5389	1389	1487	1	1184	1193	15,955	Before	--
11/6/2026 9:33	2549	2764	5389	1396	1491	1	1184	1193	15,967	Before	--
11/6/2026 9:34	2551	2783	5392	1396	1491	1	1440	1185	16,239	Before	--
11/6/2026 9:35	2551	2783	5392	1408	1322	1	1440	1185	16,082	Before	--
11/6/2026 9:36	2537	2777	5407	1408	1322	1	1441	1193	16,086	Before	--
11/6/2026 9:37	2537	2777	5407	1388	1184	1	1441	1193	15,928	Before	--
11/6/2026 9:38	2525	2773	5396	1388	1184	1	1434	1207	15,908	Before	--
11/6/2026 9:39	2525	2773	5396	1384	1508	1	1434	1207	16,228	Before	--
11/6/2026 9:40	2549	2768	5391	1384	1508	1	1430	1207	16,238	Before	--
11/6/2026 9:41	2549	2768	5391	1409	1461	1	1430	1207	16,216	Before	--
11/6/2026 9:42	2522	2774	5400	1409	1461	1	1439	1214	16,220	Before	--
11/6/2026 9:43	2522	2774	5400	1398	1513	1	1439	1214	16,261	Before	--
11/6/2026 9:44	2536	2769	5404	1398	1513	1	1433	1210	16,264	Before	--

11/6/2026 9:45	2536	2769	5404	1394	1495	1	1433	1210	16,242	Before	--
11/6/2026 9:46	2549	2769	5401	1394	1495	1	1445	1207	16,261	Before	--
11/6/2026 9:47	2549	2769	5401	1413	1137	1	1445	1207	15,922	Before	--
11/6/2026 9:48	2457	2769	5341	1413	1137	1	1454	1200	15,772	Before	--
11/6/2026 9:49	2457	2769	5341	1403	1517	1	1454	1200	16,142	Before	--
11/6/2026 9:50	2439	3081	5349	1403	1517	1	1451	1203	16,445	Before	--
11/6/2026 9:51	2439	3081	5349	1412	1082	1	1451	1203	16,020	Before	--
11/6/2026 9:52	2444	3052	5374	1412	1082	1	1444	1214	16,023	Before	--
11/6/2026 9:53	2444	3052	5374	1396	1504	1	1444	1214	16,429	Before	--
11/6/2026 9:54	2485	3085	5353	1396	1504	1	1327	1206	16,357	Before	--
11/6/2026 9:55	2485	3085	5353	1434	1514	1	1327	1206	16,405	Before	--
11/6/2026 9:56	2442	3080	5363	1434	1514	1	1359	1220	16,412	Before	--
11/6/2026 9:57	2442	3080	5363	1402	1448	1	1359	1220	16,314	Before	--
11/6/2026 9:58	2459	3091	5332	1402	1448	1	1216	1220	16,169	Before	--
11/6/2026 9:59	2459	3091	5332	1435	1153	1	1216	1220	15,907	Before	--
11/6/2026 10:00	2450	3057	5367	1435	1153	1	1047	1215	15,725	Before	--
11/6/2026 10:01	2450	3057	5367	1406	1475	1	1047	1215	16,018	Before	--
11/6/2026 10:02	2440	3094	5349	1406	1475	1	1408	1210	16,383	Before	--
11/6/2026 10:03	2440	3094	5349	1393	1480	1	1408	1210	16,375	Before	--
11/6/2026 10:04	2438	3116	5357	1393	1480	1	1434	1213	16,432	Before	--
11/6/2026 10:05	2438	3116	5357	1415	1338	1	1434	1213	16,312	Before	--
11/6/2026 10:06	2450	3056	5372	1415	1338	1	1455	1200	16,287	Before	--
11/6/2026 10:07	2450	3056	5372	1388	1462	1	1455	1200	16,384	Before	--
11/6/2026 10:08	2449	3074	5333	1388	1462	1	1451	1206	16,365	Before	--
11/6/2026 10:09	2449	3074	5333	1376	1498	1	1451	1206	16,389	Before	--
11/6/2026 10:10	2454	3062	5348	1376	1498	1	1201	1206	16,147	Before	--
11/6/2026 10:11	2454	3062	5348	1412	1500	1	1201	1206	16,184	Before	--
11/6/2026 10:12	2430	3048	5350	1412	1500	1	1436	1199	16,377	Before	--
11/6/2026 10:13	2430	3048	5350	1398	1134	1	1436	1199	15,997	Before	--
11/6/2026 10:14	2446	3081	5349	1398	1134	1	1343	1201	15,954	Before	--
11/6/2026 10:15	2446	3081	5349	1420	1502	1	1343	1201	16,343	Before	--
11/6/2026 10:16	2453	3090	5361	1420	1502	1	1144	1215	16,186	Before	--
11/6/2026 10:17	2453	3090	5361	1418	1254	1	1144	1215	15,936	Before	--
11/6/2026 10:18	2467	3065	5339	1418	1254	1	1187	1198	15,930	Before	--
11/6/2026 10:19	2467	3065	5339	1385	1102	1	1187	1198	15,745	Before	--
11/6/2026 10:20	2446	3054	5336	1385	1102	1	1023	1199	15,546	Before	--
11/6/2026 10:21	2446	3054	5336	1400	1152	1	1023	1199	15,611	Before	--
11/6/2026 10:22	2462	3068	5324	1400	1152	1	1420	1207	16,034	Before	--
11/6/2026 10:23	2462	3068	5324	1402	1470	1	1420	1207	16,355	Before	--
11/6/2026 10:24	2464	3081	5358	1402	1470	1	1429	1198	16,404	Before	--
11/6/2026 10:25	2464	3081	5358	1406	1507	1	1429	1198	16,444	Before	--
11/6/2026 10:26	2454	3060	5327	1406	1507	1	1079	1206	16,040	Before	--
11/6/2026 10:27	2454	3060	5327	1393	1497	1	1079	1206	16,017	Before	--
11/6/2026 10:28	2439	3069	5339	1393	1497	1	1334	1199	16,271	Before	--
11/6/2026 10:29	2439	3069	5339	1407	1492	1	1334	1199	16,280	Before	--
11/6/2026 10:30	2451	3061	5343	1407	1492	1	1382	1201	16,338	Before	--
11/6/2026 10:31	2451	3061	5343	1414	1497	1	1382	1201	16,350	Before	--
11/6/2026 10:32	2453	3037	5332	1414	1497	1	1414	1204	16,352	Before	--
11/6/2026 10:33	2453	3037	5332	1416	1483	1	1414	1204	16,340	Before	--
11/6/2026 10:34	2469	3098	5345	1416	1483	1	1426	1207	16,445	Before	--
11/6/2026 10:35	2469	3098	5345	1411	1369	1	1426	1207	16,326	Before	--
11/6/2026 10:36	2465	3096	5367	1411	1369	1	1428	1200	16,337	Before	--
11/6/2026 10:37	2465	3096	5367	1399	1475	1	1428	1200	16,432	Before	--
11/6/2026 10:38	2438	3054	5338	1399	1475	1	1319	1203	16,227	Before	--
11/6/2026 10:39	2438	3054	5338	1392	1465	1	1319	1203	16,209	Before	--
11/6/2026 10:40	2451	3064	5357	1392	1465	1	1413	1194	16,337	Before	--
11/6/2026 10:41	2451	3064	5357	1410	1482	1	1413	1194	16,372	Before	--
11/6/2026 10:42	2448	3082	5356	1410	1482	1	1421	1196	16,396	Before	--
11/6/2026 10:43	2448	3082	5356	1410	1485	1	1421	1196	16,399	Before	--
11/6/2026 10:44	2451	3067	5348	0	1485	1	0	1199	13,552	Before	--
11/6/2026 10:45	2451	3067	5348	1427	1276	1	1437	1199	16,207	Before	--
11/6/2026 10:46	2463	3073	5347	1427	1276	1	1437	1189	16,213	Before	--
11/6/2026 10:47	2463	3073	5347	1407	1501	1	1404	1189	16,385	Before	--
11/6/2026 10:48	2442	3094	5374	1407	1501	1	1404	1204	16,428	Before	--
11/6/2026 10:49	2442	3094	5374	1404	1513	1	1435	1204	16,467	Before	--
11/6/2026 10:50	2456	3078	5354	1404	1513	1	1435	1184	16,425	Before	--
11/6/2026 10:51	2456	3078	5354	1413	1482	1	1433	1184	16,402	Before	--
11/6/2026 10:52	2464	3089	5339	1413	1482	1	1433	1200	16,422	Before	--
11/6/2026 10:53	2464	3089	5339	1409	1496	1	1423	1200	16,422	Before	--
11/6/2026 10:54	2447	3068	5336	1409	1496	1	1423	1196	16,376	Before	--
11/6/2026 10:55	2447	3068	5336	1400	1497	1	1439	1196	16,384	Before	--
11/6/2026 10:56	2461	3078	5340	1400	1497	1	1439	1193	16,409	Before	--
11/6/2026 10:57	2461	3078	5340	1418	1505	1	1452	1193	16,449	Before	--
11/6/2026 10:58	2451	3074	5355	1418	1505	1	1452	1191	16,448	Before	--
11/6/2026 10:59	2451	3074	5355	1411	1501	1	1361	1191	16,346	Before	--
11/6/2026 11:00	2462	3074	5338	1411	1501	1	1361	1196	16,344	Before	--
11/6/2026 11:01	2462	3074	5338	1417	1501	1	1363	1196	16,352	Before	--

11/6/2026 11:02	2467	3081	5345	1417	1501	1	1363	1194	16,369	Before	--
11/6/2026 11:03	2467	3081	5345	1390	1379	1	1433	1194	16,291	Before	--
11/6/2026 11:04	2439	3093	5353	1390	1379	1	1433	1196	16,285	Before	--
11/6/2026 11:05	2439	3093	5353	1415	1487	1	1429	1196	16,413	Before	--
11/6/2026 11:06	2467	3093	5357	1415	1487	1	1429	1201	16,450	Before	--
11/6/2026 11:07	2467	3093	5357	1052	1481	1	1059	1201	15,710	Before	--
11/6/2026 11:08	2460	3094	5363	1052	1481	1	1059	1195	15,704	Before	--
11/6/2026 11:09	2460	3094	5363	1398	1090	1	1292	1195	15,893	Before	--
11/6/2026 11:10	2451	3091	5344	1398	1090	1	1292	1195	15,862	Before	--
11/6/2026 11:11	2451	3091	5344	1394	1467	1	1429	1195	16,372	Before	--
11/6/2026 11:12	2483	3045	5351	1394	1467	1	1429	1191	16,361	Before	--
11/6/2026 11:13	2483	3045	5351	1398	1080	1	1430	1191	15,980	Before	--
11/6/2026 11:14	2463	3073	5352	1398	1080	1	1430	1193	15,990	Before	--
11/6/2026 11:15	2463	3073	5352	1403	1488	1	1395	1193	16,368	Before	--
11/6/2026 11:16	2473	3099	5370	1403	1488	1	1395	1194	16,424	Before	--
11/6/2026 11:17	2473	3099	5370	1408	1355	1	1428	1194	16,328	Before	--
11/6/2026 11:18	2481	3085	5370	1408	1355	1	1428	1195	16,323	Before	--
11/6/2026 11:19	2481	3085	5370	1401	1386	1	1026	1195	15,945	Before	--
11/6/2026 11:20	2477	3093	5368	1401	1386	1	1026	1199	15,950	Before	--
11/6/2026 11:21	2477	3093	5368	1413	1441	1	1419	1199	16,411	Before	--
11/6/2026 11:22	2480	3073	5383	1413	1441	1	1419	1203	16,413	Before	--
11/6/2026 11:23	2480	3073	5383	1406	1483	1	1418	1203	16,447	Before	--
11/6/2026 11:24	2466	3077	5354	1406	1483	1	1418	1198	16,404	Before	--
11/6/2026 11:25	2466	3077	5354	1372	1201	1	1419	1198	16,088	Before	--
11/6/2026 11:26	2462	3106	5364	1372	1201	1	1419	1200	16,125	Before	--
11/6/2026 11:27	2462	3106	5364	1387	1472	1	1416	1200	16,408	Before	--
11/6/2026 11:28	2478	3094	5341	1387	1472	1	1416	1204	16,393	Before	--
11/6/2026 11:29	2478	3094	5341	1398	1478	1	1075	1204	16,070	Before	--
11/6/2026 11:30	2498	3109	5356	1398	1478	1	1075	1201	16,116	Before	--
11/6/2026 11:31	2498	3109	5356	1400	1445	1	1421	1201	16,431	Before	--
11/6/2026 11:32	2476	3091	5399	1400	1445	1	1421	1196	16,429	Before	--
11/6/2026 11:33	2476	3091	5399	1435	1488	1	1430	1196	16,516	Before	--
11/6/2026 11:34	2485	3097	5386	1435	1488	1	1430	1195	16,517	Before	--
11/6/2026 11:35	2485	3097	5386	1389	1473	1	1380	1195	16,405	Before	--
11/6/2026 11:36	2485	3077	5395	1389	1473	1	1380	1191	16,390	Before	--
11/6/2026 11:37	2485	3077	5395	1404	1482	1	1430	1191	16,464	Before	--
11/6/2026 11:38	2472	3087	5363	1404	1482	1	1430	1189	16,427	Before	--
11/6/2026 11:39	2472	3087	5363	1117	1441	1	1431	1189	16,101	Before	--
11/6/2026 11:40	2485	3097	5359	1117	1441	1	1431	1196	16,127	Before	--
11/6/2026 11:41	2485	3097	5359	1384	1282	1	1418	1196	16,223	Before	--
11/6/2026 11:42	2479	3082	5370	1384	1282	1	1418	1203	16,219	Before	--
11/6/2026 11:43	2479	3082	5370	1410	1466	1	1083	1203	16,093	Before	--
11/6/2026 11:44	2510	3125	5415	1410	1466	1	1083	1207	16,216	Before	--
11/6/2026 11:45	2510	3125	5415	1418	1490	1	1434	1207	16,600	Before	--
11/6/2026 11:46	2475	3140	5404	1418	1490	1	1434	1200	16,562	Before	--
11/6/2026 11:47	2475	3140	5404	1386	1404	1	1435	1200	16,445	Before	--
11/6/2026 11:48	2484	3065	5384	1386	1404	1	1435	1195	16,354	Before	--
11/6/2026 11:49	2484	3065	5384	1407	1461	1	1434	1195	16,431	Before	--
11/6/2026 11:50	2480	3094	5374	1407	1461	1	1434	1199	16,450	Before	--
11/6/2026 11:51	2480	3094	5374	1375	1027	1	1408	1199	15,959	Before	--
11/6/2026 11:52	2465	3101	5374	1375	1027	1	1408	1200	15,951	Before	--
11/6/2026 11:53	2465	3101	5374	1375	1483	1	1429	1200	16,428	Before	--
11/6/2026 11:54	2467	3114	5349	0	1483	1	1429	1196	15,039	Before	--
11/6/2026 11:55	2467	3114	5349	1385	1379	1	1359	1196	16,250	Before	--
11/6/2026 11:56	2486	3098	5369	1385	1379	1	1359	1195	16,272	Before	--
11/6/2026 11:57	2486	3098	5369	1380	1403	1	1419	1195	16,351	Before	--
11/6/2026 11:58	2503	0	5366	1380	1403	1	1419	1196	13,268	Before	--
11/6/2026 11:59	2503	0	5366	1379	1066	1	1377	1196	12,888	Before	--
11/6/2026 12:00	2484	3107	5394	1379	1066	1	1377	1196	16,004	Before	--
11/6/2026 12:01	2484	3107	5394	1378	1472	1	1418	1196	16,450	Before	--
11/6/2026 12:02	2475	3081	5367	1378	1472	1	1418	1183	16,375	Before	--
11/6/2026 12:03	2475	3081	5367	1374	1475	1	1406	1183	16,362	Before	--
11/6/2026 12:04	2470	3096	5338	1374	1475	1	1406	1196	16,356	Before	--
11/6/2026 12:05	2470	3096	5338	1359	1470	1	1362	1196	16,292	Before	--
11/6/2026 12:06	2468	3076	5347	1359	1470	1	1362	1188	16,270	Before	--
11/6/2026 12:07	2468	3076	5347	1360	1440	1	1421	1188	16,301	Before	--
11/6/2026 12:08	2469	3096	5368	1360	1440	1	1421	1183	16,339	Before	--
11/6/2026 12:09	2469	3096	5368	1376	1472	1	1415	1183	16,380	Before	--
11/6/2026 12:10	2458	3109	5372	1376	1472	1	1415	1186	16,389	Before	--
11/6/2026 12:11	2458	3109	5372	1366	1465	1	1362	1186	16,319	Before	--
11/6/2026 12:12	2466	3089	5364	1366	1465	1	1362	1186	16,299	Before	--
11/6/2026 12:13	2466	3089	5364	1381	1502	1	1435	1186	16,423	Before	--
11/6/2026 12:14	2472	3091	5357	1381	1502	1	1435	1184	16,422	Before	--
11/6/2026 12:15	2472	3091	5357	1358	1093	1	882	1184	15,438	Before	--
11/6/2026 12:16	2460	3079	5375	1358	1093	1	882	1179	15,427	Before	--
11/6/2026 12:17	2460	3079	5375	1364	1504	1	1436	1179	16,398	Before	--
11/6/2026 12:18	2473	3088	5360	1364	1504	1	1436	1190	16,416	Before	--

11/6/2026 12:19	2473	3088	5360	1368	1462	1	1428	1190	16,370	Before	--
11/6/2026 12:20	2462	3090	5368	1368	1462	1	1428	1189	16,368	Before	--
11/6/2026 12:21	2462	3090	5368	1364	1499	1	1216	1189	16,188	Before	--
11/6/2026 12:22	2453	3063	5339	1364	1499	1	1216	1180	16,114	Before	--
11/6/2026 12:23	2453	3063	5339	1368	1497	1	1439	1180	16,341	Before	--
11/6/2026 12:24	2474	3078	5346	1368	1497	1	1439	1188	16,391	Before	--
11/6/2026 12:25	2474	3078	5346	1383	1503	1	1270	1188	16,242	Before	--
11/6/2026 12:26	2459	0	5374	1383	1503	1	1270	1180	13,170	Before	--
11/6/2026 12:27	2459	0	5374	1360	1047	1	1272	1180	12,693	Before	--
11/6/2026 12:28	2466	3204	5359	1360	1047	1	1272	1184	15,893	Before	--
11/6/2026 12:29	2466	3204	5359	1394	1137	1	1391	1184	16,136	Before	--
11/6/2026 12:30	2453	3073	5348	1394	1137	1	1391	1177	15,974	Before	--
11/6/2026 12:31	2453	3073	5348	1366	1477	1	1349	1177	16,244	Before	--
11/6/2026 12:32	2477	3108	5350	1366	1477	1	1349	1186	16,314	Before	--
11/6/2026 12:33	2477	3108	5350	1351	1487	1	1435	1186	16,395	Before	--
11/6/2026 12:34	2472	3098	5371	1351	1487	1	1435	1184	16,398	Before	--
11/6/2026 12:35	2472	3098	5371	1365	1478	1	1425	1184	16,393	Before	--
11/6/2026 12:36	2452	0	5310	1365	1478	1	1425	1188	13,219	Before	--
11/6/2026 12:37	2452	0	5310	1366	1512	1	1403	1188	13,232	Before	--
11/6/2026 12:38	2453	3080	5349	1366	1512	1	1403	1193	16,356	Before	--
11/6/2026 12:39	2453	3080	5349	1377	1462	1	1214	1193	16,129	Before	--
11/6/2026 12:40	2469	3067	5330	1377	1462	1	1214	1184	16,104	Before	--
11/6/2026 12:41	2469	3067	5330	1360	1394	1	1423	1184	16,228	Before	--
11/6/2026 12:42	2463	3079	5331	1360	1394	1	1423	1183	16,234	Before	--
11/6/2026 12:43	2463	3079	5331	1370	1496	1	1420	1183	16,344	Before	--
11/6/2026 12:44	2449	3106	5326	1370	1496	1	1420	1185	16,353	Before	--
11/6/2026 12:45	2449	3106	5326	1379	1468	1	1118	1185	16,032	Before	--
11/6/2026 12:46	2460	3096	5323	1379	1468	1	1118	1186	16,031	Before	--
11/6/2026 12:47	2460	3096	5323	1371	1493	1	1446	1186	16,377	Before	--
11/6/2026 12:48	2453	3085	5336	1371	1493	1	1446	1190	16,375	Before	--
11/6/2026 12:49	2453	3085	5336	1375	1502	1	1322	1190	16,264	Before	--
11/6/2026 12:50	2464	3076	5331	1375	1502	1	1322	1181	16,252	Before	--
11/6/2026 12:51	2464	3076	5331	1382	1375	1	1432	1181	16,242	Before	--
11/6/2026 12:52	2432	3086	5317	1382	1375	1	1432	1184	16,208	Before	--
11/6/2026 12:53	2432	3086	5317	1378	1499	1	1434	1184	16,330	Before	--
11/6/2026 12:54	2457	3101	5333	1378	1499	1	1434	1184	16,387	Before	--
11/6/2026 12:55	2457	3101	5333	1364	1492	1	1434	1184	16,366	Before	--
11/6/2026 12:56	2450	3085	5333	1364	1492	1	1434	1180	16,338	Before	--
11/6/2026 12:57	2450	3085	5333	1365	1495	1	1425	1180	16,334	Before	--
11/6/2026 12:58	2467	3089	5323	1365	1495	1	1425	1185	16,350	Before	--
11/6/2026 12:59	2467	3089	5323	1374	1467	1	1421	1185	16,326	Before	--
11/6/2026 13:00	2452	0	5335	1374	1467	1	1421	1171	13,221	Before	--
11/6/2026 13:01	2452	0	5335	1381	1076	1	1436	1171	12,851	Before	--
11/6/2026 13:02	2450	3087	5324	1381	1076	1	1436	1185	15,940	Before	--
11/6/2026 13:03	2450	3087	5324	1370	1236	1	1429	1185	16,082	Before	--
11/6/2026 13:04	2453	3096	5348	1370	1236	1	1429	1183	16,116	Before	--
11/6/2026 13:05	2453	3096	5348	1370	1262	1	1439	1183	16,152	Before	--
11/6/2026 13:06	2466	0	5338	0	1262	1	1439	1180	11,685	Before	--
11/6/2026 13:07	2466	0	5338	1373	1376	1	1425	1180	13,158	Before	--
11/6/2026 13:08	2440	3097	5331	1373	1376	1	1425	1176	16,219	Before	--
11/6/2026 13:09	2440	3097	5331	1387	1022	1	1428	1176	15,882	Before	--
11/6/2026 13:10	2455	3088	5303	1387	1022	1	1428	1184	15,868	Before	--
11/6/2026 13:11	2455	3088	5303	1373	1350	1	1430	1184	16,184	Before	--
11/6/2026 13:12	2461	3085	5319	1373	1350	1	1430	1183	16,202	Before	--
11/6/2026 13:13	2461	3085	5319	1366	1488	1	1415	1183	16,318	Before	--
11/6/2026 13:14	2474	3067	5338	1366	1488	1	1415	1183	16,331	Before	--
11/6/2026 13:15	2474	3067	5338	1374	1230	1	1195	1183	15,861	Before	--
11/6/2026 13:16	2447	0	5336	1374	1230	1	1195	1180	12,762	Before	--
11/6/2026 13:17	2447	0	5336	1359	1384	1	1429	1180	13,137	Before	--
11/6/2026 13:18	2443	3034	5327	1359	1384	1	1429	1185	16,163	Before	--
11/6/2026 13:19	2443	3034	5327	1357	1486	1	1431	1185	16,264	Before	--
11/6/2026 13:20	2435	3089	5278	1357	1486	1	1431	1186	16,263	Before	--
11/6/2026 13:21	2435	3089	5278	1395	1480	1	1178	1186	16,042	Before	--
11/6/2026 13:22	2420	3039	5294	1395	1480	1	1178	1185	15,992	Before	--
11/6/2026 13:23	2420	3039	5294	1367	1462	1	1341	1185	16,110	Before	--
11/6/2026 13:24	2427	3019	5308	1367	1462	1	1341	1185	16,110	Before	--
11/6/2026 13:25	2427	3019	5308	1374	1506	1	1429	1185	16,249	Before	--
11/6/2026 13:26	2445	0	5263	1374	1506	1	1429	1185	13,203	Before	--
11/6/2026 13:27	2445	0	5263	1383	1499	1	1378	1185	13,153	Before	--
11/6/2026 13:28	2421	3056	5251	1383	1499	1	1378	1180	16,168	Before	--
11/6/2026 13:29	2421	3056	5251	1376	1447	1	1356	1180	16,088	Before	--
11/6/2026 13:30	2381	3004	5256	1376	1447	1	1356	1188	16,009	Before	--
11/6/2026 13:31	2381	3004	5256	1386	1493	1	1447	1188	16,156	Before	--
11/6/2026 13:32	2419	3019	5283	1386	1493	1	1447	1183	16,231	Before	--
11/6/2026 13:33	2419	3019	5283	1361	1056	1	1445	1183	15,766	Before	--
11/6/2026 13:34	2373	3043	5151	1361	1056	1	1445	1180	15,610	Before	--
11/6/2026 13:35	2373	3043	5151	1384	1148	1	1430	1180	15,710	Before	--

11/6/2026 13:36	2362	2999	5261	1384	1148	1	1430	1189	15,774	Before	--
11/6/2026 13:37	2362	2999	5261	1384	1492	1	1449	1189	16,137	Before	--
11/6/2026 13:38	2385	3004	5156	0	1492	1	1449	1180	14,667	Before	--
11/6/2026 13:39	2385	3004	5156	1355	1159	1	1438	1180	15,677	Before	--
11/6/2026 13:40	2383	2991	5109	1355	1159	1	1438	1188	15,624	Before	--
11/6/2026 13:41	2383	2991	5109	1338	1514	1	1432	1188	15,956	Before	--
11/6/2026 13:42	2389	2989	5163	1338	1514	1	1432	1179	16,004	Before	--
11/6/2026 13:43	2389	2989	5163	1392	1458	1	1224	1179	15,795	Before	--
11/6/2026 13:44	2369	2979	5178	1392	1458	1	1224	1189	15,790	Before	--
11/6/2026 13:45	2369	2979	5178	1380	1507	1	1436	1189	16,038	Before	--
11/6/2026 13:46	2388	2991	5213	1380	1507	1	1436	1183	16,098	Before	--
11/6/2026 13:47	2388	2991	5213	1384	1471	1	1190	1183	15,820	Before	--
11/6/2026 13:48	2379	2986	5138	1384	1471	1	1190	1186	15,734	Before	--
11/6/2026 13:49	2379	2986	5138	1336	1502	1	1230	1186	15,758	Before	--
11/6/2026 13:50	2380	2944	5162	1336	1502	1	1230	1183	15,738	Before	--
11/6/2026 13:51	2380	2944	5162	1377	1502	1	1433	1183	15,982	Before	--
11/6/2026 13:52	2347	2935	5173	1377	1502	1	1433	1180	15,948	Before	--
11/6/2026 13:53	2347	2935	5173	1362	1501	1	1425	1180	15,924	Before	--
11/6/2026 13:54	2374	2956	5137	1362	1501	1	1425	1183	15,939	Before	--
11/6/2026 13:55	2374	2956	5137	1359	1339	1	1455	1183	15,804	Before	--
11/6/2026 13:56	2391	2959	5206	1359	1339	1	1455	1188	15,898	Before	--
11/6/2026 13:57	2391	2959	5206	1379	1502	1	1440	1188	16,066	Before	--
11/6/2026 13:58	2389	3441	5177	1379	1502	1	1440	1180	16,509	Before	--
11/6/2026 13:59	2389	3441	5177	1385	1299	1	1308	1180	16,180	Before	--
11/6/2026 14:00	2383	0	5213	1385	1299	1	1308	1180	12,768	Before	--
11/6/2026 14:01	2383	0	5213	1370	1200	1	1441	1180	12,787	Before	--
11/6/2026 14:02	2389	2944	5158	1370	1200	1	1441	1179	15,682	Before	--
11/6/2026 14:03	2389	2944	5158	1358	1511	1	1449	1179	15,990	Before	--
11/6/2026 14:04	2360	2923	5147	1358	1511	1	1449	1178	15,927	Before	--
11/6/2026 14:05	2360	2923	5147	1354	1511	1	1425	1178	15,898	Before	--
11/6/2026 14:06	2375	2951	5126	1354	1511	1	1425	1180	15,922	Before	--
11/6/2026 14:07	2375	2951	5126	1379	1508	1	1190	1180	15,709	Before	--
11/6/2026 14:08	2356	2937	5146	1379	1508	1	1190	1186	15,702	Before	--
11/6/2026 14:09	2356	2937	5146	1386	1498	1	1429	1186	15,938	Before	--
11/6/2026 14:10	2398	0	5068	1386	1498	1	1429	1184	12,964	Before	--
11/6/2026 14:11	2398	0	5068	1358	1497	1	1213	1184	12,719	Before	--
11/6/2026 14:12	2378	2968	5134	1358	1497	1	1213	1180	15,728	Before	--
11/6/2026 14:13	2378	2968	5134	1351	1503	1	1439	1180	15,953	Before	--
11/6/2026 14:14	2368	2924	5124	1351	1503	1	1439	1188	15,897	Before	--
11/6/2026 14:15	2368	2924	5124	1371	1502	1	1442	1188	15,919	Before	--
11/6/2026 14:16	2341	2914	5128	1371	1502	1	1442	1186	15,884	Before	--
11/6/2026 14:17	2341	2914	5128	1373	1504	1	1441	1186	15,887	Before	--
11/6/2026 14:18	2401	2992	5244	1373	1504	1	1441	1185	16,140	Before	--
11/6/2026 14:19	2401	2992	5244	1365	1343	1	1434	1185	15,965	Before	--
11/6/2026 14:20	2408	3016	5077	1365	1343	1	1434	1186	15,830	Before	--
11/6/2026 14:21	2408	3016	5077	1361	1454	1	1430	1186	15,933	Before	--
11/6/2026 14:22	2336	2931	5174	1361	1454	1	1430	1174	15,861	Before	--
11/6/2026 14:23	2336	2931	5174	1364	1497	1	1445	1174	15,922	Before	--
11/6/2026 14:24	2367	2956	5111	1364	1497	1	1445	1183	15,924	Before	--
11/6/2026 14:25	2367	2956	5111	1369	1491	1	1435	1183	15,913	Before	--
11/6/2026 14:26	2379	2991	5159	1369	1491	1	1435	1184	16,009	Before	--
11/6/2026 14:27	2379	2991	5159	116	1454	1	1435	1184	14,719	Before	--
11/6/2026 14:28	2370	0	5112	116	1454	1	1435	1181	11,669	Before	--
11/6/2026 14:29	2370	0	5112	1395	1448	1	1221	1181	12,727	Before	--
11/6/2026 14:30	2346	2946	5081	1395	1448	1	1221	1181	15,618	Before	--
11/6/2026 14:31	2346	2946	5081	1383	1057	1	1192	1181	15,187	Before	--
11/6/2026 14:32	2375	2902	5185	1383	1057	1	1192	1183	15,278	Before	--
11/6/2026 14:33	2375	2902	5185	1357	1441	1	1354	1183	15,797	Before	--
11/6/2026 14:34	2353	2950	5170	1357	1441	1	1354	1183	15,808	Before	--
11/6/2026 14:35	2353	2950	5170	1355	1497	1	1444	1183	15,953	Before	--
11/6/2026 14:36	2393	3006	5106	1355	1497	1	1444	1193	15,995	Before	--
11/6/2026 14:37	2393	3006	5106	1342	1501	1	1434	1193	15,975	Before	--
11/6/2026 14:38	2311	2887	5102	1342	1501	1	1434	1183	15,760	Before	--
11/6/2026 14:39	2311	2887	5102	1371	1507	1	1434	1183	15,795	Before	--
11/6/2026 14:40	2376	2957	5157	1371	1507	1	1434	1180	15,982	Before	--
11/6/2026 14:41	2376	2957	5157	1361	1511	1	1436	1180	15,979	Before	--
11/6/2026 14:42	2369	2935	5076	1361	1511	1	1436	1168	15,857	Before	--
11/6/2026 14:43	2369	2935	5076	1365	1518	1	1431	1168	15,863	Before	--
11/6/2026 14:44	2414	3011	5054	1365	1518	1	1431	1179	15,973	Before	--
11/6/2026 14:45	2414	3011	5054	1353	1497	1	1352	1179	15,861	Before	--
11/6/2026 14:46	2355	2935	5079	1353	1497	1	1352	1178	15,750	Before	--
11/6/2026 14:47	2355	2935	5079	1380	1487	1	1137	1178	15,552	Before	--
11/6/2026 14:48	2344	2971	5123	1380	1487	1	1137	1175	15,619	Before	--
11/6/2026 14:49	2344	2971	5123	1395	1463	1	1441	1175	15,913	Before	--
11/6/2026 14:50	2368	2959	5055	1395	1463	1	1441	1179	15,861	Before	--
11/6/2026 14:51	2368	2959	5055	1380	0	0	1439	1179	14,380	Before	--
11/6/2026 14:52	2342	2921	5088	1380	1502	1	1439	1175	15,848	Before	--

11/6/2026 14:53	2342	2921	5088	1393	1502	1	1436	1175	15,857	Before	--
11/6/2026 14:54	2317	2892	5101	1393	1082	1	1436	1174	15,396	Before	--
11/6/2026 14:55	2317	2892	5101	1393	1082	1	1112	1174	15,072	Before	--
11/6/2026 14:56	2348	2923	5133	0	1495	1	1112	1172	14,184	Before	--
11/6/2026 14:57	2348	2923	5133	1363	1495	1	1444	1172	15,879	Before	--
11/6/2026 14:58	2354	2951	5069	1363	1457	1	1444	1174	15,813	Before	--
11/6/2026 14:59	2354	2951	5069	1379	1457	1	1407	1174	15,792	Before	--
11/6/2026 15:00	2359	2941	5128	1379	1488	1	1407	1183	15,887	Before	--
11/6/2026 15:01	2359	2941	5128	1363	1488	1	1435	1183	15,898	Before	--
11/6/2026 15:02	2362	2967	5094	1363	1500	1	1435	1175	15,897	Before	--
11/6/2026 15:03	2362	2967	5094	1367	1500	1	1116	1175	15,583	Before	--
11/6/2026 15:04	2355	2930	5133	1367	1254	1	1116	1183	15,340	Before	--
11/6/2026 15:05	2355	2930	5133	1353	1254	1	1282	1183	15,492	Before	--
11/6/2026 15:06	2380	2999	5028	1353	1241	1	1282	1174	15,458	Before	--
11/6/2026 15:07	2380	2999	5028	1381	1241	1	1197	1174	15,401	Before	--
11/6/2026 15:08	2271	2838	5055	1381	1483	1	1197	1180	15,406	Before	--
11/6/2026 15:09	2271	2838	5055	1383	1483	1	1092	1180	15,303	Before	--
11/6/2026 15:10	2336	2926	5100	1383	1275	1	1092	1183	15,296	Before	--
11/6/2026 15:11	2336	2926	5100	1359	1275	1	1377	1183	15,557	Before	--
11/6/2026 15:12	2324	2921	5148	1359	1350	1	1377	1180	15,660	Before	--
11/6/2026 15:13	2324	2921	5148	1362	1350	1	1431	1180	15,717	Before	--
11/6/2026 15:14	2376	2970	5121	1362	1473	1	1431	1180	15,914	Before	--
11/6/2026 15:15	2376	2970	5121	1393	1473	1	1440	1180	15,953	Before	--
11/6/2026 15:16	2375	2979	5135	1393	1275	1	1440	1183	15,781	Before	--
11/6/2026 15:17	2375	2979	5135	1379	1275	1	1440	1183	15,768	Before	--
11/6/2026 15:18	2407	2992	5104	1379	1363	1	1440	1185	15,870	Before	--
11/6/2026 15:19	2407	2992	5104	1379	1363	1	1439	1185	15,869	Before	--
11/6/2026 15:20	2381	2981	5054	0	1358	1	1439	1189	14,403	Before	--
11/6/2026 15:21	2381	2981	5054	1375	1358	1	1455	1189	15,794	Before	--
11/6/2026 15:22	2358	2973	5057	1375	1505	1	1455	1184	15,908	Before	--
11/6/2026 15:23	2358	2973	5057	1361	1505	1	1438	1184	15,877	Before	--
11/6/2026 15:24	2358	2941	5086	1361	1497	1	1438	1186	15,868	Before	--
11/6/2026 15:25	2358	2941	5086	1367	1497	1	1439	1186	15,875	Before	--
11/6/2026 15:26	2356	2926	5094	1367	1488	1	1439	1180	15,851	Before	--
11/6/2026 15:27	2356	2926	5094	1364	1488	1	1442	1180	15,851	Before	--
11/6/2026 15:28	2374	2944	5018	1364	1481	1	1442	1188	15,811	Before	--
11/6/2026 15:29	2374	2944	5018	1360	1481	1	1426	1188	15,791	Before	--
11/6/2026 15:30	2337	2914	5036	1360	1488	1	1426	1188	15,750	Before	--
11/6/2026 15:31	2337	2914	5036	1360	1488	1	1433	1188	15,757	Before	--
11/6/2026 15:32	2329	2893	5089	0	1467	1	1433	1180	14,392	Before	--
11/6/2026 15:33	2329	2893	5089	1312	1467	1	1425	1180	15,696	Before	--
11/6/2026 15:34	2349	2944	5070	1312	1488	1	1425	1180	15,769	Before	--
11/6/2026 15:35	2349	2944	5070	1335	1488	1	1443	1180	15,810	Before	--
11/6/2026 15:36	2358	2940	5168	1335	1458	1	1443	1180	15,883	Before	--
11/6/2026 15:37	2358	2940	5168	1335	1458	1	1315	1180	15,755	Before	--
11/6/2026 15:38	2367	2957	5084	0	1488	1	1315	1184	14,396	Before	--
11/6/2026 15:39	2367	2957	5084	1318	1488	1	1436	1184	15,835	Before	--
11/6/2026 15:40	2350	2931	5048	1318	1366	1	1436	1179	15,628	Before	--
11/6/2026 15:41	2350	2931	5048	1339	1366	1	1440	1179	15,654	Before	--
11/6/2026 15:42	2367	2913	5063	1339	1419	1	1440	1184	15,725	Before	--
11/6/2026 15:43	2367	2913	5063	1323	1419	1	1447	1184	15,716	Before	--
11/6/2026 15:44	2379	2977	5058	1323	1288	1	1447	1180	15,652	Before	--
11/6/2026 15:45	2379	2977	5058	1358	1288	1	1430	1180	15,670	Before	--
11/6/2026 15:46	2388	2979	5070	1358	1497	1	1430	1174	15,897	Before	--
11/6/2026 15:47	2388	2979	5070	1334	1497	1	1449	1174	15,892	Before	--
11/6/2026 15:48	2347	2941	5039	1334	1493	1	1449	1181	15,785	Before	--
11/6/2026 15:49	2347	2941	5039	1331	1493	1	1445	1181	15,778	Before	--
11/6/2026 15:50	2357	2940	4970	1331	1150	1	1445	1179	15,372	Before	--
11/6/2026 15:51	2357	2940	4970	1339	1150	1	1445	1179	15,380	Before	--
11/6/2026 15:52	2338	2934	5075	1339	1111	1	1445	1190	15,433	Before	--
11/6/2026 15:53	2338	2934	5075	1340	1111	1	1300	1190	15,289	Before	--
11/6/2026 15:54	2345	2901	5109	1340	1455	1	1300	1175	15,626	Before	--
11/6/2026 15:55	2345	2901	5109	1335	1455	1	1451	1175	15,772	Before	--
11/6/2026 15:56	2327	2895	5073	1335	1435	1	1451	1184	15,701	Before	--
11/6/2026 15:57	2327	2895	5073	1331	1435	1	1451	1184	15,697	Before	--
11/6/2026 15:58	2366	2910	5059	1331	1485	1	1451	1178	15,781	Before	--
11/6/2026 15:59	2366	2910	5059	1341	1485	1	1439	1178	15,779	Before	--
11/6/2026 16:00	2340	2908	5068	1341	1511	1	1439	1188	15,796	Before	--
11/6/2026 16:01	2340	2908	5068	1334	1511	1	1438	1188	15,788	Before	--
11/6/2026 16:02	2299	2896	5060	1334	1503	1	1438	1185	15,716	Before	--
11/6/2026 16:03	2299	2896	5060	1340	1503	1	1434	1185	15,718	Before	--
11/6/2026 16:04	2359	2911	5114	1340	1434	1	1434	1179	15,772	Before	--
11/6/2026 16:05	2359	2911	5114	1349	1434	1	1444	1179	15,791	Before	--
11/6/2026 16:06	2306	2880	5104	1349	1506	1	1444	1185	15,774	Before	--
11/6/2026 16:07	2306	2880	5104	1339	1506	1	1387	1185	15,708	Before	--
11/6/2026 16:08	2343	2912	5057	1339	1448	1	1387	1180	15,666	Before	--
11/6/2026 16:09	2343	2912	5057	1324	1448	1	1449	1180	15,714	Before	--

11/6/2026 16:10	2373	2954	5044	1324	1506	1	1449	1177	15,828	Before	--
11/6/2026 16:11	2373	2954	5044	1334	1506	1	1128	1177	15,517	Before	--
11/6/2026 16:12	2339	2909	5018	1334	1493	1	1128	1174	15,395	Before	--
11/6/2026 16:13	2339	2909	5018	1326	1493	1	1459	1174	15,719	Before	--
11/6/2026 16:14	2314	2885	5013	1326	1495	1	1459	1175	15,668	Before	--
11/6/2026 16:15	2314	2885	5013	769	1495	1	1431	1175	15,082	Before	--
11/6/2026 16:16	2318	2919	5078	769	1451	1	1431	1175	15,141	Before	--
11/6/2026 16:17	2318	2919	5078	1328	1451	1	1355	1175	15,624	Before	--
11/6/2026 16:18	2348	2936	5070	1328	1336	1	1355	1181	15,555	Before	--
11/6/2026 16:19	2348	2936	5070	1337	1336	1	1050	1181	15,259	Before	--
11/6/2026 16:20	2326	2905	5079	1337	1047	1	1050	1179	14,924	Before	--
11/6/2026 16:21	2326	2905	5079	1342	1047	1	1438	1179	15,318	Before	--
11/6/2026 16:22	2332	2892	5054	1342	1504	1	1438	1165	15,729	Before	--
11/6/2026 16:23	2332	2892	5054	1327	1504	1	1455	1165	15,730	Before	--
11/6/2026 16:24	2313	2901	5082	1327	1489	1	1455	1170	15,737	Before	--
11/6/2026 16:25	2313	2901	5082	1337	1489	1	1155	1170	15,447	Before	--
11/6/2026 16:26	2341	2896	5128	1337	1086	1	1155	1175	15,119	Before	--
11/6/2026 16:27	2341	2896	5128	1343	1086	1	1045	1175	15,015	Before	--
11/6/2026 16:28	2327	2907	4989	1343	1082	1	1045	1170	14,865	Before	--
11/6/2026 16:29	2327	2907	4989	1351	1082	1	1444	1170	15,271	Before	--
11/6/2026 16:30	2343	2884	5007	1351	1266	1	1444	1170	15,466	Before	--
11/6/2026 16:31	2343	2884	5007	1348	1266	1	1211	1170	15,231	Before	--
11/6/2026 16:32	2303	2906	5048	1348	1266	1	1211	1178	15,260	Before	--
11/6/2026 16:33	2303	2906	5048	1355	1266	1	1302	1178	15,358	Before	--
11/6/2026 16:34	2288	2892	5090	1355	1509	1	1302	1175	15,612	Before	--
11/6/2026 16:35	2288	2892	5090	1354	1509	1	1096	1175	15,405	Before	--
11/6/2026 16:36	2305	2889	5123	1354	1507	1	1096	1179	15,454	Before	--
11/6/2026 16:37	2305	2889	5123	1331	1507	1	1449	1179	15,785	Before	--
11/6/2026 16:38	2316	2894	5098	1331	1501	1	1449	1175	15,765	Before	--
11/6/2026 16:39	2316	2894	5098	1179	1501	1	1378	1175	15,542	Before	--
11/6/2026 16:40	2305	2885	5055	1179	1491	1	1378	1169	15,463	Before	--
11/6/2026 16:41	2305	2885	5055	1323	1491	1	1206	1169	15,435	Before	--
11/6/2026 16:42	2311	2907	5119	1323	1109	1	1206	1173	15,149	Before	--
11/6/2026 16:43	2311	2907	5119	1335	1109	1	1439	1173	15,394	Before	--
11/6/2026 16:44	2312	2912	5039	1335	1495	1	1439	1173	15,707	Before	--
11/6/2026 16:45	2312	2912	5039	1341	1495	1	1444	1173	15,718	Before	--
11/6/2026 16:46	2331	2914	5086	1341	1496	1	1444	1174	15,788	Before	--
11/6/2026 16:47	2331	2914	5086	1359	1496	1	1100	1174	15,462	Before	--
11/6/2026 16:48	2321	2915	5069	1359	1502	1	1100	1166	15,432	Before	--
11/6/2026 16:49	2321	2915	5069	1346	1502	1	1431	1166	15,751	Before	--
11/6/2026 16:50	2293	2864	5098	1346	1503	1	1431	1183	15,719	Before	--
11/6/2026 16:51	2293	2864	5098	1350	1503	1	1439	1183	15,732	Before	--
11/6/2026 16:52	2297	2889	5069	1350	1157	4	1439	1170	15,375	Before	--
11/6/2026 16:53	2297	2889	5069	1359	1157	4	1385	1170	15,329	Before	--
11/6/2026 16:54	2320	2910	5018	1359	1219	4	1385	1170	15,384	Before	--
11/6/2026 16:55	2320	2910	5018	1349	1219	4	1459	1170	15,449	Before	--
11/6/2026 16:56	2310	2918	5028	1349	1501	4	1459	1173	15,742	Before	--
11/6/2026 16:57	2310	2918	5028	1351	1501	4	1445	1173	15,730	Before	--
11/6/2026 16:58	2302	2914	5103	1351	1499	1	1445	1175	15,790	Before	--
11/6/2026 16:59	2302	2914	5103	1344	1499	1	1175	1175	15,513	Before	--
11/6/2026 17:00	2271	2858	5070	1344	1506	4	1175	1180	15,408	Before	--
11/6/2026 17:01	2271	2858	5070	1364	1506	4	1098	1180	15,351	Before	--
11/6/2026 17:02	2316	2928	5069	1364	1444	1	1098	1178	15,399	Before	--
11/6/2026 17:03	2316	2928	5069	1375	1444	1	1454	1178	15,766	Before	--
11/6/2026 17:04	2286	0	4984	1375	1185	4	1454	1178	12,465	Before	--
11/6/2026 17:05	2286	2888	4984	1362	1185	4	1445	1178	15,331	Before	--
11/6/2026 17:06	2314	2888	5022	1362	1185	4	1445	1180	15,399	Before	--
11/6/2026 17:07	2314	2889	5022	1357	1185	4	1410	1180	15,360	Before	--
11/6/2026 17:08	2305	2889	5083	1357	1239	4	1410	1175	15,461	Before	--
11/6/2026 17:09	2305	2897	5083	1370	1239	4	1452	1175	15,524	Before	--
11/6/2026 17:10	2301	2897	5070	1370	1175	4	1452	1172	15,440	Before	--
11/6/2026 17:11	2301	2899	5070	1354	1175	4	1450	1172	15,424	Before	--
11/6/2026 17:12	2325	2899	5031	1354	1514	1	1450	1179	15,753	Before	--
11/6/2026 17:13	2325	2914	5031	1353	1514	1	1454	1179	15,772	Before	--
11/6/2026 17:14	2286	2914	5109	1353	1503	1	1454	1175	15,796	Before	--
11/6/2026 17:15	2286	2874	5109	1352	1503	1	1153	1175	15,454	Before	--
11/6/2026 17:16	2262	2874	4983	1352	1511	4	1153	1184	15,323	Before	--
11/6/2026 17:17	2262	2849	4983	1357	1511	4	1461	1184	15,610	Before	--
11/6/2026 17:18	2302	2849	5024	1357	1190	1	1461	1180	15,364	Before	--
11/6/2026 17:19	2302	2895	5024	1343	1190	1	1076	1180	15,011	Before	--
11/6/2026 17:20	2276	2895	5140	1343	1499	4	1076	1179	15,412	Before	--
11/6/2026 17:21	2276	2855	5140	1342	1499	4	1121	1179	15,416	Before	--
11/6/2026 17:22	2289	2855	5025	1342	1502	1	1121	1189	15,325	Before	--
11/6/2026 17:23	2289	2881	5025	1344	1502	1	1450	1189	15,681	Before	--
11/6/2026 17:24	2299	2881	5047	1344	1512	1	1450	1189	15,723	Before	--
11/6/2026 17:25	2299	2899	5047	1351	1512	1	1456	1189	15,755	Before	--
11/6/2026 17:26	2277	2899	5018	1351	1461	4	1456	1181	15,646	Before	--

11/6/2026 17:27	2277	2857	5018	1343	1461	4	1153	1181	15,293	Before	--
11/6/2026 17:28	2311	2857	5073	1343	1503	1	1153	1183	15,425	Before	--
11/6/2026 17:29	2311	2882	5073	1346	1503	1	1452	1183	15,752	Before	--
11/6/2026 17:30	2274	2882	5103	1346	1345	1	1452	1183	15,586	Before	--
11/6/2026 17:31	2274	2847	5103	1350	1345	1	1454	1183	15,557	Before	--
11/6/2026 17:32	2290	2847	5000	1350	1503	1	1454	1185	15,631	Before	--
11/6/2026 17:33	2290	2878	5000	1339	1503	1	1443	1185	15,640	Before	--
11/6/2026 17:34	2299	2878	5033	1339	1282	4	1443	1180	15,458	Before	--
11/6/2026 17:35	2299	2889	5033	1350	1282	4	1315	1180	15,352	Before	--
11/6/2026 17:36	2272	2889	5099	1350	1517	1	1315	1181	15,625	Before	--
11/6/2026 17:37	2272	2876	5099	1347	1517	1	1363	1181	15,657	Before	--
11/6/2026 17:38	2269	2876	5012	1347	1482	1	1363	1178	15,528	Before	--
11/6/2026 17:39	2269	2846	5012	1362	1482	1	931	1178	15,081	Before	--
11/6/2026 17:40	2277	2846	5060	1362	1513	1	931	1185	15,175	Before	--
11/6/2026 17:41	2277	2876	5060	1360	1513	1	1462	1185	15,734	Before	--
11/6/2026 17:42	2266	2876	5124	1360	1508	1	1462	1181	15,778	Before	--
11/6/2026 17:43	2266	2888	5124	1362	1508	1	1454	1181	15,785	Before	--
11/6/2026 17:44	2269	2888	5041	1362	1455	1	1454	1175	15,646	Before	--
11/6/2026 17:45	2269	2842	5041	1358	1455	1	1451	1175	15,593	Before	--
11/6/2026 17:46	2262	2842	5132	1358	1322	4	1451	1180	15,551	Before	--
11/6/2026 17:47	2262	2810	5132	1366	1322	4	1459	1180	15,534	Before	--
11/6/2026 17:48	2278	2810	4965	1366	1224	1	1459	1179	15,282	Before	--
11/6/2026 17:49	2278	2879	4965	1359	1224	1	1442	1179	15,327	Before	--
11/6/2026 17:50	2281	2879	5044	1359	1523	4	1442	1180	15,711	Before	--
11/6/2026 17:51	2281	2874	5044	1352	1523	4	1425	1180	15,682	Before	--
11/6/2026 17:52	2263	2874	5091	1352	1524	3	1425	1178	15,709	Before	--
11/6/2026 17:53	2263	2866	5091	1356	1524	3	1161	1178	15,442	Before	--
11/6/2026 17:54	2296	2866	5046	1356	1516	1	1161	1190	15,433	Before	--
11/6/2026 17:55	2296	2879	5046	1354	1516	1	1456	1190	15,738	Before	--
11/6/2026 17:56	2251	2879	5027	1354	1509	1	1456	1190	15,667	Before	--
11/6/2026 17:57	2251	2821	5027	1346	1509	1	1393	1190	15,538	Before	--
11/6/2026 17:58	2256	2821	5021	1346	1516	4	1393	1183	15,540	Before	--
11/6/2026 17:59	2256	2848	5021	1354	1516	4	1450	1183	15,632	Before	--
11/6/2026 18:00	2252	2848	5050	1354	1508	1	1450	1178	15,641	Before	--
11/6/2026 18:01	2252	2840	5050	1354	1508	1	1438	1178	15,621	Before	--
11/6/2026 18:02	2222	2840	5019	0	1517	1	1438	1185	14,223	Before	--
11/6/2026 18:03	2222	2774	5019	1351	1517	1	1460	1185	15,530	Before	--
11/6/2026 18:04	2260	2774	5014	1351	1519	1	1460	1195	15,575	Before	--
11/6/2026 18:05	2260	2854	5014	1368	1519	1	1180	1195	15,391	Before	--
11/6/2026 18:06	2282	2854	5080	1368	1506	1	1180	1183	15,454	Before	--
11/6/2026 18:07	2282	2873	5080	1359	1506	1	1455	1183	15,739	Before	--
11/6/2026 18:08	2249	2873	5091	1359	1516	1	1455	1188	15,733	Before	--
11/6/2026 18:09	2249	2806	5091	1365	1516	1	1411	1188	15,628	Before	--
11/6/2026 18:10	2280	2806	5120	1365	1298	1	1411	1190	15,471	Before	--
11/6/2026 18:11	2280	2880	5120	1365	1298	1	1303	1190	15,438	Before	--
11/6/2026 18:12	2284	2880	5038	0	1511	1	1303	1181	14,198	Before	--
11/6/2026 18:13	2284	2876	5038	1357	1511	1	1451	1181	15,699	Before	--
11/6/2026 18:14	2314	2876	5106	1357	1319	1	1451	1184	15,608	Before	--
11/6/2026 18:15	2314	2910	5106	1366	1319	1	1465	1184	15,666	Before	--
11/6/2026 18:16	2293	2910	5185	1366	1509	1	1465	1179	15,909	Before	--
11/6/2026 18:17	2293	2872	5185	1365	1509	1	1444	1179	15,848	Before	--
11/6/2026 18:18	2300	2872	5168	1365	1281	4	1444	1180	15,613	Before	--
11/6/2026 18:19	2300	2853	5168	1363	1281	4	1449	1180	15,597	Before	--
11/6/2026 18:20	2359	2853	5227	1363	1352	1	1449	1170	15,774	Before	--
11/6/2026 18:21	2359	2956	5227	1360	1352	1	1447	1170	15,872	Before	--
11/6/2026 18:22	2398	2956	5292	1360	1512	1	1447	1168	16,134	Before	--
11/6/2026 18:23	2398	2969	5292	1355	1512	1	1466	1168	16,161	Before	--
11/6/2026 18:24	2364	2969	5259	1355	1507	1	1466	1175	16,096	Before	--
11/6/2026 18:25	2364	2964	5259	1342	1507	1	1446	1175	16,058	Before	--
11/6/2026 18:26	2419	2964	5298	1342	1506	1	1446	1178	16,153	Before	--
11/6/2026 18:27	2419	3018	5298	1353	1506	1	1309	1178	16,081	Before	--
11/6/2026 18:28	2421	3018	5300	1353	1482	1	1309	1173	16,057	Before	--
11/6/2026 18:29	2421	3020	5300	1341	1482	1	1446	1173	16,184	Before	--
11/6/2026 18:30	2434	3020	5345	1341	1111	1	1446	1172	15,870	Before	--
11/6/2026 18:31	2434	3007	5345	1359	1111	1	1450	1172	15,879	Before	--
11/6/2026 18:32	2420	3007	5366	1359	1491	4	1450	1164	16,261	Before	--
11/6/2026 18:33	2420	3021	5366	1364	1491	4	1447	1164	16,276	Before	--
11/6/2026 18:34	2415	3021	5351	1364	1499	4	1447	1172	16,273	Before	--
11/6/2026 18:35	2415	2992	5351	1365	1499	4	1441	1172	16,239	Before	--
11/6/2026 18:36	2445	2992	5363	1365	1226	2	1441	1174	16,008	Before	--
11/6/2026 18:37	2445	3014	5363	1340	1226	2	1424	1174	15,988	Before	--
11/6/2026 18:38	2415	3014	5353	1340	1419	2	1424	1170	16,136	Before	--
11/6/2026 18:39	2415	3006	5353	1338	1419	2	1449	1170	16,151	Before	--
11/6/2026 18:40	2434	3006	5353	1338	1501	1	1449	1168	16,251	Before	--
11/6/2026 18:41	2434	3015	5353	1352	1501	1	1433	1168	16,258	Before	--
11/6/2026 18:42	2426	3015	5368	1352	1506	1	1433	1164	16,266	Before	--
11/6/2026 18:43	2426	3013	5368	1348	1506	1	1446	1164	16,272	Before	--

11/6/2026 18:44	2430	3013	5378	1348	1494	1	1446	1166	16,276	Before	--
11/6/2026 18:45	2430	3020	5378	1341	1494	1	1440	1166	16,271	Before	--
11/6/2026 18:46	2445	3020	5371	1341	1501	4	1440	1172	16,294	Before	--
11/6/2026 18:47	2445	3011	5371	1355	1501	4	1409	1172	16,268	Before	--
11/6/2026 18:48	2448	3011	5376	1355	1441	1	1409	1170	16,211	Before	--
11/6/2026 18:49	2448	3023	5376	1338	1441	1	1460	1170	16,257	Before	--
11/6/2026 18:50	2439	3023	5373	1338	1452	1	1460	1168	16,254	Before	--
11/6/2026 18:51	2439	3011	5373	1352	1452	1	1449	1168	16,246	Before	--
11/6/2026 18:52	2443	3011	5379	1352	1500	1	1449	1178	16,314	Before	--
11/6/2026 18:53	2443	3020	5379	1358	1500	1	1456	1178	16,336	Before	--
11/6/2026 18:54	2443	3020	5364	1358	1483	1	1456	1173	16,299	Before	--
11/6/2026 18:55	2443	3013	5364	1346	1483	1	1446	1173	16,269	Before	--
11/6/2026 18:56	2457	3013	5362	1346	1480	1	1446	1179	16,284	Before	--
11/6/2026 18:57	2457	3018	5362	1328	1480	1	1405	1179	16,231	Before	--
11/6/2026 18:58	2427	3018	5374	1328	1215	1	1405	1173	15,942	Before	--
11/6/2026 18:59	2427	3023	5374	1345	1215	1	1454	1173	16,012	Before	--
11/6/2026 19:00	2414	3023	5385	1345	1497	4	1454	1174	16,295	Before	--
11/6/2026 19:01	2414	3036	5385	1339	1497	4	1457	1174	16,306	Before	--
11/6/2026 19:02	2443	3036	5368	1339	1476	4	1457	1168	16,290	Before	--
11/6/2026 19:03	2443	3021	5368	1352	1476	4	1442	1168	16,273	Before	--
11/6/2026 19:04	2446	3021	5348	1352	1492	1	1442	1173	16,274	Before	--
11/6/2026 19:05	2446	3038	5348	1340	1492	1	1379	1173	16,217	Before	--
11/6/2026 19:06	2439	3038	5361	1340	1506	1	1379	1174	16,239	Before	--
11/6/2026 19:07	2439	3032	5361	1363	1506	1	1289	1174	16,166	Before	--
11/6/2026 19:08	2440	3032	5390	1363	1506	1	1289	1175	16,197	Before	--
11/6/2026 19:09	2440	2999	5390	1336	1506	1	1449	1175	16,296	Before	--
11/6/2026 19:10	2443	2999	5379	1336	1530	1	1449	1166	16,303	Before	--
11/6/2026 19:11	2443	3027	5379	1353	1530	1	1436	1166	16,335	Before	--
11/6/2026 19:12	2460	3027	5368	1353	1117	1	1436	1172	15,934	Before	--
11/6/2026 19:13	2460	3035	5368	1354	1117	1	1451	1172	15,958	Before	--
11/6/2026 19:14	2434	3035	5385	1354	1337	1	1451	1179	16,176	Before	--
11/6/2026 19:15	2434	3010	5385	1344	1337	1	1450	1179	16,140	Before	--
11/6/2026 19:16	2422	3010	5371	1344	1502	1	1450	1173	16,273	Before	--
11/6/2026 19:17	2422	3019	5371	1371	1502	1	1444	1173	16,303	Before	--
11/6/2026 19:18	2432	3019	5372	1371	1502	1	1444	1174	16,314	Before	--
11/6/2026 19:19	2432	3005	5372	1348	1502	1	1441	1174	16,275	Before	--
11/6/2026 19:20	2446	3005	5366	1348	1497	1	1441	1172	16,276	Before	--
11/6/2026 19:21	2446	3006	5366	1356	1497	1	1326	1172	16,170	Before	--
11/6/2026 19:22	2441	3006	5369	1356	1451	1	1326	1166	16,116	Before	--
11/6/2026 19:23	2441	3011	5369	1349	1451	1	1095	1166	15,883	Before	--
11/6/2026 19:24	2431	3011	5368	1349	1451	1	1095	1169	15,875	Before	--
11/6/2026 19:25	2431	3018	5368	1358	1451	1	1444	1169	16,240	Before	--
11/6/2026 19:26	2450	3018	5371	1358	1514	4	1444	1165	16,323	Before	--
11/6/2026 19:27	2450	3010	5371	1358	1514	4	1455	1165	16,326	Before	--
11/6/2026 19:28	2449	3010	5362	0	1153	1	1455	1173	14,603	Before	--
11/6/2026 19:29	2449	3017	5362	1347	1153	1	1446	1173	15,948	Before	--
11/6/2026 19:30	2430	3017	5371	1347	1502	1	1446	1166	16,280	Before	--
11/6/2026 19:31	2430	3020	5371	1336	1502	1	1153	1166	15,978	Before	--
11/6/2026 19:32	2432	3020	5354	1336	1493	1	1153	1166	15,956	Before	--
11/6/2026 19:33	2432	3018	5354	1351	1493	1	1449	1166	16,265	Before	--
11/6/2026 19:34	2440	3018	5369	1351	1452	4	1449	1173	16,257	Before	--
11/6/2026 19:35	2440	3001	5369	1356	1452	4	1454	1173	16,249	Before	--
11/6/2026 19:36	2437	3001	5371	1356	1497	4	1454	1168	16,288	Before	--
11/6/2026 19:37	2437	3009	5371	1377	1497	4	1151	1168	16,014	Before	--
11/6/2026 19:38	2444	3009	5367	1377	1506	4	1151	1170	16,028	Before	--
11/6/2026 19:39	2444	3011	5367	1355	1506	4	1435	1170	16,292	Before	--
11/6/2026 19:40	2444	3011	5386	1355	1478	1	1435	1172	16,283	Before	--
11/6/2026 19:41	2444	3015	5386	1349	1478	1	1454	1172	16,299	Before	--
11/6/2026 19:42	2436	3015	5377	1349	1301	4	1454	1169	16,104	Before	--
11/6/2026 19:43	2436	2998	5377	1333	1301	4	1436	1169	16,054	Before	--
11/6/2026 19:44	2434	2998	5372	1333	1513	1	1436	1178	16,265	Before	--
11/6/2026 19:45	2434	3012	5372	1334	1513	1	1460	1178	16,304	Before	--
11/6/2026 19:46	2426	3012	5383	1334	1496	1	1460	1173	16,286	Before	--
11/6/2026 19:47	2426	3026	5383	1343	1496	1	1446	1173	16,295	Before	--
11/6/2026 19:48	2420	3026	5366	1343	1406	4	1446	1163	16,174	Before	--
11/6/2026 19:49	2420	3002	5366	1359	1406	4	1153	1163	15,873	Before	--
11/6/2026 19:50	2439	3002	5360	1359	1486	1	1153	1173	15,974	Before	--
11/6/2026 19:51	2439	3003	5360	1352	1486	1	1448	1173	16,263	Before	--
11/6/2026 19:52	2428	3003	5373	1352	1503	4	1448	1166	16,277	Before	--
11/6/2026 19:53	2428	2996	5373	1355	1503	4	1435	1166	16,260	Before	--
11/6/2026 19:54	2428	2996	5378	1355	1468	4	1435	1169	16,233	Before	--
11/6/2026 19:55	2428	3016	5378	1333	1468	4	1462	1169	16,258	Before	--
11/6/2026 19:56	2448	3016	5375	1333	1503	1	1462	1168	16,306	Before	--
11/6/2026 19:57	2448	3011	5375	1350	1503	1	1405	1168	16,261	Before	--
11/6/2026 19:58	2433	3011	5333	1350	1460	1	1405	1166	16,160	Before	--
11/6/2026 19:59	2433	3008	5333	1349	1460	1	1367	1166	16,118	Before	--
11/6/2026 20:00	2422	3008	5352	1349	1506	4	1367	1162	16,170	Before	--

11/6/2026 20:01	2422	2990	5352	1350	1506	4	1413	1162	16,199	Before	--
11/6/2026 20:02	2438	2990	5343	1350	1503	4	1413	1165	16,206	Before	--
11/6/2026 20:03	2438	2979	5343	1353	1503	4	1136	1165	15,920	Before	--
11/6/2026 20:04	2416	2979	5353	1353	1507	1	1136	1172	15,917	Before	--
11/6/2026 20:05	2416	3017	5353	1340	1507	1	1445	1172	16,252	Before	--
11/6/2026 20:06	2426	3017	5348	1340	1492	1	1445	1165	16,234	Before	--
11/6/2026 20:07	2426	3018	5348	1349	1492	1	1374	1165	16,173	Before	--
11/6/2026 20:08	2406	3018	5331	1349	1519	4	1374	1166	16,167	Before	--
11/6/2026 20:09	2406	2987	5331	1369	1519	4	1441	1166	16,223	Before	--
11/6/2026 20:10	2414	2987	5372	1369	1405	1	1441	1168	16,157	Before	--
11/6/2026 20:11	2414	3020	5372	1361	1405	1	1441	1168	16,182	Before	--
11/6/2026 20:12	2418	3020	5349	1361	1501	1	1441	1162	16,252	Before	--
11/6/2026 20:13	2418	3001	5349	1347	1501	1	1424	1162	16,203	Before	--
11/6/2026 20:14	2420	3001	5348	1347	1498	4	1424	1162	16,203	Before	--
11/6/2026 20:15	2420	2965	5348	1350	1498	4	1461	1162	16,207	Before	--
11/6/2026 20:16	2421	2965	5336	1350	1503	1	1461	1174	16,211	Before	--
11/6/2026 20:17	2421	3005	5336	1356	1503	1	1454	1174	16,250	Before	--
11/6/2026 20:18	2427	3005	5352	1356	1472	2	1454	1179	16,247	Before	--
11/6/2026 20:19	2427	2998	5352	1357	1472	2	1423	1179	16,210	Before	--
11/6/2026 20:20	2397	2998	5360	1357	1477	4	1423	1170	16,186	Before	--
11/6/2026 20:21	2397	2986	5360	1363	1477	4	1087	1170	15,843	Before	--
11/6/2026 20:22	2405	2986	5351	1363	1495	4	1087	1166	15,857	Before	--
11/6/2026 20:23	2405	2985	5351	1370	1495	4	1298	1166	16,074	Before	--
11/6/2026 20:24	2417	2985	5371	1370	1445	2	1298	1170	16,057	Before	--
11/6/2026 20:25	2417	2976	5371	1374	1445	2	1189	1170	15,943	Before	--
11/6/2026 20:26	2430	2976	5342	1374	1511	2	1189	1172	15,995	Before	--
11/6/2026 20:27	2430	3003	5342	1360	1511	2	1450	1172	16,269	Before	--
11/6/2026 20:28	2404	3003	5369	1360	1513	1	1450	1168	16,268	Before	--
11/6/2026 20:29	2404	2985	5369	1355	1513	1	1466	1168	16,261	Before	--
11/6/2026 20:30	2409	2985	5342	1355	1512	2	1466	1163	16,234	Before	--
11/6/2026 20:31	2409	2979	5342	1373	1512	2	1452	1163	16,231	Before	--
11/6/2026 20:32	2371	2979	5353	1373	1518	2	1452	1159	16,206	Before	--
11/6/2026 20:33	2371	3436	5353	1374	1518	2	1465	1159	16,678	Before	--
11/6/2026 20:34	3183	3436	5319	1374	1085	2	1465	1169	17,033	Before	--
11/6/2026 20:35	3183	419	5319	1387	1085	2	1420	1169	13,983	During	1,752
11/6/2026 20:36	3492	419	3	1387	1512	4	1420	1219	9,456	During	6,279
11/6/2026 20:37	3492	-2	3	1471	1512	4	1235	1219	8,934	During	6,801
11/6/2026 20:38	3496	-2	3	1471	1585	4	1235	1245	9,036	During	6,699
11/6/2026 20:39	3496	-2	3	1456	1585	4	1531	1245	9,318	During	6,417
11/6/2026 20:40	3520	-2	3	1456	1608	2	1531	1245	9,363	During	6,372
11/6/2026 20:41	3520	-2	3	1465	1608	2	1513	1245	9,353	During	6,382
11/6/2026 20:42	3495	-2	3	1465	1625	4	1513	1251	9,354	During	6,381
11/6/2026 20:43	3495	-2	3	1461	1625	4	1182	1251	9,019	During	6,717
11/6/2026 20:44	3499	-2	3	1461	1637	2	1182	1273	9,054	During	6,681
11/6/2026 20:45	3499	-2	3	1499	1637	2	1557	1273	9,466	During	6,269
11/6/2026 20:46	3482	-2	3	1499	1640	4	1557	1291	9,474	During	6,262
11/6/2026 20:47	3482	-2	3	1514	1640	4	1483	1291	9,415	During	6,320
11/6/2026 20:48	3498	-2	3	1514	1462	4	1483	1294	9,256	During	6,480
11/6/2026 20:49	3498	-2	3	1512	1462	4	1588	1294	9,359	During	6,376
11/6/2026 20:50	3512	-2	3	1512	1622	2	1588	1291	9,527	During	6,208
11/6/2026 20:51	3512	-2	3	1522	1622	2	1559	1291	9,508	During	6,227
11/6/2026 20:52	3509	-2	3	1522	1650	4	1559	1295	9,540	During	6,195
11/6/2026 20:53	3509	-2	3	1521	1650	4	0	1295	7,979	During	7,756
11/6/2026 20:54	3521	-2	3	1521	1626	4	1487	1298	9,457	During	6,278
11/6/2026 20:55	3521	-2	3	1532	1626	4	1487	1298	9,468	During	6,267
11/6/2026 20:56	3481	-2	3	1532	1449	2	1574	1296	9,334	During	6,401
11/6/2026 20:57	3481	-2	3	1526	1449	2	1574	1296	9,328	During	6,407
11/6/2026 20:58	3516	-2	3	1526	1650	2	1500	1294	9,489	During	6,246
11/6/2026 20:59	3516	-2	3	1546	1650	2	1500	1294	9,509	During	6,226
11/6/2026 21:00	3506	-2	3	1546	1554	2	1575	1296	9,479	During	6,256
11/6/2026 21:01	3506	-2	3	1523	1554	2	1575	1296	9,456	During	6,279
11/6/2026 21:02	3510	-2	3	1523	1313	2	1567	1297	9,212	During	6,523
11/6/2026 21:03	3510	-2	3	1531	1313	2	1567	1297	9,220	During	6,515
11/6/2026 21:04	3506	-2	3	1531	1512	2	1372	1298	9,221	During	6,514
11/6/2026 21:05	3506	-2	3	1545	1512	2	1372	1298	9,235	During	6,500
11/6/2026 21:06	3491	-2	3	1545	1615	2	1562	1296	9,511	During	6,224
11/6/2026 21:07	3491	-2	3	1521	1615	2	1562	1296	9,487	During	6,248
11/6/2026 21:08	3501	-2	3	1521	1600	2	1551	1291	9,467	During	6,268
11/6/2026 21:09	3501	-2	3	1520	1600	2	1551	1291	9,466	During	6,269
11/6/2026 21:10	3497	-2	3	1520	1652	2	1428	1291	9,391	During	6,344
11/6/2026 21:11	3497	-2	3	1542	1652	2	1428	1291	9,413	During	6,322
11/6/2026 21:12	3493	-2	3	1542	1541	4	1579	1293	9,453	During	6,282
11/6/2026 21:13	3493	-2	3	1541	1541	4	1579	1293	9,452	During	6,283
11/6/2026 21:14	3495	-2	3	1541	1317	4	1316	1297	8,970	During	6,765
11/6/2026 21:15	3495	-2	3	1560	1317	4	1316	1297	8,989	During	6,746
11/6/2026 21:16	3510	-2	3	1560	1660	4	1520	1291	9,545	During	6,190
11/6/2026 21:17	3510	-2	3	1547	1660	4	1520	1291	9,532	During	6,203

11/6/2026 21:18	3498	-2	3	1547	1676	4	1572	1292	9,590	During	6,145
11/6/2026 21:19	3498	-2	3	1551	1676	4	1572	1292	9,594	During	6,141
11/6/2026 21:20	3515	-2	3	1551	1671	2	1584	1296	9,619	During	6,116
11/6/2026 21:21	3515	-2	3	1546	1671	2	1584	1296	9,614	During	6,121
11/6/2026 21:22	3517	-2	3	1546	1292	4	1288	1287	8,934	During	6,801
11/6/2026 21:23	3517	-2	3	1549	1292	4	1288	1287	8,937	During	6,798
11/6/2026 21:24	3493	-2	3	1549	1676	2	1528	1291	9,539	During	6,196
11/6/2026 21:25	3493	-2	3	1548	1676	2	1528	1291	9,538	During	6,197
11/6/2026 21:26	3497	-2	3	1548	1635	2	1600	1292	9,574	During	6,161
11/6/2026 21:27	3497	-2	3	1564	1635	2	1600	1292	9,590	During	6,145
11/6/2026 21:28	3499	-2	3	1564	1666	2	1452	1294	9,478	During	6,257
11/6/2026 21:29	3499	-2	3	1552	1666	2	1452	1294	9,466	During	6,269
11/6/2026 21:30	3490	-2	3	1552	1688	4	1605	1294	9,633	During	6,102
11/6/2026 21:31	3490	-2	3	1562	1688	4	1605	1294	9,643	During	6,092
11/6/2026 21:32	3528	-2	3	1562	1677	2	1589	1293	9,651	During	6,084
11/6/2026 21:33	3528	-2	3	1547	1677	2	1589	1293	9,636	During	6,099
11/6/2026 21:34	3478	-2	3	1547	1686	4	1600	1287	9,602	During	6,133
11/6/2026 21:35	3478	-2	3	1562	1686	4	1600	1287	9,617	During	6,118
11/6/2026 21:36	3496	-2	3	1562	1675	2	1585	1287	9,607	During	6,128
11/6/2026 21:37	3496	-2	3	1553	1675	2	1585	1287	9,598	During	6,137
11/6/2026 21:38	3507	-2	3	1553	1610	1	1506	1291	9,469	During	6,266
11/6/2026 21:39	3507	-2	3	1550	1610	1	1506	1291	9,466	During	6,269
11/6/2026 21:40	3482	-2	3	1550	1672	2	1594	1295	9,595	During	6,140
11/6/2026 21:41	3482	-2	3	1557	1672	2	1594	1295	9,602	During	6,133
11/6/2026 21:42	3491	-2	3	1557	1555	2	1557	1285	9,448	During	6,287
11/6/2026 21:43	3491	-2	3	1562	1555	2	1557	1285	9,453	During	6,282
11/6/2026 21:44	3526	-2	3	1562	1667	2	1583	1280	9,620	During	6,115
11/6/2026 21:45	3526	-2	3	1562	1667	2	1583	1280	9,620	During	6,115
11/6/2026 21:46	3486	-2	3	0	1287	4	1290	1291	7,359	During	8,376
11/6/2026 21:47	3486	-2	3	1546	1287	4	1290	1291	8,905	During	6,830
11/6/2026 21:48	3502	-2	3	1546	1683	4	1180	1288	9,203	During	6,532
11/6/2026 21:49	3502	-2	3	1559	1683	4	1180	1288	9,216	During	6,519
11/6/2026 21:50	3497	-2	3	1559	1697	2	1593	1298	9,647	During	6,088
11/6/2026 21:51	3497	-2	3	1562	1697	2	1593	1298	9,650	During	6,085
11/6/2026 21:52	3529	-2	3	1562	1688	4	1119	1281	9,183	During	6,552
11/6/2026 21:53	3529	-2	3	1571	1688	4	1119	1281	9,192	During	6,543
11/6/2026 21:54	3495	-2	3	1571	1711	2	1249	1287	9,315	During	6,420
11/6/2026 21:55	3495	-2	3	1554	1711	2	1249	1287	9,298	During	6,437
11/6/2026 21:56	3524	-2	3	1554	1698	2	1598	1293	9,669	During	6,066
11/6/2026 21:57	3524	-2	3	1565	1698	2	1598	1293	9,680	During	6,055
11/6/2026 21:58	3480	-2	3	1565	1416	4	1585	1297	9,347	During	6,388
11/6/2026 21:59	3480	-2	3	1559	1416	4	1585	1297	9,341	During	6,394
11/6/2026 22:00	3489	-2	3	1559	1690	4	1611	1288	9,641	During	6,094
11/6/2026 22:01	3489	-2	3	1573	1690	4	1611	1288	9,655	During	6,080
11/6/2026 22:02	3503	-2	3	1573	1706	2	1383	1287	9,455	During	6,280
11/6/2026 22:03	3503	-2	3	1571	1706	2	1383	1287	9,453	During	6,282
11/6/2026 22:04	3530	-2	3	1571	1702	2	1611	1281	9,697	During	6,038
11/6/2026 22:05	3530	-2	3	1557	1702	2	1611	1281	9,683	During	6,052
11/6/2026 22:06	3501	-2	3	1557	1711	4	1515	1293	9,581	During	6,154
11/6/2026 22:07	3501	-2	3	1560	1711	4	1515	1293	9,584	During	6,151
11/6/2026 22:08	3487	-2	3	1560	1696	2	1609	1292	9,646	During	6,090
11/6/2026 22:09	3487	-2	3	1572	1696	2	1609	1292	9,658	During	6,078
11/6/2026 22:10	3527	-2	3	1572	1704	4	1610	1292	9,709	During	6,026
11/6/2026 22:11	3527	-2	3	1559	1704	4	1610	1292	9,696	During	6,039
11/6/2026 22:12	3482	-2	3	1559	1708	2	1327	1288	9,366	During	6,369
11/6/2026 22:13	3482	-2	3	1575	1708	2	1327	1288	9,382	During	6,353
11/6/2026 22:14	3490	-2	3	1575	1677	2	1613	1298	9,656	During	6,079
11/6/2026 22:15	3490	-2	3	1568	1677	2	1613	1298	9,649	During	6,086
11/6/2026 22:16	3486	-2	3	1568	1711	4	1203	1303	9,275	During	6,460
11/6/2026 22:17	3486	-2	3	1570	1711	4	1203	1303	9,277	During	6,458
11/6/2026 22:18	3490	-2	3	1570	1704	1	1117	1296	9,179	During	6,556
11/6/2026 22:19	3490	-2	3	1558	1704	1	1117	1296	9,167	During	6,568
11/6/2026 22:20	3501	-2	3	1558	1708	1	1198	1291	9,258	During	6,477
11/6/2026 22:21	3501	-2	3	1546	1708	1	1198	1291	9,246	During	6,489
11/6/2026 22:22	3490	-2	3	1546	1640	1	1621	1302	9,600	During	6,135
11/6/2026 22:23	3490	-2	3	1559	1640	1	1621	1302	9,613	During	6,122
11/6/2026 22:24	3515	-2	3	1559	1707	1	1495	1293	9,571	During	6,164
11/6/2026 22:25	3515	-2	3	1570	1707	1	1495	1293	9,582	During	6,153
11/6/2026 22:26	3469	-2	3	1570	1301	2	1610	1308	9,260	During	6,475
11/6/2026 22:27	3469	-2	3	1578	1301	2	1610	1308	9,268	During	6,467
11/6/2026 22:28	3500	-2	3	1578	1708	2	1607	1306	9,702	During	6,033
11/6/2026 22:29	3500	-2	3	1557	1708	2	1607	1306	9,681	During	6,054
11/6/2026 22:30	3541	-2	3	1557	1713	4	1600	1296	9,711	During	6,024
11/6/2026 22:31	3541	-2	3	1564	1713	4	1600	1296	9,718	During	6,017
11/6/2026 22:32	3488	-2	3	1564	1718	1	1645	1296	9,712	During	6,023
11/6/2026 22:33	3488	-2	3	1558	1718	1	1645	1296	9,706	During	6,029
11/6/2026 22:34	3470	-2	3	1558	1667	2	1624	1302	9,623	During	6,112

11/6/2026 22:35	3470	-2	3	1562	1667	2	1624	1302	9,627	During	6,108
11/6/2026 22:36	3484	-2	3	1562	1686	2	1341	1309	9,384	During	6,351
11/6/2026 22:37	3484	-2	3	1565	1686	2	1341	1309	9,387	During	6,348
11/6/2026 22:38	3503	-2	3	1565	1723	2	1634	1303	9,729	During	6,006
11/6/2026 22:39	3503	-2	3	1564	1723	2	1634	1303	9,728	During	6,007
11/6/2026 22:40	3496	-2	3	1564	1316	2	1635	1306	9,319	During	6,416
11/6/2026 22:41	3496	-2	3	1563	1316	2	1635	1306	9,318	During	6,417
11/6/2026 22:42	3488	-2	3	1563	1712	2	1544	1307	9,616	During	6,119
11/6/2026 22:43	3488	-3	3	1574	1712	2	1544	1307	9,626	During	6,109
11/6/2026 22:44	3508	-3	3	1574	1723	2	1628	1301	9,735	During	6,000
11/6/2026 22:45	3508	-2	3	1569	1723	2	1628	1301	9,731	During	6,004
11/6/2026 22:46	3508	-2	3	1569	1723	4	1618	1301	9,723	During	6,012
11/6/2026 22:47	3508	-2	3	1581	1723	4	1618	1301	9,735	During	6,000
11/6/2026 22:48	3531	-2	3	1581	1718	2	1623	1300	9,755	During	5,980
11/6/2026 22:49	3531	-2	3	1564	1718	2	1623	1300	9,738	During	5,997
11/6/2026 22:50	3519	-2	3	1564	1707	2	1626	1301	9,720	During	6,015
11/6/2026 22:51	3519	-2	3	1580	1707	2	1626	1301	9,736	During	5,999
11/6/2026 22:52	3501	-2	3	1580	1573	2	1623	1298	9,577	During	6,158
11/6/2026 22:53	3501	-2	3	1572	1573	2	1623	1298	9,569	During	6,166
11/6/2026 22:54	3477	-2	3	1572	1718	2	1624	1308	9,701	During	6,034
11/6/2026 22:55	3477	-2	3	1567	1718	2	1624	1308	9,696	During	6,039
11/6/2026 22:56	3503	-2	3	1567	1729	2	1623	1308	9,732	During	6,003
11/6/2026 22:57	3503	-2	3	1574	1729	2	1623	1308	9,739	During	5,996
11/6/2026 22:58	3493	-2	3	1574	1302	2	1496	1308	9,175	During	6,560
11/6/2026 22:59	3493	-2	3	1581	1302	2	1496	1308	9,182	During	6,553
11/6/2026 23:00	3520	-2	3	1581	1723	2	1209	1303	9,338	During	6,397
11/6/2026 23:01	3520	-2	3	1580	1723	2	1209	1303	9,337	During	6,398
11/6/2026 23:02	3508	-2	3	1580	1273	4	1583	1301	9,249	During	6,486
11/6/2026 23:03	3508	-2	3	1575	1273	4	1583	1301	9,244	During	6,491
11/6/2026 23:04	3484	-2	3	1575	1719	2	1519	1304	9,603	During	6,132
11/6/2026 23:05	3484	-2	3	1580	1719	2	1519	1304	9,608	During	6,127
11/6/2026 23:06	3507	-2	3	1580	1718	4	1614	1304	9,728	During	6,007
11/6/2026 23:07	3507	-2	3	1576	1718	4	1614	1304	9,724	During	6,011
11/6/2026 23:08	3513	-2	3	1576	1723	4	1548	1297	9,661	During	6,074
11/6/2026 23:09	3513	-2	3	1567	1723	4	1548	1297	9,652	During	6,083
11/6/2026 23:10	3496	-2	3	1567	1723	2	1608	1301	9,697	During	6,038
11/6/2026 23:11	3496	-2	3	1582	1723	2	1608	1301	9,712	During	6,023
11/6/2026 23:12	3499	-2	3	1582	1393	2	1389	1298	9,164	During	6,571
11/6/2026 23:13	3499	-2	3	1579	1393	2	1389	1298	9,161	During	6,574
11/6/2026 23:14	3508	-2	3	1579	1726	2	1558	1304	9,677	During	6,058
11/6/2026 23:15	3508	-2	3	1585	1726	2	1558	1304	9,683	During	6,052
11/6/2026 23:16	3485	-2	3	1585	1719	4	1339	1303	9,435	During	6,300
11/6/2026 23:17	3485	-2	3	1589	1719	4	1339	1303	9,439	During	6,296
11/6/2026 23:18	3506	-2	3	1589	1722	4	1579	1301	9,701	During	6,034
11/6/2026 23:19	3506	-2	3	1592	1722	4	1579	1301	9,704	During	6,031
11/6/2026 23:20	3487	-2	3	1592	1726	2	1274	1302	9,383	During	6,352
11/6/2026 23:21	3487	-2	3	1591	1726	2	1274	1302	9,382	During	6,353
11/6/2026 23:22	3500	-2	2	1591	1716	4	1503	1301	9,615	During	6,120
11/6/2026 23:23	3500	-2	2	1586	1716	4	1503	1301	9,610	During	6,125
11/6/2026 23:24	3501	-2	3	1586	1731	2	1626	1312	9,759	During	5,976
11/6/2026 23:25	3501	-2	3	1587	1731	2	1626	1312	9,760	During	5,975
11/6/2026 23:26	3499	-2	3	1587	1738	4	1634	1307	9,769	During	5,966
11/6/2026 23:27	3499	-2	3	1604	1738	4	1634	1307	9,786	During	5,949
11/6/2026 23:28	3501	-2	3	1604	1733	2	1322	1296	9,458	During	6,277
11/6/2026 23:29	3501	-2	3	1587	1733	2	1322	1296	9,441	During	6,294
11/6/2026 23:30	3503	-2	3	1587	1717	4	1164	1302	9,278	During	6,457
11/6/2026 23:31	3503	-2	3	1597	1717	4	1164	1302	9,288	During	6,447
11/6/2026 23:32	3513	-2	2	1597	1325	4	1583	1293	9,314	During	6,421
11/6/2026 23:33	3513	-2	2	1595	1325	4	1583	1293	9,312	During	6,423
11/6/2026 23:34	3495	-2	3	1595	1664	2	1639	1296	9,692	During	6,043
11/6/2026 23:35	3495	-2	3	1593	1664	2	1639	1296	9,690	During	6,045
11/6/2026 23:36	3508	-2	2	1593	1723	4	1204	1298	9,330	During	6,405
11/6/2026 23:37	3508	-2	2	1600	1723	4	1204	1298	9,337	During	6,398
11/6/2026 23:38	3483	-2	3	1600	1723	4	1630	1296	9,736	During	5,999
11/6/2026 23:39	3483	-2	3	1600	1723	4	1630	1296	9,736	During	5,999
11/6/2026 23:40	3511	-2	2	0	1732	4	1621	1292	8,159	During	7,576
11/6/2026 23:41	3511	-2	2	1606	1732	4	1621	1292	9,765	During	5,970
11/6/2026 23:42	3511	-2	2	1606	1728	2	1564	1301	9,712	During	6,023
11/6/2026 23:43	3511	-2	2	1586	1728	2	1564	1301	9,692	During	6,043
11/6/2026 23:44	3499	-2	2	1586	1672	4	1580	1291	9,632	During	6,103
11/6/2026 23:45	3499	-2	2	1563	1672	4	1580	1291	9,609	During	6,126
11/6/2026 23:46	3490	-2	2	1563	1743	4	1613	1297	9,711	During	6,024
11/6/2026 23:47	3490	-2	2	1585	1743	4	1613	1297	9,733	During	6,002
11/6/2026 23:48	3500	-2	2	1585	1728	4	1650	1298	9,766	During	5,969
11/6/2026 23:49	3500	-2	2	1606	1728	4	1650	1298	9,787	During	5,948
11/6/2026 23:50	3501	-2	2	1606	1737	2	1623	1308	9,776	During	5,959
11/6/2026 23:51	3501	-2	2	1606	1737	2	1623	1308	9,776	During	5,959

11/6/2026 23:52	3505	-2	2	0	1673	4	1385	1297	7,865	During	7,870
11/6/2026 23:53	3505	-2	2	1602	1673	4	1385	1297	9,467	During	6,268
11/6/2026 23:54	3502	-2	2	1602	1714	4	1604	1307	9,733	During	6,002
11/6/2026 23:55	3502	-2	2	1579	1714	4	1604	1307	9,710	During	6,025
11/6/2026 23:56	3510	-2	2	1579	1747	4	1496	1303	9,638	During	6,097
11/6/2026 23:57	3510	-2	2	1597	1747	4	1496	1303	9,656	During	6,079
11/6/2026 23:58	3495	-2	2	1597	1297	2	1633	1304	9,328	During	6,407
11/6/2026 23:59	3495	-2	2	1610	1297	2	1633	1304	9,341	During	6,394
11/7/2026 0:00	3477	-2	2	1610	1675	4	1554	1296	9,616	During	6,119
11/7/2026 0:01	3477	-2	2	1592	1675	4	1554	1296	9,598	During	6,137
11/7/2026 0:02	3513	-2	2	1592	1709	4	1363	1304	9,484	During	6,251
11/7/2026 0:03	3513	-2	2	1599	1709	4	1363	1304	9,491	During	6,244
11/7/2026 0:04	3489	-2	2	1599	1737	4	1654	1308	9,792	During	5,944
11/7/2026 0:05	3489	-2	2	1602	1737	4	1654	1308	9,795	During	5,941
11/7/2026 0:06	3515	-2	2	1602	1737	4	1648	1297	9,804	During	5,931
11/7/2026 0:07	3515	-2	2	1603	1737	4	1648	1297	9,805	During	5,930
11/7/2026 0:08	3486	-2	2	1603	1736	4	1645	1297	9,771	During	5,964
11/7/2026 0:09	3486	-2	2	1596	1736	4	1645	1297	9,764	During	5,971
11/7/2026 0:10	3492	-2	2	1596	1711	4	1635	1293	9,731	During	6,004
11/7/2026 0:11	3492	-2	2	1593	1711	4	1635	1293	9,728	During	6,007
11/7/2026 0:12	3494	-2	2	1593	1739	3	1652	1299	9,781	During	5,955
11/7/2026 0:13	3494	-2	2	1596	1739	3	1652	1299	9,784	During	5,952
11/7/2026 0:14	3500	-2	2	1596	1676	4	1648	1291	9,716	During	6,019
11/7/2026 0:15	3500	-2	2	1606	1676	4	1648	1291	9,726	During	6,009
11/7/2026 0:16	3519	-2	2	1606	1707	2	1636	1291	9,760	During	5,975
11/7/2026 0:17	3519	-2	2	1600	1707	2	1636	1291	9,754	During	5,981
11/7/2026 0:18	3492	-2	2	1600	1564	4	1634	1297	9,591	During	6,144
11/7/2026 0:19	3492	-2	2	1595	1564	4	1634	1297	9,586	During	6,149
11/7/2026 0:20	3511	-2	2	1595	1743	4	1636	1293	9,782	During	5,953
11/7/2026 0:21	3511	-2	2	1606	1743	4	1636	1293	9,793	During	5,942
11/7/2026 0:22	3493	-2	2	1606	1695	4	1645	1289	9,732	During	6,003
11/7/2026 0:23	3493	-2	2	1604	1695	4	1645	1289	9,730	During	6,005
11/7/2026 0:24	3489	-2	2	1604	1736	3	1642	1293	9,767	During	5,968
11/7/2026 0:25	3489	-2	2	1613	1736	3	1642	1293	9,776	During	5,959
11/7/2026 0:26	3491	-2	2	1613	1743	4	1648	1296	9,795	During	5,940
11/7/2026 0:27	3491	-2	2	1608	1743	4	1648	1296	9,790	During	5,945
11/7/2026 0:28	3486	-2	2	1608	1303	3	1656	1294	9,350	During	6,385
11/7/2026 0:29	3486	-3	2	1602	1303	3	1656	1294	9,343	During	6,392
11/7/2026 0:30	3503	-3	2	1602	1736	3	1651	1293	9,787	During	5,948
11/7/2026 0:31	3503	-2	2	1613	1736	3	1651	1293	9,799	During	5,936
11/7/2026 0:32	3512	-2	2	1613	1737	3	1638	1293	9,796	During	5,939
11/7/2026 0:33	3512	-2	2	1593	1737	3	1638	1293	9,776	During	5,959
11/7/2026 0:34	3499	-2	2	1593	1744	4	1638	1293	9,771	During	5,964
11/7/2026 0:35	3499	-2	2	1592	1744	4	1638	1293	9,770	During	5,965
11/7/2026 0:36	3498	-2	2	1592	1747	3	1642	1293	9,775	During	5,960
11/7/2026 0:37	3498	-3	2	1604	1747	3	1642	1293	9,786	During	5,949
11/7/2026 0:38	3481	-3	2	1604	1683	3	1630	1296	9,696	During	6,039
11/7/2026 0:39	3481	-2	2	1599	1683	3	1630	1296	9,692	During	6,043
11/7/2026 0:40	3508	-2	2	1599	1455	4	1471	1289	9,326	During	6,409
11/7/2026 0:41	3508	-2	2	1602	1455	4	1471	1289	9,329	During	6,406
11/7/2026 0:42	3521	-2	2	1602	1383	3	1257	1287	9,053	During	6,682
11/7/2026 0:43	3521	-2	2	1620	1383	3	1257	1287	9,071	During	6,664
11/7/2026 0:44	3492	-2	2	1620	1737	3	1522	1291	9,666	During	6,069
11/7/2026 0:45	3492	-2	2	1592	1737	3	1522	1291	9,638	During	6,097
11/7/2026 0:46	3469	-2	2	1592	1477	4	1654	1293	9,489	During	6,247
11/7/2026 0:47	3469	-2	2	1592	1477	4	1654	1293	9,489	During	6,247
11/7/2026 0:48	3511	-2	2	0	1750	4	1647	1293	8,205	During	7,530
11/7/2026 0:49	3511	-2	2	1585	1750	4	1647	1293	9,790	During	5,945
11/7/2026 0:50	3494	-2	2	1585	1743	3	1655	1291	9,770	During	5,965
11/7/2026 0:51	3494	-3	2	1585	1743	3	1655	1291	9,769	During	5,966
11/7/2026 0:52	3486	-3	2	0	1652	4	1641	1291	8,072	During	7,663
11/7/2026 0:53	3486	-2	2	1552	1652	4	1641	1291	9,625	During	6,110
11/7/2026 0:54	3508	-2	2	1552	1318	4	1648	1297	9,328	During	6,407
11/7/2026 0:55	3508	-3	2	1563	1318	4	1648	1297	9,338	During	6,397
11/7/2026 0:56	3518	-3	2	1563	1741	4	1642	1289	9,756	During	5,979
11/7/2026 0:57	3518	-3	2	1584	1741	4	1642	1289	9,777	During	5,958
11/7/2026 0:58	3491	-3	2	1584	1749	3	1649	1293	9,768	During	5,967
11/7/2026 0:59	3491	-2	2	1575	1749	3	1649	1293	9,760	During	5,975
11/7/2026 1:00	3477	-2	2	1575	0	0	1649	1289	7,990	During	7,745
11/7/2026 1:01	3477	-2	2	1571	1734	4	1649	1289	9,724	During	6,011
11/7/2026 1:02	3511	-2	2	1571	1734	4	1518	1294	9,631	During	6,104
11/7/2026 1:03	3511	-2	2	1575	1744	4	1518	1294	9,646	During	6,089
11/7/2026 1:04	3505	-2	2	1575	1744	4	1610	1296	9,734	During	6,001
11/7/2026 1:05	3505	-2	2	1578	1339	3	1610	1296	9,331	During	6,404
11/7/2026 1:06	3495	-2	2	1578	1339	3	1651	1280	9,347	During	6,388
11/7/2026 1:07	3495	-2	2	1572	1399	3	1651	1280	9,400	During	6,335
11/7/2026 1:08	3487	-2	2	1572	1399	3	1646	1298	9,404	During	6,331

11/7/2026 1:09	3487	-3	2	1592	1688	4	1646	1298	9,714	During	6,021
11/7/2026 1:10	3495	-3	2	1592	1688	4	1652	1283	9,713	During	6,022
11/7/2026 1:11	3495	-2	2	1575	1734	3	1652	1283	9,742	During	5,993
11/7/2026 1:12	3486	-2	2	1575	1734	3	1635	1297	9,730	During	6,005
11/7/2026 1:13	3486	-3	2	1574	1752	4	1635	1297	9,747	During	5,988
11/7/2026 1:14	3501	-3	2	1574	1752	4	1647	1292	9,769	During	5,966
11/7/2026 1:15	3501	-2	2	1578	1741	3	1647	1292	9,762	During	5,973
11/7/2026 1:16	3510	-2	2	1578	1741	3	1636	1291	9,760	During	5,975
11/7/2026 1:17	3510	-2	2	1586	1752	4	1636	1291	9,779	During	5,956
11/7/2026 1:18	3510	-2	2	1586	1752	4	1657	1287	9,796	During	5,939
11/7/2026 1:19	3510	-2	2	1573	1735	4	1657	1287	9,766	During	5,970
11/7/2026 1:20	3493	-2	2	1573	1735	4	1639	1289	9,733	During	6,002
11/7/2026 1:21	3493	-2	2	1590	1744	2	1639	1289	9,757	During	5,979
11/7/2026 1:22	3498	-2	2	1590	1744	2	1656	1292	9,781	During	5,954
11/7/2026 1:23	3498	-2	2	1583	1747	4	1656	1292	9,779	During	5,956
11/7/2026 1:24	3500	-2	2	1583	1747	4	1645	1282	9,761	During	5,975
11/7/2026 1:25	3500	-2	2	1581	1749	3	1645	1282	9,760	During	5,975
11/7/2026 1:26	3506	-2	2	1581	1749	3	1650	1291	9,780	During	5,955
11/7/2026 1:27	3506	-2	2	1580	1318	3	1650	1291	9,348	During	6,387
11/7/2026 1:28	3526	-2	2	1580	1318	3	1167	1293	8,886	During	6,849
11/7/2026 1:29	3526	-2	2	1584	1741	3	1167	1293	9,314	During	6,421
11/7/2026 1:30	3508	-2	2	1584	1741	3	1306	1287	9,429	During	6,306
11/7/2026 1:31	3508	-2	2	1586	1749	2	1306	1287	9,438	During	6,298
11/7/2026 1:32	3504	-2	2	1586	1749	2	1657	1291	9,788	During	5,947
11/7/2026 1:33	3504	-2	2	1587	1741	4	1657	1291	9,784	During	5,951
11/7/2026 1:34	3500	-2	2	1587	1741	4	1157	1291	9,281	During	6,454
11/7/2026 1:35	3500	-2	2	1592	1693	4	1157	1291	9,237	During	6,498
11/7/2026 1:36	3477	-2	2	1592	1693	4	1654	1289	9,709	During	6,026
11/7/2026 1:37	3477	-2	2	1586	1739	4	1654	1289	9,748	During	5,987
11/7/2026 1:38	3479	-2	2	1586	1739	4	1321	1292	9,421	During	6,314
11/7/2026 1:39	3479	-2	2	1603	1754	4	1321	1292	9,453	During	6,282
11/7/2026 1:40	3490	-2	2	1603	1754	4	1654	1289	9,794	During	5,941
11/7/2026 1:41	3490	-3	2	1584	1750	2	1654	1289	9,767	During	5,968
11/7/2026 1:42	3504	-3	2	1584	1750	2	1635	1293	9,767	During	5,968
11/7/2026 1:43	3504	-3	2	1596	1752	2	1635	1293	9,780	During	5,955
11/7/2026 1:44	3521	-3	2	1596	1752	2	1650	1285	9,805	During	5,930
11/7/2026 1:45	3521	-2	2	1592	1383	4	1650	1285	9,436	During	6,299
11/7/2026 1:46	3499	-2	2	1592	1383	4	1659	1286	9,423	During	6,312
11/7/2026 1:47	3499	-3	2	1592	1739	2	1659	1286	9,775	During	5,960
11/7/2026 1:48	3490	-3	2	1592	1739	2	1641	1297	9,759	During	5,976
11/7/2026 1:49	3490	-2	2	1592	1764	4	1641	1297	9,788	During	5,947
11/7/2026 1:50	3490	-2	2	1592	1764	4	1609	1289	9,748	During	5,987
11/7/2026 1:51	3490	-3	2	1592	1750	4	1609	1289	9,733	During	6,002
11/7/2026 1:52	3466	-3	2	0	1750	4	1649	1296	8,164	During	7,571
11/7/2026 1:53	3466	-2	2	1596	1711	2	1649	1296	9,720	During	6,015
11/7/2026 1:54	3501	-2	2	1596	1711	2	1655	1292	9,757	During	5,978
11/7/2026 1:55	3501	-3	2	1589	1742	3	1655	1292	9,781	During	5,954
11/7/2026 1:56	3476	-3	2	1589	1742	3	1400	1297	9,506	During	6,229
11/7/2026 1:57	3476	-3	2	1611	1742	4	1400	1297	9,529	During	6,206
11/7/2026 1:58	3503	-3	2	1611	1742	4	1646	1303	9,808	During	5,927
11/7/2026 1:59	3503	-2	2	1606	1748	2	1646	1303	9,808	During	5,928
11/7/2026 2:00	3478	-2	2	1606	1748	2	1647	1288	9,768	During	5,967
11/7/2026 2:01	3478	-3	2	1609	1719	2	1647	1288	9,742	During	5,993
11/7/2026 2:02	3495	-3	2	1609	1719	2	1249	1291	9,363	During	6,372
11/7/2026 2:03	3495	-2	2	1612	1698	4	1249	1291	9,349	During	6,386
11/7/2026 2:04	3520	-2	2	1612	1698	4	1213	1298	9,345	During	6,390
11/7/2026 2:05	3520	-3	2	1617	1297	4	1213	1298	8,948	During	6,787
11/7/2026 2:06	3475	-3	2	1617	1297	4	1210	1292	8,894	During	6,841
11/7/2026 2:07	3475	-2	2	1600	1390	4	1210	1292	8,971	During	6,764
11/7/2026 2:08	3515	-2	2	1600	1390	4	1491	1297	9,297	During	6,438
11/7/2026 2:09	3515	-2	2	1604	1758	4	1491	1297	9,669	During	6,066
11/7/2026 2:10	3476	-2	2	1604	1758	4	1646	1301	9,788	During	5,947
11/7/2026 2:11	3476	-3	2	1605	1704	4	1646	1301	9,735	During	6,001
11/7/2026 2:12	3488	-3	2	1605	1704	4	1508	1302	9,610	During	6,125
11/7/2026 2:13	3488	-2	2	1604	1755	2	1508	1302	9,658	During	6,077
11/7/2026 2:14	3481	-2	2	1604	1755	2	1654	1302	9,797	During	5,938
11/7/2026 2:15	3481	-3	2	1593	1372	4	1654	1302	9,405	During	6,330
11/7/2026 2:16	3485	-3	2	1593	1372	4	1644	1301	9,398	During	6,337
11/7/2026 2:17	3485	-2	2	1593	1390	4	1644	1301	9,417	During	6,318
11/7/2026 2:18	3487	-2	2	0	1390	4	1640	1297	7,817	During	7,918
11/7/2026 2:19	3487	-2	2	1599	1478	4	1640	1297	9,505	During	6,230
11/7/2026 2:20	3470	-2	2	1599	1478	4	1234	1303	9,088	During	6,647
11/7/2026 2:21	3470	-2	2	1595	1758	2	1234	1303	9,362	During	6,374
11/7/2026 2:22	3507	-2	2	1595	1758	2	1631	1296	9,788	During	5,947
11/7/2026 2:23	3507	-2	2	1606	1763	2	1631	1296	9,804	During	5,931
11/7/2026 2:24	3497	-2	2	1606	1763	2	1537	1291	9,696	During	6,039
11/7/2026 2:25	3497	-2	2	1606	1750	2	1537	1291	9,683	During	6,052

11/7/2026 2:26	3507	-2	2	0	1750	2	1660	1307	8,226	During	7,509
11/7/2026 2:27	3507	-2	2	1626	1687	2	1660	1307	9,789	During	5,946
11/7/2026 2:28	3470	-2	2	1626	1687	2	1651	1298	9,733	During	6,002
11/7/2026 2:29	3470	-2	2	1600	1750	2	1651	1298	9,770	During	5,965
11/7/2026 2:30	3484	-2	2	1600	1750	2	1204	1306	9,346	During	6,389
11/7/2026 2:31	3484	-2	2	1594	1358	2	1204	1306	8,948	During	6,787
11/7/2026 2:32	3481	-2	2	1594	1358	2	1210	1301	8,946	During	6,789
11/7/2026 2:33	3481	-3	2	1622	1697	4	1210	1301	9,314	During	6,421
11/7/2026 2:34	3512	-3	2	1622	1697	4	1648	1306	9,788	During	5,947
11/7/2026 2:35	3512	-3	2	1604	1758	2	1648	1306	9,829	During	5,906
11/7/2026 2:36	3498	-3	2	1604	1758	2	1642	1309	9,811	During	5,924
11/7/2026 2:37	3498	-2	2	1615	1603	2	1642	1309	9,669	During	6,066
11/7/2026 2:38	3499	-2	2	1615	1603	2	1544	1302	9,565	During	6,170
11/7/2026 2:39	3499	-2	2	1601	1747	2	1544	1302	9,695	During	6,040
11/7/2026 2:40	3491	-2	2	1601	1747	2	1275	1309	9,424	During	6,311
11/7/2026 2:41	3491	-2	2	1613	1755	2	1275	1309	9,444	During	6,291
11/7/2026 2:42	3495	-2	2	1613	1755	2	1646	1309	9,819	During	5,916
11/7/2026 2:43	3495	-2	2	1604	1763	2	1646	1309	9,818	During	5,917
11/7/2026 2:44	3504	-2	2	1604	1763	2	1651	1297	9,820	During	5,915
11/7/2026 2:45	3504	-2	2	1604	1702	4	1651	1297	9,762	During	5,973
11/7/2026 2:46	3499	-2	2	0	1702	4	1654	1312	8,171	During	7,564
11/7/2026 2:47	3499	-3	2	1621	1754	2	1654	1312	9,840	During	5,895
11/7/2026 2:48	3496	-3	2	1621	1754	2	1616	1308	9,795	During	5,940
11/7/2026 2:49	3496	-2	2	1620	1707	4	1616	1308	9,751	During	5,984
11/7/2026 2:50	3505	-2	2	1620	1707	4	1651	1311	9,798	During	5,937
11/7/2026 2:51	3505	-2	2	1611	1355	4	1651	1311	9,436	During	6,299
11/7/2026 2:52	3479	-2	2	1611	1355	4	1649	1311	9,409	During	6,326
11/7/2026 2:53	3479	-3	2	1604	1744	2	1649	1311	9,788	During	5,948
11/7/2026 2:54	3505	-3	2	1604	1744	2	1661	1309	9,823	During	5,912
11/7/2026 2:55	3505	-2	2	1620	1560	2	1661	1309	9,657	During	6,078
11/7/2026 2:56	3510	-2	2	1620	1560	2	1249	1312	9,252	During	6,483
11/7/2026 2:57	3510	-2	2	1594	1759	2	1249	1312	9,425	During	6,310
11/7/2026 2:58	3481	-2	2	1594	1759	2	1657	1304	9,796	During	5,939
11/7/2026 2:59	3481	-2	2	1609	1585	4	1657	1304	9,639	During	6,096
11/7/2026 3:00	3511	-2	2	1609	1585	4	1648	1309	9,666	During	6,069
11/7/2026 3:01	3511	-2	2	1622	1764	2	1648	1309	9,856	During	5,879
11/7/2026 3:02	3502	-2	2	1622	1764	2	1646	1311	9,847	During	5,888
11/7/2026 3:03	3502	-2	2	1595	1395	2	1646	1311	9,450	During	6,285
11/7/2026 3:04	3498	-2	2	1595	1395	2	1649	1309	9,448	During	6,287
11/7/2026 3:05	3498	-2	2	1595	1359	2	1649	1309	9,412	During	6,323
11/7/2026 3:06	3497	-2	2	1595	1359	2	1645	1313	9,410	During	6,325
11/7/2026 3:07	3497	-3	2	1595	1588	4	1645	1313	9,641	During	6,094
11/7/2026 3:08	3497	-3	2	1595	1588	4	1646	1314	9,643	During	6,092
11/7/2026 3:09	3497	-3	2	1589	1752	2	1646	1314	9,799	During	5,936
11/7/2026 3:10	3493	-3	2	1589	1752	2	1261	1309	9,405	During	6,330
11/7/2026 3:11	3493	-2	2	1597	1529	2	1261	1309	9,190	During	6,545
11/7/2026 3:12	3504	-2	2	1597	1529	2	1638	1314	9,584	During	6,151
11/7/2026 3:13	3504	-2	2	1592	1411	2	1638	1314	9,461	During	6,274
11/7/2026 3:14	3505	-2	2	1592	1411	2	1652	1313	9,474	During	6,261
11/7/2026 3:15	3505	-2	2	1589	1762	4	1652	1313	9,824	During	5,911
11/7/2026 3:16	3518	-2	2	1589	1762	4	1640	1312	9,825	During	5,910
11/7/2026 3:17	3518	-2	2	1604	1763	4	1640	1312	9,841	During	5,894
11/7/2026 3:18	3516	-2	2	1604	1763	4	1218	1313	9,418	During	6,317
11/7/2026 3:19	3516	0	2	1591	1612	2	1218	1313	9,254	During	6,481
11/7/2026 3:20	3505	-2	2	1591	1612	2	1426	1308	9,443	During	6,292
11/7/2026 3:21	3505	-2	2	1595	1506	2	1426	1308	9,342	During	6,394
11/7/2026 3:22	3501	-2	2	1595	1506	2	1642	1307	9,553	During	6,182
11/7/2026 3:23	3501	-2	2	1596	1762	4	1642	1307	9,812	During	5,923
11/7/2026 3:24	3495	-2	2	1596	1762	4	1666	1303	9,826	During	5,909
11/7/2026 3:25	3495	-2	2	1583	1748	4	1666	1303	9,799	During	5,936
11/7/2026 3:26	3499	-2	2	1583	1748	4	1644	1303	9,781	During	5,954
11/7/2026 3:27	3499	-2	2	1581	1743	4	1644	1303	9,774	During	5,961
11/7/2026 3:28	3508	-2	2	1581	1743	4	1654	1306	9,796	During	5,939
11/7/2026 3:29	3508	-2	2	1585	1658	4	1654	1306	9,714	During	6,021
11/7/2026 3:30	3486	-3	2	1585	1658	4	1642	1313	9,686	During	6,049
11/7/2026 3:31	3486	-3	2	1600	1747	4	1642	1313	9,790	During	5,945
11/7/2026 3:32	3478	-2	2	1600	1747	4	1649	1306	9,784	During	5,951
11/7/2026 3:33	3478	-2	2	1598	1744	2	1649	1306	9,778	During	5,958
11/7/2026 3:34	3485	-3	2	1598	1744	2	1646	1308	9,782	During	5,953
11/7/2026 3:35	3485	-3	2	1601	1634	4	1646	1308	9,677	During	6,058
11/7/2026 3:36	3501	-2	2	1601	1634	4	1254	1308	9,302	During	6,433
11/7/2026 3:37	3501	-2	2	1596	1359	3	1254	1308	9,021	During	6,714
11/7/2026 3:38	3495	-2	2	1596	1359	3	1670	1306	9,429	During	6,306
11/7/2026 3:39	3495	-2	2	1587	1580	2	1670	1306	9,640	During	6,095
11/7/2026 3:40	3486	-2	2	1587	1580	2	1352	1308	9,315	During	6,420
11/7/2026 3:41	3486	-2	2	1600	1753	3	1352	1308	9,503	During	6,232
11/7/2026 3:42	3515	-2	2	1600	1753	3	1164	1311	9,346	During	6,389

11/7/2026 3:43	3515	-2	2	1582	1752	4	1164	1311	9,328	During	6,407
11/7/2026 3:44	3484	-2	2	1582	1752	4	1633	1313	9,768	During	5,967
11/7/2026 3:45	3484	-2	2	1584	1750	3	1633	1313	9,767	During	5,968
11/7/2026 3:46	3481	-3	2	1584	1750	3	1639	1309	9,765	During	5,970
11/7/2026 3:47	3481	-3	2	1574	1712	3	1639	1309	9,716	During	6,019
11/7/2026 3:48	3503	-3	2	1574	1712	3	1661	1306	9,758	During	5,977
11/7/2026 3:49	3503	-3	2	1592	1733	3	1661	1306	9,797	During	5,938
11/7/2026 3:50	3481	-2	2	1592	1733	3	1360	1313	9,482	During	6,253
11/7/2026 3:51	3481	-2	2	1602	1698	4	1360	1313	9,458	During	6,277
11/7/2026 3:52	3512	-2	2	1602	1698	4	1635	1312	9,763	During	5,972
11/7/2026 3:53	3512	-2	2	1586	1743	3	1635	1312	9,790	During	5,945
11/7/2026 3:54	3506	-2	2	1586	1743	3	1601	1317	9,755	During	5,980
11/7/2026 3:55	3506	-2	2	1606	1651	2	1601	1317	9,682	During	6,053
11/7/2026 3:56	3485	-3	2	1606	1651	2	1651	1317	9,711	During	6,024
11/7/2026 3:57	3485	-3	2	1584	1307	4	1651	1317	9,348	During	6,387
11/7/2026 3:58	3514	-3	2	1584	1307	4	1636	1302	9,347	During	6,388
11/7/2026 3:59	3514	-3	2	1579	1744	2	1636	1302	9,776	During	5,959
11/7/2026 4:00	3486	-2	2	1579	1744	2	1589	1311	9,711	During	6,024
11/7/2026 4:01	3486	-2	2	1582	1747	2	1589	1311	9,716	During	6,019
11/7/2026 4:02	3498	-3	2	1582	1747	2	1619	1302	9,748	During	5,987
11/7/2026 4:03	3498	-3	2	1571	1749	2	1619	1302	9,739	During	5,996
11/7/2026 4:04	3503	-2	2	1571	1749	2	1635	1311	9,771	During	5,964
11/7/2026 4:05	3503	-2	2	1585	1717	4	1635	1311	9,755	During	5,980
11/7/2026 4:06	3488	-3	2	1585	1717	4	1646	1309	9,748	During	5,987
11/7/2026 4:07	3488	-3	2	1588	1615	2	1646	1309	9,647	During	6,088
11/7/2026 4:08	3519	-2	2	1588	1615	2	1625	1296	9,645	During	6,090
11/7/2026 4:09	3519	-2	2	1579	1750	2	1625	1296	9,771	During	5,964
11/7/2026 4:10	3503	-2	2	1579	1750	2	1644	1301	9,779	During	5,957
11/7/2026 4:11	3503	-2	2	1584	1742	2	1644	1301	9,775	During	5,960
11/7/2026 4:12	3485	-2	2	1584	1742	2	1631	1301	9,744	During	5,991
11/7/2026 4:13	3485	-2	2	1583	1713	2	1631	1301	9,714	During	6,021
11/7/2026 4:14	3515	-2	2	1583	1713	2	1537	1304	9,654	During	6,081
11/7/2026 4:15	3515	-2	2	1593	1763	2	1537	1304	9,714	During	6,021
11/7/2026 4:16	3498	-2	2	1593	1763	2	1639	1313	9,807	During	5,928
11/7/2026 4:17	3498	-2	2	1582	1609	2	1639	1313	9,642	During	6,093
11/7/2026 4:18	3527	-2	2	1582	1609	2	1645	1313	9,678	During	6,057
11/7/2026 4:19	3527	-2	2	1597	1760	2	1645	1313	9,843	During	5,892
11/7/2026 4:20	3489	-3	2	1597	1760	2	1652	1307	9,805	During	5,930
11/7/2026 4:21	3489	-3	2	1590	1739	2	1652	1307	9,777	During	5,958
11/7/2026 4:22	3488	-2	2	1590	1739	2	1230	1301	9,350	During	6,385
11/7/2026 4:23	3488	-2	2	1583	1737	2	1230	1301	9,340	During	6,395
11/7/2026 4:24	3502	-2	2	1583	1737	2	1466	1306	9,596	During	6,140
11/7/2026 4:25	3502	-2	2	1595	1748	3	1466	1306	9,620	During	6,115
11/7/2026 4:26	3489	-2	2	1595	1748	3	1635	1302	9,772	During	5,963
11/7/2026 4:27	3489	-2	2	1586	1747	2	1635	1302	9,761	During	5,975
11/7/2026 4:28	3548	-2	2	1586	1747	2	1645	1303	9,830	During	5,905
11/7/2026 4:29	3548	-2	2	1585	1758	4	1645	1303	9,842	During	5,893
11/7/2026 4:30	3498	-2	2	1585	1758	4	1239	1303	9,387	During	6,348
11/7/2026 4:31	3498	-2	2	1596	1370	2	1239	1303	9,008	During	6,727
11/7/2026 4:32	3525	-2	2	1596	1370	2	1506	1302	9,301	During	6,434
11/7/2026 4:33	3525	-2	2	1593	1738	4	1506	1302	9,668	During	6,067
11/7/2026 4:34	3493	-2	2	1593	1738	4	1633	1303	9,764	During	5,971
11/7/2026 4:35	3493	-2	2	1590	1575	2	1633	1303	9,595	During	6,140
11/7/2026 4:36	3485	-2	2	1590	1575	2	1636	1312	9,600	During	6,135
11/7/2026 4:37	3485	-2	2	1587	1744	3	1636	1312	9,768	During	5,967
11/7/2026 4:38	3491	-3	2	1587	1744	3	1610	1307	9,741	During	5,994
11/7/2026 4:39	3491	-3	2	1588	1767	4	1610	1307	9,766	During	5,969
11/7/2026 4:40	3485	-2	2	1588	1767	4	1616	1313	9,773	During	5,962
11/7/2026 4:41	3485	-2	2	1570	1744	2	1616	1313	9,729	During	6,006
11/7/2026 4:42	3504	-2	2	1570	1744	2	1644	1308	9,771	During	5,964
11/7/2026 4:43	3504	-2	2	1586	1743	4	1644	1308	9,789	During	5,946
11/7/2026 4:44	3490	-3	2	1586	1743	4	1649	1304	9,775	During	5,960
11/7/2026 4:45	3490	-3	2	1578	1762	2	1649	1304	9,783	During	5,952
11/7/2026 4:46	3491	-2	2	1578	1762	2	1470	1308	9,611	During	6,124
11/7/2026 4:47	3491	-2	2	1589	1749	4	1470	1308	9,611	During	6,124
11/7/2026 4:48	3488	-2	2	1589	1749	4	1636	1307	9,773	During	5,962
11/7/2026 4:49	3488	-2	2	1590	1747	2	1636	1307	9,769	During	5,966
11/7/2026 4:50	3475	-2	2	1590	1747	2	1630	1308	9,751	During	5,984
11/7/2026 4:51	3475	-2	2	1589	1739	2	1630	1308	9,743	During	5,992
11/7/2026 4:52	3486	-2	2	1589	1739	2	1642	1314	9,772	During	5,963
11/7/2026 4:53	3486	-2	2	1614	1754	4	1642	1314	9,814	During	5,921
11/7/2026 4:54	3495	-2	2	1614	1754	4	1648	1306	9,821	During	5,914
11/7/2026 4:55	3495	-2	2	1579	1339	2	1648	1306	9,369	During	6,366
11/7/2026 4:56	3501	-2	2	1579	1339	2	1598	1307	9,325	During	6,410
11/7/2026 4:57	3501	-2	2	1595	1757	4	1598	1307	9,762	During	5,973
11/7/2026 4:58	3493	-2	2	1595	1757	4	1644	1309	9,802	During	5,933
11/7/2026 4:59	3493	-2	2	1567	1583	4	1644	1309	9,600	During	6,135

11/7/2026 5:00	3501	-2	2	1567	1583	4	1183	1311	9,149	During	6,586
11/7/2026 5:01	3501	-2	2	1561	1757	2	1183	1311	9,315	During	6,420
11/7/2026 5:02	3487	-2	2	1561	1757	2	1652	1313	9,772	During	5,963
11/7/2026 5:03	3487	-2	2	1579	1783	4	1652	1313	9,817	During	5,918
11/7/2026 5:04	3477	-2	2	1579	1783	4	1502	1301	9,646	During	6,090
11/7/2026 5:05	3477	-2	2	1574	1767	4	1502	1301	9,624	During	6,111
11/7/2026 5:06	3495	-2	2	1574	1767	4	1640	1306	9,785	During	5,950
11/7/2026 5:07	3495	-2	2	1581	1774	1	1640	1306	9,797	During	5,938
11/7/2026 5:08	3496	-2	2	1581	1774	1	1536	1309	9,697	During	6,038
11/7/2026 5:09	3496	-2	2	1580	1765	2	1536	1309	9,688	During	6,047
11/7/2026 5:10	3490	-2	2	1580	1765	2	1660	1308	9,805	During	5,930
11/7/2026 5:11	3490	-2	2	1570	1770	2	1660	1308	9,800	During	5,935
11/7/2026 5:12	3499	-2	2	1570	1770	2	1649	1301	9,791	During	5,944
11/7/2026 5:13	3499	-2	2	1570	1747	2	1649	1301	9,768	During	5,967
11/7/2026 5:14	3488	-2	2	1570	1747	2	1559	1312	9,678	During	6,057
11/7/2026 5:15	3488	-2	2	1563	1773	2	1559	1312	9,696	During	6,039
11/7/2026 5:16	3493	-2	2	1563	1773	2	1636	1304	9,770	During	5,965
11/7/2026 5:17	3493	-2	2	1581	1699	2	1636	1304	9,714	During	6,021
11/7/2026 5:18	3493	-2	2	1581	1699	2	1660	1309	9,743	During	5,992
11/7/2026 5:19	3493	-2	2	1576	1752	3	1660	1309	9,794	During	5,942
11/7/2026 5:20	3495	-2	2	1576	1752	3	1205	1308	9,340	During	6,395
11/7/2026 5:21	3495	-2	2	1601	1728	2	1205	1308	9,339	During	6,396
11/7/2026 5:22	3510	-2	2	1601	1728	2	1657	1309	9,806	During	5,929
11/7/2026 5:23	3510	-2	2	1579	1750	2	1657	1309	9,806	During	5,929
11/7/2026 5:24	3498	-2	2	1579	1750	2	1214	1314	9,356	During	6,379
11/7/2026 5:25	3498	-2	2	1589	1282	2	1214	1314	8,898	During	6,837
11/7/2026 5:26	3502	-2	2	1589	1282	2	1638	1313	9,326	During	6,409
11/7/2026 5:27	3502	-2	2	1596	1755	4	1638	1313	9,808	During	5,927
11/7/2026 5:28	3500	-2	2	1596	1755	4	1398	1317	9,569	During	6,166
11/7/2026 5:29	3500	-2	2	1591	1327	4	1398	1317	9,137	During	6,598
11/7/2026 5:30	3488	-2	2	1591	1327	4	1638	1317	9,365	During	6,370
11/7/2026 5:31	3488	-2	2	1581	1749	2	1638	1317	9,774	During	5,961
11/7/2026 5:32	3497	-2	2	1581	1749	2	1654	1318	9,800	During	5,935
11/7/2026 5:33	3497	-2	2	1598	1347	1	1654	1318	9,415	During	6,320
11/7/2026 5:34	3487	-2	3	1598	1347	1	1630	1306	9,370	During	6,365
11/7/2026 5:35	3487	-2	3	1588	1738	2	1630	1306	9,751	During	5,984
11/7/2026 5:36	3500	-2	3	1588	1738	2	1639	1326	9,793	During	5,942
11/7/2026 5:37	3500	-2	3	1585	1752	4	1639	1326	9,807	During	5,928
11/7/2026 5:38	3479	-2	3	1585	1752	4	1645	1309	9,774	During	5,961
11/7/2026 5:39	3479	-2	3	1596	1434	1	1645	1309	9,465	During	6,270
11/7/2026 5:40	3499	-2	3	1596	1434	1	1162	1316	9,010	During	6,725
11/7/2026 5:41	3499	-2	3	1585	1749	4	1162	1316	9,316	During	6,420
11/7/2026 5:42	3496	-2	3	1585	1749	4	1639	1306	9,779	During	5,956
11/7/2026 5:43	3496	-2	3	1584	1763	1	1639	1306	9,790	During	5,945
11/7/2026 5:44	3474	-3	3	1584	1763	1	1652	1316	9,790	During	5,945
11/7/2026 5:45	3474	-3	3	1585	1744	1	1652	1316	9,772	During	5,963
11/7/2026 5:46	3518	-2	3	1585	1744	1	1651	1316	9,816	During	5,919
11/7/2026 5:47	3518	-2	3	1595	1666	1	1651	1316	9,748	During	5,987
11/7/2026 5:48	3514	-2	3	1595	1666	1	1637	1318	9,732	During	6,003
11/7/2026 5:49	3514	-2	3	1593	1740	2	1637	1318	9,804	During	5,931
11/7/2026 5:50	3490	-2	3	1593	1740	2	1629	1313	9,767	During	5,968
11/7/2026 5:51	3490	-2	3	1581	1538	1	1629	1313	9,553	During	6,182
11/7/2026 5:52	3514	-2	3	1581	1538	1	1173	1307	9,115	During	6,620
11/7/2026 5:53	3514	-2	3	1585	1744	2	1173	1307	9,325	During	6,410
11/7/2026 5:54	3500	-2	3	1585	1744	2	1629	1313	9,773	During	5,962
11/7/2026 5:55	3500	-2	3	1590	1625	4	1629	1313	9,661	During	6,074
11/7/2026 5:56	3487	-2	3	1590	1625	4	1511	1318	9,535	During	6,200
11/7/2026 5:57	3487	-2	3	1596	1743	2	1511	1318	9,657	During	6,078
11/7/2026 5:58	3517	-2	3	1596	1743	2	1656	1319	9,834	During	5,902
11/7/2026 5:59	3517	-2	3	1572	1742	1	1656	1319	9,808	During	5,927
11/7/2026 6:00	3491	-2	3	1572	1742	1	1636	1325	9,768	During	5,968
11/7/2026 6:01	3491	-2	3	1562	1754	1	1636	1325	9,769	During	5,966
11/7/2026 6:02	3510	-2	3	1562	1754	1	1634	1319	9,780	During	5,955
11/7/2026 6:03	3510	-2	3	1590	1550	1	1634	1319	9,604	During	6,131
11/7/2026 6:04	3500	-2	3	1590	1550	1	1442	1319	9,402	During	6,333
11/7/2026 6:05	3500	-2	3	1598	1749	1	1442	1319	9,610	During	6,125
11/7/2026 6:06	3500	-2	3	1598	1749	1	1654	1314	9,818	During	5,917
11/7/2026 6:07	3500	-2	3	1580	1743	3	1654	1314	9,795	During	5,941
11/7/2026 6:08	3518	-2	3	1580	1743	3	1273	1319	9,436	During	6,299
11/7/2026 6:09	3518	-2	3	1580	1738	1	1273	1319	9,429	During	6,306
11/7/2026 6:10	3513	-2	3	1580	1738	1	1637	1318	9,787	During	5,948
11/7/2026 6:11	3513	-2	3	1592	1734	1	1637	1318	9,796	During	5,939
11/7/2026 6:12	3507	-2	3	1592	1734	1	1172	1323	9,330	During	6,405
11/7/2026 6:13	3507	-2	3	1584	1749	4	1172	1323	9,340	During	6,395
11/7/2026 6:14	3496	-2	3	1584	1749	4	1636	1323	9,792	During	5,943
11/7/2026 6:15	3496	-2	3	1581	1754	4	1636	1323	9,794	During	5,941
11/7/2026 6:16	3515	-2	3	1581	1754	4	1623	1317	9,794	During	5,941

11/7/2026 6:17	3515	-2	3	1585	1754	4	1623	1317	9,798	During	5,937
11/7/2026 6:18	3492	-2	3	1585	1754	4	1662	1337	9,834	During	5,901
11/7/2026 6:19	3492	-2	3	1578	1753	4	1662	1337	9,826	During	5,909
11/7/2026 6:20	3508	-2	3	1578	1753	4	1193	1319	9,355	During	6,380
11/7/2026 6:21	3508	-2	3	1593	1712	1	1193	1319	9,327	During	6,408
11/7/2026 6:22	3524	-2	3	1593	1712	1	1654	1321	9,806	During	5,929
11/7/2026 6:23	3524	-2	3	1595	1749	3	1654	1321	9,847	During	5,888
11/7/2026 6:24	3493	-2	3	1595	1749	3	1541	1319	9,701	During	6,034
11/7/2026 6:25	3493	-2	3	1604	1695	4	1541	1319	9,657	During	6,078
11/7/2026 6:26	3483	-2	3	1604	1695	4	1621	1312	9,720	During	6,015
11/7/2026 6:27	3483	-2	3	1585	1752	1	1621	1312	9,755	During	5,980
11/7/2026 6:28	3490	-2	3	1585	1752	1	1661	1331	9,820	During	5,915
11/7/2026 6:29	3490	-2	3	1595	1752	4	1661	1331	9,833	During	5,902
11/7/2026 6:30	3465	-2	3	1595	1752	4	0	1316	8,132	During	7,603
11/7/2026 6:31	3465	-2	3	1599	1738	4	1640	1316	9,762	During	5,973
11/7/2026 6:32	3473	-2	3	1599	1738	4	1640	1323	9,777	During	5,958
11/7/2026 6:33	3473	-2	3	1590	1748	1	1643	1323	9,779	During	5,956
11/7/2026 6:34	3514	-2	3	1590	1748	1	1643	1323	9,820	During	5,915
11/7/2026 6:35	3514	-2	3	1594	1743	1	1636	1323	9,812	During	5,924
11/7/2026 6:36	3506	-2	3	1594	1743	1	1636	1324	9,805	During	5,931
11/7/2026 6:37	3506	-2	3	1604	1733	2	1625	1324	9,794	During	5,942
11/7/2026 6:38	3500	-2	3	1604	1733	2	1625	1323	9,787	During	5,949
11/7/2026 6:39	3500	-2	3	1594	1451	1	1549	1323	9,419	During	6,316
11/7/2026 6:40	3476	-2	3	1594	1451	1	1549	1323	9,395	During	6,340
11/7/2026 6:41	3476	-2	3	1582	1728	3	1655	1323	9,768	During	5,967
11/7/2026 6:42	3507	-2	3	1582	1728	3	1655	1322	9,798	During	5,937
11/7/2026 6:43	3507	-2	3	1594	1736	1	1640	1322	9,801	During	5,934
11/7/2026 6:44	3482	-2	3	1594	1736	1	1640	1332	9,786	During	5,949
11/7/2026 6:45	3482	-2	3	1579	1745	2	1414	1332	9,554	During	6,181
11/7/2026 6:46	3503	-2	3	1579	1745	2	1414	1329	9,572	During	6,163
11/7/2026 6:47	3503	-2	3	1593	1455	1	1604	1329	9,485	During	6,250
11/7/2026 6:48	3508	-2	3	1593	1455	1	1604	1337	9,498	During	6,237
11/7/2026 6:49	3508	-2	3	1590	1740	1	1641	1337	9,817	During	5,918
11/7/2026 6:50	3503	-2	3	1590	1740	1	1641	1328	9,803	During	5,932
11/7/2026 6:51	3503	-2	3	1600	1739	1	1641	1328	9,813	During	5,922
11/7/2026 6:52	3511	-2	3	1600	1739	1	1641	1328	9,821	During	5,914
11/7/2026 6:53	3511	-2	3	1584	1446	1	1636	1328	9,506	During	6,229
11/7/2026 6:54	3484	-2	3	1584	1446	1	1636	1327	9,478	During	6,257
11/7/2026 6:55	3484	-2	3	1587	1573	2	1619	1327	9,593	During	6,142
11/7/2026 6:56	3502	-2	3	1587	1573	2	1619	1329	9,613	During	6,122
11/7/2026 6:57	3502	-2	3	1581	1729	1	1628	1329	9,771	During	5,964
11/7/2026 6:58	3512	-2	3	1581	1729	1	1628	1337	9,789	During	5,946
11/7/2026 6:59	3512	-2	3	1597	1334	1	1635	1337	9,417	During	6,318
11/7/2026 7:00	3524	-2	3	1597	1334	1	1635	1319	9,411	During	6,324
11/7/2026 7:01	3524	-2	3	1588	1321	1	1630	1319	9,384	During	6,351
11/7/2026 7:02	3487	-2	3	1588	1321	1	1630	1324	9,352	During	6,383
11/7/2026 7:03	3487	-2	3	1595	1270	1	1364	1324	9,042	During	6,693
11/7/2026 7:04	3498	-2	3	1595	1270	1	1364	1314	9,043	During	6,692
11/7/2026 7:05	3498	-2	3	1602	1378	1	1183	1314	8,977	During	6,758
11/7/2026 7:06	3499	-2	3	1602	1378	1	1183	1324	8,988	During	6,747
11/7/2026 7:07	3499	-2	3	1590	1744	1	1487	1324	9,646	During	6,089
11/7/2026 7:08	3505	-2	3	1590	1744	1	1487	1322	9,650	During	6,085
11/7/2026 7:09	3505	-2	3	1574	1748	1	1633	1322	9,784	During	5,951
11/7/2026 7:10	3504	-2	3	1574	1748	1	1633	1336	9,797	During	5,938
11/7/2026 7:11	3504	-2	3	1574	1738	1	1490	1336	9,645	During	6,090
11/7/2026 7:12	3490	-2	3	1574	1738	1	1490	1322	9,617	During	6,118
11/7/2026 7:13	3490	-2	3	1580	1734	1	1271	1322	9,399	During	6,336
11/7/2026 7:14	3495	-2	3	1580	1734	1	1271	1328	9,410	During	6,325
11/7/2026 7:15	3495	-2	3	1588	1347	1	1646	1328	9,406	During	6,329
11/7/2026 7:16	3507	-2	3	1588	1347	1	1646	1327	9,417	During	6,318
11/7/2026 7:17	3507	-2	3	1584	1738	1	1639	1327	9,797	During	5,938
11/7/2026 7:18	3493	-2	3	1584	1738	1	1639	1333	9,789	During	5,946
11/7/2026 7:19	3493	-2	3	1586	1680	1	1635	1333	9,730	During	6,006
11/7/2026 7:20	3498	-2	3	1586	1680	1	1635	1323	9,725	During	6,011
11/7/2026 7:21	3498	-2	3	1585	1744	1	1618	1323	9,770	During	5,965
11/7/2026 7:22	3508	-2	3	1585	1744	1	1618	1327	9,784	During	5,951
11/7/2026 7:23	3508	-2	3	1571	1738	1	1634	1327	9,780	During	5,955
11/7/2026 7:24	3498	-2	3	1571	1738	1	1634	1324	9,767	During	5,968
11/7/2026 7:25	3498	-2	3	1575	1749	1	1649	1324	9,798	During	5,938
11/7/2026 7:26	3488	-2	3	1575	1749	1	1649	1327	9,791	During	5,944
11/7/2026 7:27	3488	-2	3	1580	1598	1	1640	1327	9,635	During	6,100
11/7/2026 7:28	3503	-2	3	1580	1598	1	1640	1329	9,652	During	6,083
11/7/2026 7:29	3503	-2	3	1555	1343	1	1288	1329	9,020	During	6,715
11/7/2026 7:30	3485	-2	3	1555	1343	1	1288	1323	8,996	During	6,739
11/7/2026 7:31	3485	-2	3	1579	1601	1	1620	1323	9,611	During	6,124
11/7/2026 7:32	3492	-2	3	1579	1601	1	1620	1321	9,616	During	6,119
11/7/2026 7:33	3492	-2	3	1564	1734	1	1334	1321	9,447	During	6,288

11/7/2026 7:34	3498	-1	3	1564	1734	1	1334	1329	9,462	During	6,273
11/7/2026 7:35	3498	-1	3	1578	1732	1	1297	1329	9,437	During	6,298
11/7/2026 7:36	3494	-2	3	1578	1732	1	1297	1337	9,440	During	6,295
11/7/2026 7:37	3494	-2	3	1575	1714	1	1644	1337	9,767	During	5,968
11/7/2026 7:38	3492	-2	3	1575	1714	1	1644	1329	9,757	During	5,978
11/7/2026 7:39	3492	-2	3	1590	1733	1	1455	1329	9,601	During	6,134
11/7/2026 7:40	3503	-2	3	1590	1733	1	1455	1332	9,615	During	6,120
11/7/2026 7:41	3503	-2	3	1565	1736	1	1635	1332	9,774	During	5,961
11/7/2026 7:42	3491	-2	3	1565	1736	1	1635	1331	9,761	During	5,974
11/7/2026 7:43	3491	-2	3	1578	1737	1	1625	1331	9,765	During	5,970
11/7/2026 7:44	3499	-2	3	1578	1737	1	1625	1334	9,776	During	5,959
11/7/2026 7:45	3499	-2	3	1574	1726	1	1208	1334	9,344	During	6,391
11/7/2026 7:46	3493	-2	3	1574	1726	1	1208	1334	9,338	During	6,397
11/7/2026 7:47	3493	-2	3	1570	1304	1	1623	1334	9,326	During	6,409
11/7/2026 7:48	3496	-2	3	1570	1304	1	1623	1329	9,324	During	6,411
11/7/2026 7:49	3496	-2	3	1581	1747	1	1547	1329	9,703	During	6,032
11/7/2026 7:50	3495	-2	3	1581	1747	1	1547	1337	9,710	During	6,025
11/7/2026 7:51	3495	-2	3	1572	1733	1	1251	1337	9,390	During	6,345
11/7/2026 7:52	3495	-2	3	1572	1733	1	1251	1336	9,389	During	6,346
11/7/2026 7:53	3495	-2	3	1561	1739	1	1626	1336	9,760	During	5,975
11/7/2026 7:54	3486	-2	3	1561	1739	1	1626	1337	9,752	During	5,983
11/7/2026 7:55	3486	-2	3	1571	1728	1	1636	1337	9,761	During	5,974
11/7/2026 7:56	3478	-2	3	1571	1728	1	1636	1332	9,748	During	5,987
11/7/2026 7:57	3478	-2	3	1560	1685	1	1393	1332	9,451	During	6,284
11/7/2026 7:58	3508	-2	3	1560	1685	1	1393	1338	9,487	During	6,248
11/7/2026 7:59	3508	-2	3	1551	1733	1	1649	1338	9,782	During	5,953
11/7/2026 8:00	3512	-2	3	1551	1733	1	1649	1327	9,775	During	5,960
11/7/2026 8:01	3512	-2	3	1548	1664	1	1636	1327	9,690	During	6,045
11/7/2026 8:02	3504	-2	3	1548	1664	1	1636	1328	9,683	During	6,052
11/7/2026 8:03	3504	-2	3	1557	1583	1	1245	1328	9,219	During	6,516
11/7/2026 8:04	3511	-2	3	1557	1583	1	1245	1321	9,219	During	6,516
11/7/2026 8:05	3511	-2	3	1573	1733	1	1654	1321	9,794	During	5,941
11/7/2026 8:06	3510	-2	3	1573	1733	1	1654	1325	9,797	During	5,938
11/7/2026 8:07	3510	-2	3	1565	1723	1	1630	1325	9,755	During	5,980
11/7/2026 8:08	3491	-2	3	1565	1723	1	1630	1326	9,737	During	5,998
11/7/2026 8:09	3491	-2	3	1554	1743	1	1628	1326	9,745	During	5,990
11/7/2026 8:10	3487	-2	3	1554	1743	1	1628	1330	9,745	During	5,990
11/7/2026 8:11	3487	-2	3	1550	1732	1	1641	1330	9,743	During	5,993
11/7/2026 8:12	3513	-2	3	1550	1732	1	1641	1329	9,768	During	5,968
11/7/2026 8:13	3513	-2	3	1537	1726	1	1632	1329	9,739	During	5,996
11/7/2026 8:14	3513	-2	3	1537	1726	1	1632	1322	9,732	During	6,003
11/7/2026 8:15	3513	-2	3	1550	1733	1	1634	1322	9,754	During	5,981
11/7/2026 8:16	3513	-2	3	1550	1733	1	1634	1329	9,761	During	5,974
11/7/2026 8:17	3513	-2	3	1556	1329	1	1626	1329	9,356	During	6,379
11/7/2026 8:18	3515	-2	3	1556	1329	1	1626	1328	9,357	During	6,378
11/7/2026 8:19	3515	-2	3	1553	1734	1	1611	1328	9,744	During	5,991
11/7/2026 8:20	3498	-2	3	1553	1734	1	1611	1321	9,720	During	6,015
11/7/2026 8:21	3498	-2	3	1550	1454	1	1591	1321	9,417	During	6,318
11/7/2026 8:22	3472	-2	3	1550	1454	1	1591	1332	9,402	During	6,333
11/7/2026 8:23	3472	-2	3	1538	1726	1	1639	1332	9,710	During	6,025
11/7/2026 8:24	3512	-2	3	1538	1726	1	1639	1333	9,751	During	5,984
11/7/2026 8:25	3512	-2	3	1537	1367	1	1625	1333	9,377	During	6,358
11/7/2026 8:26	3493	-2	3	1537	1367	1	1625	1338	9,363	During	6,372
11/7/2026 8:27	3493	-2	3	1532	1718	1	1604	1338	9,688	During	6,047
11/7/2026 8:28	3494	-2	3	1532	1718	1	1604	1343	9,694	During	6,041
11/7/2026 8:29	3494	-2	3	1528	1733	1	1629	1343	9,730	During	6,006
11/7/2026 8:30	3502	-2	3	1528	1733	1	1629	1336	9,731	During	6,005
11/7/2026 8:31	3502	-2	3	1524	1722	1	1625	1336	9,711	During	6,024
11/7/2026 8:32	3516	-2	3	1524	1722	1	1625	1336	9,725	During	6,010
11/7/2026 8:33	3516	-2	3	1535	1272	1	1521	1336	9,183	During	6,552
11/7/2026 8:34	3512	-2	4005	1535	1272	1	1521	1297	13,141	During	2,594
11/7/2026 8:35	3512	-2	4005	1510	1264	1	1500	1297	13,088	During	2,647
11/7/2026 8:36	3499	-2	4014	1510	1264	1	1500	1262	13,050	During	2,686
11/7/2026 8:37	3499	-2	4014	1497	1278	1	1580	1262	13,130	During	2,605
11/7/2026 8:38	2223	-2	4956	1497	1278	1	1580	1235	12,768	During	2,967
11/7/2026 8:39	2223	-2	4956	1424	1630	1	1511	1235	12,979	During	2,756
11/7/2026 8:40	2191	2666	5064	1424	1630	1	1511	1237	15,724	During	11
11/7/2026 8:41	2191	2666	5064	1408	1624	1	1210	1237	15,401	During	334
11/7/2026 8:42	2205	2801	5061	1408	1624	1	1210	1230	15,541	During	194
11/7/2026 8:43	2205	2801	5061	1418	1599	1	1329	1230	15,644	During	91
11/7/2026 8:44	2898	2862	5036	1418	1599	1	1329	1270	16,413	During	-678
11/7/2026 8:45	2898	2862	5036	1441	1640	1	1548	1270	16,696	During	-961
11/7/2026 8:46	2720	3718	3	1441	1640	1	1548	1277	12,347	During	3,388
11/7/2026 8:47	2720	3718	3	1457	1636	1	1548	1277	12,360	During	3,375
11/7/2026 8:48	2712	3510	3	1457	1636	1	1548	1312	12,179	During	3,556
11/7/2026 8:49	2712	3510	3	1462	1573	1	1569	1312	12,143	During	3,593
11/7/2026 8:50	2838	3505	1560	1462	1573	1	1569	1272	13,780	During	1,955

11/7/2026 8:51	2838	3505	1560	1412	1576	1	1528	1272	13,692	During	2,043
11/7/2026 8:52	2847	3666	3244	1412	1576	1	1528	1255	15,529	During	206
11/7/2026 8:53	2847	3666	3244	1425	1569	1	1522	1255	15,530	During	205
11/7/2026 8:54	2416	3618	4776	1425	1569	1	1522	1240	16,568	During	-833
11/7/2026 8:55	2416	3618	4776	1415	1640	1	1542	1240	16,648	During	-913
11/7/2026 8:56	2713	3321	3	1415	1640	1	1542	1253	11,888	During	3,847
11/7/2026 8:57	2713	3321	3	1444	1644	1	1549	1253	11,928	During	3,807
11/7/2026 8:58	2724	3514	3	1444	1644	1	1549	1300	12,179	During	3,556
11/7/2026 8:59	2724	3514	3	1456	1642	1	1557	1300	12,198	During	3,537
11/7/2026 9:00	2676	3497	3	1456	1642	1	1557	1311	12,144	During	3,591
11/7/2026 9:01	2676	3497	3	1453	1637	1	1510	1311	12,089	During	3,646
11/7/2026 9:02	2862	3410	3226	1453	1637	1	1510	1266	15,366	During	369
11/7/2026 9:03	2862	3410	3226	1407	1609	1	1460	1266	15,241	During	494
11/7/2026 9:04	2347	3652	3914	1407	1609	1	1460	1240	15,630	During	105
11/7/2026 9:05	2347	3652	3914	1410	1549	1	1178	1240	15,291	During	444
11/7/2026 9:06	2194	3010	5052	1410	1549	1	1178	1244	15,638	During	97
11/7/2026 9:07	2194	3010	5052	1388	1456	1	1503	1244	15,848	During	-113
11/7/2026 9:08	2214	2837	5031	1388	1456	1	1503	1242	15,672	During	63
11/7/2026 9:09	2214	2837	5031	1405	1579	1	1507	1242	15,817	During	-82
11/7/2026 9:10	2205	2900	5033	1405	1579	1	1507	1237	15,868	During	-133
11/7/2026 9:11	2205	2900	5033	1379	1186	1	1503	1237	15,444	During	291
11/7/2026 9:12	2209	2860	5024	1379	1186	1	1503	1232	15,394	During	341
11/7/2026 9:13	2209	2860	5024	1402	1547	1	1516	1232	15,791	During	-56
11/7/2026 9:14	2206	2851	5013	1402	1547	1	1516	1237	15,773	During	-37
11/7/2026 9:15	2206	2851	5013	1386	1580	1	1167	1237	15,441	During	294
11/7/2026 9:16	2215	2869	5026	1386	1580	1	1167	1232	15,477	After	--
11/7/2026 9:17	2215	2869	5026	1372	1568	1	1485	1232	15,769	After	--
11/7/2026 9:18	2229	2880	5030	1372	1568	1	1485	1234	15,800	After	--
11/7/2026 9:19	2229	2880	5030	1397	1565	1	1506	1234	15,842	After	--
11/7/2026 9:20	2213	2899	5031	1397	1565	1	1506	1224	15,836	After	--
11/7/2026 9:21	2213	2899	5031	1383	1585	1	1500	1224	15,837	After	--
11/7/2026 9:22	2228	2872	5021	1383	1585	1	1500	1219	15,810	After	--
11/7/2026 9:23	2228	2872	5021	1394	1521	1	1497	1219	15,753	After	--
11/7/2026 9:24	2201	2894	5043	1394	1521	1	1497	1221	15,771	After	--
11/7/2026 9:25	2201	2894	5043	1380	1289	1	1487	1221	15,515	After	--
11/7/2026 9:26	2213	2865	5046	1380	1289	1	1487	1219	15,500	After	--
11/7/2026 9:27	2213	2865	5046	1411	1571	1	1337	1219	15,663	After	--
11/7/2026 9:28	2230	2894	5008	1411	1571	1	1337	1221	15,673	After	--
11/7/2026 9:29	2230	2894	5008	1394	1563	1	1438	1221	15,750	After	--
11/7/2026 9:30	2218	2868	5034	1394	1563	1	1438	1229	15,745	After	--
11/7/2026 9:31	2218	2868	5034	1396	1579	1	1486	1229	15,812	After	--
11/7/2026 9:32	2207	2900	5016	1396	1579	1	1486	1231	15,817	After	--
11/7/2026 9:33	2207	2900	5016	1390	1575	1	1461	1231	15,782	After	--
11/7/2026 9:34	2224	2908	5053	1390	1575	1	1461	1226	15,838	After	--
11/7/2026 9:35	2224	2908	5053	1396	1554	1	1486	1226	15,847	After	--
11/7/2026 9:36	2211	2878	5026	1396	1554	1	1486	1225	15,777	After	--
11/7/2026 9:37	2211	2878	5026	1385	1554	1	1467	1225	15,747	After	--
11/7/2026 9:38	2197	2880	5005	1385	1554	1	1467	1231	15,720	After	--
11/7/2026 9:39	2197	2880	5005	1398	1564	1	1476	1231	15,752	After	--
11/7/2026 9:40	2210	2879	5003	1398	1564	1	1476	1229	15,760	After	--
11/7/2026 9:41	2210	2879	5003	1396	1569	1	1470	1229	15,757	After	--
11/7/2026 9:42	2220	2869	5010	1396	1569	1	1470	1225	15,760	After	--
11/7/2026 9:43	2220	2869	5010	1399	1527	1	1475	1225	15,726	After	--
11/7/2026 9:44	2217	2881	5020	1399	1527	1	1475	1230	15,750	After	--
11/7/2026 9:45	2217	2881	5020	1405	1567	1	1476	1230	15,798	After	--
11/7/2026 9:46	2224	2887	5004	1405	1567	1	1476	1221	15,786	After	--
11/7/2026 9:47	2224	2887	5004	1391	1513	1	1475	1221	15,715	After	--
11/7/2026 9:48	2223	2878	5033	1391	1513	1	1475	1226	15,739	After	--
11/7/2026 9:49	2223	2878	5033	1384	1437	1	1486	1226	15,667	After	--
11/7/2026 9:50	2224	2863	5025	1384	1437	1	1486	1232	15,652	After	--
11/7/2026 9:51	2224	2863	5025	1386	1558	1	1471	1232	15,760	After	--
11/7/2026 9:52	2212	2867	5022	1386	1558	1	1471	1229	15,746	After	--
11/7/2026 9:53	2212	2867	5022	1390	1502	1	1257	1229	15,480	After	--
11/7/2026 9:54	2223	2870	5029	1390	1502	1	1257	1235	15,508	After	--
11/7/2026 9:55	2223	2870	5029	1406	1399	1	1472	1235	15,635	After	--
11/7/2026 9:56	2226	2874	5011	1406	1399	1	1472	1222	15,611	After	--
11/7/2026 9:57	2226	2874	5011	1390	1265	1	1470	1222	15,459	After	--
11/7/2026 9:58	2229	2872	5027	1390	1265	1	1470	1231	15,485	After	--
11/7/2026 9:59	2229	2872	5027	1410	1544	1	1470	1231	15,784	After	--
11/7/2026 10:00	2215	2871	5013	1410	1544	1	1470	1229	15,753	After	--
11/7/2026 10:01	2215	2871	5013	1406	1472	1	1101	1229	15,307	After	--
11/7/2026 10:02	2242	2888	4991	1406	1472	1	1101	1236	15,337	After	--
11/7/2026 10:03	2242	2888	4991	1398	1557	1	1464	1236	15,778	After	--
11/7/2026 10:04	2226	2883	4995	1398	1557	1	1464	1227	15,752	After	--
11/7/2026 10:05	2226	2883	4995	1410	1554	1	1189	1227	15,486	After	--
11/7/2026 10:06	2223	2903	5004	1410	1554	1	1189	1226	15,511	After	--
11/7/2026 10:07	2223	2903	5004	1403	1513	1	1479	1226	15,753	After	--

11/7/2026 10:08	2233	2887	5020	1403	1513	1	1479	1226	15,762	After	--
11/7/2026 10:09	2233	2887	5020	1402	1559	1	1471	1226	15,799	After	--
11/7/2026 10:10	2289	2882	5175	1402	1559	1	1471	1231	16,010	After	--
11/7/2026 10:11	2289	2882	5175	1409	1543	1	1475	1231	16,005	After	--
11/7/2026 10:12	2341	2959	5217	1409	1543	1	1475	1220	16,165	After	--
11/7/2026 10:13	2341	2959	5217	1403	1465	1	1477	1220	16,083	After	--
11/7/2026 10:14	2342	3023	5211	1403	1465	1	1477	1231	16,153	After	--
11/7/2026 10:15	2342	3023	5211	1412	1522	1	1461	1231	16,203	After	--
11/7/2026 10:16	2353	3000	5223	1412	1522	1	1461	1231	16,203	After	--
11/7/2026 10:17	2353	3000	5223	1384	1542	1	1446	1231	16,181	After	--
11/7/2026 10:18	2365	2997	5206	1384	1542	1	1446	1219	16,161	After	--
11/7/2026 10:19	2365	2997	5206	1396	1533	1	1401	1219	16,119	After	--
11/7/2026 10:20	2358	3026	5209	1396	1533	1	1401	1230	16,154	After	--
11/7/2026 10:21	2358	3026	5209	1387	1553	1	1467	1230	16,231	After	--
11/7/2026 10:22	2338	3015	5198	1387	1553	1	1467	1222	16,180	After	--
11/7/2026 10:23	2338	3015	5198	1407	1552	1	1446	1222	16,179	After	--
11/7/2026 10:24	2341	2989	5249	1407	1552	1	1446	1224	16,210	After	--
11/7/2026 10:25	2341	2989	5249	1392	1522	1	1449	1224	16,168	After	--
11/7/2026 10:26	2350	3012	5204	1392	1522	1	1449	1221	16,152	After	--
11/7/2026 10:27	2350	3012	5204	1405	1444	1	1462	1221	16,100	After	--
11/7/2026 10:28	2330	3016	5211	1405	1444	1	1462	1225	16,094	After	--
11/7/2026 10:29	2330	3016	5211	1373	1128	1	1456	1225	15,739	After	--
11/7/2026 10:30	2332	3000	5219	1373	1128	1	1456	1224	15,732	After	--
11/7/2026 10:31	2332	3000	5219	1403	1526	1	1461	1224	16,167	After	--
11/7/2026 10:32	2346	2993	5226	1403	1526	1	1461	1226	16,182	After	--
11/7/2026 10:33	2346	2993	5226	1404	1544	1	1454	1226	16,193	After	--
11/7/2026 10:34	2353	3025	5223	1404	1544	1	1454	1220	16,223	After	--
11/7/2026 10:35	2353	3025	5223	1383	1304	1	1447	1220	15,955	After	--
11/7/2026 10:36	2340	3010	5223	1383	1304	1	1447	1226	15,933	After	--
11/7/2026 10:37	2340	3010	5223	1388	1534	1	1454	1226	16,176	After	--
11/7/2026 10:38	2366	3013	5211	1388	1534	1	1454	1224	16,191	After	--
11/7/2026 10:39	2366	3013	5211	1381	1552	1	1456	1224	16,204	After	--
11/7/2026 10:40	2337	3009	5223	1381	1552	1	1456	1222	16,181	After	--
11/7/2026 10:41	2337	3009	5223	1406	1540	1	1455	1222	16,192	After	--
11/7/2026 10:42	2339	3017	5223	1406	1540	1	1455	1232	16,213	After	--
11/7/2026 10:43	2339	3017	5223	1388	1529	1	1465	1232	16,194	After	--
11/7/2026 10:44	2340	3001	5225	1388	1529	1	1465	1229	16,178	After	--
11/7/2026 10:45	2340	3001	5225	1409	1102	1	1380	1229	15,688	After	--
11/7/2026 10:46	2341	2992	5198	1409	1102	1	1380	1225	15,648	After	--
11/7/2026 10:47	2341	2992	5198	1395	1381	1	1442	1225	15,974	After	--
11/7/2026 10:48	2347	3004	5226	1395	1381	1	1442	1230	16,026	After	--
11/7/2026 10:49	2347	3004	5226	1388	1553	1	1439	1230	16,189	After	--
11/7/2026 10:50	2343	3026	5225	1388	1553	1	1439	1221	16,196	After	--
11/7/2026 10:51	2343	3026	5225	1367	1523	1	1438	1221	16,145	After	--
11/7/2026 10:52	2343	3005	5204	1367	1523	1	1438	1230	16,112	After	--
11/7/2026 10:53	2343	3005	5204	1365	1544	1	1380	1230	16,072	After	--
11/7/2026 10:54	2338	3023	5201	1365	1544	1	1380	1230	16,082	After	--
11/7/2026 10:55	2338	3023	5201	1381	1107	1	1261	1230	15,543	After	--
11/7/2026 10:56	2346	2992	5193	1381	1107	1	1261	1225	15,506	After	--
11/7/2026 10:57	2346	2992	5193	1370	1328	1	1449	1225	15,904	After	--
11/7/2026 10:58	2350	3011	5211	1370	1328	1	1449	1226	15,946	After	--
11/7/2026 10:59	2350	3011	5211	1386	0	0	1105	1226	14,289	After	--
11/7/2026 11:00	2353	3009	5203	1386	1548	1	1105	1225	15,830	After	--
11/7/2026 11:01	2353	3009	5203	1373	1548	1	1332	1225	16,044	After	--
11/7/2026 11:02	2358	3001	5226	1373	1545	1	1332	1225	16,061	After	--
11/7/2026 11:03	2358	3001	5226	1375	1545	1	1441	1225	16,173	After	--
11/7/2026 11:04	2355	2990	5198	1375	1553	1	1441	1220	16,133	After	--
11/7/2026 11:05	2355	2990	5198	1374	1553	1	1035	1220	15,726	After	--
11/7/2026 11:06	2371	3020	5205	1374	1102	1	1035	1232	15,341	After	--
11/7/2026 11:07	2371	3020	5205	1357	1102	1	1460	1232	15,749	After	--
11/7/2026 11:08	2355	3023	5204	1357	1236	1	1460	1226	15,863	After	--
11/7/2026 11:09	2355	3023	5204	1386	1236	1	1425	1226	15,857	After	--
11/7/2026 11:10	2358	3019	5186	1386	1545	1	1425	1234	16,153	After	--
11/7/2026 11:11	2358	3019	5186	1376	1545	1	1441	1234	16,160	After	--
11/7/2026 11:12	2339	3024	5169	1376	1542	1	1441	1231	16,124	After	--
11/7/2026 11:13	2339	3024	5169	1385	1542	1	1449	1231	16,141	After	--
11/7/2026 11:14	2356	3011	5207	1385	1112	1	1449	1229	15,750	After	--
11/7/2026 11:15	2356	3011	5207	1366	1112	1	1451	1229	15,733	After	--
11/7/2026 11:16	2366	3001	5208	1366	1558	1	1451	1231	16,182	After	--
11/7/2026 11:17	2366	3001	5208	1386	1558	1	1378	1231	16,129	After	--
11/7/2026 11:18	2360	2989	5213	1386	1493	1	1378	1230	16,051	After	--
11/7/2026 11:19	2360	2989	5213	1371	1493	1	1445	1230	16,102	After	--
11/7/2026 11:20	2367	3015	5202	1371	1354	1	1445	1217	15,971	After	--
11/7/2026 11:21	2367	3015	5202	1364	1354	1	1441	1217	15,961	After	--
11/7/2026 11:22	2350	2987	5219	1364	1399	1	1441	1230	15,992	After	--
11/7/2026 11:23	2350	2987	5219	1373	1399	1	1111	1230	15,671	After	--
11/7/2026 11:24	2378	3014	5194	1373	1555	1	1111	1236	15,862	After	--

11/7/2026 11:25	2378	3014	5194	1385	1555	1	1444	1236	16,207	After	--
11/7/2026 11:26	2373	3000	5199	1385	1548	1	1444	1226	16,175	After	--
11/7/2026 11:27	2373	3000	5199	1372	1548	1	1271	1226	15,990	After	--
11/7/2026 11:28	2379	2994	5204	1372	1552	1	1271	1234	16,007	After	--
11/7/2026 11:29	2379	2994	5204	1380	1552	1	1421	1234	16,165	After	--
11/7/2026 11:30	2383	3023	5223	1380	1538	1	1421	1231	16,200	After	--
11/7/2026 11:31	2383	3023	5223	1367	1538	1	1069	1231	15,835	After	--
11/7/2026 11:32	2384	3023	5218	1367	1543	1	1069	1231	15,836	After	--
11/7/2026 11:33	2384	3023	5218	1388	1543	1	1449	1231	16,237	After	--
11/7/2026 11:34	2375	3030	5199	1388	1543	1	1449	1232	16,217	After	--
11/7/2026 11:35	2375	3030	5199	1379	1543	1	1445	1232	16,203	After	--
11/7/2026 11:36	2359	3014	5219	1379	1538	1	1445	1236	16,191	After	--
11/7/2026 11:37	2359	3014	5219	1362	1538	1	1445	1236	16,174	After	--
11/7/2026 11:38	2361	3017	5208	1362	1496	1	1445	1230	16,120	After	--
11/7/2026 11:39	2361	3017	5208	1373	1496	1	1439	1230	16,125	After	--
11/7/2026 11:40	2358	3011	5201	1373	1442	1	1439	1232	16,057	After	--
11/7/2026 11:41	2358	3011	5201	1363	1442	1	1439	1232	16,047	After	--
11/7/2026 11:42	2363	3014	5203	1363	1534	1	1439	1235	16,152	After	--
11/7/2026 11:43	2363	3014	5203	1363	1534	1	1413	1235	16,125	After	--
11/7/2026 11:44	2378	3039	5209	1363	1517	1	1413	1241	16,160	After	--
11/7/2026 11:45	2378	3039	5209	1367	1517	1	1443	1241	16,195	After	--
11/7/2026 11:46	2357	3032	5204	1367	1358	1	1443	1240	16,003	After	--
11/7/2026 11:47	2357	3032	5204	1354	1358	1	1440	1240	15,987	After	--
11/7/2026 11:48	2363	3012	5187	1354	1080	1	1440	1237	15,674	After	--
11/7/2026 11:49	2363	3012	5187	1369	1080	1	1300	1237	15,548	After	--
11/7/2026 11:50	2359	3032	5229	1369	1526	1	1300	1234	16,050	After	--
11/7/2026 11:51	2359	3032	5229	1358	1526	1	1095	1234	15,834	After	--
11/7/2026 11:52	2380	3031	5188	1358	1519	1	1095	1241	15,814	After	--
11/7/2026 11:53	2380	3031	5188	1367	1519	1	1328	1241	16,056	After	--
11/7/2026 11:54	2359	3006	5204	1367	1518	1	1328	1235	16,018	After	--
11/7/2026 11:55	2359	3006	5204	1359	1518	1	1444	1235	16,126	After	--
11/7/2026 11:56	2370	3011	5220	1359	1081	1	1444	1232	15,718	After	--
11/7/2026 11:57	2370	3011	5220	1340	1081	1	1446	1232	15,700	After	--
11/7/2026 11:58	2365	3018	5204	1340	1527	1	1446	1234	16,135	After	--
11/7/2026 11:59	2365	3018	5204	1339	1527	1	1342	1234	16,031	After	--
11/7/2026 12:00	2367	3009	5205	1339	1514	1	1342	1231	16,009	After	--
11/7/2026 12:01	2367	3009	5205	1341	1514	1	1437	1231	16,105	After	--
11/7/2026 12:02	2346	2988	5220	1341	1491	1	1437	1224	16,048	After	--
11/7/2026 12:03	2346	2988	5220	1347	1491	1	1443	1224	16,061	After	--
11/7/2026 12:04	2361	3007	5219	1347	1516	1	1443	1231	16,126	After	--
11/7/2026 12:05	2361	3007	5219	1332	1516	1	1154	1231	15,822	After	--
11/7/2026 12:06	2351	3009	5199	1332	1527	1	1154	1224	15,798	After	--
11/7/2026 12:07	2351	3009	5199	1333	1527	1	1446	1224	16,091	After	--
11/7/2026 12:08	2354	3006	5193	1333	1514	1	1446	1230	16,077	After	--
11/7/2026 12:09	2354	3006	5193	1325	1514	1	1051	1230	15,674	After	--
11/7/2026 12:10	2370	3001	5208	1325	1085	1	1051	1225	15,266	After	--
11/7/2026 12:11	2370	3001	5208	1346	1085	1	1413	1225	15,649	After	--
11/7/2026 12:12	2378	3013	5209	1346	1532	1	1413	1225	16,117	After	--
11/7/2026 12:13	2378	3013	5209	1348	1532	1	1445	1225	16,151	After	--
11/7/2026 12:14	2360	3012	5194	1348	1523	1	1445	1226	16,109	After	--
11/7/2026 12:15	2360	3012	5194	1343	1523	1	1435	1226	16,093	After	--
11/7/2026 12:16	2373	3018	5214	1343	1523	1	1435	1219	16,125	After	--
11/7/2026 12:17	2373	3018	5214	1354	1523	1	1024	1219	15,726	After	--
11/7/2026 12:18	2350	3000	5214	1354	1524	1	1024	1225	15,692	After	--
11/7/2026 12:19	2350	3000	5214	1365	1524	1	1441	1225	16,120	After	--
11/7/2026 12:20	2363	3015	5214	1365	1231	1	1441	1225	15,855	After	--
11/7/2026 12:21	2363	3015	5214	1355	1231	1	1457	1225	15,861	After	--
11/7/2026 12:22	2355	3030	5227	1355	1524	1	1457	1225	16,174	After	--
11/7/2026 12:23	2355	3030	5227	1329	1524	1	1138	1225	15,828	After	--
11/7/2026 12:24	2363	3015	5197	1329	1529	1	1138	1221	15,793	After	--
11/7/2026 12:25	2363	3015	5197	1352	1529	1	1108	1221	15,786	After	--
11/7/2026 12:26	2370	3030	5185	1352	1517	1	1108	1221	15,784	After	--
11/7/2026 12:27	2370	3030	5185	1344	1517	1	1441	1221	16,109	After	--
11/7/2026 12:28	2375	3019	5203	1344	1490	1	1441	1221	16,093	After	--
11/7/2026 12:29	2375	3019	5203	1350	1490	1	1446	1221	16,105	After	--
11/7/2026 12:30	2373	3004	5187	1350	1524	1	1446	1219	16,104	After	--
11/7/2026 12:31	2373	3004	5187	1355	1524	1	1404	1219	16,067	After	--
11/7/2026 12:32	2366	3038	5228	1355	1523	1	1404	1221	16,136	After	--
11/7/2026 12:33	2366	3038	5228	1338	1523	1	1129	1221	15,843	After	--
11/7/2026 12:34	2377	2999	5176	1338	1524	1	1129	1223	15,767	After	--
11/7/2026 12:35	2377	2999	5176	1353	1524	1	1414	1223	16,067	After	--
11/7/2026 12:36	2383	3032	5166	1353	1297	1	1414	1217	15,863	After	--
11/7/2026 12:37	2383	3032	5166	1366	1297	1	1311	1217	15,772	After	--
11/7/2026 12:38	2375	3066	5189	1366	1186	1	1311	1213	15,707	After	--
11/7/2026 12:39	2375	3066	5189	1349	1186	1	1440	1213	15,818	After	--
11/7/2026 12:40	2360	3023	5179	1349	1524	1	1440	1222	16,098	After	--
11/7/2026 12:41	2360	3023	5179	1357	1524	1	1188	1222	15,854	After	--

11/7/2026 12:42	2354	3033	5193	1357	1240	1	1188	1210	15,575	After	--
11/7/2026 12:43	2354	3033	5193	1347	1240	1	1298	1210	15,676	After	--
11/7/2026 12:44	2370	3033	5184	1347	1527	1	1298	1213	15,974	After	--
11/7/2026 12:45	2370	3033	5184	1352	1527	1	1435	1213	16,116	After	--
11/7/2026 12:46	2359	3008	5187	1352	1522	1	1435	1214	16,078	After	--
11/7/2026 12:47	2359	3008	5187	1330	1522	1	1431	1214	16,052	After	--
11/7/2026 12:48	2365	3005	5188	1330	1524	1	1431	1220	16,064	After	--
11/7/2026 12:49	2365	3005	5188	1354	1524	1	1365	1220	16,022	After	--
11/7/2026 12:50	2353	3021	5177	1354	1272	1	1365	1221	15,764	After	--
11/7/2026 12:51	2353	3021	5177	1342	1272	1	1431	1221	15,818	After	--
11/7/2026 12:52	2357	3017	5163	1342	1516	1	1431	1215	16,042	After	--
11/7/2026 12:53	2357	3017	5163	1333	1516	1	1349	1215	15,950	After	--
11/7/2026 12:54	2351	3003	5163	1333	1532	1	1349	1221	15,952	After	--
11/7/2026 12:55	2351	3003	5163	1347	1532	1	1429	1221	16,047	After	--
11/7/2026 12:56	2366	3031	5176	1347	1506	1	1429	1216	16,072	After	--
11/7/2026 12:57	2366	3031	5176	1339	1506	1	1267	1216	15,902	After	--
11/7/2026 12:58	2353	3034	5171	1339	1420	1	1267	1221	15,806	After	--
11/7/2026 12:59	2353	3034	5171	1348	1420	1	1429	1221	15,977	After	--
11/7/2026 13:00	2358	3007	5179	1348	1524	1	1429	1224	16,070	After	--
11/7/2026 13:01	2358	3007	5179	1341	1524	1	1439	1224	16,073	After	--
11/7/2026 13:02	2351	3023	5161	1341	1522	1	1439	1219	16,056	After	--
11/7/2026 13:03	2351	3023	5161	1337	1522	1	1440	1219	16,053	After	--
11/7/2026 13:04	2366	3002	5187	1337	1526	1	1440	1219	16,077	After	--
11/7/2026 13:05	2366	3002	5187	1336	1526	1	1439	1219	16,075	After	--
11/7/2026 13:06	2363	3014	5190	1336	1528	1	1439	1214	16,085	After	--
11/7/2026 13:07	2363	3014	5190	1339	1528	1	1431	1214	16,080	After	--
11/7/2026 13:08	2365	3036	5198	1339	1091	1	1431	1215	15,675	After	--
11/7/2026 13:09	2365	3036	5198	1335	1091	1	1434	1215	15,675	After	--
11/7/2026 13:10	2368	3012	5176	1335	1518	1	1434	1217	16,062	After	--
11/7/2026 13:11	2368	3012	5176	1340	1518	1	1435	1217	16,068	After	--
11/7/2026 13:12	2364	3017	5174	1340	1123	1	1435	1216	15,670	After	--
11/7/2026 13:13	2364	3017	5174	1340	1123	1	1433	1216	15,668	After	--
11/7/2026 13:14	2358	3002	5170	1340	1454	1	1433	1220	15,978	After	--
11/7/2026 13:15	2358	3002	5170	1337	1454	1	1351	1220	15,893	After	--
11/7/2026 13:16	2352	3024	5188	1337	1389	1	1351	1225	15,868	After	--
11/7/2026 13:17	2352	3024	5188	1325	1389	1	1428	1225	15,932	After	--
11/7/2026 13:18	2354	3030	5200	1325	1108	1	1428	1224	15,670	After	--
11/7/2026 13:19	2354	3030	5200	1352	1108	1	1445	1224	15,714	After	--
11/7/2026 13:20	2366	0	5200	1352	1442	1	1445	1226	13,032	After	--
11/7/2026 13:21	2366	3040	5200	1307	1442	1	1434	1226	16,016	After	--
11/7/2026 13:22	2370	3040	5211	1307	1457	1	1434	1219	16,040	After	--
11/7/2026 13:23	2370	3023	5211	1333	1457	1	1446	1219	16,061	After	--
11/7/2026 13:24	2346	3023	5192	1333	1522	1	1446	1222	16,085	After	--
11/7/2026 13:25	2346	3063	5192	1337	1522	1	1431	1222	16,114	After	--
11/7/2026 13:26	2358	3063	5199	1337	1503	1	1431	1224	16,116	After	--
11/7/2026 13:27	2358	3042	5199	1341	1503	1	1348	1224	16,015	After	--
11/7/2026 13:28	2345	3042	5219	1341	1522	1	1348	1224	16,042	After	--
11/7/2026 13:29	2345	3023	5219	1347	1522	1	1441	1224	16,122	After	--
11/7/2026 13:30	2361	3023	5206	1347	1526	1	1441	1230	16,135	After	--
11/7/2026 13:31	2361	3031	5206	1327	1526	1	1428	1230	16,110	After	--
11/7/2026 13:32	2345	3031	5224	1327	1517	1	1428	1222	16,094	After	--
11/7/2026 13:33	2345	3038	5224	750	1517	1	1436	1222	15,533	After	--
11/7/2026 13:34	2359	3038	5219	750	1430	1	1436	1222	15,456	After	--
11/7/2026 13:35	2359	3009	5219	1325	1430	1	1429	1222	15,995	After	--
11/7/2026 13:36	2352	3009	5229	1325	1522	1	1429	1219	16,086	After	--
11/7/2026 13:37	2352	3002	5229	1325	1522	1	1428	1219	16,078	After	--
11/7/2026 13:38	2358	3002	5221	1325	1511	1	1428	1220	16,066	After	--
11/7/2026 13:39	2358	3004	5221	1330	1511	1	1424	1220	16,069	After	--
11/7/2026 13:40	2373	3004	5214	1330	1521	1	1424	1219	16,086	After	--
11/7/2026 13:41	2373	2994	5214	1340	1521	1	1431	1219	16,094	After	--
11/7/2026 13:42	2355	2994	5205	1340	1513	1	1431	1215	16,054	After	--
11/7/2026 13:43	2355	2979	5205	1342	1513	1	1429	1215	16,039	After	--
11/7/2026 13:44	2344	2979	5214	1342	1324	1	1429	1219	15,852	After	--
11/7/2026 13:45	2344	2999	5214	1570	1324	1	1413	1219	16,084	After	--
11/7/2026 13:46	2364	2999	5205	1570	1338	1	1413	1207	16,097	After	--
11/7/2026 13:47	2364	2987	5205	1332	1338	1	1430	1207	15,864	After	--
11/7/2026 13:48	2367	2987	5230	1332	1483	1	1430	1209	16,039	After	--
11/7/2026 13:49	2367	2994	5230	1339	1483	1	1436	1209	16,058	After	--
11/7/2026 13:50	2376	2994	5202	1339	1502	1	1436	1206	16,055	After	--
11/7/2026 13:51	2376	2984	5202	1337	1502	1	1429	1206	16,037	After	--
11/7/2026 13:52	2378	2984	5173	1337	1493	1	1429	1209	16,003	After	--
11/7/2026 13:53	2378	2995	5173	1342	1493	1	1440	1209	16,030	After	--
11/7/2026 13:54	2364	2995	5203	1342	1475	1	1440	1207	16,027	After	--
11/7/2026 13:55	2364	2981	5203	1314	1475	1	1199	1207	15,743	After	--
11/7/2026 13:56	2369	2981	5210	1314	1518	1	1199	1209	15,800	After	--
11/7/2026 13:57	2369	2982	5210	1333	1518	1	1423	1209	16,045	After	--
11/7/2026 13:58	2372	2982	5195	1333	1503	1	1423	1203	16,012	After	--

11/7/2026 13:59	2372	3000	5195	1338	1503	1	1430	1203	16,042	After	--
11/7/2026 14:00	2386	3000	5215	1338	1529	1	1430	1195	16,094	After	--
11/7/2026 14:01	2386	3083	5215	1342	1529	1	1400	1195	16,151	After	--
11/7/2026 14:02	2376	3083	5208	1342	1522	1	1400	1201	16,133	After	--
11/7/2026 14:03	2376	2992	5208	1335	1522	1	1423	1201	16,057	After	--
11/7/2026 14:04	2388	2992	5198	1335	1308	1	1423	1195	15,840	After	--
11/7/2026 14:05	2388	2987	5198	1328	1308	1	1426	1195	15,831	After	--
11/7/2026 14:06	2362	2987	5203	1328	1514	1	1426	1200	16,021	After	--
11/7/2026 14:07	2362	2992	5203	1325	1514	1	1430	1200	16,026	After	--
11/7/2026 14:08	2385	2992	5199	1325	1513	1	1430	1201	16,045	After	--
11/7/2026 14:09	2385	2991	5199	1344	1513	1	1436	1201	16,069	After	--
11/7/2026 14:10	2386	2991	5201	1344	1468	1	1436	1198	16,025	After	--
11/7/2026 14:11	2386	3001	5201	1348	1468	1	1431	1198	16,034	After	--
11/7/2026 14:12	2388	3001	5199	1348	1180	1	1431	1206	15,754	After	--
11/7/2026 14:13	2388	2977	5199	1326	1180	1	1057	1206	15,334	After	--
11/7/2026 14:14	2405	2977	5223	1326	1505	1	1057	1199	15,693	After	--
11/7/2026 14:15	2405	2987	5223	1333	1505	1	1434	1199	16,087	After	--
11/7/2026 14:16	2395	2987	5168	1333	1134	1	1434	1205	15,657	After	--
11/7/2026 14:17	2395	3015	5168	1346	1134	1	1433	1205	15,697	After	--
11/7/2026 14:18	2387	3015	5191	1346	1516	1	1433	1199	16,088	After	--
11/7/2026 14:19	2387	2991	5191	1347	1516	1	1178	1199	15,810	After	--
11/7/2026 14:20	2385	2991	5221	1347	1514	1	1178	1199	15,835	After	--
11/7/2026 14:21	2385	3001	5221	1347	1514	1	1403	1199	16,070	After	--
11/7/2026 14:22	2381	3001	5178	1347	1524	1	1403	1198	16,032	After	--
11/7/2026 14:23	2381	2999	5178	1338	1524	1	1398	1198	16,017	After	--
11/7/2026 14:24	2381	2999	5173	1338	1514	1	1398	1204	16,008	After	--
11/7/2026 14:25	2381	2973	5173	1327	1514	1	1426	1204	15,999	After	--
11/7/2026 14:26	2371	2973	5169	1327	1518	1	1426	1209	15,995	After	--
11/7/2026 14:27	2371	2985	5169	1339	1518	1	1444	1209	16,037	After	--
11/7/2026 14:28	2362	2985	5176	1339	1524	1	1444	1210	16,040	After	--
11/7/2026 14:29	2362	2977	5176	1344	1524	1	1433	1210	16,026	After	--
11/7/2026 14:30	2374	2977	5181	1344	1251	1	1433	1214	15,775	After	--
11/7/2026 14:31	2374	2991	5181	1354	1251	1	1425	1214	15,791	After	--
11/7/2026 14:32	2383	2991	5186	1354	1347	1	1425	1201	15,887	After	--
11/7/2026 14:33	2383	2971	5186	1336	1347	1	1404	1201	15,828	After	--
11/7/2026 14:34	2386	2971	5190	1336	1524	1	1404	1201	16,012	After	--
11/7/2026 14:35	2386	2992	5190	1333	1524	1	1425	1201	16,052	After	--
11/7/2026 14:36	2391	2992	5191	1333	1512	1	1425	1209	16,055	After	--
11/7/2026 14:37	2391	3000	5191	1328	1512	1	1049	1209	15,681	After	--
11/7/2026 14:38	2375	3000	5195	1328	1503	1	1049	1200	15,650	After	--
11/7/2026 14:39	2375	3008	5195	1337	1503	1	1119	1200	15,737	After	--
11/7/2026 14:40	2385	3008	5184	1337	1511	1	1119	1209	15,754	After	--
11/7/2026 14:41	2385	2987	5184	1346	1511	1	1042	1209	15,665	After	--
11/7/2026 14:42	2386	2987	5188	1346	1522	1	1042	1203	15,674	After	--
11/7/2026 14:43	2386	2984	5188	1327	1522	1	1433	1203	16,043	After	--
11/7/2026 14:44	2395	2984	5185	1327	1451	1	1433	1209	15,985	After	--
11/7/2026 14:45	2395	2981	5185	1343	1451	1	1430	1209	15,995	After	--
11/7/2026 14:46	2393	2981	5169	1343	1511	1	1430	1210	16,037	After	--
11/7/2026 14:47	2393	2980	5169	1323	1511	1	1425	1210	16,011	After	--
11/7/2026 14:48	2396	2980	5179	1323	1514	1	1425	1203	16,020	After	--
11/7/2026 14:49	2396	2997	5179	1351	1514	1	1421	1203	16,062	After	--
11/7/2026 14:50	2378	2997	5178	1351	1478	1	1421	1198	16,003	After	--
11/7/2026 14:51	2378	3007	5178	1352	1478	1	1433	1198	16,025	After	--
11/7/2026 14:52	2371	3007	5170	1352	1509	1	1433	1209	16,051	After	--
11/7/2026 14:53	2371	2996	5170	1352	1509	1	1349	1209	15,956	After	--
11/7/2026 14:54	2380	2996	5178	1352	1517	1	1349	1201	15,974	After	--
11/7/2026 14:55	2380	3008	5178	1332	1517	1	1420	1201	16,037	After	--
11/7/2026 14:56	2378	3008	5200	1332	1273	1	1420	1199	15,811	After	--
11/7/2026 14:57	2378	3016	5200	1329	1273	1	1031	1199	15,426	After	--
11/7/2026 14:58	2383	3016	5189	1329	1437	1	1031	1209	15,595	After	--
11/7/2026 14:59	2383	2990	5189	1342	1437	1	1146	1209	15,697	After	--
11/7/2026 15:00	2388	2990	5186	1342	1511	1	1146	1205	15,768	After	--
11/7/2026 15:01	2388	2989	5186	1353	1511	1	1426	1205	16,059	After	--
11/7/2026 15:02	2378	2989	5186	1353	1140	1	1426	1207	15,680	After	--
11/7/2026 15:03	2378	2982	5186	1119	1140	1	1285	1207	15,297	After	--
11/7/2026 15:04	2368	2982	5186	1119	1517	1	1285	1205	15,663	After	--
11/7/2026 15:05	2368	2990	5186	1356	1517	1	1431	1205	16,054	After	--
11/7/2026 15:06	2395	2990	5193	1356	1524	1	1431	1206	16,095	After	--
11/7/2026 15:07	2395	3014	5193	1356	1524	1	1428	1206	16,116	After	--
11/7/2026 15:08	2388	3014	5207	1356	1505	1	1428	1209	16,108	After	--
11/7/2026 15:09	2388	3003	5207	1329	1505	1	1113	1209	15,755	After	--
11/7/2026 15:10	2388	3003	5198	1329	1511	1	1113	1199	15,741	After	--
11/7/2026 15:11	2388	3029	5198	1339	1511	1	1424	1199	16,088	After	--
11/7/2026 15:12	2367	3029	5193	1339	1503	1	1424	1206	16,062	After	--
11/7/2026 15:13	2367	2992	5193	1353	1503	1	1423	1206	16,038	After	--
11/7/2026 15:14	2374	2992	5179	1353	1512	1	1423	1207	16,041	After	--
11/7/2026 15:15	2374	2988	5179	1352	1512	1	1440	1207	16,052	After	--

11/7/2026 15:16	2392	2988	5176	1352	1506	1	1440	1211	16,066	After	--
11/7/2026 15:17	2392	3010	5176	1353	1506	1	1424	1211	16,073	After	--
11/7/2026 15:18	2402	3010	5192	1353	1348	1	1424	1207	15,937	After	--
11/7/2026 15:19	2402	3001	5192	1354	1348	1	1430	1207	15,934	After	--
11/7/2026 15:20	2391	3001	5176	1354	1518	1	1430	1205	16,075	After	--
11/7/2026 15:21	2391	2959	5176	1342	1518	1	1430	1205	16,022	After	--
11/7/2026 15:22	2384	2959	5169	1342	1516	1	1430	1200	16,000	After	--
11/7/2026 15:23	2384	2976	5169	1351	1516	1	1414	1200	16,011	After	--
11/7/2026 15:24	2358	2976	5215	1351	1518	1	1414	1207	16,040	After	--
11/7/2026 15:25	2358	2991	5215	1332	1518	1	1439	1207	16,061	After	--
11/7/2026 15:26	2367	2991	5164	1332	1497	0	1439	1205	15,996	After	--
11/7/2026 15:27	2367	2970	5164	1337	1497	0	1423	1205	15,964	After	--
11/7/2026 15:28	2391	2970	5189	1337	1514	1	1423	1205	16,029	After	--
11/7/2026 15:29	2391	2996	5189	1332	1514	1	1438	1205	16,066	After	--
11/7/2026 15:30	2386	2996	5178	1332	1499	1	1438	1201	16,031	After	--
11/7/2026 15:31	2386	2969	5178	1332	1499	1	1296	1201	15,862	After	--
11/7/2026 15:32	2372	2969	5189	1332	1512	1	1296	1206	15,876	After	--
11/7/2026 15:33	2372	2965	5189	1336	1512	1	1425	1206	16,005	After	--
11/7/2026 15:34	2384	2965	5169	1336	1298	1	1425	1204	15,782	After	--
11/7/2026 15:35	2384	2989	5169	1402	1298	1	1423	1204	15,870	After	--
11/7/2026 15:36	2384	2989	5171	1402	1513	1	1423	1205	16,088	After	--
11/7/2026 15:37	2384	2984	5171	1345	1513	1	1420	1205	16,022	After	--
11/7/2026 15:38	2370	2984	5189	1345	1506	1	1420	1199	16,014	After	--
11/7/2026 15:39	2370	2987	5189	1321	1506	1	1430	1199	16,002	After	--
11/7/2026 15:40	2380	2987	5189	1321	1508	0	1430	1207	16,023	After	--
11/7/2026 15:41	2380	2999	5189	1320	1508	0	1426	1207	16,031	After	--
11/7/2026 15:42	2401	2999	5198	1320	1501	1	1426	1200	16,046	After	--
11/7/2026 15:43	2401	2988	5198	1325	1501	1	1425	1200	16,038	After	--
11/7/2026 15:44	2397	2988	5201	1325	1507	1	1425	1205	16,048	After	--
11/7/2026 15:45	2397	2987	5201	1329	1507	1	1429	1205	16,056	After	--
11/7/2026 15:46	2397	2987	5193	1329	1504	1	1429	1208	16,047	After	--
11/7/2026 15:47	2397	2989	5193	1336	1504	1	1415	1208	16,042	After	--
11/7/2026 15:48	2381	2989	5183	1336	1496	1	1415	1206	16,006	After	--
11/7/2026 15:49	2381	2985	5183	1333	1496	1	1428	1206	16,012	After	--
11/7/2026 15:50	2396	2985	5171	1333	1516	1	1428	1211	16,040	After	--
11/7/2026 15:51	2396	2987	5171	1394	1516	1	1442	1211	16,117	After	--
11/7/2026 15:52	2382	2987	5230	1394	1375	1	1442	1214	16,025	After	--
11/7/2026 15:53	2382	3168	5230	1324	1375	1	1430	1214	16,124	After	--
11/7/2026 15:54	2389	3168	5198	1324	1470	1	1430	1206	16,185	After	--
11/7/2026 15:55	2389	3079	5198	1329	1470	1	1435	1206	16,106	After	--
11/7/2026 15:56	2363	3079	5186	1329	1521	1	1435	1211	16,124	After	--
11/7/2026 15:57	2363	2980	5186	1289	1521	1	1435	1211	15,985	After	--
11/7/2026 15:58	2381	2980	5175	1289	1527	1	1435	1212	15,999	After	--
11/7/2026 15:59	2381	2969	5175	1345	1527	1	1425	1212	16,035	After	--
11/7/2026 16:00	2395	2969	5194	1345	1517	1	1425	1211	16,057	After	--
11/7/2026 16:01	2395	2983	5194	1336	1517	1	1421	1211	16,058	After	--
11/7/2026 16:02	2383	2983	5179	1336	1518	1	1421	1210	16,031	After	--
11/7/2026 16:03	2383	2972	5179	1351	1518	1	1357	1210	15,971	After	--
11/7/2026 16:04	2366	2972	5177	1351	1193	1	1357	1200	15,616	After	--
11/7/2026 16:05	2366	2970	5177	1348	1193	1	1435	1200	15,689	After	--
11/7/2026 16:06	2380	2970	5184	1348	1511	1	1435	1208	16,037	After	--
11/7/2026 16:07	2380	2972	5184	1350	1511	1	1424	1208	16,030	After	--
11/7/2026 16:08	2349	2972	5181	1350	1485	1	1424	1214	15,975	After	--
11/7/2026 16:09	2349	2961	5181	1352	1485	1	1429	1214	15,971	After	--
11/7/2026 16:10	2358	2961	5166	1352	1517	1	1429	1207	15,991	After	--
11/7/2026 16:11	2358	2977	5166	1339	1517	1	1434	1207	15,999	After	--
11/7/2026 16:12	2375	2977	5184	1339	1471	1	1434	1211	15,992	After	--
11/7/2026 16:13	2375	2948	5184	1352	1471	1	1429	1211	15,972	After	--
11/7/2026 16:14	2373	2948	5163	1352	1501	1	1429	1201	15,968	After	--
11/7/2026 16:15	2373	2972	5163	1339	1501	1	1436	1201	15,986	After	--
11/7/2026 16:16	2372	2972	5169	1339	1491	1	1436	1213	15,993	After	--
11/7/2026 16:17	2372	2981	5169	1339	1491	1	1437	1213	16,003	After	--
11/7/2026 16:18	2363	2981	5156	1339	1400	1	1437	1217	15,893	After	--
11/7/2026 16:19	2363	2977	5156	1337	1400	1	1244	1217	15,695	After	--
11/7/2026 16:20	2363	2977	5173	1337	1513	1	1244	1201	15,808	After	--
11/7/2026 16:21	2363	2958	5173	1340	1513	1	1436	1201	15,984	After	--
11/7/2026 16:22	2359	2958	5174	1340	1476	1	1436	1213	15,957	After	--
11/7/2026 16:23	2359	3020	5174	1339	1476	1	1321	1213	15,903	After	--
11/7/2026 16:24	2359	3020	5179	1339	1521	1	1321	1214	15,954	After	--
11/7/2026 16:25	2359	2945	5179	1326	1521	1	1444	1214	15,988	After	--
11/7/2026 16:26	2369	2945	5173	1326	1507	1	1444	1213	15,978	After	--
11/7/2026 16:27	2369	2952	5173	1336	1507	1	1421	1213	15,972	After	--
11/7/2026 16:28	2354	2952	5174	1336	1475	1	1421	1221	15,934	After	--
11/7/2026 16:29	2354	2960	5174	1355	1475	1	1428	1221	15,969	After	--
11/7/2026 16:30	2372	2960	5168	1355	1503	1	1428	1217	16,004	After	--
11/7/2026 16:31	2372	2962	5168	1331	1503	1	1432	1217	15,985	After	--
11/7/2026 16:32	2345	2962	5174	1331	1431	1	1432	1214	15,890	After	--

11/7/2026 16:33	2345	2969	5174	1343	1431	1	1201	1214	15,678	After	--
11/7/2026 16:34	2349	2969	5184	1343	1527	1	1201	1213	15,787	After	--
11/7/2026 16:35	2349	2945	5184	1359	1527	1	1446	1213	16,025	After	--
11/7/2026 16:36	2361	2945	5196	1359	1521	1	1446	1221	16,051	After	--
11/7/2026 16:37	2361	2966	5196	1349	1521	1	0	1221	14,615	After	--
11/7/2026 16:38	2352	2966	5160	1349	1519	1	1332	1217	15,896	After	--
11/7/2026 16:39	2352	2964	5160	1357	1519	1	1332	1217	15,902	After	--
11/7/2026 16:40	2351	2964	5180	1357	1085	1	1434	1214	15,586	After	--
11/7/2026 16:41	2351	2964	5180	1329	1085	1	1434	1214	15,558	After	--
11/7/2026 16:42	2344	2964	5206	1329	1471	1	1440	1213	15,969	After	--
11/7/2026 16:43	2344	2960	5206	1345	1471	1	1440	1213	15,981	After	--
11/7/2026 16:44	2319	2960	5176	1345	1511	1	1428	1213	15,953	After	--
11/7/2026 16:45	2319	2951	5176	1329	1511	1	1428	1213	15,928	After	--
11/7/2026 16:46	2360	2951	5218	1329	1503	1	1141	1211	15,714	After	--
11/7/2026 16:47	2360	3285	5218	1335	1503	1	1141	1211	16,054	After	--
11/7/2026 16:48	2349	3285	5199	1335	1514	1	1435	1216	16,334	After	--
11/7/2026 16:49	2349	3122	5199	1338	1514	1	1435	1216	16,174	After	--
11/7/2026 16:50	2342	3122	5183	1338	1522	1	1431	1216	16,155	After	--
11/7/2026 16:51	2342	2951	5183	1332	1522	1	1431	1216	15,978	After	--
11/7/2026 16:52	2355	2951	5179	1332	1519	1	1065	1204	15,606	After	--
11/7/2026 16:53	2355	2942	5179	1333	1519	1	1065	1204	15,598	After	--
11/7/2026 16:54	2333	2942	5183	1333	1149	1	1431	1217	15,589	After	--
11/7/2026 16:55	2333	2950	5183	1338	1149	1	1431	1217	15,602	After	--
11/7/2026 16:56	2333	2950	5164	1338	1535	1	1451	1219	15,991	After	--
11/7/2026 16:57	2333	2950	5164	1334	1535	1	1451	1219	15,987	After	--
11/7/2026 16:58	2330	2950	5163	1334	1251	1	1189	1210	15,427	After	--
11/7/2026 16:59	2330	2933	5163	1353	1251	1	1189	1210	15,429	After	--
11/7/2026 17:00	2333	2933	5186	1353	1283	1	1138	1219	15,446	After	--
11/7/2026 17:01	2333	2966	5186	1343	1283	1	1138	1219	15,469	After	--
11/7/2026 17:02	2339	2966	5193	1343	1321	3	1235	1220	15,621	After	--
11/7/2026 17:03	2339	2940	5193	1341	1321	3	1235	1220	15,593	After	--
11/7/2026 17:04	2341	2940	5191	1341	1526	1	1148	1217	15,705	After	--
11/7/2026 17:05	2341	2930	5191	1348	1526	1	1148	1217	15,702	After	--
11/7/2026 17:06	2348	2930	5189	1348	1462	1	1433	1209	15,920	After	--
11/7/2026 17:07	2348	2955	5189	1355	1462	1	1433	1209	15,952	After	--
11/7/2026 17:08	2342	2955	5176	1355	1483	1	1018	1216	15,546	After	--
11/7/2026 17:09	2342	2958	5176	1350	1483	1	1018	1216	15,544	After	--
11/7/2026 17:10	2345	2958	5183	1350	1524	4	1077	1216	15,656	After	--
11/7/2026 17:11	2345	2949	5183	1349	1524	4	1077	1216	15,646	After	--
11/7/2026 17:12	2344	2949	5192	1349	1439	1	1429	1209	15,912	After	--
11/7/2026 17:13	2344	2949	5192	1364	1439	1	1429	1209	15,927	After	--
11/7/2026 17:14	2346	2949	5182	1364	1514	3	1431	1217	16,006	After	--
11/7/2026 17:15	2346	2964	5182	1341	1514	3	1431	1217	15,998	After	--
11/7/2026 17:16	2338	2964	5188	1341	1454	4	1433	1214	15,936	After	--
11/7/2026 17:17	2338	2956	5188	1361	1454	4	1433	1214	15,948	After	--
11/7/2026 17:18	2342	2956	5182	1361	1104	1	1439	1215	15,600	After	--
11/7/2026 17:19	2342	2950	5182	1350	1104	1	1439	1215	15,583	After	--
11/7/2026 17:20	2345	2950	5180	1350	1522	1	1175	1214	15,737	After	--
11/7/2026 17:21	2345	2958	5180	1355	1522	1	1175	1214	15,750	After	--
11/7/2026 17:22	2318	2958	5208	1355	1514	1	1084	1211	15,649	After	--
11/7/2026 17:23	2318	2949	5208	1353	1514	1	1084	1211	15,638	After	--
11/7/2026 17:24	2317	2949	5184	1353	1506	1	1431	1209	15,951	After	--
11/7/2026 17:25	2317	2952	5184	1343	1506	1	1431	1209	15,944	After	--
11/7/2026 17:26	2323	2952	5185	1343	1531	1	1444	1206	15,985	After	--
11/7/2026 17:27	2323	2964	5185	1352	1531	1	1444	1206	16,006	After	--
11/7/2026 17:28	2326	2964	5189	1352	1482	1	1267	1214	15,794	After	--
11/7/2026 17:29	2326	2939	5189	1359	1482	1	1267	1214	15,776	After	--
11/7/2026 17:30	2321	2939	5198	1359	1468	1	1444	1217	15,947	After	--
11/7/2026 17:31	2321	2961	5198	1361	1468	1	1444	1217	15,971	After	--
11/7/2026 17:32	2309	2961	5183	1361	1256	1	1449	1208	15,728	After	--
11/7/2026 17:33	2309	2947	5183	1354	1256	1	1449	1208	15,707	After	--
11/7/2026 17:34	2312	2947	5206	1354	1511	1	1439	1211	15,980	After	--
11/7/2026 17:35	2312	2935	5206	1343	1511	1	1439	1211	15,957	After	--
11/7/2026 17:36	2316	2935	5193	1343	1511	1	1425	1215	15,938	After	--
11/7/2026 17:37	2316	2966	5193	1347	1511	1	1425	1215	15,973	After	--
11/7/2026 17:38	2336	2966	5175	1347	1513	1	1431	1210	15,979	After	--
11/7/2026 17:39	2336	2940	5175	1354	1513	1	1431	1210	15,960	After	--
11/7/2026 17:40	2333	2940	5186	1354	1508	4	1423	1212	15,960	After	--
11/7/2026 17:41	2333	3069	5186	1343	1508	4	1423	1212	16,078	After	--
11/7/2026 17:42	2330	3069	5198	1343	1508	1	1435	1220	16,104	After	--
11/7/2026 17:43	2330	2971	5198	1350	1508	1	1435	1220	16,013	After	--
11/7/2026 17:44	2327	2971	5191	1350	1526	1	1442	1210	16,018	After	--
11/7/2026 17:45	2327	2936	5191	1350	1526	1	1442	1210	15,983	After	--
11/7/2026 17:46	2330	2936	5185	1350	1521	1	1433	1204	15,961	After	--
11/7/2026 17:47	2330	2946	5185	1358	1521	1	1433	1204	15,979	After	--
11/7/2026 17:48	2308	2946	5193	1358	1521	1	1429	1201	15,958	After	--
11/7/2026 17:49	2308	2940	5193	1348	1521	1	1429	1201	15,942	After	--

11/7/2026 17:50	2316	2940	5195	1348	1511	1	1439	1217	15,966	After	--
11/7/2026 17:51	2316	2926	5195	1348	1511	1	1439	1217	15,952	After	--
11/7/2026 17:52	2314	2926	5185	1348	1537	1	1449	1213	15,973	After	--
11/7/2026 17:53	2314	2936	5185	1338	1537	1	1449	1213	15,973	After	--
11/7/2026 17:54	2321	2936	5191	1338	1518	1	1442	1217	15,964	After	--
11/7/2026 17:55	2321	2934	5191	1335	1518	1	1442	1217	15,959	After	--
11/7/2026 17:56	2328	2934	5181	1335	1507	1	1436	1219	15,942	After	--
11/7/2026 17:57	2328	2944	5181	1349	1507	1	1436	1219	15,966	After	--
11/7/2026 17:58	2306	2944	5185	1349	1525	1	1443	1219	15,972	After	--
11/7/2026 17:59	2306	2929	5185	1340	1525	1	1443	1219	15,948	After	--
11/7/2026 18:00	2325	2929	5202	1340	1522	1	1439	1219	15,977	After	--
11/7/2026 18:01	2325	2923	5202	1333	1522	1	1439	1219	15,964	After	--
11/7/2026 18:02	2310	2923	5171	1333	1482	1	1439	1211	15,870	After	--
11/7/2026 18:03	2310	2934	5171	1344	1482	1	1439	1211	15,892	After	--
11/7/2026 18:04	2309	2934	5196	1344	1513	1	1372	1206	15,875	After	--
11/7/2026 18:05	2309	2925	5196	1343	1513	1	1372	1206	15,865	After	--
11/7/2026 18:06	2298	2925	5189	1343	1525	1	1445	1215	15,941	After	--
11/7/2026 18:07	2298	2933	5189	1340	1525	1	1445	1215	15,946	After	--
11/7/2026 18:08	2314	2933	5170	1340	1528	1	1409	1223	15,918	After	--
11/7/2026 18:09	2314	2936	5170	1331	1528	1	1409	1223	15,912	After	--
11/7/2026 18:10	2312	2936	5173	1331	1523	1	1435	1217	15,927	After	--
11/7/2026 18:11	2312	2944	5173	1355	1523	1	1435	1217	15,959	After	--
11/7/2026 18:12	2335	2944	5192	1355	1317	1	1434	1213	15,791	After	--
11/7/2026 18:13	2335	2934	5192	1349	1317	1	1434	1213	15,775	After	--
11/7/2026 18:14	2300	2934	5178	1349	1513	1	1276	1220	15,770	After	--
11/7/2026 18:15	2300	2914	5178	1361	1513	1	1276	1220	15,762	After	--
11/7/2026 18:16	2328	2914	5188	1361	1209	1	1441	1216	15,658	After	--
11/7/2026 18:17	2328	3039	5188	1352	1209	1	1441	1216	15,774	After	--
11/7/2026 18:18	2299	3039	5186	1352	1516	1	1452	1211	16,056	After	--
11/7/2026 18:19	2299	2954	5186	1351	1516	1	1452	1211	15,970	After	--
11/7/2026 18:20	2307	2954	5184	1351	1117	1	1136	1220	15,270	After	--
11/7/2026 18:21	2307	2929	5184	1355	1117	1	1136	1220	15,249	After	--
11/7/2026 18:22	2295	2929	5180	1355	1487	1	1429	1224	15,901	After	--
11/7/2026 18:23	2295	2928	5180	1356	1487	1	1429	1224	15,901	After	--
11/7/2026 18:24	2297	2928	5171	1356	1278	1	1446	1221	15,699	After	--
11/7/2026 18:25	2297	2921	5171	1359	1278	1	1446	1221	15,695	After	--
11/7/2026 18:26	2286	2921	5176	1359	1282	1	1445	1221	15,692	After	--
11/7/2026 18:27	2286	2929	5176	1362	1282	1	1445	1221	15,703	After	--
11/7/2026 18:28	2291	2929	5189	1362	1473	1	1435	1210	15,891	After	--
11/7/2026 18:29	2291	2921	5189	1339	1473	1	1435	1210	15,860	After	--
11/7/2026 18:30	2311	2921	5156	1339	1531	1	1442	1211	15,913	After	--
11/7/2026 18:31	2311	2918	5156	1346	1531	1	1442	1211	15,917	After	--
11/7/2026 18:32	2299	2918	5168	1346	1529	4	1436	1208	15,908	After	--
11/7/2026 18:33	2299	2923	5168	1360	1529	4	1436	1208	15,927	After	--
11/7/2026 18:34	2296	2923	5186	1360	1518	1	1435	1219	15,938	After	--
11/7/2026 18:35	2296	2920	5186	1369	1518	1	1435	1219	15,944	After	--
11/7/2026 18:36	2313	2920	5195	1369	1519	1	1418	1214	15,950	After	--
11/7/2026 18:37	2313	2912	5195	1361	1519	1	1418	1214	15,934	After	--
11/7/2026 18:38	2293	2912	5158	1361	1517	1	1437	1213	15,892	After	--
11/7/2026 18:39	2293	2923	5158	1351	1517	1	1437	1213	15,893	After	--
11/7/2026 18:40	2301	2923	5184	1351	1526	1	1441	1215	15,942	After	--
11/7/2026 18:41	2301	2923	5184	1355	1526	1	1441	1215	15,946	After	--
11/7/2026 18:42	2300	2923	5191	1355	1532	1	1441	1216	15,959	After	--
11/7/2026 18:43	2300	2920	5191	1367	1532	1	1441	1216	15,968	After	--
11/7/2026 18:44	2302	2920	5187	1367	1526	4	1443	1217	15,966	After	--
11/7/2026 18:45	2302	2903	5187	1352	1526	4	1443	1217	15,934	After	--
11/7/2026 18:46	2301	2903	5164	1352	1357	1	1434	1215	15,727	After	--
11/7/2026 18:47	2301	2937	5164	1357	1357	1	1434	1215	15,766	After	--
11/7/2026 18:48	2297	2937	5175	1357	1400	1	1319	1210	15,696	After	--
11/7/2026 18:49	2297	2934	5175	1355	1400	1	1319	1210	15,691	After	--
11/7/2026 18:50	2275	2934	5154	1355	1522	1	1378	1221	15,840	After	--
11/7/2026 18:51	2275	2922	5154	1357	1522	1	1378	1221	15,830	After	--
11/7/2026 18:52	2300	2922	5179	1357	1527	1	1377	1227	15,891	After	--
11/7/2026 18:53	2300	2943	5179	1355	1527	1	1377	1227	15,910	After	--
11/7/2026 18:54	2303	2943	5178	1355	1403	1	1426	1222	15,831	After	--
11/7/2026 18:55	2303	2924	5178	1363	1403	1	1426	1222	15,820	After	--
11/7/2026 18:56	2293	2924	5191	1363	1270	1	1439	1212	15,693	After	--
11/7/2026 18:57	2293	2908	5191	1365	1270	1	1439	1212	15,679	After	--
11/7/2026 18:58	2296	2908	5193	1365	1524	1	1452	1221	15,960	After	--
11/7/2026 18:59	2296	2914	5193	1341	1524	1	1452	1221	15,942	After	--
11/7/2026 19:00	2294	2914	5196	1341	1518	1	1437	1223	15,925	After	--
11/7/2026 19:01	2294	2913	5196	1336	1518	1	1437	1223	15,919	After	--
11/7/2026 19:02	2288	2913	5173	1336	1516	1	1395	1227	15,850	After	--
11/7/2026 19:03	2288	2917	5173	1360	1516	1	1395	1227	15,878	After	--
11/7/2026 19:04	2303	2917	5179	1360	1130	1	1443	1220	15,553	After	--
11/7/2026 19:05	2303	2926	5179	1367	1130	1	1443	1220	15,569	After	--
11/7/2026 19:06	2289	2926	5180	1367	1486	1	1189	1221	15,660	After	--

11/7/2026 19:07	2289	2902	5180	1352	1486	1	1189	1221	15,621	After	--
11/7/2026 19:08	2293	2902	5161	1352	1514	1	1443	1219	15,886	After	--
11/7/2026 19:09	2293	2922	5161	1350	1514	1	1443	1219	15,904	After	--
11/7/2026 19:10	2302	2922	5181	1350	1518	1	1265	1229	15,768	After	--
11/7/2026 19:11	2302	2924	5181	1349	1518	1	1265	1229	15,769	After	--
11/7/2026 19:12	2314	2924	5160	1349	1506	1	1454	1221	15,930	After	--
11/7/2026 19:13	2314	3342	5160	1336	1506	1	1454	1221	16,335	After	--
11/7/2026 19:14	2304	3342	5189	1336	1527	1	1446	1225	16,370	After	--
11/7/2026 19:15	2304	3174	5189	1373	1527	1	1446	1225	16,239	After	--
11/7/2026 19:16	2299	3174	5156	1373	1518	3	1445	1229	16,197	After	--
11/7/2026 19:17	2299	2905	5156	1363	1518	3	1445	1229	15,918	After	--
11/7/2026 19:18	2285	2905	5194	1363	1524	1	1454	1224	15,950	After	--
11/7/2026 19:19	2285	2901	5194	1366	1524	1	1454	1224	15,949	After	--
11/7/2026 19:20	2297	2901	5173	1366	1523	4	1442	1229	15,934	After	--
11/7/2026 19:21	2297	2933	5173	1364	1523	4	1442	1229	15,964	After	--
11/7/2026 19:22	2297	2933	5173	1364	1498	4	1435	1224	15,927	After	--
11/7/2026 19:23	2297	2914	5173	1362	1498	4	1435	1224	15,906	After	--
11/7/2026 19:24	2302	2914	5158	1362	1528	1	1134	1224	15,624	After	--
11/7/2026 19:25	2302	2904	5158	1359	1528	1	1134	1224	15,611	After	--
11/7/2026 19:26	2297	2904	5184	1359	1508	1	1154	1224	15,632	After	--
11/7/2026 19:27	2297	2923	5184	1361	1508	1	1154	1224	15,653	After	--
11/7/2026 19:28	2286	2923	5176	1361	1472	4	1428	1224	15,874	After	--
11/7/2026 19:29	2286	2898	5176	1354	1472	4	1428	1224	15,842	After	--
11/7/2026 19:30	2284	2898	5182	1354	1528	4	1429	1224	15,903	After	--
11/7/2026 19:31	2284	2919	5182	1369	1528	4	1429	1224	15,939	After	--
11/7/2026 19:32	2260	2919	5178	1369	1512	1	1403	1226	15,868	After	--
11/7/2026 19:33	2260	2919	5178	1369	1512	1	1403	1226	15,868	After	--
11/7/2026 19:34	2285	2919	5176	1369	1516	1	1444	1214	15,925	After	--
11/7/2026 19:35	2285	2923	5176	1373	1516	1	1444	1214	15,933	After	--
11/7/2026 19:36	2286	2923	5173	1373	1462	1	1439	1220	15,878	After	--
11/7/2026 19:37	2286	2890	5173	1365	1462	1	1439	1220	15,837	After	--
11/7/2026 19:38	2285	2890	5166	1365	1127	4	1444	1229	15,509	After	--
11/7/2026 19:39	2285	2896	5166	1374	1127	4	1444	1229	15,524	After	--
11/7/2026 19:40	2280	2896	5177	1374	1266	1	1418	1229	15,642	After	--
11/7/2026 19:41	2280	2923	5177	1377	1266	1	1418	1229	15,672	After	--
11/7/2026 19:42	2294	2923	5179	1377	1133	1	1445	1222	15,574	After	--
11/7/2026 19:43	2294	2913	5179	1350	1133	1	1445	1222	15,537	After	--
11/7/2026 19:44	2287	2913	5158	1350	1204	1	1087	1220	15,220	After	--
11/7/2026 19:45	2287	2895	5158	1369	1204	1	1087	1220	15,221	After	--
11/7/2026 19:46	2293	2895	5184	1369	1507	1	1452	1221	15,923	After	--
11/7/2026 19:47	2293	2911	5184	1366	1507	1	1452	1221	15,936	After	--
11/7/2026 19:48	2276	2911	5168	1366	1529	1	1445	1216	15,911	After	--
11/7/2026 19:49	2276	2900	5168	1360	1529	1	1445	1216	15,894	After	--
11/7/2026 19:50	2287	2900	5154	1360	1526	1	1440	1216	15,885	After	--
11/7/2026 19:51	2287	2905	5154	1372	1526	1	1440	1216	15,902	After	--
11/7/2026 19:52	2265	2905	5158	1372	1526	1	1435	1225	15,887	After	--
11/7/2026 19:53	2265	2899	5158	1365	1526	1	1435	1225	15,874	After	--
11/7/2026 19:54	2286	2899	5164	1365	1535	1	1438	1219	15,908	After	--
11/7/2026 19:55	2286	2912	5164	1357	1535	1	1438	1219	15,913	After	--
11/7/2026 19:56	2290	2912	5176	1357	1455	4	1224	1210	15,627	After	--
11/7/2026 19:57	2290	2904	5176	1374	1455	4	1224	1210	15,636	After	--
11/7/2026 19:58	2288	2904	5167	1374	1522	1	1441	1226	15,924	After	--
11/7/2026 19:59	2288	2921	5167	1380	1522	1	1441	1226	15,947	After	--
11/7/2026 20:00	2302	2921	5166	1380	1426	1	1087	1230	15,513	After	--
11/7/2026 20:01	2302	2903	5166	1361	1426	1	1087	1230	15,476	After	--
11/7/2026 20:02	2262	2903	5144	1361	1523	1	1455	1221	15,871	After	--
11/7/2026 20:03	2262	2912	5144	1366	1523	1	1455	1221	15,885	After	--
11/7/2026 20:04	2284	2912	5178	1366	1494	1	1173	1210	15,618	After	--
11/7/2026 20:05	2284	2936	5178	1365	1494	1	1173	1210	15,641	After	--
11/7/2026 20:06	2267	2936	5173	1365	1470	1	1439	1205	15,856	After	--
11/7/2026 20:07	2267	2916	5173	1367	1470	1	1439	1205	15,838	After	--
11/7/2026 20:08	2270	2916	5151	1367	1524	4	1102	1201	15,535	After	--
11/7/2026 20:09	2270	2889	5151	1362	1524	4	1102	1201	15,503	After	--
11/7/2026 20:10	2272	2889	5154	1362	1526	1	1180	1208	15,593	After	--
11/7/2026 20:11	2272	2901	5154	1362	1526	1	1180	1208	15,605	After	--
11/7/2026 20:12	2279	2901	5145	1362	1523	1	1440	1209	15,860	After	--
11/7/2026 20:13	2279	2880	5145	1366	1523	1	1440	1209	15,843	After	--
11/7/2026 20:14	2302	2880	5144	1366	1523	1	1435	1196	15,848	After	--
11/7/2026 20:15	2302	2899	5144	1364	1523	1	1435	1196	15,865	After	--
11/7/2026 20:16	2266	2899	5165	1364	1475	1	1441	1200	15,812	After	--
11/7/2026 20:17	2266	2913	5165	1367	1475	1	1441	1200	15,829	After	--
11/7/2026 20:18	2282	2913	5175	1367	1528	1	1441	1201	15,909	After	--
11/7/2026 20:19	2282	2899	5175	1368	1528	1	1441	1201	15,896	After	--
11/7/2026 20:20	2264	2899	5148	1368	1501	1	1383	1204	15,769	After	--
11/7/2026 20:21	2264	2891	5148	1373	1501	1	1383	1204	15,766	After	--
11/7/2026 20:22	2271	2891	5148	1373	1514	4	1428	1198	15,827	After	--
11/7/2026 20:23	2271	2867	5148	1373	1514	4	1428	1198	15,803	After	--

11/7/2026 20:24	2272	2867	5139	1373	1478	4	1235	1204	15,572	After	--
11/7/2026 20:25	2272	2903	5139	1372	1478	4	1235	1204	15,607	After	--
11/7/2026 20:26	2264	2903	5158	1372	1539	1	1441	1196	15,874	After	--
11/7/2026 20:27	2264	2914	5158	1380	1539	1	1441	1196	15,893	After	--
11/7/2026 20:28	2275	2914	5169	1380	1413	4	1406	1196	15,757	After	--
11/7/2026 20:29	2275	2938	5169	1373	1413	4	1406	1196	15,774	After	--
11/7/2026 20:30	2272	2938	5180	1373	1273	1	1447	1194	15,678	After	--
11/7/2026 20:31	2272	2903	5180	1356	1273	1	1447	1194	15,626	After	--
11/7/2026 20:32	2271	2903	5177	1356	1528	1	1451	1203	15,891	After	--
11/7/2026 20:33	2271	2939	5177	1368	1528	1	1451	1203	15,939	After	--
11/7/2026 20:34	2269	2939	5175	1368	1544	1	1444	1208	15,948	After	--
11/7/2026 20:35	2269	2934	5175	1373	1544	1	1444	1208	15,948	After	--
11/7/2026 20:36	2285	2934	5161	1373	1533	4	1434	1199	15,923	After	--
11/7/2026 20:37	2285	2917	5161	1364	1533	4	1434	1199	15,897	After	--
11/7/2026 20:38	2264	2917	5163	1364	1485	1	1451	1194	15,840	After	--
11/7/2026 20:39	2264	2894	5163	1364	1485	1	1451	1194	15,817	After	--
11/7/2026 20:40	2274	2894	5164	1364	1415	1	1075	1194	15,381	After	--
11/7/2026 20:41	2274	2909	5164	1362	1415	1	1075	1194	15,394	After	--
11/7/2026 20:42	2265	2909	5142	1362	1196	4	1450	1201	15,529	After	--
11/7/2026 20:43	2265	2880	5142	1346	1196	4	1450	1201	15,484	After	--
11/7/2026 20:44	2258	2880	5147	1346	1522	1	1440	1201	15,796	After	--
11/7/2026 20:45	2258	2895	5147	1369	1522	1	1440	1201	15,834	After	--
11/7/2026 20:46	2258	2895	5189	1369	1522	4	1446	1194	15,876	After	--
11/7/2026 20:47	2258	2891	5189	1374	1522	4	1446	1194	15,877	After	--
11/7/2026 20:48	2264	2891	5158	1374	1528	1	1438	1189	15,843	After	--
11/7/2026 20:49	2264	2883	5158	1381	1528	1	1438	1189	15,842	After	--
11/7/2026 20:50	2284	2883	5157	1381	1527	1	1444	1196	15,874	After	--
11/7/2026 20:51	2284	2916	5157	1385	1527	1	1444	1196	15,911	After	--
11/7/2026 20:52	2274	2916	5176	1385	1526	1	1451	1190	15,921	After	--
11/7/2026 20:53	2274	2897	5176	1370	1526	1	1451	1190	15,887	After	--
11/7/2026 20:54	2275	2897	5163	1370	1523	1	1444	1195	15,868	After	--
11/7/2026 20:55	2275	2901	5163	1378	1523	1	1444	1195	15,880	After	--
11/7/2026 20:56	2272	2901	5153	1378	1539	2	1446	1200	15,891	After	--
11/7/2026 20:57	2272	2910	5153	1374	1539	2	1446	1200	15,896	After	--
11/7/2026 20:58	2267	2910	5170	1374	1521	2	1378	1200	15,822	After	--
11/7/2026 20:59	2267	2880	5170	1367	1521	2	1378	1200	15,785	After	--
11/7/2026 21:00	2268	2880	5156	1367	1527	1	1440	1190	15,829	After	--
11/7/2026 21:01	2268	2891	5156	1377	1527	1	1440	1190	15,850	After	--
11/7/2026 21:02	2275	2891	5158	1377	1437	2	1425	1189	15,753	After	--
11/7/2026 21:03	2275	2892	5158	1376	1437	2	1425	1189	15,753	After	--
11/7/2026 21:04	2263	2892	5163	1376	1521	4	1446	1198	15,863	After	--
11/7/2026 21:05	2263	2884	5163	1380	1521	4	1446	1198	15,859	After	--
11/7/2026 21:06	2256	2884	5134	1380	1180	2	1440	1195	15,470	After	--
11/7/2026 21:07	2256	2900	5134	1371	1180	2	1440	1195	15,477	After	--
11/7/2026 21:08	2247	2900	5154	1371	1491	2	1124	1196	15,484	After	--
11/7/2026 21:09	2247	2891	5154	1377	1491	2	1124	1196	15,481	After	--
11/7/2026 21:10	2255	2891	5174	1377	1241	2	1436	1190	15,566	After	--
11/7/2026 21:11	2255	2889	5174	1378	1241	2	1436	1190	15,565	After	--
11/7/2026 21:12	2269	2889	5158	1378	1388	4	1445	1194	15,725	After	--
11/7/2026 21:13	2269	2896	5158	1386	1388	4	1445	1194	15,740	After	--
11/7/2026 21:14	2247	2896	5169	1386	0	0	1460	1200	14,359	After	--
11/7/2026 21:15	2247	2891	5169	1375	1206	2	1460	1200	15,551	After	--
11/7/2026 21:16	2262	2891	5175	1375	1206	2	1450	1188	15,548	After	--
11/7/2026 21:17	2262	2917	5175	1387	1542	2	1450	1188	15,922	After	--
11/7/2026 21:18	2240	2917	5166	1387	1542	2	1446	1189	15,889	After	--
11/7/2026 21:19	2240	2878	5166	1390	1543	4	1446	1189	15,856	After	--
11/7/2026 21:20	2245	2878	5179	1390	1543	4	1443	1188	15,870	After	--
11/7/2026 21:21	2245	2897	5179	1374	1492	2	1443	1188	15,821	After	--
11/7/2026 21:22	2278	2897	5144	1374	1492	2	1426	1199	15,812	After	--
11/7/2026 21:23	2278	2887	5144	1387	1534	2	1426	1199	15,857	After	--
11/7/2026 21:24	2241	2887	5161	1387	1534	2	1450	1189	15,851	After	--
11/7/2026 21:25	2241	2900	5161	1370	1201	2	1450	1189	15,514	After	--
11/7/2026 21:26	2260	2900	5141	1370	1201	2	1348	1188	15,411	After	--
11/7/2026 21:27	2260	2892	5141	1398	1527	2	1348	1188	15,756	After	--
11/7/2026 21:28	2242	2892	5149	1398	1527	2	1159	1185	15,553	After	--
11/7/2026 21:29	2242	2874	5149	1391	1537	2	1159	1185	15,538	After	--
11/7/2026 21:30	2253	2874	5153	1391	1537	2	1339	1199	15,747	After	--
11/7/2026 21:31	2253	2895	5153	1387	1506	2	1339	1199	15,733	After	--
11/7/2026 21:32	2262	2895	5153	1387	1506	2	1398	1196	15,799	After	--
11/7/2026 21:33	2262	2890	5153	1389	1534	4	1398	1196	15,826	After	--
11/7/2026 21:34	2285	2890	5154	1389	1534	4	1446	1193	15,894	After	--
11/7/2026 21:35	2285	2914	5154	1386	1444	2	1446	1193	15,823	After	--
11/7/2026 21:36	2264	2914	5144	1386	1444	2	1447	1190	15,791	After	--
11/7/2026 21:37	2264	2889	5144	1390	1493	2	1447	1190	15,819	After	--
11/7/2026 21:38	2283	2889	5164	1390	1493	2	1465	1190	15,875	After	--
11/7/2026 21:39	2283	2894	5164	1387	1533	2	1465	1190	15,918	After	--
11/7/2026 21:40	2267	2894	5144	1387	1533	2	1460	1191	15,878	After	--

11/7/2026 21:41	2267	2895	5144	1384	1153	4	1460	1191	15,498	After	--
11/7/2026 21:42	2260	2895	5154	1384	1153	4	1450	1190	15,489	After	--
11/7/2026 21:43	2260	2895	5154	1385	1512	2	1450	1190	15,847	After	--
11/7/2026 21:44	2247	2895	5156	1385	1512	2	1092	1190	15,478	After	--
11/7/2026 21:45	2247	2899	5156	1403	1401	2	1092	1190	15,389	After	--
11/7/2026 21:46	2269	2899	5136	1403	1401	2	1462	1189	15,761	After	--
11/7/2026 21:47	2269	2872	5136	1401	1534	2	1462	1189	15,864	After	--
11/7/2026 21:48	2257	2872	5146	1401	1534	2	1124	1191	15,526	After	--
11/7/2026 21:49	2257	2893	5146	1386	1528	2	1124	1191	15,526	After	--
11/7/2026 21:50	2266	2893	5148	1386	1528	2	1454	1189	15,866	After	--
11/7/2026 21:51	2266	2884	5148	1410	1159	2	1454	1189	15,512	After	--
11/7/2026 21:52	2254	2884	5163	1410	1159	2	1428	1188	15,488	After	--
11/7/2026 21:53	2254	2863	5163	1387	1368	2	1428	1188	15,653	After	--
11/7/2026 21:54	2263	2863	5157	1387	1368	2	1464	1186	15,689	After	--
11/7/2026 21:55	2263	2911	5157	1385	1497	2	1464	1186	15,864	After	--
11/7/2026 21:56	2267	2911	5164	1385	1497	2	1457	1191	15,874	After	--
11/7/2026 21:57	2267	2906	5164	1389	1531	2	1457	1191	15,907	After	--
11/7/2026 21:58	2271	2906	5158	1389	1531	2	1456	1194	15,908	After	--
11/7/2026 21:59	2271	2890	5158	1389	1528	2	1456	1194	15,889	After	--
11/7/2026 22:00	2269	2890	5158	1389	1528	2	1465	1188	15,889	After	--
11/7/2026 22:01	2269	2880	5158	1393	1540	2	1465	1188	15,895	After	--
11/7/2026 22:02	2242	2880	5156	1393	1540	2	1446	1190	15,848	After	--
11/7/2026 22:03	2242	2881	5156	1392	1539	2	1446	1190	15,848	After	--
11/7/2026 22:04	2244	2881	5159	1392	1539	2	1446	1193	15,857	After	--
11/7/2026 22:05	2244	2879	5159	1378	1534	2	1446	1193	15,835	After	--
11/7/2026 22:06	2261	2879	5173	1378	1534	2	1256	1188	15,670	After	--
11/7/2026 22:07	2261	2895	5173	1388	1538	2	1256	1188	15,701	After	--
11/7/2026 22:08	2249	2895	5157	1388	1538	2	1462	1191	15,881	After	--
11/7/2026 22:09	2249	2883	5157	1394	1524	2	1462	1191	15,861	After	--
11/7/2026 22:10	2257	2883	5168	1394	1524	2	1465	1188	15,880	After	--
11/7/2026 22:11	2257	2876	5168	1396	1539	2	1465	1188	15,890	After	--
11/7/2026 22:12	2247	2876	5149	1396	1539	2	1418	1193	15,820	After	--
11/7/2026 22:13	2247	2897	5149	1401	1367	2	1418	1193	15,674	After	--
11/7/2026 22:14	2248	2897	5163	1401	1367	2	1460	1191	15,728	After	--
11/7/2026 22:15	2248	2901	5163	1411	1539	4	1460	1191	15,916	After	--
11/7/2026 22:16	2249	2901	5157	1411	1539	4	1452	1193	15,906	After	--
11/7/2026 22:17	2249	2860	5157	1385	1534	2	1452	1193	15,831	After	--
11/7/2026 22:18	2251	2860	5152	1385	1534	2	1465	1180	15,828	After	--
11/7/2026 22:19	2251	2874	5152	1394	1533	4	1465	1180	15,853	After	--
11/7/2026 22:20	2249	2874	5133	1394	1533	4	1442	1190	15,818	After	--
11/7/2026 22:21	2249	2884	5133	1398	1509	4	1442	1190	15,809	After	--
11/7/2026 22:22	2245	2884	5161	1398	1509	4	1060	1195	15,456	After	--
11/7/2026 22:23	2245	2884	5161	1390	1368	2	1060	1195	15,304	After	--
11/7/2026 22:24	2247	2884	5162	1390	1368	2	1456	1194	15,702	After	--
11/7/2026 22:25	2247	2897	5162	1390	1534	4	1456	1194	15,883	After	--
11/7/2026 22:26	2257	2897	5154	1390	1534	4	1431	1191	15,857	After	--
11/7/2026 22:27	2257	2899	5154	1403	1541	2	1431	1191	15,878	After	--
11/7/2026 22:28	2263	2899	5151	1403	1541	2	1451	1181	15,891	After	--
11/7/2026 22:29	2263	2889	5151	1395	1528	2	1451	1181	15,860	After	--
11/7/2026 22:30	2256	2889	5161	1395	1528	2	1450	1184	15,864	After	--
11/7/2026 22:31	2256	2899	5161	1394	1554	3	1450	1184	15,901	After	--
11/7/2026 22:32	2248	2899	5154	1394	1554	3	1455	1195	15,902	After	--
11/7/2026 22:33	2248	2880	5154	1401	1116	2	1455	1195	15,450	After	--
11/7/2026 22:34	2239	2880	5146	1401	1116	2	1460	1181	15,424	After	--
11/7/2026 22:35	2239	2869	5146	1391	1545	2	1460	1181	15,832	After	--
11/7/2026 22:36	2259	2869	5163	1391	1545	2	1457	1191	15,876	After	--
11/7/2026 22:37	2259	2891	5163	1410	1366	2	1457	1191	15,738	After	--
11/7/2026 22:38	2273	2891	5183	1410	1366	2	1445	1180	15,749	After	--
11/7/2026 22:39	2273	3113	5183	1409	1528	2	1445	1180	16,132	After	--
11/7/2026 22:40	2255	3113	5179	1409	1528	2	1464	1184	16,135	After	--
11/7/2026 22:41	2255	3070	5179	1397	1513	4	1464	1184	16,067	After	--
11/7/2026 22:42	2254	3070	5149	1397	1513	4	1087	1183	15,658	After	--
11/7/2026 22:43	2254	2897	5149	1396	1292	4	1087	1183	15,263	After	--
11/7/2026 22:44	2244	2897	5169	1396	1292	4	1028	1176	15,206	After	--
11/7/2026 22:45	2244	2903	5169	1399	1528	2	1028	1176	15,449	After	--
11/7/2026 22:46	2252	2903	5144	1399	1528	2	1459	1184	15,871	After	--
11/7/2026 22:47	2252	2881	5144	1391	1540	3	1459	1184	15,854	After	--
11/7/2026 22:48	2252	2881	5161	1391	1540	3	1441	1179	15,848	After	--
11/7/2026 22:49	2252	2867	5161	1394	1535	2	1441	1179	15,830	After	--
11/7/2026 22:50	2263	2867	5153	1394	1535	2	1456	1188	15,856	After	--
11/7/2026 22:51	2263	2886	5153	1386	1533	4	1456	1188	15,868	After	--
11/7/2026 22:52	2249	2886	5163	1386	1533	4	1446	1189	15,856	After	--
11/7/2026 22:53	2249	2870	5163	1404	1410	4	1446	1189	15,735	After	--
11/7/2026 22:54	2255	2870	5149	1404	1410	4	1455	1190	15,736	After	--
11/7/2026 22:55	2255	2902	5149	1400	1178	4	1455	1190	15,533	After	--
11/7/2026 22:56	2241	2902	5146	1400	1178	4	1445	1185	15,501	After	--
11/7/2026 22:57	2241	2897	5146	1392	1538	2	1445	1185	15,845	After	--

11/7/2026 22:58	2230	2897	5156	1392	1538	2	1362	1184	15,761	After	--
11/7/2026 22:59	2230	2876	5156	1396	1312	2	1362	1184	15,518	After	--
11/7/2026 23:00	2257	2876	5154	1396	1312	2	1445	1190	15,631	After	--
11/7/2026 23:01	2257	2903	5154	1403	1325	3	1445	1190	15,680	After	--
11/7/2026 23:02	2252	2903	5155	1403	1325	3	1441	1184	15,666	After	--
11/7/2026 23:03	2252	2867	5155	1396	1178	2	1441	1184	15,475	After	--
11/7/2026 23:04	2262	2867	5161	1396	1178	2	1049	1181	15,097	After	--
11/7/2026 23:05	2262	2864	5161	1399	1526	4	1049	1181	15,447	After	--
11/7/2026 23:06	2223	2864	5148	1399	1526	4	1175	1179	15,518	After	--
11/7/2026 23:07	2223	2885	5148	1410	1545	2	1175	1179	15,565	After	--
11/7/2026 23:08	2234	2885	5160	1410	1545	2	1456	1184	15,875	After	--
11/7/2026 23:09	2234	2894	5160	1394	1535	2	1456	1184	15,858	After	--
11/7/2026 23:10	2256	2894	5165	1394	1535	2	1384	1188	15,817	After	--
11/7/2026 23:11	2256	0	5165	1403	1541	3	1384	1188	12,940	After	--
11/7/2026 23:12	2257	2878	5151	1403	1541	3	1462	1180	15,875	After	--
11/7/2026 23:13	2257	2878	5151	1412	1563	4	1462	1180	15,907	After	--
11/7/2026 23:14	2266	2879	5166	1412	1563	4	1460	1185	15,935	After	--
11/7/2026 23:15	2266	2879	5166	1407	1555	2	1460	1185	15,920	After	--
11/7/2026 23:16	2260	3193	5176	1407	1555	2	1455	1191	16,238	After	--
11/7/2026 23:17	2260	3193	5176	1401	1358	2	1455	1191	16,035	After	--
11/7/2026 23:18	2239	3085	5134	1401	1358	2	1018	1179	15,416	After	--
11/7/2026 23:19	2239	3085	5134	1399	1535	3	1018	1179	15,592	After	--
11/7/2026 23:20	2236	2880	5141	1399	1535	3	1204	1181	15,579	After	--
11/7/2026 23:21	2236	2880	5141	1407	1261	2	1204	1181	15,312	After	--
11/7/2026 23:22	2242	2871	5161	1407	1261	2	1403	1181	15,527	After	--
11/7/2026 23:23	2242	2871	5161	1407	1302	3	1403	1181	15,570	After	--
11/7/2026 23:24	2250	2869	5155	1407	1302	3	1471	1184	15,642	After	--
11/7/2026 23:25	2250	2869	5155	1415	1517	2	1471	1184	15,863	After	--
11/7/2026 23:26	2233	2860	5168	1415	1517	2	1459	1184	15,838	After	--
11/7/2026 23:27	2233	2860	5168	1401	1523	2	1459	1184	15,830	After	--
11/7/2026 23:28	2252	2877	5154	1401	1523	2	1450	1186	15,844	After	--
11/7/2026 23:29	2252	2877	5154	1407	1522	2	1450	1186	15,849	After	--
11/7/2026 23:30	2239	2865	5148	1407	1522	2	1467	1184	15,834	After	--
11/7/2026 23:31	2239	2865	5148	1389	1550	4	1467	1184	15,846	After	--
11/7/2026 23:32	2243	2868	5146	1389	1550	4	1461	1181	15,842	After	--
11/7/2026 23:33	2243	2868	5146	1399	1414	2	1461	1181	15,714	After	--
11/7/2026 23:34	2246	2900	5138	1399	1414	2	1070	1173	15,342	After	--
11/7/2026 23:35	2246	2900	5138	1397	1552	2	1070	1173	15,478	After	--
11/7/2026 23:36	2231	2874	5141	1397	1552	2	1395	1189	15,780	After	--
11/7/2026 23:37	2231	2874	5141	1385	1542	2	1395	1189	15,758	After	--
11/7/2026 23:38	2250	2882	5128	1385	1542	2	1467	1181	15,837	After	--
11/7/2026 23:39	2250	2882	5128	1395	1552	2	1467	1181	15,857	After	--
11/7/2026 23:40	2261	2874	5144	1395	1552	2	1460	1185	15,873	After	--
11/7/2026 23:41	2261	2874	5144	1409	1541	4	1460	1185	15,879	After	--
11/7/2026 23:42	2243	2848	5137	1409	1541	4	1460	1184	15,826	After	--
11/7/2026 23:43	2243	2848	5137	1401	1362	4	1460	1184	15,639	After	--
11/7/2026 23:44	2245	2880	5136	1401	1362	4	1452	1183	15,663	After	--
11/7/2026 23:45	2245	2880	5136	1381	1547	4	1452	1183	15,827	After	--
11/7/2026 23:46	2241	2882	5141	1381	1547	4	1377	1183	15,756	After	--
11/7/2026 23:47	2241	2882	5141	1379	1513	4	1377	1183	15,720	After	--
11/7/2026 23:48	2246	2884	5146	1379	1513	4	1446	1169	15,786	After	--
11/7/2026 23:49	2246	2884	5146	1410	1519	4	1446	1169	15,824	After	--
11/7/2026 23:50	2249	2874	5178	1410	1519	4	1380	1181	15,796	After	--
11/7/2026 23:51	2249	2874	5178	1393	1548	4	1380	1181	15,807	After	--
11/7/2026 23:52	2260	2869	5159	1393	1548	4	1218	1179	15,630	After	--
11/7/2026 23:53	2260	2869	5159	1399	1373	4	1218	1179	15,461	After	--
11/7/2026 23:54	2280	2870	5176	1399	1373	4	1450	1180	15,733	After	--
11/7/2026 23:55	2280	2870	5176	1393	1508	2	1450	1180	15,859	After	--
11/7/2026 23:56	2252	2866	5155	1393	1508	2	1452	1170	15,797	After	--
11/7/2026 23:57	2252	2866	5155	1395	1514	2	1452	1170	15,806	After	--
11/7/2026 23:58	2256	2874	5147	1395	1514	2	1457	1180	15,825	After	--
11/7/2026 23:59	2256	2874	5147	1403	1425	2	1457	1180	15,743	After	--
11/8/2026 0:00	2259	2879	5150	1403	1425	2	1444	1188	15,750	After	--
11/8/2026 0:01	2259	2879	5150	1390	1445	2	1444	1188	15,756	After	--
11/8/2026 0:02	2257	2969	5151	1390	1445	2	1450	1173	15,837	After	--
11/8/2026 0:03	2257	2969	5151	1384	1205	4	1450	1173	15,594	After	--
11/8/2026 0:04	2214	2866	5156	1384	1205	4	1455	1172	15,455	After	--
11/8/2026 0:05	2214	2866	5156	1396	1326	4	1455	1172	15,589	After	--
11/8/2026 0:06	2251	2887	5139	1396	1326	4	1445	1170	15,618	After	--
11/8/2026 0:07	2251	2887	5139	1411	1555	2	1445	1170	15,860	After	--
11/8/2026 0:08	2251	2878	5151	1411	1555	2	1446	1173	15,867	After	--
11/8/2026 0:09	2251	2878	5151	1402	1243	2	1446	1173	15,545	After	--
11/8/2026 0:10	2233	2877	5157	1402	1243	2	1467	1178	15,559	After	--
11/8/2026 0:11	2233	2877	5157	1407	1449	4	1467	1178	15,772	After	--
11/8/2026 0:12	2246	2871	5165	1407	1449	4	1040	1179	15,361	After	--
11/8/2026 0:13	2246	2871	5165	1395	1491	2	1040	1179	15,389	After	--
11/8/2026 0:14	2246	2896	5156	1395	1491	2	1456	1173	15,815	After	--

11/8/2026 0:15	2246	2896	5156	1407	1503	2	1456	1173	15,838	After	--
11/8/2026 0:16	2237	2867	5166	1407	1503	2	1293	1177	15,651	After	--
11/8/2026 0:17	2237	2867	5166	1400	1509	2	1293	1177	15,651	After	--
11/8/2026 0:18	2254	2860	5159	1400	1509	2	1456	1179	15,818	After	--
11/8/2026 0:19	2254	2860	5159	1399	1532	2	1456	1179	15,840	After	--
11/8/2026 0:20	2237	2857	5169	1399	1532	2	1429	1183	15,807	After	--
11/8/2026 0:21	2237	2857	5169	1395	1537	4	1429	1183	15,811	After	--
11/8/2026 0:22	2243	2869	5144	1395	1537	4	1459	1178	15,829	After	--
11/8/2026 0:23	2243	2869	5144	1391	1530	4	1459	1178	15,818	After	--
11/8/2026 0:24	2242	2900	5153	1391	1530	4	1446	1179	15,844	After	--
11/8/2026 0:25	2242	2900	5153	1389	1554	4	1446	1179	15,867	After	--
11/8/2026 0:26	2238	2858	5144	1389	1554	4	1245	1179	15,611	After	--
11/8/2026 0:27	2238	2858	5144	1394	1545	4	1245	1179	15,606	After	--
11/8/2026 0:28	2225	2870	5162	1394	1545	4	1454	1186	15,839	After	--
11/8/2026 0:29	2225	2870	5162	1391	1541	2	1454	1186	15,831	After	--
11/8/2026 0:30	2251	2880	5139	1391	1541	2	1086	1180	15,470	After	--
11/8/2026 0:31	2251	2880	5139	1402	1524	4	1086	1180	15,466	After	--
11/8/2026 0:32	2257	2860	5147	1402	1524	4	1398	1183	15,775	After	--
11/8/2026 0:33	2257	2860	5147	1400	1547	4	1398	1183	15,796	After	--
11/8/2026 0:34	2243	2883	5149	1400	1547	4	1460	1178	15,864	After	--
11/8/2026 0:35	2243	2883	5149	1391	1538	2	1460	1178	15,844	After	--
11/8/2026 0:36	2254	2881	5154	1391	1538	2	1455	1184	15,858	After	--
11/8/2026 0:37	2254	2881	5154	1379	1539	4	1455	1184	15,850	After	--
11/8/2026 0:38	2235	2870	5157	1379	1539	4	1456	1176	15,816	After	--
11/8/2026 0:39	2235	2870	5157	1395	1524	4	1456	1176	15,817	After	--
11/8/2026 0:40	2243	2880	5139	1395	1524	4	1454	1175	15,813	After	--
11/8/2026 0:41	2243	2880	5139	1402	1162	4	1454	1175	15,458	After	--
11/8/2026 0:42	2236	2881	5158	1402	1162	4	1486	1176	15,505	After	--
11/8/2026 0:43	2236	2881	5158	1390	1544	2	1486	1176	15,873	After	--
11/8/2026 0:44	2242	2856	5163	1390	1544	2	1446	1178	15,820	After	--
11/8/2026 0:45	2242	2856	5163	1392	1363	2	1446	1178	15,642	After	--
11/8/2026 0:46	2244	2962	5137	1392	1363	2	1450	1164	15,714	After	--
11/8/2026 0:47	2244	2962	5137	1395	1533	2	1450	1164	15,887	After	--
11/8/2026 0:48	2259	2742	5157	1395	1533	2	1446	1181	15,714	After	--
11/8/2026 0:49	2259	2742	5157	1395	1174	2	1446	1181	15,356	After	--
11/8/2026 0:50	2242	2877	5144	1395	1174	2	1343	1176	15,354	After	--
11/8/2026 0:51	2242	2877	5144	1388	1537	4	1343	1176	15,711	After	--
11/8/2026 0:52	2248	2878	5176	1388	1537	4	1157	1175	15,562	After	--
11/8/2026 0:53	2248	2878	5176	1396	1550	2	1157	1175	15,581	After	--
11/8/2026 0:54	2251	2896	5149	1396	1550	2	1456	1175	15,874	After	--
11/8/2026 0:55	2251	2896	5149	1400	1541	4	1456	1175	15,872	After	--
11/8/2026 0:56	2264	2897	5160	1400	1541	4	1444	1166	15,876	After	--
11/8/2026 0:57	2264	2897	5160	1397	1268	2	1444	1166	15,597	After	--
11/8/2026 0:58	2251	2902	5163	1397	1268	2	1434	1179	15,594	After	--
11/8/2026 0:59	2251	2902	5163	1394	1421	2	1434	1179	15,744	After	--
11/8/2026 1:00	2253	2870	5151	1394	1421	2	1013	1174	15,277	After	--
11/8/2026 1:01	2253	2870	5151	1402	1538	4	1013	1174	15,405	After	--
11/8/2026 1:02	2250	2879	5164	1402	1538	4	1446	1170	15,853	After	--
11/8/2026 1:03	2250	2879	5164	1399	1549	4	1446	1170	15,861	After	--
11/8/2026 1:04	2259	2969	5176	1399	1549	4	1457	1174	15,987	After	--
11/8/2026 1:05	2259	2969	5176	1389	1516	2	1457	1174	15,942	After	--
11/8/2026 1:06	2262	3006	5170	1389	1516	2	1447	1166	15,958	After	--
11/8/2026 1:07	2262	3006	5170	1394	1169	2	1447	1166	15,616	After	--
11/8/2026 1:08	2273	2869	5148	1394	1169	2	1450	1183	15,488	After	--
11/8/2026 1:09	2273	2869	5148	1397	1534	3	1450	1183	15,857	After	--
11/8/2026 1:10	2253	2890	5164	1397	1534	3	1305	1176	15,722	After	--
11/8/2026 1:11	2253	2890	5164	1407	1542	2	1305	1176	15,739	After	--
11/8/2026 1:12	2254	2871	5150	1407	1542	2	1091	1168	15,485	After	--
11/8/2026 1:13	2254	2871	5150	1382	1543	4	1091	1168	15,463	After	--
11/8/2026 1:14	2235	2891	5147	1382	1543	4	1372	1175	15,749	After	--
11/8/2026 1:15	2235	2891	5147	1404	1553	4	1372	1175	15,781	After	--
11/8/2026 1:16	2260	2857	5148	1404	1553	4	1451	1178	15,855	After	--
11/8/2026 1:17	2260	2857	5148	1405	1538	3	1451	1178	15,841	After	--
11/8/2026 1:18	2254	2868	5133	1405	1538	3	1189	1174	15,565	After	--
11/8/2026 1:19	2254	2868	5133	1396	1513	3	1189	1174	15,531	After	--
11/8/2026 1:20	2243	2871	5125	1396	1513	3	1322	1173	15,647	After	--
11/8/2026 1:21	2243	2871	5125	1407	1549	4	1322	1173	15,694	After	--
11/8/2026 1:22	2257	2870	5143	1407	1549	4	1144	1168	15,541	After	--
11/8/2026 1:23	2257	2870	5143	1399	1539	3	1144	1168	15,522	After	--
11/8/2026 1:24	2233	2872	5134	1399	1539	3	1451	1175	15,807	After	--
11/8/2026 1:25	2233	2872	5134	1418	1526	3	1451	1175	15,813	After	--
11/8/2026 1:26	2232	2896	5129	1418	1526	3	1102	1181	15,488	After	--
11/8/2026 1:27	2232	2896	5129	1398	1292	4	1102	1181	15,234	After	--
11/8/2026 1:28	2237	2862	5125	1398	1292	4	1456	1169	15,543	After	--
11/8/2026 1:29	2237	2862	5125	1410	1460	4	1456	1169	15,723	After	--
11/8/2026 1:30	2237	2874	5148	1410	1460	4	1449	1175	15,757	After	--
11/8/2026 1:31	2237	2874	5148	1402	1550	4	1449	1175	15,840	After	--

11/8/2026 1:32	2231	2877	5153	1402	1550	4	1444	1173	15,834	After	--
11/8/2026 1:33	2231	2877	5153	1402	1536	4	1444	1173	15,821	After	--
11/8/2026 1:34	2214	2869	5142	1402	1536	4	1460	1178	15,805	After	--
11/8/2026 1:35	2214	2869	5142	1400	1488	4	1460	1178	15,755	After	--
11/8/2026 1:36	2235	3088	5172	1400	1488	4	1438	1168	15,993	After	--
11/8/2026 1:37	2235	3088	5172	1394	1271	3	1438	1168	15,769	After	--
11/8/2026 1:38	2242	3076	5153	1394	1271	3	1415	1173	15,726	After	--
11/8/2026 1:39	2242	3076	5153	1406	1547	3	1415	1173	16,014	After	--
11/8/2026 1:40	2238	2881	5151	1406	1547	3	1440	1179	15,846	After	--
11/8/2026 1:41	2238	2881	5151	1396	1534	3	1440	1179	15,823	After	--
11/8/2026 1:42	2244	2882	5133	1396	1534	3	1454	1173	15,819	After	--
11/8/2026 1:43	2244	2882	5133	1411	1511	3	1454	1173	15,811	After	--
11/8/2026 1:44	2226	2848	5141	1411	1511	3	1061	1166	15,367	After	--
11/8/2026 1:45	2226	2848	5141	1411	1493	2	1061	1166	15,348	After	--
11/8/2026 1:46	2226	2888	5148	1411	1493	2	1445	1173	15,785	After	--
11/8/2026 1:47	2226	2888	5148	1412	1446	3	1445	1173	15,741	After	--
11/8/2026 1:48	2229	2864	5128	1412	1446	3	1403	1174	15,659	After	--
11/8/2026 1:49	2229	2864	5128	1407	1540	3	1403	1174	15,748	After	--
11/8/2026 1:50	2232	2817	5113	1407	1540	3	1193	1173	15,478	After	--
11/8/2026 1:51	2232	2817	5113	1410	1307	3	1193	1173	15,248	After	--
11/8/2026 1:52	2244	2808	5129	1410	1307	3	0	1178	14,079	After	--
11/8/2026 1:53	2244	2808	5129	1420	1541	3	975	1178	15,298	After	--
11/8/2026 1:54	2236	2847	5156	1420	1541	3	975	1170	15,348	After	--
11/8/2026 1:55	2236	2847	5156	1418	1539	4	1436	1170	15,806	After	--
11/8/2026 1:56	2237	2888	5154	1418	1539	4	1436	1168	15,845	After	--
11/8/2026 1:57	2237	2888	5154	1411	1496	3	1455	1168	15,813	After	--
11/8/2026 1:58	2229	2889	5140	1411	1496	3	1455	1162	15,785	After	--
11/8/2026 1:59	2229	2889	5140	1401	1539	3	1452	1162	15,815	After	--
11/8/2026 2:00	2231	2871	5151	1401	1539	3	1452	1166	15,814	After	--
11/8/2026 2:01	2231	2871	5151	1415	1543	3	1449	1166	15,830	After	--
11/8/2026 2:02	2230	2872	5133	1415	1543	3	1449	1174	15,820	After	--
11/8/2026 2:03	2230	2872	5133	1411	1502	3	1452	1174	15,777	After	--
11/8/2026 2:04	2233	2869	5128	1411	1502	3	1452	1181	15,779	After	--
11/8/2026 2:05	2233	2869	5128	1417	1544	3	1446	1181	15,821	After	--
11/8/2026 2:06	2236	2873	5128	1417	1544	3	1446	1168	15,814	After	--
11/8/2026 2:07	2236	2873	5128	1401	1501	3	1010	1168	15,320	After	--
11/8/2026 2:08	2232	2861	5128	1401	1501	3	1010	1178	15,314	After	--
11/8/2026 2:09	2232	2861	5128	1410	1539	4	1467	1178	15,819	After	--
11/8/2026 2:10	2247	2863	5140	1410	1539	4	1467	1172	15,842	After	--
11/8/2026 2:11	2247	2863	5140	1412	1539	3	1060	1172	15,436	After	--
11/8/2026 2:12	2230	2857	5148	1412	1539	3	1060	1183	15,432	After	--
11/8/2026 2:13	2230	2857	5148	1405	1543	3	1445	1183	15,813	After	--
11/8/2026 2:14	2227	2885	5144	1405	1543	3	1445	1176	15,828	After	--
11/8/2026 2:15	2227	2885	5144	1413	1508	3	1440	1176	15,796	After	--
11/8/2026 2:16	2232	2866	5143	1413	1508	3	1440	1173	15,778	After	--
11/8/2026 2:17	2232	2866	5143	1412	1552	3	1447	1173	15,829	After	--
11/8/2026 2:18	2238	2868	5145	1412	1552	3	1447	1180	15,845	After	--
11/8/2026 2:19	2238	2868	5145	1412	1174	3	1020	1180	15,041	After	--
11/8/2026 2:20	2229	2851	5136	1412	1174	3	1020	1182	15,008	After	--
11/8/2026 2:21	2229	2851	5136	1418	1541	4	1428	1182	15,790	After	--
11/8/2026 2:22	2218	2840	5118	1418	1541	4	1428	1168	15,735	After	--
11/8/2026 2:23	2218	2840	5118	1426	1517	4	1452	1168	15,743	After	--
11/8/2026 2:24	2230	2831	5126	1426	1517	4	1452	1180	15,766	After	--
11/8/2026 2:25	2230	2831	5126	1416	1155	3	1451	1180	15,392	After	--
11/8/2026 2:26	2229	2860	5123	1416	1155	3	1451	1185	15,422	After	--
11/8/2026 2:27	2229	2860	5123	1412	1525	3	1460	1185	15,797	After	--
11/8/2026 2:28	2226	2861	5134	1412	1525	3	1460	1176	15,797	After	--
11/8/2026 2:29	2226	2861	5134	1409	1545	3	1440	1176	15,794	After	--
11/8/2026 2:30	2225	2835	5137	1409	1545	3	1440	1174	15,767	After	--
11/8/2026 2:31	2225	2835	5137	1423	1450	4	1069	1174	15,317	After	--
11/8/2026 2:32	2233	2862	5130	1423	1450	4	1069	1178	15,349	After	--
11/8/2026 2:33	2233	2862	5130	1412	1549	3	1456	1178	15,823	After	--
11/8/2026 2:34	2220	2858	5137	1412	1549	3	1456	1175	15,810	After	--
11/8/2026 2:35	2220	2858	5137	1420	1553	3	1123	1175	15,490	After	--
11/8/2026 2:36	2214	2851	5132	1420	1553	3	1123	1181	15,478	After	--
11/8/2026 2:37	2214	2851	5132	1421	1496	4	1448	1181	15,747	After	--
11/8/2026 2:38	2243	2870	5146	1421	1496	4	1448	1172	15,801	After	--
11/8/2026 2:39	2243	2870	5146	1424	1508	3	1461	1172	15,828	After	--
11/8/2026 2:40	2230	2830	5139	1424	1508	3	1461	1180	15,776	After	--
11/8/2026 2:41	2230	2830	5139	1410	1196	4	1452	1180	15,441	After	--
11/8/2026 2:42	2222	2862	5137	1410	1196	4	1452	1188	15,470	After	--
11/8/2026 2:43	2222	2862	5137	1417	1169	3	1384	1188	15,383	After	--
11/8/2026 2:44	2231	2856	5135	1417	1169	3	1384	1174	15,370	After	--
11/8/2026 2:45	2231	2856	5135	1406	1502	3	1456	1174	15,763	After	--
11/8/2026 2:46	2233	2850	5143	1406	1502	3	1456	1175	15,768	After	--
11/8/2026 2:47	2233	2850	5143	1419	1544	3	1464	1175	15,831	After	--
11/8/2026 2:48	2209	2853	5118	1419	1544	3	1464	1165	15,775	After	--

11/8/2026 2:49	2209	2853	5118	1418	1431	3	1446	1165	15,643	After	--
11/8/2026 2:50	2204	2866	5120	1418	1431	3	1446	1178	15,666	After	--
11/8/2026 2:51	2204	2866	5120	1417	1552	3	1129	1178	15,469	After	--
11/8/2026 2:52	2222	2859	5131	1417	1552	3	1129	1168	15,481	After	--
11/8/2026 2:53	2222	2859	5131	1412	1550	3	1455	1168	15,799	After	--
11/8/2026 2:54	2240	2873	5129	1412	1550	3	1455	1183	15,845	After	--
11/8/2026 2:55	2240	2873	5129	1413	1530	3	1188	1183	15,559	After	--
11/8/2026 2:56	2198	2858	5146	1413	1530	3	1188	1173	15,509	After	--
11/8/2026 2:57	2198	2858	5146	1416	1539	3	1343	1173	15,676	After	--
11/8/2026 2:58	2229	2879	5144	1416	1539	3	1343	1172	15,725	After	--
11/8/2026 2:59	2229	2879	5144	1425	1535	3	1113	1172	15,500	After	--
11/8/2026 3:00	2238	2867	5141	1425	1535	3	1113	1172	15,494	After	--
11/8/2026 3:01	2238	2867	5141	1419	1548	3	1442	1172	15,830	After	--
11/8/2026 3:02	2232	2897	5121	1419	1548	3	1442	1173	15,835	After	--
11/8/2026 3:03	2232	2897	5121	1418	1548	3	1450	1173	15,843	After	--
11/8/2026 3:04	2224	2889	5146	1418	1548	3	1450	1175	15,854	After	--
11/8/2026 3:05	2224	2889	5146	1413	1384	3	1194	1175	15,428	After	--
11/8/2026 3:06	2218	2866	5121	1413	1384	3	1194	1176	15,374	After	--
11/8/2026 3:07	2218	2866	5121	1416	1548	3	1238	1176	15,586	After	--
11/8/2026 3:08	2223	2872	5127	1416	1548	3	1238	1168	15,595	After	--
11/8/2026 3:09	2223	2872	5127	1419	1547	3	1452	1168	15,810	After	--
11/8/2026 3:10	2203	2876	5139	1419	1547	3	1452	1173	15,812	After	--
11/8/2026 3:11	2203	2876	5139	1422	1534	3	1456	1173	15,807	After	--
11/8/2026 3:12	2200	2877	5136	1422	1534	3	1456	1172	15,800	After	--
11/8/2026 3:13	2200	2877	5136	1419	1524	3	1448	1172	15,780	After	--
11/8/2026 3:14	2234	2860	5133	1419	1524	3	1448	1169	15,791	After	--
11/8/2026 3:15	2234	2860	5133	1423	1538	3	1198	1169	15,559	After	--
11/8/2026 3:16	2221	3215	5135	1423	1538	3	1198	1169	15,903	After	--
11/8/2026 3:17	2221	3215	5135	1426	1534	3	1466	1169	16,169	After	--
11/8/2026 3:18	2209	2961	5134	1426	1534	3	1466	1168	15,900	After	--
11/8/2026 3:19	2209	2961	5134	1426	1540	3	1318	1168	15,759	After	--
11/8/2026 3:20	2238	2887	5129	0	1540	3	1318	1170	14,285	After	--
11/8/2026 3:21	2238	2887	5129	1428	1513	3	1459	1170	15,827	After	--
11/8/2026 3:22	2209	2862	5146	1428	1513	3	1459	1168	15,788	After	--
11/8/2026 3:23	2209	2862	5146	1429	1550	3	1450	1168	15,817	After	--
11/8/2026 3:24	2212	2857	5151	1429	1550	3	1450	1174	15,827	After	--
11/8/2026 3:25	2212	2857	5151	1422	1168	4	1446	1174	15,435	After	--
11/8/2026 3:26	2234	2855	5133	1422	1168	4	1446	1178	15,440	After	--
11/8/2026 3:27	2234	2855	5133	1421	1558	3	1448	1178	15,830	After	--
11/8/2026 3:28	2225	2855	5129	1421	1558	3	1448	1164	15,803	After	--
11/8/2026 3:29	2225	2855	5129	1426	1508	3	1444	1164	15,754	After	--
11/8/2026 3:30	2213	2840	5145	1426	1508	3	1444	1160	15,739	After	--
11/8/2026 3:31	2213	2840	5145	1440	1528	3	1457	1160	15,787	After	--
11/8/2026 3:32	2211	2852	5133	1440	1528	3	1457	1170	15,794	After	--
11/8/2026 3:33	2211	2852	5133	1432	1211	3	1439	1170	15,450	After	--
11/8/2026 3:34	2206	2863	5132	1432	1211	3	1439	1169	15,455	After	--
11/8/2026 3:35	2206	2863	5132	1419	1511	3	1449	1169	15,753	After	--
11/8/2026 3:36	2225	2857	5131	1419	1511	3	1449	1167	15,763	After	--
11/8/2026 3:37	2225	2857	5131	1416	1523	4	1449	1167	15,773	After	--
11/8/2026 3:38	2218	2852	5122	1416	1523	4	1449	1178	15,762	After	--
11/8/2026 3:39	2218	2852	5122	1418	1545	3	1459	1178	15,795	After	--
11/8/2026 3:40	2217	2844	5121	1418	1545	3	1459	1168	15,776	After	--
11/8/2026 3:41	2217	2844	5121	1428	1554	3	1435	1168	15,770	After	--
11/8/2026 3:42	2203	2847	5114	1428	1554	3	1435	1179	15,763	After	--
11/8/2026 3:43	2203	2847	5114	1427	1517	3	1214	1179	15,504	After	--
11/8/2026 3:44	2209	2861	5167	1427	1517	3	1214	1173	15,571	After	--
11/8/2026 3:45	2209	2861	5167	1434	1514	3	1451	1173	15,812	After	--
11/8/2026 3:46	2196	2837	5127	1434	1514	3	1451	1175	15,737	After	--
11/8/2026 3:47	2196	2837	5127	1441	1538	3	1349	1175	15,666	After	--
11/8/2026 3:48	2210	2856	5098	1441	1538	3	1349	1174	15,669	After	--
11/8/2026 3:49	2210	2856	5098	1434	1201	3	1425	1174	15,402	After	--
11/8/2026 3:50	2204	2846	5132	1434	1201	3	1425	1168	15,413	After	--
11/8/2026 3:51	2204	2846	5132	1409	1466	3	1436	1168	15,665	After	--
11/8/2026 3:52	2216	2871	5127	1409	1466	3	1436	1174	15,703	After	--
11/8/2026 3:53	2216	2871	5127	1424	1188	3	1439	1174	15,441	After	--
11/8/2026 3:54	2229	2848	5134	1424	1188	3	1439	1173	15,438	After	--
11/8/2026 3:55	2229	2848	5134	1443	1550	3	1459	1173	15,840	After	--
11/8/2026 3:56	2195	2842	5114	1443	1550	3	1459	1166	15,772	After	--
11/8/2026 3:57	2195	2842	5114	1413	1169	3	1450	1166	15,352	After	--
11/8/2026 3:58	2204	2857	5101	1413	1169	3	1450	1181	15,378	After	--
11/8/2026 3:59	2204	2857	5101	1432	1367	3	1188	1181	15,334	After	--
11/8/2026 4:00	2218	2855	5127	1432	1367	3	1188	1170	15,360	After	--
11/8/2026 4:01	2218	2855	5127	1421	1533	3	1454	1170	15,781	After	--
11/8/2026 4:02	2207	2839	5119	1421	1533	3	1454	1168	15,744	After	--
11/8/2026 4:03	2207	2839	5119	1429	1256	3	1443	1168	15,465	After	--
11/8/2026 4:04	2222	2838	5103	1429	1256	3	1443	1173	15,467	After	--
11/8/2026 4:05	2222	2838	5103	1430	1523	3	1454	1173	15,746	After	--

11/8/2026 4:06	2203	2838	5118	1430	1523	3	1454	1168	15,737	After	--
11/8/2026 4:07	2203	2838	5118	1429	1541	3	1091	1168	15,391	After	--
11/8/2026 4:08	2206	2832	5124	1429	1541	3	1091	1169	15,395	After	--
11/8/2026 4:09	2206	2832	5124	1426	1496	4	999	1169	15,256	After	--
11/8/2026 4:10	3444	2784	6057	1426	1496	4	999	1221	17,431	After	--
11/8/2026 4:11	3444	2784	6057	1497	1601	4	1475	1221	18,083	After	--
11/8/2026 4:12	3515	-2	2	1497	1601	4	1475	1223	9,315	After	--
11/8/2026 4:13	3515	-2	2	1516	1625	4	1406	1223	9,289	After	--
11/8/2026 4:14	3516	-2	2	1516	1625	4	1406	1242	9,309	After	--
11/8/2026 4:15	3516	-2	2	1519	1652	3	1543	1242	9,475	After	--
11/8/2026 4:16	3474	-2	2	1519	1652	3	1543	1250	9,441	After	--
11/8/2026 4:17	3474	-2	2	1528	1565	3	1541	1250	9,361	After	--
11/8/2026 4:18	3516	-2	2	1528	1565	3	1541	1267	9,420	After	--
11/8/2026 4:19	3516	-2	2	1545	1663	4	1544	1267	9,540	After	--
11/8/2026 4:20	3517	-2	2	1545	1663	4	1544	1282	9,556	After	--
11/8/2026 4:21	3517	-2	2	1567	1639	3	1550	1282	9,558	After	--
11/8/2026 4:22	3493	-3	1	1567	1639	3	1550	1286	9,536	After	--
11/8/2026 4:23	3493	-3	1	1575	1461	3	1520	1286	9,336	After	--
11/8/2026 4:24	3489	-2	1	1575	1461	3	1520	1295	9,342	After	--
11/8/2026 4:25	3489	-2	1	1576	1647	3	1549	1295	9,558	After	--
11/8/2026 4:26	3522	-2	1	1576	1647	3	1549	1283	9,579	After	--
11/8/2026 4:27	3522	-2	1	1591	1651	3	1547	1283	9,597	After	--
11/8/2026 4:28	3484	-3	1	1591	1651	3	1547	1282	9,557	After	--
11/8/2026 4:29	3484	-3	1	1598	1652	4	1523	1282	9,542	After	--
11/8/2026 4:30	3493	-2	1	1598	1652	4	1523	1283	9,553	After	--
11/8/2026 4:31	3493	-2	1	1589	1611	3	1539	1283	9,517	After	--
11/8/2026 4:32	3497	-3	1	1589	1611	3	1539	1285	9,522	After	--
11/8/2026 4:33	3497	-3	1	1600	1365	3	1538	1285	9,287	After	--
11/8/2026 4:34	3504	-2	1	1600	1365	3	1538	1289	9,299	After	--
11/8/2026 4:35	3504	-2	1	1602	1301	3	1542	1289	9,241	After	--
11/8/2026 4:36	3532	-2	1	1602	1301	3	1542	1280	9,260	After	--
11/8/2026 4:37	3532	-2	1	1610	1663	3	1547	1280	9,634	After	--
11/8/2026 4:38	3515	-2	1	1610	1663	3	1547	1295	9,632	After	--
11/8/2026 4:39	3515	-2	1	1610	1654	3	1095	1295	9,172	After	--
11/8/2026 4:40	3501	-3	1	0	1654	3	1095	1285	7,537	After	--
11/8/2026 4:41	3501	-3	1	1615	1463	3	1564	1285	9,429	After	--
11/8/2026 4:42	3490	-2	1	1615	1463	3	1564	1293	9,427	After	--
11/8/2026 4:43	3490	-2	1	1606	1600	3	1482	1293	9,473	After	--
11/8/2026 4:44	3499	-2	1	1606	1600	3	1482	1282	9,471	After	--
11/8/2026 4:45	3499	-2	1	1611	1522	3	1542	1282	9,458	After	--
11/8/2026 4:46	3486	-2	1	1611	1522	3	1542	1286	9,449	After	--
11/8/2026 4:47	3486	-2	1	1614	1665	3	1553	1286	9,607	After	--
11/8/2026 4:48	3480	-2	1	1614	1665	3	1553	1291	9,606	After	--
11/8/2026 4:49	3480	-2	1	1612	1686	3	1556	1291	9,627	After	--
11/8/2026 4:50	3509	-2	1	1612	1686	3	1556	1293	9,658	After	--
11/8/2026 4:51	3509	-2	1	1616	1647	4	1562	1293	9,630	After	--
11/8/2026 4:52	3492	-3	1	1616	1647	4	1562	1281	9,600	After	--
11/8/2026 4:53	3492	-3	1	1616	1663	3	1198	1281	9,251	After	--
11/8/2026 4:54	3498	-3	1	1616	1663	3	1198	1292	9,268	After	--
11/8/2026 4:55	3498	-3	1	1622	1615	3	1549	1292	9,578	After	--
11/8/2026 4:56	3522	-2	1	1622	1615	3	1549	1291	9,602	After	--
11/8/2026 4:57	3522	-2	1	1612	1671	4	1559	1291	9,658	After	--
11/8/2026 4:58	3508	-2	1	1612	1671	4	1559	1291	9,644	After	--
11/8/2026 4:59	3508	-2	1	1628	1548	4	1569	1291	9,548	After	--
11/8/2026 5:00	3499	-2	1	1628	1548	4	1569	1293	9,541	After	--
11/8/2026 5:01	3499	-2	1	1629	1337	4	1213	1293	8,974	After	--
11/8/2026 5:02	3501	-3	1	1629	1337	4	1213	1286	8,968	After	--
11/8/2026 5:03	3501	-3	1	1633	1621	3	1101	1286	9,144	After	--
11/8/2026 5:04	3489	-2	1	1633	1621	3	1101	1291	9,138	After	--
11/8/2026 5:05	3489	-2	1	1623	1681	3	1560	1291	9,646	After	--
11/8/2026 5:06	3506	-3	1	1623	1681	3	1560	1282	9,653	After	--
11/8/2026 5:07	3506	-3	1	1622	1533	3	1410	1282	9,354	After	--
11/8/2026 5:08	3504	-3	1	1622	1533	3	1410	1291	9,361	After	--
11/8/2026 5:09	3504	-3	1	1631	1687	4	1560	1291	9,675	After	--
11/8/2026 5:10	3525	-3	1	1631	1687	4	1560	1289	9,694	After	--
11/8/2026 5:11	3525	-3	1	1617	1690	4	1570	1289	9,694	After	--
11/8/2026 5:12	3472	-3	1	1617	1690	4	1570	1289	9,641	After	--
11/8/2026 5:13	3472	-3	1	1612	1686	3	1538	1289	9,598	After	--
11/8/2026 5:14	3508	-3	1	1612	1686	3	1538	1282	9,627	After	--
11/8/2026 5:15	3508	-3	1	1616	1681	3	1564	1282	9,653	After	--
11/8/2026 5:16	3473	-3	1	1616	1681	3	1564	1281	9,617	After	--
11/8/2026 5:17	3473	-3	1	1620	1692	3	1523	1281	9,590	After	--
11/8/2026 5:18	3490	-2	1	1620	1692	3	1523	1282	9,609	After	--
11/8/2026 5:19	3490	-2	1	1611	1324	3	1563	1282	9,273	After	--
11/8/2026 5:20	3495	-2	1	1611	1324	3	1563	1282	9,278	After	--
11/8/2026 5:21	3495	-2	1	1611	1688	3	1164	1282	9,242	After	--
11/8/2026 5:22	3481	-2	1	1611	1688	3	1164	1277	9,223	After	--

11/8/2026 5:23	3481	-2	1	1626	1687	3	1560	1277	9,633	After	--
11/8/2026 5:24	3481	-3	1	1626	1687	3	1560	1275	9,630	After	--
11/8/2026 5:25	3481	-3	1	1638	1615	3	1573	1275	9,583	After	--
11/8/2026 5:26	3491	-3	1	1638	1615	3	1573	1280	9,598	After	--
11/8/2026 5:27	3491	-3	1	1623	1439	3	1574	1280	9,408	After	--
11/8/2026 5:28	3507	-3	1	1623	1439	3	1574	1278	9,422	After	--
11/8/2026 5:29	3507	-3	1	1631	1693	3	1572	1278	9,682	After	--
11/8/2026 5:30	3488	-3	1	1631	1693	3	1572	1278	9,663	After	--
11/8/2026 5:31	3488	-3	1	1616	1687	3	1579	1278	9,649	After	--
11/8/2026 5:32	3506	-2	1	1616	1687	3	1579	1272	9,662	After	--
11/8/2026 5:33	3506	-2	1	1623	1687	3	1572	1272	9,662	After	--
11/8/2026 5:34	3520	-2	1	1623	1687	3	1572	1281	9,685	After	--
11/8/2026 5:35	3520	-2	1	1632	1692	3	1432	1281	9,559	After	--
11/8/2026 5:36	3511	-2	1	1632	1692	3	1432	1276	9,545	After	--
11/8/2026 5:37	3511	-2	1	1632	1690	3	1585	1276	9,696	After	--
11/8/2026 5:38	3506	-3	1	1632	1690	3	1585	1271	9,685	After	--
11/8/2026 5:39	3506	-3	1	1629	1678	3	1558	1271	9,644	After	--
11/8/2026 5:40	3523	-3	1	1629	1678	3	1558	1270	9,660	After	--
11/8/2026 5:41	3523	-3	1	1614	1594	4	1502	1270	9,506	After	--
11/8/2026 5:42	3530	-2	1	1614	1594	4	1502	1271	9,515	After	--
11/8/2026 5:43	3530	-2	1	1622	1699	3	1565	1271	9,689	After	--
11/8/2026 5:44	3506	-2	1	1622	1699	3	1565	1270	9,664	After	--
11/8/2026 5:45	3506	-2	1	1622	0	0	1583	1270	7,980	After	--
11/8/2026 5:46	3490	-3	1	1622	1698	3	1583	1277	9,671	After	--
11/8/2026 5:47	3490	-3	1	1627	1698	3	1565	1277	9,659	After	--
11/8/2026 5:48	3487	-3	1	1627	1697	3	1565	1282	9,660	After	--
11/8/2026 5:49	3487	-3	1	1618	1697	3	1579	1282	9,665	After	--
11/8/2026 5:50	3516	-3	1	1618	1609	4	1579	1277	9,601	After	--
11/8/2026 5:51	3516	-3	1	1623	1609	4	1572	1277	9,599	After	--
11/8/2026 5:52	3493	-3	1	1623	1695	4	1572	1267	9,653	After	--
11/8/2026 5:53	3493	-3	1	1614	1695	4	1575	1267	9,647	After	--
11/8/2026 5:54	3478	-2	1	1614	1717	3	1575	1277	9,663	After	--
11/8/2026 5:55	3478	-2	1	1612	1717	3	1416	1277	9,502	After	--
11/8/2026 5:56	3496	-3	1	1612	1702	3	1416	1272	9,499	After	--
11/8/2026 5:57	3496	-3	1	1630	1702	3	1528	1272	9,629	After	--
11/8/2026 5:58	3476	-2	1	1630	1384	3	1528	1273	9,293	After	--
11/8/2026 5:59	3476	-2	1	1617	1384	3	1573	1273	9,325	After	--
11/8/2026 6:00	3496	-2	1	1617	1688	3	1573	1266	9,642	After	--
11/8/2026 6:01	3496	-2	1	1628	1688	3	1485	1266	9,565	After	--
11/8/2026 6:02	3499	-3	1	1628	1442	3	1485	1275	9,331	After	--
11/8/2026 6:03	3499	-3	1	1629	1442	3	1572	1275	9,418	After	--
11/8/2026 6:04	3480	-3	1	1629	1677	3	1572	1271	9,630	After	--
11/8/2026 6:05	3480	-3	1	1618	1677	3	1538	1271	9,585	After	--
11/8/2026 6:06	3487	-2	1	1618	1696	3	1538	1267	9,608	After	--
11/8/2026 6:07	3487	-2	1	1626	1696	3	1572	1267	9,651	After	--
11/8/2026 6:08	3501	-2	1	1626	1678	3	1572	1272	9,652	After	--
11/8/2026 6:09	3501	-2	1	1643	1678	3	1568	1272	9,665	After	--
11/8/2026 6:10	3504	-3	1	1643	1359	3	1568	1273	9,348	After	--
11/8/2026 6:11	3504	-3	1	1638	1359	3	1577	1273	9,352	After	--
11/8/2026 6:12	3496	-3	1	1638	1379	4	1577	1268	9,361	After	--
11/8/2026 6:13	3496	-3	1	1642	1379	4	1137	1268	8,925	After	--
11/8/2026 6:14	3530	-2	1	1642	1717	3	1137	1268	9,296	After	--
11/8/2026 6:15	3530	-2	1	1633	1717	3	1107	1268	9,258	After	--
11/8/2026 6:16	3495	-2	1	1633	1706	4	1107	1271	9,216	After	--
11/8/2026 6:17	3495	-2	1	1635	1706	4	1567	1271	9,678	After	--
11/8/2026 6:18	3656	-3	4443	1635	1706	3	1567	1229	14,237	After	--
11/8/2026 6:19	3656	-3	4443	1575	1706	3	1552	1229	14,162	After	--
11/8/2026 6:20	3558	-3	4419	1575	1646	3	1552	1211	13,962	After	--
11/8/2026 6:21	3558	-3	4419	1572	1646	3	1532	1211	13,939	After	--
11/8/2026 6:22	3258	-3	5375	1572	1673	3	1532	1195	14,605	After	--
11/8/2026 6:23	3258	-3	5375	1544	1673	3	1471	1195	14,516	After	--
11/8/2026 6:24	3157	-3	5477	1544	1304	3	1471	1196	14,149	After	--
11/8/2026 6:25	3157	-3	5477	1533	1304	3	1418	1196	14,085	After	--
11/8/2026 6:26	3183	-2	5430	1533	1267	3	1418	1195	14,027	After	--
11/8/2026 6:27	3183	-2	5430	1541	1267	3	1517	1195	14,134	After	--
11/8/2026 6:28	3029	-2	5337	1541	1631	3	1517	1199	14,255	After	--
11/8/2026 6:29	3029	-2	5337	1519	1631	3	1526	1199	14,243	After	--
11/8/2026 6:30	2991	-3	5461	1519	1642	3	1526	1195	14,334	After	--
11/8/2026 6:31	2991	-3	5461	1523	1642	3	1523	1195	14,335	After	--
11/8/2026 6:32	3041	-3	5471	1523	1646	3	1523	1201	14,405	After	--
11/8/2026 6:33	3041	-3	5471	1517	1646	3	1523	1201	14,399	After	--
11/8/2026 6:34	3072	-3	5261	1517	1543	3	1523	1193	14,109	After	--
11/8/2026 6:35	3072	-3	5261	1507	1543	3	1390	1193	13,966	After	--
11/8/2026 6:36	3085	-3	5424	1507	1641	3	1390	1199	14,246	After	--
11/8/2026 6:37	3085	-3	5424	1512	1641	3	1318	1199	14,179	After	--
11/8/2026 6:38	3042	-3	5261	1512	1543	3	1318	1184	13,859	After	--
11/8/2026 6:39	3042	-3	5261	1526	1543	3	1518	1184	14,074	After	--

11/8/2026 6:40	3070	-3	5446	1526	1634	3	1518	1191	14,386	After	--
11/8/2026 6:41	3070	-3	5446	1518	1634	3	1538	1191	14,397	After	--
11/8/2026 6:42	3087	-3	5403	1518	1487	3	1538	1191	14,224	After	--
11/8/2026 6:43	3087	-3	5403	1504	1487	3	1520	1191	14,193	After	--
11/8/2026 6:44	3056	-3	5442	1504	1549	3	1520	1193	14,264	After	--
11/8/2026 6:45	3056	-3	5442	1518	1549	3	1518	1193	14,276	After	--
11/8/2026 6:46	3018	-2	5281	1518	1261	4	1518	1189	13,787	After	--
11/8/2026 6:47	3018	-2	5281	1520	1261	4	1515	1189	13,786	After	--
11/8/2026 6:48	3121	-2	5462	1520	1504	3	1515	1199	14,322	After	--
11/8/2026 6:49	3121	-2	5462	1503	1504	3	1244	1199	14,033	After	--
11/8/2026 6:50	3059	-2	5434	1503	1635	3	1244	1191	14,067	After	--
11/8/2026 6:51	3059	-2	5434	1529	1635	3	1061	1191	13,911	After	--
11/8/2026 6:52	3119	-2	5331	1529	1631	4	1061	1195	13,869	After	--
11/8/2026 6:53	3119	-2	5331	1507	1631	4	1516	1195	14,302	After	--
11/8/2026 6:54	3263	-3	5424	1507	1640	3	1516	1196	14,546	After	--
11/8/2026 6:55	3263	-3	5424	1526	1640	3	1502	1196	14,551	After	--
11/8/2026 6:56	2407	2512	5373	1526	1620	3	1502	1194	16,137	After	--
11/8/2026 6:57	2407	2512	5373	1495	1620	3	1502	1194	16,106	After	--
11/8/2026 6:58	2197	2560	5041	1495	1609	3	1502	1188	15,595	After	--
11/8/2026 6:59	2197	2560	5041	1486	1609	3	1496	1188	15,580	After	--
11/8/2026 7:00	2172	2725	5049	1486	1613	3	1496	1185	15,729	After	--
11/8/2026 7:01	2172	2725	5049	1493	1613	3	1105	1185	15,346	After	--
11/8/2026 7:02	2168	2710	5077	1493	1584	3	1105	1183	15,323	After	--
11/8/2026 7:03	2168	2710	5077	1481	1584	3	1498	1183	15,704	After	--
11/8/2026 7:04	2161	2698	5046	1481	1608	3	1498	1176	15,671	After	--
11/8/2026 7:05	2161	2698	5046	1482	1608	3	1488	1176	15,662	After	--
11/8/2026 7:06	2179	2701	5054	1482	1600	3	1488	1189	15,695	After	--
11/8/2026 7:07	2179	2701	5054	1475	1600	3	1495	1189	15,696	After	--
11/8/2026 7:08	3106	-3	6128	1475	1603	3	1495	1181	14,988	After	--
11/8/2026 7:09	3106	-3	6128	1505	1603	3	1502	1181	15,024	After	--
11/8/2026 7:10	3223	-3	5349	1505	1606	3	1502	1186	14,370	After	--
11/8/2026 7:11	3223	-3	5349	1495	1606	3	1488	1186	14,346	After	--
11/8/2026 7:12	3048	-3	5095	1495	1600	3	1488	1203	13,929	After	--
11/8/2026 7:13	3048	-3	5095	1493	1600	3	1511	1203	13,951	After	--
11/8/2026 7:14	3094	-2	5388	1493	1347	3	1511	1199	14,034	After	--
11/8/2026 7:15	3094	-2	5388	1509	1347	3	1488	1199	14,026	After	--
11/8/2026 7:16	3069	-2	5373	1509	1607	3	1488	1206	14,252	After	--
11/8/2026 7:17	3069	-2	5373	1478	1607	3	1511	1206	14,245	After	--
11/8/2026 7:18	2160	2571	4656	1478	1599	3	1511	1211	15,188	After	--
11/8/2026 7:19	2160	2571	4656	1486	1599	3	1495	1211	15,181	After	--
11/8/2026 7:20	2071	2573	4873	1486	1478	3	1495	1203	15,182	After	--
11/8/2026 7:21	2071	2573	4873	1502	1478	3	1496	1203	15,199	After	--
11/8/2026 7:22	2060	2575	4859	1502	1358	3	1496	1190	15,044	After	--
11/8/2026 7:23	2060	2575	4859	1501	1358	3	1188	1190	14,735	After	--
11/8/2026 7:24	2064	2566	4861	1501	1595	3	1188	1183	14,960	After	--
11/8/2026 7:25	2064	2566	4861	1470	1595	3	1482	1183	15,224	After	--
11/8/2026 7:26	2045	2578	4853	1470	1553	3	1482	1195	15,179	After	--
11/8/2026 7:27	2045	2578	4853	1476	1553	3	1457	1195	15,160	After	--
11/8/2026 7:28	2060	2561	4854	1476	1573	3	1457	1196	15,180	After	--
11/8/2026 7:29	2060	2561	4854	1462	1573	3	1480	1196	15,189	After	--
11/8/2026 7:30	2949	-2	5801	1462	1596	3	1480	1193	14,481	After	--
11/8/2026 7:31	2949	-2	5801	1479	1596	3	1347	1193	14,365	After	--
11/8/2026 7:32	3089	-2	5369	1479	1600	3	1347	1204	14,090	After	--
11/8/2026 7:33	3089	-2	5369	1491	1600	3	1169	1204	13,923	After	--
11/8/2026 7:34	3017	-2	5366	1491	1591	3	1169	1195	13,830	After	--
11/8/2026 7:35	3017	-2	5366	1493	1591	3	1490	1195	14,153	After	--
11/8/2026 7:36	2792	457	4661	1493	1296	3	1490	1201	13,393	After	--
11/8/2026 7:37	2792	457	4661	1481	1296	3	1150	1201	13,041	After	--
11/8/2026 7:38	3083	-2	5538	1481	1595	3	1150	1201	14,048	After	--
11/8/2026 7:39	3083	-2	5538	1468	1595	3	1480	1201	14,365	After	--
11/8/2026 7:40	3079	-2	5393	1468	1611	3	1480	1203	14,235	After	--
11/8/2026 7:41	3079	-2	5393	1474	1611	3	1491	1203	14,252	After	--
11/8/2026 7:42	2080	2602	4627	1474	1583	3	1491	1199	15,059	After	--
11/8/2026 7:43	2080	2602	4627	1447	1583	3	1478	1199	15,019	After	--
11/8/2026 7:44	2072	2638	4810	1447	1583	3	1478	1191	15,221	After	--
11/8/2026 7:45	2072	2638	4810	1460	1583	3	1477	1191	15,233	After	--
11/8/2026 7:46	2049	2703	4781	1460	1588	3	1477	1184	15,245	After	--
11/8/2026 7:47	2049	2703	4781	1460	1588	3	1475	1184	15,243	After	--
11/8/2026 7:48	2140	2725	4901	1460	1580	3	1475	1179	15,463	After	--
11/8/2026 7:49	2140	2725	4901	1443	1580	3	1367	1179	15,338	After	--
11/8/2026 7:50	2236	0	5050	1443	1578	3	1367	1189	12,866	After	--
11/8/2026 7:51	2236	2826	5050	1448	1578	3	1481	1189	15,811	After	--
11/8/2026 7:52	2313	2826	5241	1448	1573	3	1481	1180	16,065	After	--
11/8/2026 7:53	2313	2853	5241	1442	1573	3	1395	1180	16,000	After	--
11/8/2026 7:54	2400	2853	5576	1442	1575	3	1395	1179	16,423	After	--
11/8/2026 7:55	2400	2948	5576	1421	1575	3	1470	1179	16,572	After	--
11/8/2026 7:56	2451	2948	5498	1421	1342	3	1470	1169	16,302	After	--

11/8/2026 7:57	2451	2957	5498	1425	1342	3	1470	1169	16,315	After	--
11/8/2026 7:58	2472	2957	5440	1425	1568	3	1470	1167	16,503	After	--
11/8/2026 7:59	2472	2964	5440	1420	1568	3	1466	1167	16,500	After	--
11/8/2026 8:00	2466	2964	5396	1420	1562	3	1466	1180	16,456	After	--
11/8/2026 8:01	2466	2988	5396	1411	1562	3	1460	1180	16,466	After	--
11/8/2026 8:02	2454	2988	5396	1411	1541	3	1460	1178	16,432	After	--
11/8/2026 8:03	2454	3003	5396	1422	1541	3	1457	1178	16,455	After	--
11/8/2026 8:04	2482	3003	5394	1422	1567	3	1457	1180	16,508	After	--
11/8/2026 8:05	2482	2971	5394	1401	1567	3	1460	1180	16,458	After	--
11/8/2026 8:06	2478	2971	5388	1401	1564	3	1460	1174	16,439	After	--
11/8/2026 8:07	2478	2991	5388	1399	1564	3	1467	1174	16,464	After	--
11/8/2026 8:08	2492	2991	5391	1399	1550	3	1467	1173	16,466	After	--
11/8/2026 8:09	2492	2994	5391	1416	1550	3	1444	1173	16,462	After	--
11/8/2026 8:10	2458	2994	5373	1416	1565	3	1444	1169	16,421	After	--
11/8/2026 8:11	2458	2982	5373	1417	1565	3	1456	1169	16,422	After	--
11/8/2026 8:12	2447	2982	5429	1417	1544	3	1456	1171	16,448	After	--
11/8/2026 8:13	2447	2964	5429	1401	1544	3	1461	1171	16,419	After	--
11/8/2026 8:14	2458	2964	5436	1401	1559	3	1461	1173	16,454	After	--
11/8/2026 8:15	2458	2973	5436	1381	1559	3	1455	1173	16,437	After	--
11/8/2026 8:16	2462	2973	5416	1381	1553	3	1455	1172	16,414	After	--
11/8/2026 8:17	2462	2968	5416	1404	1553	3	1247	1172	16,225	After	--
11/8/2026 8:18	2549	2968	5426	1404	1239	2	1247	1178	16,013	After	--
11/8/2026 8:19	2549	3039	5426	1388	1239	2	1437	1178	16,258	After	--
11/8/2026 8:20	2543	3039	5429	1388	1554	2	1437	1176	16,568	After	--
11/8/2026 8:21	2543	3062	5429	1386	1554	2	1452	1176	16,604	After	--
11/8/2026 8:22	2561	3062	5392	1386	1533	2	1452	1169	16,556	After	--
11/8/2026 8:23	2561	3040	5392	1382	1533	2	1143	1169	16,221	After	--
11/8/2026 8:24	2551	3040	5381	1382	1482	2	1143	1168	16,148	After	--
11/8/2026 8:25	2551	3041	5381	1371	1482	2	1441	1168	16,435	After	--
11/8/2026 8:26	2560	3041	5414	1371	1173	2	1441	1159	16,160	After	--
11/8/2026 8:27	2560	3050	5414	1362	1173	2	1459	1159	16,179	After	--
11/8/2026 8:28	2539	3050	5393	1362	1539	2	1459	1158	16,502	After	--
11/8/2026 8:29	2539	3074	5393	1375	1539	2	1446	1158	16,526	After	--
11/8/2026 8:30	2573	3074	5393	1375	1514	2	1446	1155	16,531	After	--
11/8/2026 8:31	2573	3076	5393	1368	1514	2	1446	1155	16,526	After	--
11/8/2026 8:32	2530	3076	5432	1368	1539	2	1446	1158	16,551	After	--
11/8/2026 8:33	2530	3040	5432	1377	1539	2	1440	1158	16,518	After	--
11/8/2026 8:34	2551	3040	5402	1377	1526	2	1440	1158	16,496	After	--
11/8/2026 8:35	2551	3069	5402	1357	1526	2	1451	1158	16,516	After	--
11/8/2026 8:36	2540	3069	5400	1357	1546	2	1451	1163	16,528	After	--
11/8/2026 8:37	2540	3050	5400	1358	1546	2	1437	1163	16,496	After	--
11/8/2026 8:38	2552	3050	5408	1358	1552	2	1437	1159	16,517	After	--
11/8/2026 8:39	2552	3057	5408	1362	1552	2	1451	1159	16,542	After	--
11/8/2026 8:40	2546	3057	5378	1362	1237	1	1451	1155	16,187	After	--
11/8/2026 8:41	2546	3053	5378	1353	1237	1	1440	1155	16,163	After	--
11/8/2026 8:42	2556	3053	5398	1353	1324	1	1440	1154	16,280	After	--
11/8/2026 8:43	2556	3067	5398	1352	1324	1	1347	1154	16,199	After	--
11/8/2026 8:44	2581	3067	5396	1352	1548	1	1347	1159	16,452	After	--
11/8/2026 8:45	2581	3065	5396	1349	1548	1	1435	1159	16,536	After	--
11/8/2026 8:46	2568	3065	5424	1349	1452	1	1435	1160	16,455	After	--
11/8/2026 8:47	2568	3065	5424	1355	1452	1	1441	1160	16,466	After	--
11/8/2026 8:48	2566	3065	5426	1355	1544	1	1441	1154	16,552	After	--
11/8/2026 8:49	2566	3073	5426	1337	1544	1	1435	1154	16,537	After	--
11/8/2026 8:50	2566	3073	5434	1337	1277	1	1435	1165	16,289	After	--
11/8/2026 8:51	2566	3078	5434	1337	1277	1	1435	1165	16,294	After	--
11/8/2026 8:52	2583	3078	5368	1337	1531	1	1435	1155	16,489	After	--
11/8/2026 8:53	2583	3068	5368	1329	1531	1	1364	1155	16,399	After	--
11/8/2026 8:54	2591	3068	5376	1329	1486	1	1364	1153	16,368	After	--
11/8/2026 8:55	2591	3071	5376	1328	1486	1	1449	1153	16,455	After	--
11/8/2026 8:56	2577	3071	5396	1328	1533	1	1449	1162	16,518	After	--
11/8/2026 8:57	2577	3081	5396	1322	1533	1	1446	1162	16,519	After	--
11/8/2026 8:58	2567	3081	5426	1322	1165	1	1446	1149	16,158	After	--
11/8/2026 8:59	2567	3055	5426	1315	1165	1	1440	1149	16,118	After	--
11/8/2026 9:00	2590	3055	5418	1315	1552	1	1440	1154	16,524	After	--
11/8/2026 9:01	2590	3098	5418	1327	1552	1	1444	1154	16,584	After	--
11/8/2026 9:02	2553	3098	5421	1327	1394	1	1444	1158	16,396	After	--
11/8/2026 9:03	2553	3068	5421	1307	1394	1	1062	1158	15,964	After	--
11/8/2026 9:04	2590	3068	5408	1307	1537	1	1062	1157	16,130	After	--
11/8/2026 9:05	2590	3073	5408	1302	1537	1	1434	1157	16,503	After	--
11/8/2026 9:06	2574	3073	5403	1302	1441	1	1434	1147	16,375	After	--
11/8/2026 9:07	2574	3097	5403	1306	1441	1	1434	1147	16,403	After	--
11/8/2026 9:08	2604	3097	5390	1306	1446	1	1434	1149	16,428	After	--
11/8/2026 9:09	2604	3093	5390	1311	1446	1	1092	1149	16,086	After	--
11/8/2026 9:10	2587	3093	5391	1311	1529	1	1092	1154	16,158	After	--
11/8/2026 9:11	2587	3094	5391	1305	1529	1	1430	1154	16,491	After	--
11/8/2026 9:12	2606	3094	5394	1305	1157	1	1430	1149	16,136	After	--
11/8/2026 9:13	2606	3099	5394	1302	1157	1	1432	1149	16,140	After	--

11/8/2026 9:14	2587	3099	5392	1302	1094	1	1432	1139	16,046	After	--
11/8/2026 9:15	2587	3088	5392	1305	1094	1	1079	1139	15,685	After	--

Instructions - Check Flare that is impacted. Note Shutdown Start and End Date/Time. Check whether Planned or Unplanned. Finally note cause or reason for shutdown.

Flare 1 - 1995	Flare 2- 2009	Flare 3 - 2023	Zeeco #1 TOx	Zeeco #6 TOx	Zeeco #7 TOx	Parnel TOx	Hero TOx	Zeeco #2 Tox	Planned	Unplanned	Anticipated Shutdown Start Date/Time	Anticipated Shutdown End Date/Time	Anticpated Estimated Downtime Duration (mins)	Actual Shutdown Start Date/Time	Actual Shutdown End Date/Time	Actual Shutdown Duration (mins)	Reason
x									x					8/31/2024 10:10	8/31/2024 15:09	299.00	FL-1995 manual shutdown to perform generator service
x										x				9/2/2024 9:14	9/2/2024 11:56	162.00	FL-1995 shutdown due to Automatic Block Valve Fail
x										x				9/3/2024 10:05	9/3/2024 10:17	12.00	FL-1995 shutdown due to Automatic Block Valve Fail
x										x				9/3/2024 16:41	9/3/2024 17:41	60.00	FL-1995 shutdown due to Automatic Block Valve Fail
x										x				9/4/2024 12:07	9/4/2024 12:14	7.00	FL-1995 shutdown due to Automatic Block Valve Fail
x										x				9/5/2024 2:49	9/5/2024 4:29	100.00	FL-1995 shutdown due to high flow
x										x				9/8/2024 12:38	9/8/2024 13:05	27.00	FL-1995 shutdown due to Automatic Block Valve Fail
x										x				9/9/2024 12:00	9/9/2024 12:26	26.00	FL-1995 shutdown due to high flow
x										x				9/9/2024 12:40	9/9/2024 12:58	18.00	FL-1995 shutdown due to high flow
x										x				9/11/2024 13:49	9/11/2024 13:57	8.00	FL-1995 shutdown due to high flow
x										x				9/13/2024 13:51	9/13/2024 13:59	8.00	FL-1995 shutdown due to high flow
x										x				9/14/2024 8:15	9/14/2024 10:14	119.00	FL-1995 shutdown due to low tempurature
x										x				9/14/2024 10:31	9/14/2024 10:56	25.00	FL-1995 shutdown due to low tempurature
x										x				9/14/2024 11:29	9/14/2024 11:34	5.00	FL-1995 shutdown due to low tempurature
x										x				9/14/2024 11:54	9/14/2024 11:59	5.00	FL-1995 shutdown due to low tempurature
x										x				9/14/2024 12:09	9/14/2024 14:15	126.00	FL-1995 shutdown due to low tempurature
x										x				9/14/2024 19:26	9/14/2024 22:31	185.00	FL-1995 shutdown due to low tempurature
x										x				9/14/2024 22:38	9/14/2024 22:50	12.00	FL-1995 shutdown due to low tempurature
x										x				9/15/2024 0:42	9/15/2024 1:04	22.00	FL-1995 shutdown due to high flow
x										x				9/15/2024 1:36	9/15/2024 1:44	8.00	FL-1995 shutdown due to high flow
x										x				9/16/2024 16:09	9/16/2024 16:24	15.00	FL-1995 shutdown due to Automatic Block Valve Fail
x										x				9/17/2024 20:54	9/17/2024 21:53	59.00	FL-1995 shutdown due to high flow
x										x				9/23/2024 21:27	9/23/2024 23:21	114.00	FL-1995 shutdown due to high flow
x										x				9/24/2024 1:07	9/24/2024 1:32	25.00	FL-1995 shutdown due to high flow
x										x				9/24/2024 15:59	9/24/2024 16:35	36.00	FL-1995 shutdown due to high flow
x										x				9/25/2024 15:42	9/25/2024 16:12	30.00	FL-1995 shutdown due to low tempurature
x										x				9/26/2024 10:14	9/26/2024 10:25	11.00	FL-1995 shutdown due to low tempurature
x										x				9/28/2024 8:41	9/28/2024 8:58	17.00	FL-1995 shutdown due to low tempurature
x										x				9/28/2024 12:48	9/28/2024 13:08	20.00	FL-1995 shutdown due to low tempurature
x									x					10/12/2024 8:07	10/12/2024 8:23	16.00	FL-1995 manual shutdown for generator repair
x										x				10/14/2024 4:58	10/14/2024 5:15	17.00	FL-1995 shutdown due to low tempurature
x										x				10/20/2024 2:05	10/20/2024 8:30	385.00	FL-1995 shutdown due to main flame failure
x										x				10/20/2024 12:31	10/20/2024 13:04	33.00	FL-1995 shutdown due to main flame failure
x										x				10/23/2024 14:33	10/23/2024 14:54	21.00	FL-1995 shutdown due to site generator failure
x										x				10/24/2024 6:22	10/24/2024 6:31	9.00	FL-1995 shutdown due to low tempurature
x										x				10/24/2024 11:16	10/24/2024 11:22	6.00	FL-1995 shutdown due to low tempurature
x										x				10/25/2024 13:33	10/25/2024 13:45	12.00	FL-1995 shutdown due to BL-106 Gas Blower Failure
x										x				10/25/2024 13:53	10/25/2024 13:58	5.00	FL-1995 shutdown due to BL-106 Gas Blower Failure
x										x				10/27/2024 18:57	10/28/2024 4:40	583.00	FL-1995 shutdown due to generator failure
x										x				10/28/2024 10:08	10/28/2024 10:30	22.00	FL-1995 shutdown due to high flow
x										x				11/1/2024 4:21	11/1/2024 4:52	31.00	FL-1995 shutdown due to BL-107 Gas Blower Failure
x										x				11/1/2024 9:48	11/1/2024 10:30	42.00	FL-1995 shutdown due to BL-107 Gas Blower Failure
x										x				11/1/2024 10:42	11/1/2024 14:08	206.00	FL-1995 shutdown due to BL-107 Gas Blower Failure & replacement
x									x					11/2/2024 4:55	11/2/2024 6:20	85.00	FL-1995 manual shutdown for power swap during generator maintenance
x									x					11/2/2024 7:35	11/2/2024 7:52	17.00	FL-1995 manual shutdown for power swap during generator maintenance
x									x					11/2/2024 7:57	11/2/2024 8:11	14.00	FL-1995 manual shutdown for power swap during generator maintenance
x									x					11/2/2024 8:27	11/2/2024 8:37	10.00	FL-1995 manual shutdown for power swap during generator maintenance
x														11/4/2024 15:41	11/4/2024 15:48	7.00	FL-1995 shutdown due to low tempurature
x										x				11/8/2024 1:27	11/8/2024 4:30	183.00	FL-1995 shutdown due to low tempurature
x														11/8/2024 8:13	11/8/2024 8:36	23.00	FL-1995 shutdown due to low tempurature
x														11/8/2024 16:40	11/8/2024 16:46	6.00	FL-1995 shutdown due to low tempurature
x														11/8/2024 16:57	11/8/2024 17:04	7.00	FL-1995 shutdown due to low tempurature
x									x					11/9/2024 10:54	11/9/2024 11:12	18.00	FL-1995 manual shutdown for power swap during generator maintenance
x									x					11/9/2024 16:11	11/9/2024 16:27	16.00	FL-1995 manual shutdown for power swap during generator maintenance
x										x				11/12/2024 14:18	11/12/2024 14:29	11.00	FL-1995 shutdown due to high flow
x										x				11/14/2024 0:27	11/14/2024 6:57	390.00	FL-1995 shutdown due to generator failure
	x								x					8/31/2024 10:10	8/31/2024 11:47	97.00	FL-2009 manual shutdown to perform generator service
	x								x					8/31/2024 13:08	8/31/2024 15:00	112.00	FL-2009 manual shutdown to perform generator service
	x									x				9/2/2024 9:13	9/2/2024 10:27	74.00	FL-2009 shutdown due to Automatic Block Valve Fail
	x									x				9/3/2024 10:05	9/3/2024 10:37	32.00	FL-2009 shutdown due to Automatic Block Valve Fail
	x									x				9/3/2024 16:47	9/3/2024 17:22	35.00	FL-2009 shutdown due to Automatic Block Valve Fail
	x									x				9/4/2024 11:55	9/4/2024 12:25	30.00	FL-2009 shutdown due to Automatic Block Valve Fail
	x									x				9/9/2024 11:59	9/9/2024 17:19	320.00	FL-2009 shutdown due to pilot failure
	x									x				9/14/2024 8:15	9/16/2024 8:53	2918.00	FL-2009 shutdown due to pilot failure
	x									x				9/16/2024 16:09	9/16/2024 16:55	46.00	FL-2009 shutdown due to Automatic Block Valve Fail
	x								x					9/21/2024 8:24	9/21/2024 19:26	662.00	FL-2009 manual shutdown to perform generator service
	x									x				9/23/2024 21:26	9/23/2024 23:57	151.00	FL-2009 shutdown due to high tempurature
	x									x				9/24/2024 0:42	9/24/2024 1:21	39.00	FL-2009 shutdown due to high flow
	x									x				9/25/2024 0:44	9/25/2024 11:15	631.00	FL-2009 shutdown due to pilot failure
	x									x				9/28/2024 8:41	9/28/2024 9:11	30.00	FL-2009 shutdown due to high flow
	x									x				9/28/2024 12:47	9/28/2024 13:48	61.00	FL-2009 shutdown due to pilot failure
	x									x				10/7/2024 3:14	10/7/2024 4:36	82.00	FL-2009 shutdown due to high flow
	x									x				10/9/2024 21:48	10/9/2024 22:42	54.00	FL-2009 shutdown due to high flow
	x								x					10/12/2024 8:06	10/12/2024 8:21	15.00	FL-2009 manual shutdown for generator repair
	x									x				10/12/2024 18:50	10/12/2024 19:34	44.00	FL-2009 shutdown due to high flow
	x									x				10/20/2024 2:05	10/20/2024 12:21	616.00	FL-2009 shutdown due to combustion air blower failure
	x									x				10/20/2024 12:31	10/21/2024 9:38	1267.00	FL-2009 shutdown due to combustion air blower failure
	x									x				10/23/2024 11:07	10/23/2024 12:24	77.00	FL-2009 shutdown due to combustion air blower failure
	x									x				10/23/2024 14:33	10/23/2024 15:19	46.00	FL-2009 shutdown due to site generator failure

	x									x				10/23/2024 18:49	10/24/2024 12:07	1038.00	FL-2009 shutdown due to combustion air blower and pilot failure
	x									x				10/24/2024 17:48	10/24/2024 19:05	77.00	FL-2009 shutdown due to main flame failure
	x									x				10/25/2024 13:32	10/25/2024 14:09	37.00	FL-2009 shutdown due to BL-106 Gas Blower Failure
	x									x				10/27/2024 18:57	10/28/2024 12:26	1049.00	FL-2009 shutdown due to generator failure
	x									x				10/28/2024 13:04	10/28/2024 13:42	38.00	FL-2009 shutdown due to combustion air blower failure
	x									x				10/28/2024 17:39	10/28/2024 17:55	16.00	FL-2009 shutdown due to high flow
	x									x				11/1/2024 9:46	11/1/2024 12:56	190.00	FL-2009 shutdown due to blower failure (BL-107) & replacement
	x									x				11/1/2024 13:14	11/1/2024 13:40	26.00	FL-2009 shutdown due to blower failure (BL-107) & replacement
	x								x					11/2/2024 7:31	11/2/2024 10:17	166.00	FL-2009 manual shutdown for power swap during generator maintenance
	x								x					11/2/2024 10:42	11/2/2024 11:51	69.00	FL-2009 manual shutdown for power swap during generator maintenance
	x								x					11/9/2024 10:51	11/9/2024 13:25	154.00	FL-2009 manual shutdown for power swap during generator maintenance
	x								x					11/9/2024 16:09	11/9/2024 16:44	35.00	FL-2009 manual shutdown for power swap during generator maintenance
	x								x					11/14/2024 0:27	11/14/2024 13:19	772.00	FL-2009 shutdown due to generator failure & pilot combustion failure
	x									x				3/22/2024 11:55	3/22/2024 12:21	26.00	FL-2009 shutdown due to high flow
		x							x					8/31/2024 8:17	8/31/2024 10:19	122.00	FL-2023 manual shutdown to perform generator service
		x							x					8/31/2024 13:06	8/31/2024 15:44	158.00	FL-2023 manual shutdown to perform generator service
		x								x				9/2/2024 9:13	9/2/2024 10:03	50.00	FL-2023 shutdown due to main flame failure
		x								x				9/2/2024 10:22	9/2/2024 12:14	112.00	FL-2023 shutdown due to combustion low flow
		x								x				9/3/2024 10:03	9/3/2024 10:16	13.00	FL-2023 shutdown due to Automatic Block Valve Fail
		x								x				9/3/2024 10:33	9/3/2024 10:44	11.00	FL-2023 shutdown due to Automatic Block Valve Fail
		x								x				9/3/2024 16:55	9/3/2024 17:22	27.00	FL-2023 shutdown due to Automatic Block Valve Fail
		x								x				9/6/2024 12:39	9/6/2024 14:48	129.00	FL-2023 shutdown due to combustion blower failure
		x								x				9/9/2024 11:54	9/9/2024 12:23	29.00	FL-2023 shutdown due to main flame failure
		x								x				9/10/2024 8:51	9/10/2024 9:04	13.00	FL-2023 shutdown due to main flame failure
		x								x				9/14/2024 8:14	9/14/2024 8:40	26.00	FL-2023 shutdown due to main flame failure
		x								x				9/14/2024 9:25	9/14/2024 9:49	24.00	FL-2023 shutdown due to main flame failure
		x								x				9/14/2024 12:04	9/14/2024 14:05	121.00	FL-2023 shutdown due to main flame failure
		x								x				9/22/2024 16:10	9/22/2024 16:51	41.00	FL-2023 shutdown due to Automatic Block Valve Fail
		x								x				9/23/2024 20:10	9/24/2024 9:40	810.00	FL-2023 shutdown due to generator failure
		x								x				9/24/2024 18:21	9/24/2024 18:50	29.00	FL-2023 shutdown due to generator failure
		x								x				9/25/2024 2:09	9/25/2024 4:51	162.00	FL-2023 shutdown due to main flame failure
		x							x					9/26/2024 17:49	9/26/2024 18:18	29.00	FL-2023 manual shutdown to swap from rented generator to site generator
		x								x				9/28/2024 16:06	9/28/2024 16:19	13.00	FL-2023 shutdown due to Automatic Block Valve Fail
		x							x					10/12/2024 8:07	10/12/2024 8:47	40.00	FL-2023 manual shutdown for generator service
		x								x				10/20/2024 2:07	10/20/2024 2:18	11.00	FL-2023 shutdown due to generator failure
		x								x				10/20/2024 3:31	10/20/2024 6:49	198.00	FL-2023 shutdown due to generator failure
		x								x				10/20/2024 12:15	10/20/2024 12:33	18.00	FL-2023 shutdown due to main flame failure
		x								x				10/21/2024 11:14	10/21/2024 11:25	11.00	FL-2023 shutdown due to block valve failure
		x								x				10/21/2024 14:49	10/21/2024 20:55	366.00	FL-2023 shutdown due to generator failure
		x								x				10/23/2024 4:58	10/23/2024 5:58	60.00	FL-2023 shutdown due to generator out of fuel
		x								x				10/23/2024 14:37	10/23/2024 14:49	12.00	FL-2023 shutdown due to running out of fuel
		x								x				10/24/2024 5:35	10/24/2024 6:25	50.00	FL-2023 shutdown due to running out of fuel
		x								x				10/25/2024 13:35	10/25/2024 13:47	12.00	FL-2023 shutdown due to flow spike
		x								x				10/27/2024 6:46	10/27/2024 8:31	105.00	FL-2023 shutdown due to air compressor power loss
		x								x				10/27/2024 19:02	10/27/2024 20:05	63.00	FL-2023 shutdown due to main flame failure
		x								x				10/27/2024 21:03	10/28/2024 4:06	423.00	FL-2023 shutdown due to declining gas flow as a result of a watered in sump
		x								x				10/28/2024 10:08	10/28/2024 10:24	16.00	FL-2023 shutdown due to generator issue
		x								x				10/30/2024 14:43	10/30/2024 14:58	15.00	FL-2023 shutdown due to block valve failure
		x							x					11/9/2024 7:30	11/9/2024 8:07	37.00	FL-2023 manual shutdown for power swap during generator maintenance
		x							x					11/9/2024 10:15	11/9/2024 10:44	29.00	FL-2023 manual shutdown for power swap during generator maintenance
		x							x					11/14/2024 0:31	11/14/2024 2:26	115.00	FL-2023 shutdown due to flow spike
		x							x					11/14/2024 5:13	11/14/2024 5:26	13.00	FL-2023 shutdown due to flow spike
					x				x					8/31/2024 7:07	9/1/2024 15:04	1916.56	Zeeco manual shutdown to perform generator service
					x					x				9/1/2024 15:59	9/1/2024 17:03	64.01	Zeeco shutdown due to pilot failure
					x					x				9/4/2024 18:48	9/4/2024 19:18	30.00	Zeeco shutdown due to main flame failure
					x				x					9/12/2024 17:59	9/12/2024 19:48	109.00	Zeeco manual shutdown to perform cleaning on DA and flow meter
					x				x					9/13/2024 16:30	9/13/2024 16:49	19.00	Zeeco manual shutdown to clean flow meter
					x					x				9/19/2024 5:13	9/19/2024 8:43	209.86	Zeeco shutdown due to pilot failure
					x				x					9/22/2024 7:46	9/22/2024 9:48	122.00	Zeeco manual shutdown to perform cleaning on DA and flow meter
					x					x				9/28/2024 8:47	9/28/2024 9:07	20.00	Zeeco shutdown due to main flame failure
					x				x					10/3/2024 21:29	10/4/2024 7:29	599.75	Zeeco manual shutdown due to upgrade on electrical system
					x				x					10/5/2024 7:17	10/5/2024 10:58	221.02	Zeeco manual shutdown to perform cleaning on DA and flow meter
					x					x				11/6/2024 11:00	11/6/2024 18:43	463.15	Public Safety Power Shutdown
					x				x					11/8/2024 13:12	11/8/2024 13:30	17.69	Return to Line Power
					x				x					11/14/2024 8:32	11/14/2024 11:46	193.26	Installation of electrical disconnect and cleaning of flame arrestor element
	x								x		11/22/2024 4:30	11/22/2024 18:00	810.00	11/22/2024 5:14	11/22/2024 20:42	928.00	FL-2009 manual shutdown to perform cleaning on FA and burner tips
		x							x		11/25/2024 4:30	11/25/2024 18:00	810.00	11/25/2024 5:28	11/25/2024 17:46	738.00	FL-2023 manual shutdown to perform cleaning on Flame Arrestor and burner tips. SCE electrical tie in to grid power.
x										x				11/22/2024 0:52	11/22/2024 2:07	75.00	FL-1995 shutdown due to high flow spike
		x								x				11/24/2024 7:11	11/24/2024 8:29	78.00	FL-2023 shutdown due to high flow spike
	x									x				11/24/2024 19:41	11/24/2024 21:06	85.00	FL-2009 shutdown due to high flow spike
x										x				11/25/2024 7:15	11/25/2024 9:24	129.00	FL-1995 shutdown due to accidental power shutoff
	x									x				11/25/2024 7:15	11/25/2024 9:50	155.00	FL-2009 shutdown due to accidental power shutoff
x									x		11/30/2024 8:00	11/30/2024 14:30	390.00	11/30/2024 8:16	11/30/2024 8:34	18.00	FL-1995 manual shutdown to perform generator service
	x								x		11/30/2024 8:00	11/30/2024 14:30	390.00	11/30/2024 8:13	11/30/2024 10:22	129.00	FL-2009 manual shutdown to perform generator service
x									x		12/2/2024 8:00	12/2/2024 12:00	240.00	12/2/2024 9:52	12/2/2024 10:38	46.00	FL-1995 manual shutdown to perform service on the flame arrestor
x	x	x								x				11/27/2024 8:30	11/27/2024 14:06	336.00	Flares 1, 2 and 3 manual shutdown due to electrical meter installation, installer requested a complete shutdown for extra precaution
					x				x		12/4/2024 8:00	12/4/2024 15:00	435	12/4/2024 11:12	12/4/2024 16:06	294.00	Zeeco Tox Manual shutdown for new main header tie in
x										x				12/2/2024 0:38	12/2/2024 1:11	33.00	FL-1995 shutdown due to high flow
x	x	x							x		12/7/2024 8:00	12/7/2024 12:00	240.00	12/7/2024 8:06	12/7/2024 8:18	12.00	Flares-1, 2 and 33 manual shutdown to perform generator service
x	x	x							x		12/7/2024 8:00	12/7/2024 12:00	240.00	12/7/2024 11:08	12/7/2024 11:18	10.00	Flares-1, 2 and 33 manual shutdown to perform generator service
					x					x				12/5/2024 5:10	12/5/2024 15:52	642.00	Zeeco TOX shutdown due to a failed actuator
					x					x				12/5/2024 22:42	12/6/2024 2:52	250.00	Zeeco TOX shutdown due to a flame failure
					x					x				12/6/2024 4:09	12/6/2024 4:25	16.00	Zeeco TOX shutdown due to main flame failure
					x					x				12/6/2024 14:54	12/6/2024 16:42	108.00	Zeeco TOX shutdown due to a failed actuator
					x					x				12/6/2024 7:22	12/6/2024 7:56	34.00	Zeeco TOX shutdown due to a failed actuator

					x					x					12/6/2024 10:32	12/6/2024 10:54	22.00	Zeeco TOX shutdown due to a failed actuator
x	x	x							x		12/10/2024 7:00	12/10/2024 16:00	540.00	See below for each flare			Shutdown of flare station for Ongoing electrical upgrades
x									x					12/10/2024 7:36	12/10/2024 17:54	618.00	Shutdown of flare station for Ongoing electrical upgrades
X									x					12/10/2024 19:46	12/10/2024 20:08	22.00	Shutdown of flare station for Ongoing electrical upgrades
	x									x				12/10/2024 7:36	12/13/2024 13:02	4646.00	originally shutdown for electrical updgrades. Then could not be re-started due to blower issues until VFD was
		x							x					12/10/2024 8:14	12/10/2024 10:06	112.00	Shutdown of flare station for Ongoing electrical upgrades
					x					x				12/10/2024 11:31	12/10/2024 12:10	39.00	Zeeco TOX shutdown due to gas vapor blower failure
x	x	x								x				12/13/2024 16:12	12/13/2024 17:46	94.00	Flare station shutdown due to needing to swap to upsized generator
					x					x	12/16/2024 8:00	12/16/2024 11:00	180.00	12/16/2024 8:54	12/16/2024 12:24	210.00	Zeeco TOX manual shutdown due to remove and clean detonation arrestor
	x									x	12/16/2024 12:00	12/16/2024 14:00	120.00	12/16/2024 14:04	12/16/2024 15:04	60.00	FL-2009 manual shutdown to remove and clean flame arrestor
		x								x	12/16/2024 14:00	12/16/2024 16:00	120.00	12/16/2024 15:06	12/16/2024 15:20	14.00	FL-2023 manual shutdown to remove and replace combustion blower filter elements
x	x	x							x		12/19/2024 0:00	12/19/2024 0:00	0.00	Shutdown not needed			Full station shut down to perform electrical work. Duration of work is unknown.
x	x	x							x		12/20/2024 7:00	12/20/2024 20:00	780.00	See below for each flare			Full station shut down to perform electrical work. Duration of work is unknown.
x									x					12/20/2024 11:48	12/20/2024 15:54	246.00	Full station shut down to perform electrical connection
	x								x					12/20/2024 11:48	12/20/2024 16:02	254.00	Full station shut down to perform electrical connection
		x												12/20/2024 11:48	12/20/2024 15:26	218.00	Full station shut down to perform electrical connection
					x				x		12/23/2024 8:00	12/23/2024 12:00	240.00	12/23/2024 9:06	12/23/2024 11:48	162.00	Zeeco TOX manual shut down to perform maintanence on detonation arrestor
x	x	x							x		12/23/2024 13:00	12/23/2024 15:00	120.00	See below for each flare			Full station shut down to perform electrical work. Duration of work is unknown.
x														12/23/2024 13:54	12/23/2024 15:54	120.00	Full station shut down to perform electrical connection
	x													12/23/2024 13:54	12/23/2024 15:34	100.00	Full station shut down to perform electrical connection
		x							x					12/23/2024 13:54	12/23/2024 15:24	90.00	Full station shut down to perform electrical connection
x	x	x			x					x	1/7/2024 11:47	1/7/2024 12:15	28.00	See below for each flare			Sitewide Public Safety Power Shutdown
x									x					1/7/2024 11:51	1/7/2024 12:18	27.00	Restart upon Generator activation
	x								x					1/7/2024 11:51	1/7/2024 13:47	116.00	Restart upon Generator start up and Thermocouple replacement
		x							x					1/7/2024 11:52	1/7/2024 12:13	21.00	Restart upon Generator activation
					x				x					1/7/2024 11:48	1/7/2024 12:37	49.00	Restart upon Generator activation
	x									x	1/9/2025 7:45	1/9/2025 14:00	375.00	1/9/2025 7:47	1/9/2025 14:45	418.00	Shutdown for flare inspection for structural testing
x										x	1/10/2025 5:35	1/10/2025 6:30	55.00	1/10/2025 5:43	1/10/2025 6:29	46.00	Shutdown during power restoration from Public Safety Power Shutdown
	x									x	1/10/2025 5:35	1/10/2025 6:30	55.00	1/10/2025 5:43	1/10/2025 6:18	35.00	Shutdown during power restoration from Public Safety Power Shutdown
					x					x	1/10/2025 5:35	1/10/2025 6:30	55.00	1/10/2025 5:34	1/10/2025 6:53	79.00	Shutdown during power restoration from Public Safety Power Shutdown
		x								x	1/10/2025 5:35	1/10/2025 5:45	10.00	1/10/2025 5:42	1/10/2025 5:48	6.00	Shutdown during power restoration from Publicc safety Power Shutdown/Autorestart
x										x	1/13/2025 2:54	1/13/2025 5:04	130.00	1/13/2025 2:57	1/13/2025 5:09	132.00	Suspected flame failure due to high flow
x	x	x			x					x	1/13/2025 9:53	1/13/2025 10:53	60.00	1/13/2025 9:53	1/13/2025 11:06	73.00	Sitewide Public Safety Power Shutoff
					x					x	1/13/2025 20:49	1/14/2025 7:57	668.00	1/13/2025 20:52	1/14/2025 7:58	666.00	Power restored. Breaker tripped
x	x	x								x	1/16/2025 13:30	1/16/2025 14:30	60.00	1/16/2025 13:47	1/16/2025 14:41	54.00	Power restored - switching to line power
x	x	x								x				1/18/2025 14:38	1/18/2025 15:19	41.00	Electrical glitch at flare station
x	x	x			x					x				1/22/2025 12:26	1/22/2025 13:17	51.00	Switch to generator power as a wild fire near the site broke out forcing evacuations
x	x	x								x				1/25/2025 8:45	1/25/2025 9:14	29.00	Manual shutdown to switch from generator power to utility power
x										x	1/28/2025 18:17	1/28/2025 19:47	90.00	1/28/2025 18:17	1/28/2025 19:04	47.00	FL-1995 shutdown due to high flow
	x	x								x				2/7/2025 13:20	2/7/2025 13:51	31.00	Suspected utility power surge
x										x				2/8/2025 15:48	2/8/2025 21:00	312.00	Backed up liquid in main header
		x								x				2/8/2025 17:43	2/9/2025 12:49	1146.00	Backed up liquid in main header
		x								x				2/11/2025 10:13	2/11/2025 16:56	403.00	Pulled flame arrestor to clean
		x								x	2/12/2025 9:10	2/12/2025 11:30	140.00	2/12/2025 8:58	2/12/2025 11:32	153.99	Clogged flame arrestor causing declining flow and poor flame signal
x									x		2/17/2025 7:00	2/17/2025 15:00	480.00	2/17/2025 8:07	2/18/2025 12:18	1691.00	Manual shutdown to clean flare burner assembly and flame arrestor
	x	x							x		2/14/2025 8:30	2/14/2025 12:30	240.00	2/14/2025 9:02	2/14/2025 12:07	185.00	Manual shutdown to clean flare burner assembly and flame arrestor
	x	x							x		2/16/2025 8:00	2/16/2025 12:30	270.00	2/17/2025 8:58	2/17/2025 19:36	638.00	Manual shutdown to clean flare burner assembly and flame arrestor
x										x				2/19/2025 12:26	2/19/2025 13:18	52.00	Flare shutdown due to computer programming glitch
	x									x				2/19/2025 12:26	2/19/2025 14:00	94.00	Flare shutdown due to computer programming glitch
x										x	2/20/2025 17:26	2/20/2025 18:56	90.00	2/20/2025 17:25	2/20/2025 17:51	26.00	Hi flow shutdown due to liquids/debris impacting flow meter
		x							x		2/21/2025 8:00	2/21/2025 12:00	240.00	2/21/2025 9:17	2/21/2025 11:26	129.00	Manual shutdown to pull and clean the flame arrestor
	x									x				2/21/2025 11:48	2/21/2025 12:17	29.00	flare failure during restart of flare 3, less than 30 minutes
		x								x				2/21/2025 13:14	2/21/2025 15:06	112.00	Shutdown 2023 to reseat the gasket on the flame arrestor
x										x				2/22/2025 4:38	2/22/2025 5:15	37.00	Flare shutdown due to low tempurature
	x									x				2/22/2025 4:21	2/22/2025 5:45	84.00	Flare shutdown due to main flame failure
	x									x	2/22/2025 17:16	2/22/2025 20:00	164.00	2/22/2025 17:17	2/22/2025 20:34	197.00	Flare shutdown due to backed up liquids in the header restricting gas flow
		x								X				2/22/2025 18:57	2/22/2025 20:21	84.00	Flame failure during restart of flare 2
	x									x	2/23/2025 0:35	2/23/2025 12:00	685.00	2/23/2025 0:36	2/23/2025 11:56	680.00	High flow shutdown due to debris/liquid hitting flow meter. Cleaned flame arrestor prior to restart
		x								x	2/23/2025 16:31	2/23/2025 20:00	209.00	2/23/2025 16:37	2/23/2025 17:38	35.00	Flare shutdown due high burner tip
					x				x		2/24/2025 13:00	2/24/2025 15:00	120.00	2/24/2025 9:35	2/24/2025 11:39	124.00	Manual shutdown to pull and clean the flow meter
x										x	2/25/2025 13:15	2/25/2025 16:00	165.00	2/25/2025 13:15	2/25/2025 14:50	95.00	Flare shutdown due to touch screen issues. Touch screen had to be reset (Note touch screen replaced 2-26-2025 no shutdown required)
	x										2/25/2025 13:30	2/25/2025 17:00	210.00	2/25/2025 13:33	2/25/2025 16:50	197.00	Flare shutdown due to touch screen issues. Touch screen had to be reset (Note touch screen replaced 2-26-2025 no shutdown required)
					x					x	2/26/2025 4:50	2/26/2025 10:00	310.00	2/26/2025 4:52	2/26/2025 7:02	130.00	Flame failure. Pilot needed to be cleaned and flame scanner re-aligned
	x									x	2/27/2025 9:15	2/27/2025 11:30	135.00	2/27/2025 9:16	2/27/2025 9:48	32.00	Manual shutdown to clean flame arrestor due to unexpected high differential pressure
		x								x				3/1/2025 13:27	3/1/2025 15:17	110.00	Flare shutdown due main flame failure
		x								x	3/2/2025 2:30	3/2/2025 12:00	570.00	3/2/2025 2:30	3/2/2025 8:21	351.00	Flare shutdown due main flame failure
		x							x					3/4/2025 5:00	3/4/2025 18:00	780.00	Manual shutdown to perform flare cleaning and maintenance
	x									x	3/7/2025 10:27	3/7/2025 11:11	44.00	3/7/2025 10:31	3/7/2025 11:13	42.00	Flare shutdown due to main flame failure
x										x	3/7/2025 10:33	3/7/2025 10:44	11.00	3/7/2025 10:38	3/7/2025 10:51	13.00	Flare shutdown due to high flow
x		x								x	3/10/2025 11:19	3/10/2025 12:45	86.00	See below for individual flare downtimes			Flares shutdown during pipeline construction work
x										x				3/10/2025 11:29	3/10/2025 11:48	19.00	Flares shutdown during pipeline construction work
		x								x				3/10/2025 11:19	3/10/2025 11:42	23.00	Flares shutdown during pipeline construction work
x										x				3/10/2025 17:55	3/10/2025 17:59	4.00	Flare shutdown during construction. No notification required
		x												3/10/2025 17:49	3/10/2025 18:06	17.00	Flare shutdown during construction. No notification required
x														3/13/2025 5:25	3/13/2025 6:09	44.00	Flame failure shutdown
x										x				3/14/2025 9:06	3/14/2025 11:04	118.00	Flares shutdown during pipeline construction work
	x									x				3/14/2025 8:57	3/14/2025 10:52	115.00	Flares shutdown during pipeline construction work
x	x	x							x		3/27/2025 9:00	3/27/2025 11:00	120.00	See below for individual flare downtimes			Planned shutdown to perform monthly alarm tests
x									x					3/27/2025 11:02	3/27/2025 11:14	12.00	Planned shutdown to perform monthly alarm tests
	x								x					3/27/2025 11:02	3/27/2025 12:10	68.00	Planned shutdown to perform monthly alarm tests
x	x	x							x		3/31/2025 9:00	3/31/2025 11:00	120.00	**EVENT **DID NOT** TAKE PLACE**			Planned potential shutdown to perform main header work
		x								x	3/31/2025 16:48	3/31/2025 17:20	32.00	3/31/2025 16:52	3/31/2025 17:37	45.00	Flare shutdown due to combustion blower failure
		x								x	4/2/2025 16:48	4/2/2025 16:58	10.00	4/2/2025 16:46	4/2/2025 16:58	12.00	Flare shutdown due to combustion blower failure
x										x	4/2/2025 17:04	4/2/2025 17:14	10.00	4/2/2025 17:04	4/2/2025 17:14	10.00	Flare shutdown due to high flow

		x								x	4/2/2025 17:04	4/2/2025 17:32	28.00	4/2/2025 17:04	4/2/2025 17:32	28.00	Flare shutdown due to combustion air low flow
		x								x				4/4/2025 9:33	4/4/2025 9:44	11.00	Flare shutdown during construction. No notification required
		x								x				4/4/2025 9:47	4/4/2025 10:03	16.00	Flare shutdown during construction. No notification required
		x								x				4/4/2025 10:05	4/4/2025 10:17	12.00	Flare shutdown during construction. No notification required
		x								x				4/4/2025 10:19	4/4/2025 10:23	4.00	Flare shutdown during construction. No notification required
	x									x				4/4/2025 10:52	4/4/2025 11:04	12.00	Flare shutdown due low temp
x	x	x							x		4/7/2025 9:00	4/7/2025 11:00	120.00	See below for individual flare downtime			Planned potential shutdown to perform main header work
		x							x					4/7/2025 11:02	4/7/2025 13:46	164.00	Planned shutdown to perform main header work
		x								x	4/7/2025 15:38	4/7/2025 16:01	23.00	4/7/2025 15:52	4/7/2025 16:04	12.00	Flare shutdown due to high burner temp
		x								x	4/7/2025 19:11	4/7/2025 20:11	60.00	4/7/2025 19:12	4/7/2025 21:42	150.00	Flare shutdown due to high burner temp
						x				x				4/8/2025 9:52	4/8/2025 10:21	29.00	Zeeco shutdown due to header pipe work and clogged pilot orifice preventing restart
						x			x		4/10/2025 9:00	4/10/2025 10:00	60.00	4/10/2025 13:08	4/10/2025 13:22	14.00	Planned potential shutdown to swap out propane tanks
		x								x				4/11/2025 23:00	4/12/2025 3:54	294.00	Flare shutdown due to flame failure
	x								x		4/14/2025 5:00	4/14/2025 17:00	720.00	4/14/2025 5:24	4/14/2025 23:48	1104.00	Planned shutdown to perform cleaning and maintanence
		x								x				4/16/2025 16:33	4/16/2025 16:41	8.00	Flare down due to VFD faults on the combustion blower and gas blowers
	x									x				4/19/2025 3:07	4/19/2025 3:54	47.00	Flare shutdown due main flame failure
	x									x				4/19/2025 4:05	4/19/2025 4:36	31.00	Flare shutdown due low temperature
x										x				4/19/2025 4:32	4/19/2025 4:44	12.00	Flare shutdown due low temperature
x										x				4/19/2025 7:23	4/19/2025 8:02	39.00	Flare shutdown due low temperature
x										x				4/19/2025 8:14	4/19/2025 8:34	20.00	Flare shutdown due low temperature
	x									x				4/19/2025 7:12	4/19/2025 8:17	65.00	Flare shutdown due main flame failure
		x								x				4/19/2025 7:26	4/19/2025 7:33	7.00	Flare shutdown due flame failure
		x								x				4/19/2025 7:40	4/19/2025 7:45	5.00	Flare shutdown due flame failure
x	x	x								x	4/19/2025 19:18	4/19/2025 21:00	102.00	See below for individual flare downtime			
x										x				4/19/2025 19:16	4/19/2025 20:24	68.00	Flare shutdown due to high flow
	x									x				4/19/2025 19:16	4/19/2025 20:34	78.00	Flare shutdown due to main flame failure
		x								x				4/19/2025 19:18	4/19/2025 20:12	54.00	Flare shutdown due to high flow
x										x	4/19/2025 22:50	4/19/2025 23:50	60.00	4/19/2025 23:04	4/19/2025 23:16	12.00	Flare shutdown due to main flame failure
	x									x	4/19/2025 22:50	4/19/2025 23:50	60.00	4/19/2025 22:52	4/20/2025 11:54	782.00	Flare shutdown due to low temperature
		x								x				4/20/2025 12:38	4/20/2025 13:15	37.00	Flare shutdown due to main flame failure
		x							x		4/22/2025 9:00	4/22/2025 11:00	120.00	4/22/2025 14:36	4/22/2025 15:22	46.00	Planned potential shutdown to perform main header work
	x									x				4/22/2025 14:21	4/22/2025 14:59	38.00	Flare shutdown due to header work.
x										x				4/22/2025 14:20	4/22/2025 15:07	47.00	Flare shutdown due to header work.
		x								x				4/22/2025 14:36	4/22/2025 15:24	48.00	Flare shutdown due to header work.
		x							x		4/25/2025 8:00	4/25/2025 11:00	180.00	4/25/2025 8:30	4/25/2025 11:08	158.00	Planned shutdown to clean flame arrestor
					x				x		4/25/2025 13:00	4/25/2025 15:00	120.00	4/25/2025 13:36	4/25/2025 15:42	126.00	Planned shutdown to clean detonation arrestor and swap flow meters
x	x	x			x					x				See below for individual flare downtime			
x										x				4/26/2025 11:32	4/26/2025 12:47	75.00	Shutdown due SCE power outage/glitch
	x									x				4/26/2025 11:32	4/26/2025 12:56	84.00	Shutdown due SCE power outage/glitch
		x								x				4/26/2025 11:32	4/26/2025 11:39	7.00	Shutdown due SCE power outage/glitch
					x					x				4/26/2025 11:32	4/26/2025 16:48	316.00	Shutdown due SCE power outage/glitch. Electrical issue on control panel. Switch went bad. Confirmed by
		x								x				4/29/2025 4:49	4/29/2025 6:07	78.00	Flare shutdown due to main flame failure
		x								x	4/29/2025 11:54	4/29/2025 13:00	66.00	4/29/2025 11:57	4/29/2025 13:28	91.00	Flare shutdown due to Burner D high temperature. Need to replace thermocouple.
x									x		4/30/2025 8:00	4/30/2025 12:00	240.00	4/30/2025 8:42	4/30/2025 10:50	128.00	Planned shutdown to perform monthly alarm tests
	x									x				5/4/2025 11:01	5/4/2025 12:34	93.00	Flare shutdown due to main flame failure
	x									x				5/4/2025 14:21	5/4/2025 15:05	44.00	Flare shutdown due to low temp
	x									x	5/4/2025 15:58	5/5/2025 12:00	1202.00	5/4/2025 15:58	5/5/2025 14:10	1332.00	Flare shutdown due to flame failure. Flame arrestor clogged due to carbon media break through
x	x	x							x		5/5/2025 7:00	5/5/2025 13:00	360.00	See below for individual flare downtime			Planned shutdown to perform emergency cleaning of flare station main header due to carbon break through
x									x		5/5/2025 7:00	5/5/2025 13:00	360.00	5/5/2025 8:15	5/5/2025 13:05	290.00	Planned shutdown to perform emergency cleaning of flare station main header due to carbon break through
		x							x		5/5/2025 7:00	5/5/2025 13:00	360.00	5/5/2025 8:15	5/5/2025 12:35	260.00	Planned shutdown to perform emergency cleaning of flare station main header due to carbon break through
x										x	5/8/2025 18:22	5/8/2025 18:45	23.00	5/8/2025 18:24	5/8/2025 18:40	16.00	Flare shutdown due to high flow
x										x	5/13/2025 20:42	5/13/2025 22:12	90.00	5/13/2025 20:40	5/13/2025 21:29	49.00	Flare shutdown due to low temp
		x							x		5/14/2025 13:00	5/14/2025 14:30	90.00	5/14/2025 13:45	5/14/2025 14:59	74.00	Planned shutdown to swap flame arrestor
	x								x		5/15/2025 13:00	5/15/2025 14:30	90.00	5/15/2025 13:45	5/15/2025 14:22	37.00	Planned shutdown to swap flow meter and flame arrestor. Postponed flame arrestor swap.
x										x				5/15/2025 13:57	5/15/2025 14:18	21.00	Flare shutdown due to electrical issue
x									x		5/19/2025 5:30	5/19/2025 13:00	450.00	5/19/2025 5:48	5/19/2025 16:39	651.00	Planned shutdown to perform flare burner cleaning
	x								x		5/19/2025 13:00	5/19/2025 14:30	90.00	5/19/2025 16:49	5/19/2025 17:20	31.00	Planned shutdown to swap flame arrestor
		x							x		6/2/2025 5:00	6/2/2025 18:00	780.00	6/2/2025 5:23	6/2/2025 15:40	617.00	Planned shutdown to perform a flare cleaning
		x								x	6/9/2025 11:38	6/9/2025 13:30	112.00	6/9/2025 11:38	6/9/2025 13:30	112.00	Shutdown due to flame main flame failure
x										x	6/9/2025 11:49	6/9/2025 12:10	21.00	6/9/2025 11:49	6/9/2025 12:10	21.00	Shutdown due to low temperature
x										x	6/9/2025 19:29	6/9/2025 20:59	90.00	6/9/2025 19:29	6/9/2025 20:19	50.00	Shutdown due to low temperature
		x							x		6/10/2025 13:30	6/10/2025 15:00	90.00	6/10/2025 14:39	6/10/2025 15:09	30.00	Planned shutdown to swap flame arrestor
x	x									x	6/10/2025 19:30	6/10/2025 21:30	120.00	See below for individual flare downtime			Shutdown due to high flow and low temp
	x									x	6/10/2025 19:30	6/10/2025 21:30	120.00	6/10/2025 19:40	6/10/2025 20:46	66.00	Shutdown due to high flow
x										x	6/10/2025 19:30	6/10/2025 21:30	120.00	6/10/2025 19:52	6/10/2025 20:32	40.00	Shutdown due to low temperature
x										x	6/11/2025 20:40	6/11/2025 22:00	80.00	6/11/2025 20:55	6/11/2025 21:28	33.00	Shutdown due to low temperature
	x									x	6/15/2025 18:26	6/15/2025 21:26	180.00	6/15/2025 18:31	6/15/2025 20:50	139.00	Shutdown due to high flow
x										x	6/17/2025 21:02	6/17/2025 22:32	90.00	6/17/2025 21:08	6/17/2025 21:49	41.00	Shutdown due to high flow
x	x	x								x	6/18/2025 17:27	6/18/2025 18:57	90.00	See below for individual flare downtime			Shutdowns due to loss of compressed air pressure
		x								x	6/18/2025 17:27	6/18/2025 18:57	90.00	6/18/2025 17:28	6/18/2025 17:59	31.00	Shutdown due to pneumatic inlet valve closing from loss of compressed air pressure
	x									x	6/18/2025 17:35	6/18/2025 18:57	82.00	6/18/2025 17:40	6/18/2025 18:22	42.00	Shutdown due to pneumatic inlet valve closing from loss of compressed air pressure
x										x	6/18/2025 17:38	6/18/2025 18:57	79.00	6/18/2025 17:42	6/18/2025 18:14	32.00	Shutdown due to pneumatic inlet valve closing from loss of compressed air pressure
x									x		6/19/2025 13:00	6/19/2025 14:00	60.00	6/19/2025 12:45	6/19/2025 13:08	23.00	Planned shutdown to swap flow meter
x										x	6/19/2025 20:09	6/19/2025 21:39	90.00	6/19/2025 20:14	6/19/2025 20:56	42.00	Shutdown due to high flow
x										x	6/21/2025 19:48	6/21/2025 21:18	90.00	6/21/2025 19:53	6/21/2025 20:55	62.00	Shutdown due to high flow
					x					x	6/26/2025 14:10	6/26/2025 15:45	95.00	6/26/2025 13:59	6/26/2025 15:46	107.00	Power shutdown due to active fire
x	x	x							x		6/27/2025 12:30	6/27/2025 15:00	150.00	6/27/2025 15:41	6/27/2025 15:58	17.00	Planned shutdown to perform monthly alarm test
x	x	x									6/26/2025 14:00			**EVENT **DID NOT** TAKE PLACE**			Fire did not shutdown Flares 1, 2 and 3
x										x	6/27/2025 1:18	6/27/2025 6:30	312.00	6/27/2025 1:24	6/27/2025 9:08	464.00	Shutdown due to high flow
x										x	6/27/2025 20:10	6/27/2025 21:30	80.00	6/27/2025 20:18	6/27/2025 21:11	53.00	Shutdown due to high flow
x										x	6/29/2025 3:36	6/29/2025 4:12	36.00	6/29/2025 3:41	6/29/2025 4:17	36.00	Shutdown due to high flow
x										x	6/29/2025 20:21	6/29/2025 21:36	75.00	6/29/2025 20:26	6/29/2025 21:38	72.00	Shutdown due to high flow
x										x	7/1/2025 22:14	7/2/2025 0:14	120.00	7/1/2025 22:19	7/1/2025 23:24	65.00	Shutdown due to high flow
	x									x	7/7/2025 4:05	7/7/2025 5:35	90.00	7/7/2025 4:11	7/7/2025 4:54	43.00	Shutdown due to flame failure
x	x	x			x					x				7/8/2025 14:20	7/8/2025 15:14	54.00	Full site shutdown due to SCE PSPS as wildfire appeared near the site. Running on generator power.
x	x	x							x		7/9/2025 5:30	7/9/2025 7:30	120.00	**EVENT **DID NOT** TAKE PLACE**			Planned temporary shutdown to switch from generator power back to utility.

	x										x	7/9/2025 18:39	7/9/2025 20:09	90.00	7/9/2025 18:44	7/9/2025 20:03	79.00	Shutdown due to high flow
	x									x		7/24/2025 5:00	7/24/2025 15:00	600.00	7/24/2025 5:14	7/24/2025 21:04	950.00	Planned shutdown to perform burner cleaning
x		x								x		7/24/2025 10:00	7/24/2025 14:00	240.00	See below for individual flare downtime			Planned potential full flare station shutdown due to work being performed on the main header
x										x		7/24/2025 10:00	7/24/2025 14:00	240.00	7/24/2025 11:15	7/24/2025 14:18	183.00	Planned shutdown to perform work on the main header
		x								x		7/24/2025 10:00	7/24/2025 14:00	240.00	7/24/2025 11:15	7/24/2025 13:35	140.00	Planned shutdown to perform work on the main header
	x										x				7/23/2025 11:04	7/23/2025 11:44	40.00	Unplanned shutdown due to loss of grid power
x											x				7/23/2025 11:04	7/23/2025 11:34	30.00	Unplanned shutdown due to loss of grid power
		x									x				7/23/2025 11:00	7/23/2025 11:53	53.00	Unplanned shutdown due to loss of grid power
						x					x				7/23/2025 11:00	7/23/2025 11:33	33.00	Unplanned shutdown due to loss of grid power
	x										x				7/23/2025 13:53	7/23/2025 14:20	27.00	Unplanned shutdown due to loss of grid power
x											x				7/23/2025 13:55	7/23/2025 14:05	10.00	Unplanned shutdown due to loss of grid power
		x									x				7/23/2025 13:50	7/23/2025 14:06	16.00	Unplanned shutdown due to loss of grid power
						x					x				7/23/2025 13:45	7/23/2025 13:58	13.00	Unplanned shutdown due to loss of grid power
						x					x	7/27/2025 8:18	7/27/2025 9:30	72.00	7/27/2025 8:18	7/27/2025 10:26	128.00	Unplanned shutdown due to pilot failure
						x					x				7/27/2025 12:29	7/27/2025 13:04	35.00	Unplanned shutdown due to pilot failure
						x				x		7/30/2025 9:00	7/30/2025 13:00	240.00	7/30/2025 8:33	7/30/2025 10:30	117.00	Planned shutdown to remove and clean the detonation arrestor
x	x	x								x		7/31/2025 10:00	7/31/2025 14:00	240.00				Planned shutdown to perform monthly alarm test
	x										x	8/5/2025 16:53	8/6/2025 10:00	1027.00	8/5/2025 16:59	8/6/2025 10:23	1044.00	Unplanned shutdown due to clogged flame arrestor resulting in declining gas flow
	x										x	8/6/2025 10:41	8/6/2025 12:00	79.00	8/6/2025 10:46	8/7/2025 15:06	1700.00	Unplanned shutdown due to clogged flame arrestor resulting in declining gas flow
x	x	x				x				x		8/7/2025 9:00	8/7/2025 14:00	300.00	See below for individual flare downtimes			Planned full flare station shutdown to perform a main header flushing due to media breakthrough
x										x					8/7/2025 10:16	8/7/2025 13:48	212.00	Planned full flare station shutdown to perform a main header flushing due to media breakthrough
		x								x					8/7/2025 10:14	8/7/2025 13:21	187.00	Planned full flare station shutdown to perform a main header flushing due to media breakthrough
x	x	x				x					x	8/9/2025 6:30	8/9/2025 9:00	150.00	See below for individual flare downtimes			Sitewide Power Failure due to wildfire
x											x				8/9/2025 6:36	8/9/2025 9:37	181.00	Sitewide Power Failure due to wildfire
	x										x				8/9/2025 6:36	8/9/2025 14:06	450.00	Sitewide Power Failure due to wildfire
		x									x				8/9/2025 6:33	8/9/2025 9:13	160.00	Sitewide Power Failure due to wildfire
						x					x				8/9/2025 6:32	8/9/2025 8:08	96.00	Sitewide Power Failure due to wildfire
						x					x				8/9/2025 9:44	8/9/2025 11:06	82.00	Sitewide Power Failure due to wildfire
	x										x	8/10/2025 18:26	8/10/2025 20:30	124.00	8/10/2025 18:33	8/10/2025 20:39	126.00	Unplanned shutdown due to blower failure
x											x	8/10/2025 19:43	8/10/2025 21:30	107.00	8/10/2025 19:48	8/10/2025 20:34	46.00	Unplanned shutdown due to low temperature
	x										x	8/13/2025 1:47	8/13/2025 4:00	133.00	8/13/2025 1:53	8/13/2025 4:03	130.00	Unplanned shutdown due to combustion air blower failure
	x										x	8/13/2025 4:45	8/13/2025 9:00	255.00	8/13/2025 4:52	8/13/2025 9:47	295.00	Unplanned shutdown due to combustion air blower failure
x											x	8/13/2025 4:57	8/13/2025 5:57	60.00	8/13/2025 5:05	8/13/2025 5:40	35.00	Unplanned shutdown due to low temperature
	x										x	8/14/2025 0:30	8/14/2025 6:15	345.00	8/14/2025 0:33	8/14/2025 6:18	345.00	Unplanned shutdown due to combustion air blower failure
	x										x	8/15/2025 0:00	8/15/2025 5:00	300.00	8/15/2025 0:00	8/15/2025 2:09	129.00	Unplanned shutdown due to combustion air blower failure
	x									x		8/15/2025 9:00	8/15/2025 10:00	60.00	8/15/2025 9:03	8/15/2025 9:39	36.00	Shutdown to perform an immediate flame arrestor swap due to clogging and declining gas flow
							x			x		8/21/2025 8:00	8/21/2025 11:00	180.00	8/21/2025 10:26	8/21/2025 15:26	300.00	Planned shutdown to perform maind header tie in as well as blower installation
x	x	x									x	8/21/2025 11:28	8/21/2025 13:28	120.00	See below for individual flare downtimes			Loss of compressed air pressure and block valve closure
x											x	8/21/2025 11:32	8/21/2025 13:28		8/21/2025 11:37	8/21/2025 12:36	59.00	Loss of compressed air pressure and block valve closure
	x										x	8/21/2025 11:32	8/21/2025 13:28		8/21/2025 11:36	8/21/2025 12:24	48.00	Loss of compressed air pressure and block valve closure
		x									x	8/21/2025 11:28	8/21/2025 11:55		8/21/2025 11:29	8/21/2025 11:55	26.00	Loss of compressed air pressure and block valve closure
x	x	x									x	8/24/2025 15:44	8/24/2025 17:14	90.00	See below for individual flare downtimes			Loss of compressed air pressure and block valve closure
x											x	8/24/2025 16:00	8/24/2025 17:14		8/24/2025 16:04	8/24/2025 16:30	26.00	Loss of compressed air pressure and block valve closure
	x										x	8/24/2025 15:55	8/24/2025 17:14		8/24/2025 16:00	8/24/2025 17:13	73.00	Loss of compressed air pressure and block valve closure
		x									x	8/24/2025 15:44	8/24/2025 17:14		8/24/2025 15:46	8/24/2025 16:34	48.00	Loss of compressed air pressure and block valve closure
x										x		8/26/2025 6:00	8/26/2025 14:00	480.00	8/26/2025 5:45	8/26/2025 14:34	529.00	Planned shutdown to clean burner assembly
x	x	x								x		8/29/2025 10:00	8/29/2025 12:30	150.00	See below for individual flare downtimes			Planned shutdown to perform monthly alarm testing
x										x					8/29/2025 10:21	8/29/2025 10:28	7.00	Planned shutdown to perform monthly alarm testing
	x									x					8/29/2025 10:21	8/29/2025 11:05	44.00	Planned shutdown to perform monthly alarm testing
							x				x	8/30/2025 12:03	8/30/2025 12:41	38.00	8/30/2025 12:02	8/30/2025 12:38	36.00	Unplanned shutdown due to loss of flame signal or low temperature
		x								x		9/8/2025 13:00	9/8/2025 14:00	60.00	Under 30 minutes		--	Planned shutdown to swap out flame arrestor
							x			x		9/16/2025 7:00	UNKNOWN		9/16/2025 6:47	9/16/2025 15:49	542.00	Planned shutdown to begin moving unit to a different location of the site.
						x					x	9/17/2025 10:27	9/17/2025 11:09	42.00	9/17/2025 10:31	9/17/2025 11:32	61.00	Unplanned shutdown due to program glitch
x											x	9/18/2025 7:23	9/18/2025 9:13	110.00	9/18/2025 2:54	9/18/2025 9:36	402.00	Unplanned manual shutdown due to a failed flow meter
x	x	x								x		9/25/2025 12:30	9/25/2025 14:30	120.00	9/25/2025 13:13	9/25/2025 13:57	44.00	Planned shutdown of Flare 2 for flame arrestor swap. Potential shutdown of flare station to perform a main header tie in.
								x		x		9/29/2025 8:00	9/29/2025 11:30	210.00	9/29/2025 7:48	9/29/2025 9:56	128.00	Planned shutdown to pull and clean detonation arrestor
x	x	x								x		9/30/2025 6:00	9/30/2025 9:00	180.00	See below for individual flare downtimes			Planned shutdown to perform monthly alarm testing
x										x					9/30/25 6:22	9/30/25 10:08	226.00	Planned shutdown to perform monthly alarm testing
		x													9/30/25 5:44	9/30/25 6:16	32.00	Planned shutdown to perform monthly alarm testing
								x			x	9/30/2025 6:00	9/30/2025 8:00	120.00	9/30/2025 5:55	9/30/2025 7:37	102.00	Unplanned shutdown due to high temperature
x										x		10/1/2025 13:00	10/1/2025 14:30	90.00	10/1/2025 13:17	10/1/2025 14:11	54.00	Planned manual shutdown to replace a gasket for the flame arrestor
x										x		10/6/2025 5:00	10/6/2025 14:30	570.00	10/6/2025 5:40	10/6/2025 15:10	570.00	Planned manual shutdown to remove and clean burners
	x									x		10/7/2025 11:30	10/7/2025 13:00	90.00	10/7/2025 11:34	10/7/2025 12:04	30.00	Planned manual shutdown to remove and clean burners
x	x	x								x		10/9/2025 8:00	10/9/2025 12:00	240.00	See below for individual flare downtimes			Planned manual full flare station shutdown to remove and replace valve on carbon vessel 4 (ST4) outlet due to
x										x					10/9/2025 9:12	10/9/2025 10:02	50.00	Planned manual full flare station shutdown to remove and replace valve on carbon vessel 4 (ST4) outlet due to
	x									x					10/9/2025 9:51	10/9/2025 11:46	115.00	Planned manual full flare station shutdown to remove and replace valve on carbon vessel 4 (ST4) outlet due to
		x								x					10/9/2025 9:14	10/9/2025 10:36	82.00	Planned manual full flare station shutdown to remove and replace valve on carbon vessel 4 (ST4) outlet due to
								x			x	10/8/2025 13:23	10/8/2025 16:30	187.00	10/8/2025 13:24	10/8/2025 17:38	254.00	Unplanned shutdown due to programming issue
x										x		10/16/2025 12:00	10/16/2025 14:00	120.00	10/16/2025 12:59	10/16/2025 13:37	38.00	Planned shutdown to swap flow meter on Flare 3
		x								x		10/16/2025 12:00	10/16/2025 14:00	120.00	10/16/2025 12:56	10/16/2025 13:27	31.00	Planned shutdown to swap flow meter on Flare 3
						x					x	10/21/2025 23:15	10/22/2025 9:29	614.00	10/21/2025 23:17	10/22/2025 9:41	624.00	Unplanned shutdown due to electical fail in the VFD cabinet for the gas blower
x	x	x								x		10/31/2025 9:30	10/31/2025 10:27	57.00	10/31/2025 10:28	10/31/2025 11:11	43.00	Planned shutdown to perform monthly alarm testing
x	x	x								x		11/5/2025 8:30	11/5/2025 10:30	120.00	No downtime		0.00	Planned potential shutdown to install new 24" valve on H2S vessel 3
								x			x	11/5/2025 10:00	11/5/2025 14:00	240.00	11/5/2025 10:00	11/5/2025 15:56	356.00	Unplanned shutdown due to low flow
								x		x		11/6/2025 8:00	11/6/2025 11:30	210.00	11/6/2025 8:38	11/7/2025 12:51	1693.00	Planned shutdown to remove and clean detonation arrestor due to declining gas flow
							x				x	11/7/2025 8:30	11/7/2025 10:30	120.00	11/7/2025 8:51	11/7/2025 10:30	99.00	Unplanned manual shutdown for gas blower maintenance and repair
							x				x	11/14/2025 23:31	11/15/2025 10:00	629.00	11/14/2025 23:33	11/15/2025 7:57	504.00	Unplanned shutdown due to block valve failure
								x			x	11/15/2025 7:20	11/15/2025 10:00	160.00	11/15/2025 7:31	11/15/2025 8:15	44.00	Unplanned shutdown due to pilot failure
						x					x	11/15/2025 21:30	11/16/2025 8:00	630.00	11/15/2025 21:15	11/16/2025 8:07	652.00	Unplanned shutdown due to low flow
							x			x		11/18/2025 5:00	11/18/2025 11:00	360.00	11/18/2025 5:17	11/18/2025 13:21	484.00	Planned shutdown to remove and clean burner tips due to declining gas flow
	x									x		11/19/2025 5:00	11/19/2025 12:00	420.00	11/19/2025 5:37	11/19/2025 13:54	497.00	Planned shutdown to clean burner tips and flame arrestor along with swapping out combustion blower element and flow meters
x										x		11/19/2025 12:30	11/19/2025 15:00	150.00	11/19/2025 14:49	11/19/2025 15:57	68.00	Planned shutdown to clean flame arrestor
								x				11/26/2025 7:00	11/26/2025 11:00	240.00	No shutdown occured.		0.00	Planned shutdown to clean liquid knock out chamber and detonation arrestor
		x									x	11/23/2025 6:47	11/23/2025 8:15	88.00	11/23/2025 6:49	11/23/2025 7:19	30.00	unplanned shutdown due to blower shutdown

	x									x	11/23/2025 6:47	11/23/2025 8:11	84.00	11/23/2025 6:47	11/23/2025 6:58	11.00	unplanned shutdown due to blower shutdown
x										x	11/23/2025 6:57	11/23/2025 7:07	10.00	11/23/2025 7:01	11/23/2025 7:07	6.00	unplanned shutdown due to blower shutdown
	x									x	11/23/2025 20:20	11/23/2025 21:30	70.00	11/23/2025 20:18	11/24/2025 9:43	805.00	Unplanned shutdown due to combustion blower failure
							x			x	11/24/2025 9:33	11/24/2025 12:00	147.00	11/24/2025 9:33	11/24/2025 12:13	160.00	Unplanned shutdown due to electrical failure
							x			x	11/25/2025 10:24	11/25/2025 15:30	306.00	11/25/2025 10:25	11/25/2025 16:23	358.00	Unplanned shutdown due to declining gas flow
x	x	x							x		11/29/2025 8:00	11/29/2025 11:00	180.00			0.00	Planned shutdown to perform monthly alarm testing
							x		x		12/1/2025 9:00	12/1/2025 11:00	120.00	12/1/2025 12:15	12/1/2025 13:35	80.00	Planned shutdown to perform electical work
	x									x	11/28/2025 21:10	11/28/2025 22:00	50.00	11/28/2025 21:10	11/28/2025 21:44	34.00	Unplanned shutdown due to loss of flame signal
x										x	11/28/2025 21:21	11/28/2025 22:00	39.00	11/28/2025 21:20	11/28/2025 22:00	40.00	Unplanned shutdown due to low temperature
					x					x	12/2/2025 3:18	12/2/2025 6:30	192.00	12/2/2025 3:19	12/2/2025 8:59	340.00	Unplanned shutdown due to pilot failure
						x			x		12/10/2025 8:00	12/10/2025 12:00	240.00	12/10/2025 8:06	12/10/2025 12:36	270.00	Planned manual shutdown to perform header work
							x		x		12/15/2025 7:00	12/15/2025 11:00	240.00	12/15/2025 7:30	12/15/2025 12:02	272.00	Planned manual shutdown to remove and clean detonation arrestor due to declining gas flow
	x									x	12/13/2025 21:44	12/14/2025 0:00	136.00	12/13/2025 21:45	12/13/2025 23:43	118.00	Unplanned shutdown due to flame failure
x										x	12/13/2025 21:54	12/14/2025 0:00	126.00	12/13/2025 21:54	12/13/2025 22:44	50.00	Unplanned shutdown due to low temperature
		x								x	12/13/2025 21:55	12/14/2025 0:00	125.00	12/13/2025 21:56	12/13/2025 23:06	70.00	Unplanned shutdown due to flame failure
x	x	x			x					x	12/14/2025 8:28	12/14/2025 12:30	242.00	Individual shutdown times below			Unplanned shutdown due to Southern California Edison utility Pole Replacement
x										x				12/14/2025 10:51	12/15/2025 10:21	1410.00	Unplanned shutdown due to Southern California Edison utility Pole Replacement
	x									x				12/14/2025 10:39	12/15/2025 10:15	1416.00	Unplanned shutdown due to Southern California Edison utility Pole Replacement
		x								x				12/14/2025 10:51	12/14/2025 12:38	107.00	Unplanned shutdown due to Southern California Edison utility Pole Replacement
					x					x				12/14/2025 9:19	12/14/2025 14:33	314.00	Unplanned shutdown due to Southern California Edison utility Pole Replacement
	x									x	12/16/2025 21:18	12/16/2025 23:18	120.00	12/16/2025 21:18	12/16/2025 23:19	121.00	Unplanned shutdown due to loss of flame signal
x	x	x							x		12/19/2025 7:00	12/19/2025 10:00	180.00	Individual shutdown times below			Planned shutdown to perform monthly alarm testing
x									x					12/19/2025 7:35	12/19/2025 8:09	34.00	Planned shutdown to perform monthly alarm testing
	x								x					12/19/2025 7:45	12/19/2025 8:33	48.00	Planned shutdown to perform monthly alarm testing
		x							x					12/19/2025 7:01	12/19/2025 7:17	16.00	Planned shutdown to perform monthly alarm testing
	x									x	12/19/2025 19:45	12/19/2025 22:00	135.00	12/19/2025 19:48	12/19/2025 22:40	172.00	Unplanned shutdown due to flame failure
						x				x	12/22/2025 7:52	12/22/2025 13:00	308.00	12/22/2025 7:37	12/22/2025 16:49	552.00	Unplanned shutdown due to electrical issue and generator failure
							x			x	12/23/2025 14:23	TBD	Unknown	12/23/2025 14:19	12/24/2025 10:37	1218.00	Unplanned shutdown due to low temperature and unable to maintain temperature. Unknown time to restart due to severe weather.
					x					x	12/27/2025 12:45	12/28/2025 12:00	1395.00				Unplanned manual shutdown to declining gas quality and unable to sustain operations
	x									x	12/27/2025 18:07	12/27/2025 21:00	173.00				Unplanned shutdown due to poor flame signal
					x				x		1/7/2025 7:00	1/7/2025 12:00	300.00				Planned shutdown to remove and clean detonation arrestor due to declining gas flow
	x									x	1/8/2025 19:58	1/8/2025 22:00	122.00	1/8/2026 19:58	1/8/2026 22:14	136.00	Unplanned shutdown due to poor flame signal
x	x								x		1/13/2026 8:00	1/13/2026 16:00	480.00	1/13/2026 10:27	1/13/2026 10:45	18.00	Planned potential shutdown while replacing BL-107
		x								x	1/13/2026 8:00	1/13/2026 16:00	480.00	1/13/2026 11:45	1/13/2026 12:23	38.00	Unplanned shutdown during replacement of BL-107
					x				x		1/14/2026 8:00	1/14/2026 12:00	240.00	1/14/2026 8:33	1/14/2026 12:33	240.00	Planned shutdown to perform needed servicing on the gas blower
							x		x		1/14/2026 13:00	1/14/2026 15:30	150.00	1/14/2026 14:42	1/14/2026 16:18	96.00	Planned shutdown to perform servicing on the gas blower
	x									x	1/16/2026 10:37	1/16/2026 14:37	240.00	1/16/2026 10:36	1/16/2026 13:56	200.00	Unplanned shutdown due to restricted flame arrestor resulting in declining gas flow
x	x	x								x	1/16/2026 22:00	1/17/2026 2:00	240.00	**Shutdown times are shown below for each flare**			Unplanned shutdown due to high temp burner F on Flare 3, combustion blower failure on Flare 2 and high temp on Flare 1
x										x				1/16/2026 22:09	1/23/2026 16:34	9745.00	Unplanned shutdown due to high temp
	x									x				1/16/2026 21:41	1/23/2026 17:30	9829.00	Unplanned shutdown due to combustion blower failure
		x								x				1/16/2026 22:01	1/22/2026 14:25	8184.00	Unplanned shutdown due to high temp burner F
							x			x	1/20/2026 8:30	1/20/2026 11:30	180.00	1/20/2026 8:51	1/20/2026 12:05	194.00	Unplanned manual shutdown due to dirty detonation arrestor resulting in declining gas flow
						x				x	1/25/2026 0:21	1/25/2026 2:00	99.00	1/25/2026 0:22	1/25/2026 2:14	112.00	Unplanned shutdown due to actuator valve failure
	x									x	1/25/2026 0:34	1/25/2026 2:00	86.00	1/25/2026 0:35	1/26/2026 10:42	2047.00	Unplanned shutdown due to flame failure
						x				x	1/26/2026 13:30	1/26/2026 16:00	150.00	1/26/2026 13:28	1/26/2026 17:32	244.00	Unplanned shutdown due to restricted flame arrestor resulting in declining gas flow
		x							x		1/27/2026 5:00	1/30/2026 13:50	4850.00	1/27/2026 5:40	1/30/2026 14:15	4835.00	Planned shutdown to perform flare cleaning; high Burner F temperature after restarts delayed full operation
						x			x		1/29/2026 7:00	1/29/2026 10:30	210.00	Device did not shut down during this time period		0.00	Planned shutdown to perform burner cleaning
	x									x	2/1/2026 3:01	2/1/2026 11:50	529.00	2/1/2026 2:42	2/1/2026 11:51	549.00	Unplanned shutdown due to flame failure
	x									x	2/1/2026 18:56	2/1/2026 22:00	184.00	2/1/2026 18:56	2/2/2026 7:45	769.00	Unplanned shutdown due to flame failure
	x									x	2/2/2026 18:05	2/2/2026 20:00	115.00	2/2/2026 18:05	2/2/2026 19:41	96.00	Unplanned shutdown due to flame failure
		x								x	2/2/2026 18:06	2/2/2026 20:00	114.00	2/2/2026 18:06	2/2/2026 19:08	62.00	Unplanned shutdown due to high flow
	x									x	2/2/2026 23:20	2/3/2026 8:00	520.00	2/2/2026 22:26	2/3/2026 7:25	539.00	Unplanned shutdown due to flame failure
	x									x	2/3/2026 18:14	2/3/2026 20:00	106.00	2/3/2026 18:12	2/3/2026 19:12	60.00	Unplanned shutdown due to flame failure
	x									x	2/4/2026 0:21	2/4/2026 9:00	519.00	2/4/2026 0:20	2/4/2026 7:21	421.00	Unplanned shutdown due to flame failure
	x									x	2/4/2026 20:28	2/5/2026 8:00	692.00	2/4/2026 20:27	2/4/2026 23:51	204.00	Unplanned shutdown due to flame failure
	x									x	2/4/2026 20:28	2/5/2026 8:00	692.00	2/5/2026 3:07	2/5/2026 12:19	552.00	Unplanned shutdown due to flame failure
	x									x	2/6/2026 18:00	2/6/2026 20:00	120.00	2/6/2026 18:00	2/7/2026 9:53	953.00	Unplanned shutdown due to flame failure
	x									x	2/7/2026 17:25	2/8/2026 10:00	995.00	2/7/2026 17:24	2/9/2026 9:14	2390.00	Unplanned shutdown due to flame failure
							x			x	2/8/2026 15:22	2/8/2026 22:00	398.00	2/8/2026 15:21	2/9/2026 7:03	942.00	Unplanned shutdown due to flame failure
								x		x	2/9/2026 10:24	2/9/2026 13:30	186.00	2/9/2026 10:23	2/9/2026 12:29	126.00	Inlet sump high liquid level and main header modifications
	x									x	2/9/2026 21:46	2/10/2026 8:30	644.00	2/9/2026 20:59	2/10/2026 7:14	615.00	Unplanned shutdown due to flame failure
						x				x	2/17/2026 23:54	2/18/2026 9:00	546.00	2/17/2026 23:53	2/18/2026 9:13	560.00	Unplanned shutdown due blower failure
						x				x	2/20/2026 1:24	2/20/2026 2:24	60.00	2/20/2026 1:21	2/20/2026 2:11	50.00	Unplanned shutdown due to loss of air pressure closing block valve
x	x	x								x	2/23/2026 7:30	2/23/2026 13:30	360.00	Downtime below for each device			Planned shutdown to perform monthly alarm testing and maintenance
x									x					2/23/2026 12:24	**2/23/2026 12:56**	32.00	Planned shutdown to perform monthly alarm testing and maintenance
	x								x					2/23/2026 11:17	2/23/2026 12:29	72.00	Planned shutdown to perform monthly alarm testing and maintenance
		x							x					**2/23/2026 9:22**	2/23/2026 10:30	68.00	Planned shutdown to perform monthly alarm testing and maintenance
						x			x		2/24/2026 8:00	2/24/2026 10:00	120.00	2/24/2026 8:42	2/24/2026 10:28	106.00	Planned shutdown to perform blower maintenance
					x				x		2/25/2026 7:00	2/25/2026 11:00	240.00	2/25/2026 7:00	2/25/2026 14:26	446.00	Planned shutdown to perform blower swap
					x				x		2/25/2026 7:00	2/25/2026 11:00	240.00	2/25/2026 14:42	2/26/2026 9:54	1152.00	Planned shutdown to perform blower swap
						x			x		3/4/2026 8:00	3/4/2026 8:30	30.00	**Did not occur, due to unplanned shutdown below**		0.00	Planned shutdown to grease blower
						x				x			0.00	3/3/2026 19:42	3/4/2026 7:03	681.00	Unplanned shutdown due to actuator failure
							x			x	3/11/2026 16:06	3/11/2026 18:06	120.00	3/11/2026 16:14	3/11/2026 16:50	36.00	Unplanned shutdown due to block valve malfunction
							x			x	3/12/2026 0:36	3/12/2026 8:00	444.00	3/12/2026 0:50	3/12/2026 7:04	374.00	Unplanned shutdown due to block valve malfunction
							x		x		3/23/2026 8:00	3/23/2026 11:30	210.00	3/23/2026 8:29	3/23/2026 10:01	92.00	Planned manual shutdown to clean the detonation arrestor
						x				x	3/20/2026 12:24	3/20/2026 13:24	60.00	3/20/2026 11:39	3/20/2026 13:21	102.00	Unplanned shutdown due to flame failure
						x			x		3/26/2026 6:00	3/26/2026 12:30	390.00	3/26/2026 6:14	3/26/2026 11:22	308.00	Planned manual shutdown to clean the burners and flame arrestor
							x			x	3/24/2026 14:56	3/24/2026 17:00	124.00	3/24/2026 14:02	3/24/2026 16:14	132.00	Unplanned shutdown due to liquid forcemain becoming clogged resulting in sump to flood and cause declining gas
					x				x		3/30/2026 7:30	3/30/2026 11:30	240.00	3/30/2026 9:11	3/30/2026 11:57	166.00	Planned manual shutdown to clean the detonation arrestor
x	x	x							x		3/31/2026 7:30	3/31/2026 11:30	240.00	**Shutdown times are shown below for each flare**		--	Planned shutdown to perform monthly alarm testing and maintenance
x									x		3/31/2026 7:30	3/31/2026 11:30	240.00	3/31/2026 9:07	3/31/2026 9:55	48.00	Planned shutdown to perform monthly alarm testing and maintenance
	x								x		3/31/2026 7:30	3/31/2026 11:30	240.00	3/31/2026 9:28	3/31/2026 10:22	54.00	Planned shutdown to perform monthly alarm testing and maintenance
		x							x		3/31/2026 7:30	3/31/2026 11:30	240.00	3/31/2026 8:13	3/31/2026 8:43	30.00	Planned shutdown to perform monthly alarm testing and maintenance
	x									x	4/7/2026 1:15	4/7/2026 3:00	105.00	4/7/2026 1:15	4/7/2026 2:53	98.00	Unplanned shutdown due to flame failure

		x								x	4/7/2026 1:15	4/7/2026 8:00	405.00	4/7/2026 1:15	4/7/2026 6:55	340.00	Unplanned shutdown due to flame failure
	x									x	4/7/2026 5:21	4/7/2026 8:00	159.00	4/7/2026 5:21	4/7/2026 8:13	172.00	Unplanned shutdown due to Air blower filter
							x			x	4/7/2026 14:47	4/8/2026 8:00	1033.00	4/7/2026 15:06	4/8/2026 10:28	1162.00	Unplanned shutdown due to sump and forcemain issue
		x								x	4/7/2026 22:39	4/8/2026 0:00	81.00	4/7/2026 22:39	4/8/2026 0:29	110.00	Unplanned shutdown due to flame failure
	x									x	4/8/2026 3:48	4/8/2026 9:00	312.00	4/8/2026 3:57	4/8/2026 9:13	316.00	Unplanned shutdown due to flame failure as a result of poor gas quality
						x			x		4/8/2026 12:00	4/8/2026 13:00	60.00	4/8/2026 14:28	4/8/2026 14:45	17.00	Planned shutdown to perform blower maintenance
							x				4/8/2026 13:00	4/8/2026 15:00	120.00	4/8/2026 10:07	4/8/2026 10:29	22.00	Planned shutdown to perform cleaning of detonation arrestor
	x									x	4/8/2026 22:54	4/9/2026 9:00	606.00	4/8/2026 22:53	4/9/2026 17:57	1144.00	Unplanned shutdown due to flame failure as a result of poor gas quality- restarted after sump work complete
		x								x	4/9/2026 0:12	4/9/2026 9:00	528.00	4/9/2026 0:09	4/9/2026 7:07	418.00	Unplanned shutdown due to flame failure as a result of poor gas quality
x	x	x							x		4/9/2026 8:00	4/9/2026 16:00	480.00	**Shutdown times are shown below for each flare**			Planned shutdown to perform header modification and sump cleaning due to declining gas flow
x														4/9/2026 8:09	4/9/2026 17:47	578.00	Planned shutdown to perform header modification and sump cleaning due to declining gas flow
		x												4/9/2026 8:09	4/9/2026 17:29	560.00	Planned shutdown to perform header modification and sump cleaning due to declining gas flow
		x								x	4/10/2026 20:06	4/10/2026 23:00	174.00	4/10/2026 20:01	4/10/2026 22:45	164.00	Unplanned shut down due to combustion blower failure
							x			x	4/13/2026 13:33	4/13/2026 16:33	180.00	4/13/2026 13:34	4/13/2026 14:56	82.00	Unplanned shutdown due to a sump/forcemain issue
							x		x		4/14/2026 7:00	4/14/2026 9:00	120.00	4/14/2026 7:47	4/14/2026 8:33	46.00	Planned manual shutdown to perform cleaning of the detonation arrestor due to declining gas flow
x	x	x				x	x	x		x	4/15/2026 7:15	4/15/2026 8:30	75.00	See below for individual flare downtimes			Unplanned shutdown due to sitewide power issue
x										x				4/15/2026 7:13	4/15/2026 7:19	6.00	Unplanned shutdown due to sitewide power issue- normal restart
	x									x				4/15/2026 7:13	4/15/2026 7:32	19.00	Unplanned shutdown due to sitewide power issue- normal restart
		x								x				4/15/2026 7:13	4/15/2026 7:37	24.00	Unplanned shutdown due to sitewide power issue- normal restart
						x				x				4/15/2026 7:13	4/15/2026 7:31	18.00	Unplanned shutdown due to sitewide power issue- normal restart
							x			x				4/15/2026 7:13	4/15/2026 9:22	129.00	Unplanned shutdown due to sitewide power issue - VFD had to be swapped to restore operation
								x		x				4/15/2026 7:13	4/15/2026 7:35	22.00	Unplanned shutdown due to sitewide power issue- normal restart
						x	x	x	x		4/20/2026 7:00	4/20/2026 10:00	180.00	Did not occur			Planned shutdown to swap from grid power to generator power
		x							x		4/21/2026 5:00	4/21/2026 17:00	720.00	4/21/2026 5:29	4/21/2026 17:21	712.00	Planned shutdown to perform header modification and flare maintenance
	x									x	4/24/2026 10:25	4/24/2026 14:00	215.00	4/24/2026 10:25	4/24/2026 13:59	214.00	Unplanned shutdown due to restriction with the flame arrestor
	x									x	4/24/2026 15:23	4/24/2026 17:00	97.00	4/24/2026 15:24	4/24/2026 16:32	68.00	Unplanned shutdown due to restriction with the flame arrestor
x	x	x							x		4/28/2026 12:30	4/28/2026 16:00	210.00	See below for individual flare downtimes			Planned shutdown to perform monthly alarm testing
x									x					4/28/2026 13:54	4/28/2026 14:20	26.00	Planned shutdown to perform monthly alarm testing
	x								x					4/28/2026 13:17	4/28/2026 13:29	12.00	Planned shutdown to perform monthly alarm testing
		x							x					4/28/2026 12:52	4/28/2026 13:02	10.00	Planned shutdown to perform monthly alarm testing
								x	x		4/30/2026 7:00	4/30/2026 9:00	120.00	4/30/2026 7:33	4/30/2026 9:27	114.00	Planned shutdown to perform repair and mainenance
								x	x		5/5/2026 8:00	5/5/2026 10:00	120.00	No downtime		--	Planned shutdown to perform header modification
						x				x	5/5/2026 13:30	5/5/2026 14:10	40.00	5/5/2026 13:28	5/5/2026 14:10	42.00	Unplanned shutdown due to pilot failure
	x									x	5/6/2026 12:38	5/6/2026 14:38	120.00	5/6/2026 12:38	5/6/2026 13:48	70.00	Unplanned shutdown due to restriction with the flame arrestor
	x									x	5/6/2026 19:58	5/7/2026 10:00	842.00	5/6/2026 20:35	5/7/2026 12:10	935.00	Unplanned shutdown due to restriction with the flame arrestor
		x								x	5/7/2026 12:56	5/7/2026 14:00	64.00	5/7/2026 12:41	5/7/2026 14:15	94.00	Unplanned shutdown due low temperature as a result of declining gas flow
x									x		5/8/2026 7:30	5/8/2026 11:30	240.00	5/8/2026 7:24	5/8/2026 11:03	219.00	Planned shutdown to pull and clean flame arrestor
								x		x	5/8/2026 7:25	5/8/2026 11:25	240.00	5/8/2026 9:53	5/8/2026 12:13	140.00	Unplanned shutdown due to a sump issue
x									x		5/11/2026 6:00	5/11/2026 14:00	480.00	Did not occur		--	Planned shutdown to clean the burner assemblies inside the flare
								x	x		5/11/2026 6:00	5/11/2026 12:00	360.00	5/11/2026 6:57	5/11/2026 17:49	652.00	Planned shutdown to perform header modifications
						x			x		5/11/2026 6:00	5/11/2026 8:00	120.00	5/11/2026 6:24	5/11/2026 6:34	10.00	Planned shutdown to perform a swap from grid power to generator power due to electrical work on power lines
							x		x		5/11/2026 6:00	5/11/2026 8:00	120.00	5/11/2026 6:46	5/11/2026 6:50	4.00	Planned shutdown to perform a swap from grid power to generator power due to electrical work on power lines
	x									x	5/8/2026 17:00	5/9/2026 8:00	900.00	5/8/2026 17:02	5/9/2026 8:34	932.00	Unplanned shutdown due to clogged flame arrestor resulting in declining gas flow
	x									x	5/16/2026 0:09	5/16/2026 10:00	591.00	5/16/2026 0:09	5/16/2026 10:50	641.00	Blower shutdown and low flow
		x								x	5/16/2026 11:15	5/16/2026 12:15	60.00	5/16/2026 11:14	5/16/2026 11:52	38.00	Shutdown to swich flame arrestor due to backpressure
	x									x	5/16/2026 13:17	5/16/2026 16:00	163.00	5/16/2026 13:20	5/16/2026 15:31	131.00	Unplanned shutdown due to flame failure
	x	x								x	5/15/2026 0:09	5/16/2026 10:00	2031.00	5/17/2026 8:26	5/17/2026 9:10	44.00	Blower shutdown and low flow
x									x		5/18/2026 6:00	5/18/2026 14:00	480.00	5/18/2026 6:18	5/18/2026 16:30	612.00	Planned shutdown to clean the burner assemblies inside the flare
	x									x	5/18/2026 15:30	5/18/2026 17:30	120.00	5/18/2026 15:29	5/18/2026 17:11	102.00	Shutdown to switch flame arrestor due to backpressure
						x				x	5/18/2026 17:34	5/18/2026 19:00	86.00	5/18/2026 17:34	5/18/2026 19:38	124.00	Unplanned shutdown due to low temperature as a result of declining gas flow
								x		x	5/19/2026 13:40	5/19/2026 14:40	60.00	5/19/2026 13:38	5/19/2026 14:32	54.00	Unplanned shutdown due to low flow from high back pressure at the detonation arrestor
						x			x		5/21/2026 7:00	5/21/2026 11:00	240.00	5/21/2026 9:02	5/21/2026 16:12	430.00	Planned shutdown to remove and clean the detonation arrestor
		x								x	5/25/2026 4:52	5/25/2026 8:00	188.00	5/25/2026 4:55	5/25/2026 6:13	78.00	Unplanned shutdown due to flame failure
							x		x		5/26/2026 7:00	5/26/2026 9:00	120.00	5/26/2026 9:33	5/26/2026 10:15	42.00	Planned shutdown to remove and swap detonation arrestor due to excessive back pressure
						x			x		5/26/2026 14:00	5/26/2026 20:00	360.00	did not occur			Planned manual shutdown to start up new Tank Farm 7 Zeeco Station
		x							x		5/27/2026 4:00	5/27/2026 16:00	720.00	5/27/2026 4:18	5/27/2026 20:44	986.00	Planned shutdown to remove and clean burner tips inside of the flare
						x				x	6/1/2026 14:34	Unknown		6/1/2026 14:34	6/3/2026 8:55	2541.00	Shutdown to start up new TOx units in Tank Farm 7
	x									x	6/3/2026 0:32	6/3/2026 6:30	358.00	6/3/2026 0:35	6/3/2026 5:59	324.00	Unplanned shutdown due to flame failure
		x								x	6/3/2026 21:23	6/4/2026 1:00	217.00	6/3/2026 21:02	6/4/2026 0:38	216.00	Unplanned shutdown due to flame failure
			x						x			6/5/2026 8:59	0				start up of new TOX unit
				x					x			6/5/2026 8:57	0			0.00	start up of new TOX unit
					x				x		6/5/2026 8:50					0.00	shutdown of Tox unit
	x									x	6/5/2026 20:49	6/6/2026 10:00	791.00	6/5/26 20:49	6/6/2026 10:09	800.00	Unplanned shutdown due to flame failure
	x									x	6/6/2026 19:36	6/7/2026 8:00	744.00	6/6/2026 19:36	6/7/2026 7:05	689.00	Unplanned shutdown due to flame failure
	x									x	6/9/2026 21:34	6/9/2026 23:16	102.00	6/9/2026 21:37	6/9/2026 23:35	118.00	Unplanned shutdown due to flame failure
	x									x	6/10/2026 20:56	6/10/2026 21:25	29.00	6/10/2026 20:56	6/10/2026 21:25	29.00	Unplanned shutdown due to flame failure
	x									x	6/10/2026 21:38	6/10/2026 21:55	17.00	6/10/2026 21:38	6/10/2026 21:55	17.00	Unplanned shutdown due to flame failure
	x									x	6/10/2026 22:06	6/11/2026 12:00	834.00	6/10/2026 22:06	6/11/2026 5:22	436.00	Unplanned shutdown due to flame failure
	x									x	6/11/2026 5:29	6/11/2026 5:39	10.00	6/11/2026 5:29	6/11/2026 5:39	10.00	Unplanned shutdown due to flame failure
	x									x	6/11/2026 5:47	6/11/2026 5:57	10.00	6/11/2026 5:47	6/11/2026 5:57	10.00	Unplanned shutdown due to flame failure
	x									x	6/11/2026 6:05	6/11/2026 6:14	9.00	6/11/2026 6:05	6/11/2026 6:14	9.00	Unplanned shutdown due to flame failure
	x									x	6/11/2026 6:18	6/11/2026 6:22	4.00	6/11/2026 6:18	6/11/2026 6:22	4.00	Unplanned shutdown due to flame failure
	x									x	6/11/2026 6:28	6/11/2026 12:00	332.00	6/11/2026 6:28	6/11/2026 12:29	361.00	Unplanned shutdown due to flame failure
	x									x	6/11/2026 21:30	6/11/2026 23:15	105.00	6/11/2026 21:29	6/11/2026 23:15	106.00	Unplanned shutdown due to flame failure - Vacuum and flow adjusted at Flare Station
	x									x	6/12/2026 21:53	6/14/2026 12:00	2287.00	6/12/2026 22:10	6/13/2026 9:50	700.00	Unplanned shutdown due to flame failure - Vacuum and flow adjusted at Flare Station and in field; unable to restart due to high liquid level alarm in Knockout Pot V-101
x										x	6/13/2026 8:19	6/14/2026 12:00	1661.00	6/13/2026 8:19	6/13/2026 8:33	14.00	High liquid level alarm in V-101
	x									x	6/13/2026 21:54	6/14/2026 8:00	606.00	6/13/2026 22:11	6/14/2026 7:58	587.00	Unplanned shutdown due to flame failure - Vacuum and flow adjusted at Flare Station and in field (failed attempts to restart around 12:00 AM - 12:20 AM)
	x									x	6/14/2026 22:31	6/15/2026 6:40	489.00	6/14/2026 22:31	6/15/2026 6:40	489.00	Unplanned shutdown due to flame failure - Swapped out combustion filter element
							x		x		6/17/2026 7:30	6/17/2026 11:30	240.00	did not occur		0.00	Planned manual shutdown to swap from grid power to generator power for modifications to main power lines
								x	x		6/17/2026 7:30	6/17/2026 11:30	240.00	did not occur		0.00	Planned manual shutdown to swap from grid power to generator power for modifications to main power lines

x									x		6/18/2026 7:00	6/18/2026 13:00	360.00	6/18/2026 10:07	6/18/2026 17:59	472.00	Planned manual shutdown to access and clean second knock out pot at the flare station
	x								x		6/18/2026 7:00	6/18/2026 13:00	360.00	6/18/2026 10:07	6/18/2026 18:11	484.00	Planned manual shutdown to access and clean second knock out pot at the flare station
	x									x	6/16/2026 21:02	6/16/2026 21:45	43.00	6/16/2026 21:02	6/16/2026 21:45	43.00	Unplanned shutdown due to flame failure
	x									x	6/16/2026 21:59	6/16/2026 22:27	28.00	6/16/2026 21:59	6/16/2026 22:27	28.00	Unplanned shutdown due to flame failure
	x									x	6/16/2026 22:48	6/17/2026 5:20	392.00	6/16/2026 22:48	6/17/2026 7:42	534.00	Unplanned shutdown due to flame failure
x	x	x	x	x		x	x			x	6/19/2026 2:49	6/19/2026 9:00	371.00	see below for individual restart times			Unplanned shutdown due to sitewide power failure
x										x				6/19/2026 2:49	6/19/2026 3:51	62.00	Restarted by SCS
			x							x				6/19/2026 2:49	6/19/2026 5:31	162.00	Restarted by SCS
				x						x				6/19/2026 2:49	6/19/2026 5:33	164.00	Restarted by SCS
							x			x				6/19/2026 2:49	6/19/2026 4:53	124.00	Restarted by SCS
	x									x				6/19/2026 2:49	6/19/2026 5:59	190.00	Restarted by SCS
		x								x				6/19/2026 2:49	6/19/2026 7:33	284.00	Restarted by SCS after filter replacment
	x									x	6/19/2026 7:35	6/19/2026 8:10	35.00	6/19/2026 7:39	6/19/2026 8:09	30.00	Flare shutdown during work being performed on Flare 3
	x									x	6/20/2026 0:13	6/20/2026 10:00	587.00	6/20/2026 0:13	6/20/2026 7:58	465.00	Unplanned shutdown due to flame failure
	x									x	6/22/2026 2:13	6/22/2026 5:15	182.00	See below for multiple restarts			Unplanned shutdown due to flame failure
	x									x				6/22/2026 2:13	6/22/2026 3:15	62.00	Restarted by SCS
														6/22/2026 4:01	6/22/2026 5:11	70.00	Restarted by SCS
x	x	x	x	x		x	x			x	6/22/2026 14:51	6/22/2026 16:00	69.00	see below for start up and other shutdown times for each flare			Unplanned shutdown due to sitewide power failure
x										x				6/22/2026 14:51	6/22/2026 18:39	228.00	Restart on Generator power
x										x				6/23/2026 5:19	6/23/2026 6:35	76.00	return system to Line power and shut down Generator
	x									x				6/22/2026 14:51	6/22/2026 16:47	116.00	Restart on Generator power
	x									x				6/22/2026 17:09	6/22/2026 18:41	92.00	Flame Failure restart
	x									x				6/23/2026 5:19	6/23/2026 6:47	88.00	return system to Line power and shut down Generator
		x								x				6/22/2026 14:51	6/22/2026 15:29	38.00	Restart on Generator power
		x								x				6/22/2026 17:17	6/22/2026 17:51	34.00	Flame Failure restart
		x								x				6/22/2026 18:03	6/22/2026 18:39	36.00	Flame Failure restart
		x								x				6/22/2026 21:49	6/23/2026 6:23	514.00	Flame Failure restart
							x			x				6/22/2026 14:51	6/22/2026 16:23	92.00	Restart on Generator power
							x			x				6/23/2026 1:45	6/23/2026 8:15	390.00	flame failure restart on line power
			x							x				6/22/2026 14:51	6/22/2026 20:31	340.00	Restart on Generator power
			x							x				6/22/2026 23:34	6/23/2026 4:39	305.00	return system to Line power and shut down Generator
				x						x				6/22/2026 14:51	6/22/2026 20:31	340.00	Restart on Generator power
				x						x				6/22/2026 23:34	6/23/2026 4:39	305.00	return system to Line power and shut down Generator
					x				x					6/5/2026 8:50	6/22/2026 16:41	24951.00	Zeeco 7 started during sitewide power issues for backup capacity only
					x				x					6/22/2026 19:47			Zeeco 7 shutdown after other flare restarted - remains off line
		x								x				6/23/2026 21:01	6/23/2026 21:54	53.00	Unplanned shutdown due to flame failure
		x								x				6/23/2026 22:20	6/24/2026 5:39	439.00	Unplanned shutdown due to flame failure
					x				x					6/24/2026 6:49	6/24/2026 7:10	21.00	Planned startup due to flare station blower work
x										x	6/24/2026 12:08	6/24/2026 13:04	56.00	6/24/2026 12:13	6/24/2026 13:05	52.00	Unplanned shutdown due to high liquid levels in the knock out pot
	x									x	6/24/2026 12:10	6/24/2026 13:30	80.00	6/24/2026 12:11	6/24/2026 13:31	80.00	Unplanned shutdown due to high liquid levels in the knock out pot
		x								x	6/26/2026 5:29	6/26/2026 6:16	47.00	6/26/2026 5:29	6/26/2026 6:18	49.00	Unplanned shutdown due to flame failure
		x								x	6/26/2026 20:50	6/26/2026 23:30	160.00	6/26/2026 20:54	6/26/2026 22:58	124.00	Unplanned shutdown due to flame failure
		x								x	6/27/2026 2:50	6/27/2026 8:30	340.00	6/27/2026 2:57	6/27/2026 8:26	329.00	Unplanned shutdown due to flame failure
		x								x	6/27/2026 18:22	6/27/2026 20:22	120.00	6/27/2026 18:22	6/27/2026 20:22	120.00	Unplanned shutdown due to flame failure
		x								x	6/28/2026 0:10	6/28/2026 6:20	370.00	6/28/2026 0:10	6/28/2026 6:20	370.00	Unplanned shutdown due to flame failure Blower speeds adjusted higher
							x			x	6/28/2026 11:35	6/29/2026 15:00	1645.00	6/28/2026 7:41	6/29/2026 14:48	1867.00	Unplanned shutdown due to flow meter electrical issue.
					x				x		6/30/2026 5:00	6/30/2026 6:00	60.00	6/30/2026 6:00	6/30/2026 6:48	48.00	Planned manual shutdown to swap detonation arrestor due to excessive back pressure
				x					x		7/1/2026 5:00	7/1/2026 6:00	60.00	7/1/2026 5:04	7/1/2026 6:39	95.00	Planned manual shutdown to swap detonation arrestor due to excessive back pressure
						x			x		7/2/2026 7:00	7/2/2026 11:00	240.00	CANCELED			Planned manual shutdown to remove and clean detonation arrestor due to excessive back pressure
		x								x	6/30/2026 18:11	6/30/2026 20:00	109.00	6/30/2026 18:15	6/30/2026 20:01	106.00	Unplanned shutdown due to flame failure as a result of a flow spike on the other flares. Blower speeds reduced.
				x						x	7/1/2026 5:02	7/1/2026 6:36	94.00	7/1/2026 5:04	7/1/26 6:38	94.00	Unplanned shutdown due finding a leak on the flow meter at Zeeco 1 that required immediate repair.
		x								x	7/3/2026 3:55	7/3/2026 5:54	119.00	7/3/2026 3:55	7/3/2026 5:54	119.00	Unplanned shutdown due to flame failure attributed to the ongoing system rebalancing. Blower adjustments made.
	x									x	7/3/2026 9:47	7/3/2026 10:32	45.00	7/3/2026 9:47	7/3/2026 10:32	45.00	Unplanned shutdown due to flame failure attributed to the ongoing system rebalancing. Blower adjustments made.
							x			x	7/3/2026 11:51	7/3/2026 16:00	249.00	7/3/2026 11:51	7/3/2026 16:00	249.00	Unplanned shutdown due to blower failure.
		x								x	7/4/2026 0:45	7/4/2026 7:43	418.00	7/4/2026 0:45	7/4/2026 7:43	418.00	Unplanned shutdown due to flame failure attributed to the ongoing system rebalancing. Blower adjustments made.
		x								x	7/4/2026 8:13	7/4/2026 10:30	137.00	7/4/2026 8:13	7/4/2026 10:30	137.00	Unplanned shutdown due to flame failure attributed to the ongoing system rebalancing. Blower adjustments made.
							x			x	7/4/2026 10:37	7/6/2026 12:00	2963.00	7/4/2026 10:37	7/5/2026 8:13	1296.00	Unplanned shutdown due to pilot failure
		x								x	7/4/2026 10:58	7/4/2026 12:23	85.00	7/4/2026 10:58	7/4/2026 12:23	85.00	Unplanned shutdown due to pneumatic inlet valve closing from loss of compressed air pressure
x										x	7/4/2026 11:01	7/4/2026 12:38	97.00	7/4/2026 11:01	7/4/2026 12:38	97.00	Unplanned shutdown due to pneumatic inlet valve closing from loss of compressed air pressure
	x									x	7/4/2026 11:02	7/4/2026 12:45	103.00	7/4/2026 11:02	7/4/2026 12:45	103.00	Unplanned shutdown due to pneumatic inlet valve closing from loss of compressed air pressure
		x								x	7/4/2026 15:27	7/5/2026 6:08	881.00	7/4/2026 15:27	7/5/2026 6:08	881.00	Unplanned shutdown due to flame failure attributed to the ongoing system rebalancing. Blower adjustments made.
		x								x	7/5/2026 22:39	7/5/2026 23:21	42.00	7/5/2026 22:41	7/5/2026 23:23	42.00	Unplanned shutdown due to flame failure attributed to the ongoing system rebalancing. Blower adjustments made.
							x			x	7/5/2026 22:49	7/5/2026 23:54	65.00	7/5/2026 22:49	7/5/2026 23:53	64.00	Unplanned shutdown due to flame failure
							x			x	7/5/2026 22:49	7/5/2026 23:54	65.00	7/6/2026 10:01	7/6/2026 11:10	69.00	Unplanned shutdown due to flame failure
		x								x	7/6/2026 20:50	7/7/2026 8:50	720.00	7/6/2026 20:50	7/7/2026 8:50	720.00	Unplanned shutdown due to flame failure attributed to the ongoing system rebalancing. Blower adjustments made and flowmeter inspected/replaced.
		x								x	7/7/2026 14:03	7/7/2026 16:07	124.00	7/7/2026 14:03	7/7/2026 16:07	124.00	Unplanned shutdown due to ongoing troubleshooting. Replaced flow meter
		x							x		7/9/2026 7:00	7/9/2026 8:00	60.00	7/9/2026 8:05	7/9/2026 8:36	31.00	Planned shutdown to perform calibration of combustion blower flow meter
		x								x	7/9/2026 19:40	7/9/2026 21:30	110.00	7/9/2026 19:42	7/9/2026 21:30	108.00	Unplanned shutdown due to flame failure
		x								x	7/10/2026 2:38	7/10/2026 3:10	32.00	7/10/2026 2:38	7/10/2026 3:00	22.00	Unplanned shutdown due to flame failure - mix chamber flows required adjustment
	x									x	7/10/2026 2:40	7/10/2026 3:10	30.00	7/10/2026 2:38	7/10/2026 3:06	28.00	Unplanned shutdown due to flame failure caused by flare 3 shutdown
	x									x	7/10/2026 4:50	7/10/2026 7:00	130.00	7/10/2026 5:57	7/10/2026 6:33	36.00	Unplanned shutdown due to flame failure during flare station adjustments
		x								x	7/10/2026 5:50	7/10/2026 7:00	70.00	7/10/2026 5:57	7/10/2026 6:33	36.00	Unplanned shutdown due to flame failure during flare station adjustments
							x			x	7/10/2026 11:06	7/10/2026 14:10	184.00	7/10/2026 11:04	7/10/2026 13:46	162.00	Unplanned shutdown due to flame failure due to mechanical failures

		x								x	7/10/2026 22:56	7/10/2026 23:30	34.00	7/10/2026 22:57	7/10/2026 23:31	34.00	Unplanned shutdown due to flame failure
						x				x	7/11/2026 14:46	7/11/2026 17:30	164.00	7/11/2026 14:44	7/11/2026 16:44	120.00	Unplanned shutdown due to flame failure
x										x	7/12/2026 15:46	7/12/2026 17:30	104.00	7/12/2026 15:46	7/12/2026 16:36	50.00	Unplanned shutdown due to flame failure due to flow loss
	x									x	7/12/2026 15:46	7/12/2026 17:30	104.00	7/12/2026 15:46	7/12/2026 16:54	68.00	Unplanned shutdown due to flame failure due to flow loss
		x								x	7/12/2026 15:46	7/12/2026 17:30	104.00	7/12/2026 15:46	7/12/2026 16:34	48.00	Unplanned shutdown due to flame failure due to flow loss
						x				x	7/13/2026 11:00	7/13/2026 11:40	40.00	7/13/2026 11:00	7/13/2026 11:39	39.00	Unplanned shutdown due to flame failure
						x				x	7/13/2026 12:11	7/13/2026 15:00	169.00	7/13/2026 12:11	7/14/2026 8:21	1210.00	Unplanned shutdown due to flame failure - cleaning of UV sensor and Pilot system and demistor pad- tested system for an hour had to shut back off
		x								x	7/14/2026 3:53	7/14/2026 5:19	86.00	7/14/2026 3:53	7/14/2026 5:19	86.00	Unplanned shutdown due to flame failure - 2 restarts
						x				x	7/14/2026 9:29	7/14/2026 15:00	331.00	7/14/2026 9:29	7/14/2026 13:53	264.00	unplanned - Working with tox rental agency on repairs
		x								x	7/15/2026 3:43	7/15/2026 4:29	46.00	7/15/2026 3:43	7/15/2026 4:29	46.00	Unplanned shutdown due to flame failure
		x								x	7/16/2026 1:19	7/16/2026 2:07	48.00	7/16/2026 1:19	7/16/2026 2:07	48.00	Unplanned shutdwon due to blower vibration, restarted
		x								x	7/16/2026 18:26	7/16/2026 19:54	88.00	7/16/2026 18:26	7/16/2026 19:54	88.00	Unplanned shutdown due to flame failure, blower vibration, restarted
		x								x	7/16/2026 22:15	7/16/2026 23:34	79.00	7/16/2026 22:15	7/16/2026 23:34	79.00	Unplanned shutdown due to flame failure, blower vibration, restarted
		x								x	7/17/2026 3:00	7/17/2026 4:08	68.00	7/17/2026 3:00	7/17/2026 4:08	68.00	Unplanned shutdown due to flame failure, blower vibration, restarted
		x								x	7/17/2026 10:28	7/17/2026 11:40	72.00	7/17/2026 10:28	7/17/2026 11:40	72.00	Unplanned shutdown due to block valve malfunction
						x				x	7/17/2026 10:44	7/17/2026 13:16	152.00	7/17/2026 10:44	7/17/2026 13:16	152.00	Unplanned shutdown due to flame failure
						x				x	7/17/2026 14:03	7/17/2026 15:14	71.00	7/17/2026 14:03	7/17/2026 15:14	71.00	Unplanned shutdown due to flame failure
		x								x	7/17/2026 19:10	7/17/2026 22:01	171.00	7/17/2026 19:10	7/17/2026 22:01	171.00	Unplanned shutdown due to block valve malfunction
		x								x	7/18/2026 10:25	7/18/2026 12:51	146.00	7/18/2026 10:25	7/18/2026 12:51	146.00	Unplanned shutdown due to block valve malfunction
						x				x	7/18/2026 11:47	7/18/2026 14:41	174.00	7/18/2026 11:47	7/18/2026 14:41	174.00	Unplanned shutdown due to flame failure
		x								x	7/18/2026 14:14	7/18/2026 15:08	54.00	7/18/2026 14:14	7/18/2026 15:08	54.00	Unplanned shutdown due to block valve malfunction
		x								x	7/19/2026 4:21	7/19/2026 4:52	31.00	7/19/2026 4:21	7/19/2026 4:52	31.00	Unplanned shutdown due to flame failure
						x			x		7/20/2026 13:04	7/20/2026 15:00	116.00	7/20/2026 13:04	7/20/2026 15:00	116.00	Unplanned shutdown due to flame failure
	x	x								x	7/21/2026 0:56	7/21/2026 2:30	94.00	See below for start times			Unplanned shutdown due to flame failure
		x												7/21/2026 0:54	7/21/2026 1:44	50.00	Unplanned shutdown due to flame failure
	x													7/21/2026 0:54	7/21/2026 4:18	204.00	Unplanned shutdown due to flame failure
					x				x		7/22/2026 8:00	7/22/2026 12:00	240.00	7/22/2026 9:52	7/22/2026 12:04	132.00	Planned manual shutdown for overhead electrical line modifications
						x				x	7/22/2026 9:10	7/22/2026 11:00	110.00	7/22/2026 9:10	7/22/2026 11:00	110.00	Unplanned shutdown due to flame failure
		x								x	7/22/2026 19:56	7/22/2026 21:46	110.00	7/22/2026 19:56	7/22/2026 21:46	110.00	Unplanned shutdown due to flame failure
		x								x	7/22/2026 22:35	7/23/2026 4:57	382.00	7/22/2026 22:35	7/23/2026 4:57	382.00	Unplanned shutdown due to flame failure
x									x		7/25/2026 4:00	7/25/2026 12:00	480.00	7/25/2026 4:15	7/25/2026 10:41	386.00	Planned manual shutdown to clean burner tips and flame arrestor
						x				x	7/23/2026 10:22	7/23/2026 12:30	128.00	7/23/2026 10:22	7/23/2026 12:30	128.00	Unplanned shutdown due to liquid issues
		x								x	7/23/2026 23:25	7/24/2026 0:50	85.00	7/23/2026 23:25	7/24/2026 0:50	85.00	Unplanned shutdown due to flame failure
		x								x	7/24/2026 4:44	7/24/2026 5:20	36.00	7/24/2026 4:44	7/24/2026 5:20	36.00	Unplanned shutdown due to flame failure
						x				x	7/24/2026 16:22	7/25/2026 5:00	758.00	7/24/2026 16:22	7/25/2026 5:00	758.00	Unplanned shutdown due to poor flame quality
		x								x	7/24/2026 20:20	7/24/2026 22:00	100.00	7/24/2026 20:20	7/24/2026 22:00	100.00	Unplanned shutdown due to flame failure
					x					x	7/27/2026 3:24	7/27/2026 7:24	240.00	7/27/2026 3:24	7/27/2026 7:24	240.00	Unplanned shutdown due to VFD tripping
	x									x	7/27/2026 3:41	7/27/2026 4:50	69.00	7/27/2026 3:41	7/27/2026 4:50	69.00	Unplanned shutdown due to flame failure
						x				x	7/27/2026 12:13	7/27/2026 14:00	107.00	7/27/2026 12:13	7/27/2026 14:00	107.00	Unplanned shutdown due to flame failure
						x				x	8/3/2026 15:39	8/3/2026 16:29	50.00	8/3/2026 15:37	8/3/2026 16:27	50.00	Unplanned shutdown due to backed up liquids in the header
	x									x	8/3/2026 23:56	8/4/2026 4:46	290.00	8/3/2026 23:39	8/4/2026 4:58	319.00	Unplanned shutdown due to pilot failure
	x									x	8/4/2026 7:26	8/4/2026 9:30	124.00	8/4/2026 7:02	8/4/2026 9:02	120.00	Unplanned shutdown due to combustion air blower failure
						x				x	8/5/2026 11:58	8/5/2026 13:58	120.00	8/5/2026 11:58	8/5/2026 12:41	43.00	Unplanned shutdown due to flame failure
						x				x	8/6/2026 11:56	8/6/2026 13:56	120.00	8/6/2026 11:48	8/6/2026 12:55	67.00	Unplanned shutdown due to flame failure
						x				x	8/8/2026 11:06	8/10/2026 10:00	2814.00	8/8/2026 11:06	8/10/2026 10:41	2855.00	Unplanned shutdown due to flame failure
					x					x	8/10/2026 4:04	8/10/2026 9:30	326.00	8/10/2026 4:04	8/10/2026 10:03	359.00	Unplanned shutdown due to blower failure
	x	x	x	x	x			x		x	8/14/2026 17:58	8/14/2026 21:00	182.00	See below for individual device downtime duration			Unplanned shutdown due to grid power outage
	x													8/14/2026 18:59	8/14/2026 19:56	57.00	
		x												8/14/2026 18:59	8/14/2026 19:43	44.00	
			x											8/14/2026 18:59	8/14/2026 20:00	61.00	
				x										8/14/2026 18:59	8/14/2026 20:00	61.00	
					x									8/14/2026 18:59	8/14/2026 19:43	44.00	
								x						8/14/2026 19:02	8/14/2026 21:07	125.00	
		x								x	8/15/2026 10:08	8/15/2026 10:49	41.00	8/15/2026 10:06	8/15/2026 10:48	42.00	Unplanned shutdown due to flame failure
		x								x	8/16/2026 21:15	8/16/2026 22:11	56.00	8/16/2026 21:15	8/16/2026 22:11	56.00	Unplanned shutdown due to flame failure
						x				x	8/19/2026 11:41	8/19/2026 12:57	76.00	8/19/2026 11:39	8/19/2026 12:56	77.00	Unplanned shutdown due to flame failure
							x		x		8/20/2026 7:00	8/20/2026 15:00	480.00	8/20/2026 7:12	8/20/2026 9:34	142.00	Planned shutdown for DA maintenance
					x					x	8/20/2026 20:00	8/20/2026 21:50	110.00	8/20/2026 20:00	8/20/2026 21:50	110.00	Unplanned shutdown due to VFD tripping
						x				x	8/21/2026 13:37	8/21/2026 14:12	35.00	8/21/2026 13:01	8/21/2026 14:09	68.00	Unplanned shutdown due to flame failure
						x				x	8/21/2026 15:21	8/22/2026 10:00	1119.00	8/21/2026 15:29	8/22/2026 7:53	984.00	Unplanned shutdown due to flame failure
					x					x	8/21/2026 19:50	8/22/2026 8:24	754.00	8/21/2026 19:48	8/22/2026 8:21	753.00	Unplanned shutdown due to flame failure
	x									x	8/22/2026 2:19	8/22/2026 10:00	461.00	8/22/2026 2:11	8/22/2026 9:19	428.00	Unplanned shutdown due to flame failure
						x				x	8/22/2026 13:15	8/23/2026 6:35	1040.00	8/22/2026 13:48	8/23/2026 6:25	997.00	Unplanned shutdown due to flame failure
	x									x	8/22/2026 23:06	8/23/2026 6:12	426.00	8/22/2026 23:06	8/23/2026 6:09	423.00	Unplanned shutdown due to flame failure
	x									x	8/23/2026 6:38	8/23/2026 7:08	30.00	8/23/2026 6:40	8/23/2026 7:05	25.00	Unplanned shutdown after initial start up
	x									x	8/23/2026 7:45	8/23/2026 10:00	135.00	8/23/2026 7:39	8/23/2026 8:14	35.00	Unplanned shutdown after initial start up
						x				x	8/24/2026 14:16	8/24/2026 16:30	134.00	8/24/2026 14:15	8/24/2026 15:41	86.00	Unplanned shutdown due to flame failure
							x			x	8/24/2026 14:45	8/24/2026 17:00	135.00	8/24/2026 14:41	8/24/2026 15:45	64.00	Unplanned shutdown due to VFD tripping
						x				x	8/25/2026 10:28	8/25/2026 12:12	104.00	8/25/2026 10:22	8/25/2026 12:08	106.00	Unplanned shutdown due to flame failure
							x			x	8/25/2026 11:34	8/25/2026 13:00	86.00	8/25/2026 11:34	8/25/2026 13:01	87.00	Unplanned shutdown due to flame failure
						x				x	8/25/2026 14:00	8/25/2026 15:46	106.00	8/25/2026 14:02	8/25/2026 15:44	102.00	Unplanned shutdown due to flame failure
						x				x	8/26/2026 9:40	8/26/2026 11:29	109.00	8/26/2026 9:40	8/26/2026 11:29	109.00	Unplanned shutdown due to low temperature
x	x	x							x		8/27/2026 12:00	8/27/2026 14:30	150.00			0.00	Actual downtimes listed below
x									x					8/27/2026 13:54	8/27/2026 13:59	5.00	Planned shutdown for monthly alarm testing
	x								x					8/27/2026 13:54	8/27/2026 15:21	87.00	Planned shutdown for monthly alarm testing
		x							x					8/27/2026 13:11	8/27/2026 13:35	24.00	Planned shutdown for monthly alarm testing
							x		x		8/27/2026 9:00	8/27/2026 10:30	90.00	8/27/2026 8:59	8/27/2026 11:45	166.00	Planned shutdown to remove and inspect actuator block valve
		x								x	8/27/2026 18:09	8/27/2026 20:09	120.00	8/27/2026 18:09	8/27/2026 20:09	120.00	Unplanned shutdown due to flame failure
		x								x	8/28/2026 22:48	8/28/2026 23:35	47.00	8/28/2026 22:48	8/28/2026 23:35	47.00	Unplanned shutdown due to flame failure
x	x	x	x	x	x		x			x	8/29/2026 8:17	8/29/2026 10:17	120.00	See below for individual device downtime duration			Unplanned shutdown due to grid power outage
x										x	8/29/2026 8:17	8/29/2026 10:17	120.00	8/29/2026 8:17	8/29/2026 8:57	40.00	
	x									x	8/29/2026 8:17	8/29/2026 10:17	120.00	8/29/2026 8:17	8/29/2026 8:59	42.00	
		x								x	8/29/2026 8:17	8/29/2026 10:17	120.00	8/29/2026 8:17	8/29/2026 10:13	116.00	
			x							x	8/29/2026 8:17	8/29/2026 10:17	120.00	8/29/2026 8:17	8/29/2026 9:19	62.00	

				x						x	8/29/2026 8:17	8/29/2026 10:17	120.00	8/29/2026 8:17	8/29/2026 9:15	58.00	
					x					x	8/29/2026 8:17	8/29/2026 10:17	120.00	8/29/2026 8:17	8/29/2026 9:33	76.00	
							x			x	8/29/2026 8:17	8/29/2026 10:17	120.00	8/29/2026 8:17	8/29/2026 9:33	76.00	
						x				x	8/29/2026 9:26	8/29/2026 9:57	31.00	8/29/2026 9:26	8/29/2026 9:57	31.00	Unplanned shutdown due to blower fault
	x									x	8/30/2026 5:55	8/30/2026 6:50	55.00	8/30/2026 5:55	8/30/2026 6:50	55.00	Unplanned shutdown due to flame failure
	x									x	8/31/2026 1:25	8/31/2026 2:05	40.00	8/31/2026 1:17	8/31/2026 2:00	43.00	Unplanned shutdown due to flame failure
	x									x	8/31/2026 5:21	8/31/2026 6:09	48.00	8/31/2026 5:17	8/31/2026 6:06	49.00	Unplanned shutdown due to flame failure
	x									x	8/31/2026 20:36	8/31/2026 22:09	93.00	8/31/2026 20:32	8/31/2026 22:06	94.00	Unplanned shutdown due to flame failure
		x								x	9/1/2026 19:57	9/1/2026 20:45	48.00	9/1/2026 19:56	9/1/2026 20:36	40.00	Unplanned shutdown due to flame failure
		x								x	9/2/2026 2:53	9/2/2026 5:33	160.00	9/2/2026 2:52	9/2/2026 5:02	130.00	Unplanned shutdown due to flame failure
	x									x	9/2/2026 2:53	9/2/2026 9:30	397.00	9/2/2026 2:52	9/2/2026 8:08	316.00	Unplanned shutdown due to flame failure
					x				x		9/3/2026 7:00	9/3/2026 11:00	240.00	9/3/2026 8:28	9/3/2026 11:58	210.00	Planned manual shutdown to remove and clean detonation arrestor due to declining gas flow
		x								x	9/3/2026 19:03	9/4/2026 9:30	867.00	9/3/2026 19:00	9/4/2026 8:24	804.00	Unplanned shutdown due to flame failure
					x					x	9/4/2026 10:10	9/4/2026 17:00	410.00	9/4/2026 10:02	9/4/2026 13:16	194.00	Unplanned shutdown due to blower shutdown from unbalanced rotation
		x								x	9/4/2026 12:47	9/4/2026 13:40	53.00	9/4/2026 12:48	9/4/2026 13:24	36.00	Unplanned shutdown due to flame failure during flare adjustments
		x								x	9/4/2026 19:32	9/5/2026 9:30	838.00	9/4/2026 19:35	9/5/2026 8:46	791.00	Unplanned shutdown due to flame failure
					x					x	9/6/2026 10:22	9/6/2026 14:00	218.00	9/6/2026 10:26	9/7/2026 12:38	1572.00	Unplanned shutdown due to restart failure after routine meter cleaning
	x									x	9/7/2026 7:20	9/8/2026 16:00	1960.00	9/7/2026 7:21	9/8/2026 20:29	2228.00	Unplanned shutdown due to high flow and pilot issues. Burner cleaning will also take place while inside the flare
					x					x	9/9/2026 8:50	9/9/2026 12:00	190.00	9/9/2026 8:50	9/11/2026 17:03	3373.00	Unplanned shutdown due to on site electricians needing to perform work on overhead lines
					x					x	9/9/2026 8:50	9/10/2026 12:00	1630.00	9/9/2026 8:50	9/11/2026 17:03	3373.00	Unplanned extended shutdown to remove and regrade surface for TOx stack due to settlement
						x				x	9/9/2026 15:03	9/10/2026 10:00	1137.00	9/9/2026 15:03	9/10/2026 13:50	1367.00	Unplanned shutdown due to flame failure
	x									x	9/10/2026 2:23	9/10/2026 5:00	157.00	9/10/2026 2:23	9/10/2026 5:00	157.00	Unplanned shutdown due to flame failure
		x								x	9/11/2026 22:40	9/12/2026 7:30	530.00	9/11/2026 22:40	9/12/2026 7:36	536.00	Unplanned shutdown due to flame failure
		x								x	9/12/2026 20:19	9/13/2026 5:46	567.00	9/12/2026 20:19	9/13/2026 5:45	566.00	Unplanned shutdown due to flame failure
		x								x	9/13/2026 22:37	9/13/2026 23:18	41.00	9/13/2026 22:35	9/13/2026 23:13	38.00	Unplanned shutdown due to flame failure
		x								x	9/14/2026 1:07	9/14/2026 1:51	44.00	9/14/2026 1:05	9/14/2026 1:43	38.00	Unplanned shutdown due to flame failure
						x				x	9/14/2026 14:52	9/14/2026 18:00	188.00	9/14/2026 14:52	9/17/2026 8:24	3932.00	Unplanned shutdown due to installation of new sump
		x								x	9/14/2026 18:23	9/14/2026 20:22	119.00	9/14/2026 18:20	9/14/2026 20:12	112.00	Unplanned shutdown due to rapid flow change
		x								x	9/16/2026 16:53	9/16/2026 17:31	38.00	9/16/2026 16:53	9/16/2026 17:31	38.00	Unplanned shutdown due to flame failure
		x								x	9/16/2026 20:31	9/16/2026 21:37	66.00	9/16/2026 20:31	9/16/2026 21:37	66.00	Unplanned shutdown due to flame failure
	x									x	9/17/2026 4:07	9/17/2026 5:11	64.00	9/17/2026 4:07	9/17/2026 5:11	64.00	Unplanned shutdown due to flame failure
		x								x	9/17/2026 23:40	9/18/2026 4:54	314.00	9/17/2026 23:40	9/18/2026 4:52	312.00	Unplanned shutdown due to flame failure
	x									x	9/18/2026 0:45	9/18/2026 10:00	555.00	9/18/2026 0:44	9/18/2026 11:15	631.00	Unplanned shutdown due to flame failure
		x								x	9/18/2026 9:22	9/18/2026 10:15	53.00	9/18/2026 9:35	9/18/2026 10:07	32.00	Unplanned shutdown due to flame failure
						x				x	9/18/2026 9:45	9/18/2026 12:00	135.00	9/18/2026 9:42	9/18/2026 11:15	93.00	Unplanned shutdown due to flame failure
						x				x	9/18/2026 14:37	9/18/2026 17:00	143.00	9/18/2026 14:35	9/18/2026 15:19	44.00	Unplanned shutdown due to flame failure
	x									x	9/18/2026 21:00	9/18/2026 23:12	132.00	9/18/2026 21:02	9/18/2026 23:12	130.00	Unplanned shutdown due to flame failure
		x								x	9/18/2026 21:00	9/18/2026 22:38	98.00	9/18/2026 21:02	9/18/2026 22:36	94.00	Unplanned shutdown due to high flow after Flare No. 2 shutdown
	x									x	9/19/2026 1:31	9/19/2026 2:23	52.00	9/19/2026 1:31	9/19/2026 2:23	52.00	Unplanned shutdown due to flame failure
	x									x	9/19/2026 4:06	9/19/2026 7:53	227.00	9/19/2026 4:06	9/19/2026 7:53	227.00	Unplanned shutdown due to burner high temperature
	x									x	9/19/2026 8:54	9/19/2026 9:39	45.00	9/19/2026 8:54	9/19/2026 9:39	45.00	Unplanned shutdown due to burner high temperature
							x			x	9/19/2026 13:41	9/21/2026 10:00	2659.00	9/19/2026 13:41	9/21/2026 8:34	2573.00	Unplanned shutdown due to flame failure
							x			x	9/21/2026 14:13	9/22/2026 7:30	1037.00	9/21/2026 14:11	9/22/2026 7:28	1037.00	Unplanned shutdown due to flame failure
	x									x	9/21/2026 19:55	9/21/2026 20:28	33.00	9/21/2026 19:52	9/21/2026 20:26	34.00	Unplanned shutdown due to flame failure
		x								x	9/22/2026 3:23	9/22/2026 4:58	95.00	9/22/2026 3:19	9/22/2026 4:51	92.00	Unplanned shutdown due to flame failure
	x									x	9/22/2026 3:25	9/22/2026 5:09	104.00	9/22/2026 3:21	9/22/2026 5:07	106.00	Unplanned shutdown due to flame failure
							x			x	9/22/2026 10:57	9/22/2026 13:14	137.00	9/22/2026 10:52	9/22/2026 13:14	142.00	Unplanned shutdown due to low temperature
							x			x	9/22/2026 13:51	9/22/2026 17:33	222.00	9/22/2026 13:44	9/22/2026 17:30	226.00	Unplanned shutdown due to flame failure
							x			x	9/23/2026 10:30	9/23/2026 13:00	150.00	9/23/2026 10:27	9/23/2026 23:04	757.00	Unplanned shutdown due to flame failure
							x		x		9/24/2026 7:30	9/24/2026 9:30		9/24/2026 8:31	9/24/2026 9:33		Planned shutdown to remove and swap the detonation arrestor due to declining gas flow
x	x	x							x		9/24/2026 12:00	9/24/2026 14:30	150.00	See below for individual device downtime duration			Planned shutdown to perform monthly alarm testing
x									x					9/24/2026 12:50	9/24/2026 13:14	24.00	
	x								x					9/24/2026 12:51	9/24/2026 13:35	44.00	
		x							x					9/24/2026 12:20	9/24/2026 12:38	18.00	
		x							x					9/24/2026 13:26	9/24/2026 13:38	12.00	
	x									x	9/23/2026 19:06	9/24/2026 10:00	894.00	9/23/2026 19:06	9/23/26 23:41	275.00	Unplanned shutdown due to flame failure
	x									x	9/24/2026 5:32	9/24/2026 7:18	106.00	9/24/2026 5:32	9/24/26 7:18	106.00	Unplanned shutdown due to flame failure
			x							x	9/24/2026 8:31	9/24/2026 9:33	62.00	9/24/2026 8:31	9/24/26 9:33	62.00	Unplanned shutdown due to blower issues
							x			x	9/24/2026 10:22	9/24/2026 15:30	308.00	9/24/2026 10:22	9/24/26 11:17	55.00	Unplanned shutdown due to flame failure
							x			x	9/24/2026 10:22	9/24/2026 15:30	308.00	9/24/2026 11:35	9/30/26 9:32	8517.00	Unplanned shutdown due to flame failure
	x									x	9/25/2026 2:29	9/25/2026 7:30	301.00	9/25/2026 2:30	9/25/2026 7:13	283.00	Unplanned shutdown due to flame failure
		x								x	9/26/2026 18:04	9/27/2026 6:15	731.00	9/26/2026 18:04	9/27/2026 6:10	726.00	Unplanned shutdown due to flame failure
		x								x	9/27/2026 17:42	9/28/2026 10:00	978.00	9/27/2026 17:40	9/27/2026 23:16	336.00	Unplanned shutdown due to flame failure
	x									x	9/28/2026 2:01	9/28/2026 11:30	569.00	9/28/2026 1:59	9/28/2026 13:15	676.00	Unplanned shutdown due to flame failure
	x								x		9/28/2026 5:30	9/28/2026 11:30	360.00	9/28/2026 1:59	9/28/2026 13:15	676.00	Planned shutdown to make a repair to burner thermocouples inside of flare
	x									x	9/29/2026 1:34	9/29/2026 10:00	506.00	9/29/2026 1:32	9/29/2026 10:33	541.00	Unplanned shutdown due to flame failure
	x									x	9/30/2026 0:11	9/30/2026 10:00	589.00	9/30/2026 0:10	9/30/2026 15:31	921.00	Unplanned shutdown due to flame failure
							x			x	9/30/2026 11:36	9/30/2026 14:00	144.00	9/30/2026 11:33	10/8/2026 12:50	11597.00	Unplanned shutdown due to flame failure
x										x	10/1/2026 4:26	10/1/2026 6:02	96.00	10/1/2026 4:21	10/1/2026 5:11	50.00	Unplanned shutdown due to grid power outage
	x									x	10/1/2026 2:36	10/1/2026 10:00	444.00	10/1/2026 2:45	10/1/2026 13:49	664.00	Unplanned shutdown due to flame failure
		x								x	10/1/2026 4:26	10/1/2026 6:02	96.00	10/1/2026 4:41	10/1/2026 5:57	76.00	Unplanned shutdown due to grid power outage
					x					x	10/5/2026 19:41	10/5/2026 20:38	57.00	10/5/2026 19:38	10/5/2026 20:38	60.00	Unplanned shutdown due to blower failure
		x								x	10/7/2026 3:29	10/8/2026 10:00	1831.00	10/7/2026 3:29	10/7/2026 17:55	866.00	Unplanned shutdown due to burner tip high temperature
		x							x		10/8/2026 5:00	10/8/2026 17:30	750.00	10/8/2026 5:54	10/8/2026 19:14	800.00	Planned shutdown to perform a burner cleaning
	x									x	10/9/2026 23:30	10/10/2026 9:30	600.00	10/9/26 23:30	10/10/26 8:32	542.00	Unplanned shutdown due to flame failure
		x								x	10/9/2026 23:30	10/10/2026 9:30	600.00	10/9/26 23:30	10/10/26 8:32	542.00	Unplanned shutdown due to flame failure
	x									x	10/11/2026 13:00	10/11/2026 14:15	75.00	10/11/2026 13:00	10/11/2026 15:04	124.00	Unplanned shutdown due to flame failure
		x								x	10/11/2026 13:00	10/11/2026 14:22	82.00	10/11/2026 13:00	10/11/2026 14:46	106.00	Unplanned shutdown due to flame failure
	x									x	10/11/2026 15:04	10/11/2026 17:30	146.00	10/11/2026 15:36	10/11/2026 18:38	182.00	Unplanned shutdown due to flame failure
		x								x	10/11/2026 15:34	10/11/2026 17:30	116.00	10/11/2026 15:36	10/11/2026 16:38	62.00	Unplanned shutdown due to flame failure
							x			x	10/8/2026 14:00	10/12/2026 11:30	5610.00	10/8/2026 11:25	10/12/2026 11:25	5760.00	Unplanned shutdown due to flame failure
			x	x	x	x	x		x		10/15/2026 7:00	10/15/2026 11:00	240.00	See below for individual device downtime duration			Planned shutdown for overhead power line modifications
			x						x					10/15/26 7:54	10/15/26 8:04	10.00	
				x					x					10/15/26 7:54	10/15/26 8:04	10.00	
					x				x					10/15/26 7:54	10/16/26 12:38	1724.00	
							x		x					Offline as back-up	10/15/26 7:36	--	

							x		x					10/15/26 7:54	10/15/26 7:55	1.00	
						x				x	10/14/2026 15:33	10/15/2026 7:00	927.00	10/14/2026 15:13	10/15/2026 7:35	982.00	Unplanned shutdown due to flame failure
x										x	10/15/2026 13:13	10/15/2026 17:00	227.00	10/15/2026 13:10	10/15/2026 18:16	306.00	Unplanned shutdown due to power shutdown
	x									x	10/15/2026 13:13	10/15/2026 17:00	227.00	10/15/2026 13:10	10/15/2026 18:46	336.00	Unplanned shutdown due to power shutdown
		x								x	10/16/2026 4:33	10/16/2026 6:09	96.00	10/16/2026 4:58	10/16/2026 6:10	72.00	Unplanned shutdown due to high gas flow
	x									x	10/16/2026 4:34	10/16/2026 8:00	206.00	10/16/2026 4:36	10/16/2026 9:09	273.00	Unplanned shutdown due to flame failure
x										x	10/16/2026 4:56	10/16/2026 6:21	85.00	10/16/2026 4:36	10/16/2026 6:23	107.00	Unplanned shutdown due to low temperature
						x				x	10/16/2026 8:45	10/16/2026 12:30	225.00	10/16/2026 8:39	10/16/2026 11:06	147.00	Unplanned shutdown due to generator swap
	x									x	10/17/2026 9:47	10/17/2026 11:36	109.00	10/17/2026 9:47	10/17/2026 11:36	109.00	Unplanned shutdown due to flame failure
x										x	10/17/2026 9:48	10/17/2026 11:25	97.00	10/17/2026 9:48	10/17/2026 11:25	97.00	Unplanned shutdown due to low temperature
					x					x	10/17/2026 17:32	10/17/2026 18:11	39.00	10/17/2026 17:32	10/17/2026 18:10	38.00	ESD Fault
	x									x	10/17/2026 17:38	10/17/2026 18:47	69.00	10/17/2026 17:38	10/17/2026 18:47	69.00	Unplanned shutdown due to flame failure
x										x	10/17/2026 18:08	10/17/2026 18:38	30.00	10/17/2026 18:08	10/17/2026 18:38	30.00	Unplanned shutdown due to low temperature
	x									x	10/18/2026 4:10	10/18/2026 11:00	410.00	10/18/2026 4:13	10/18/2026 9:37	324.00	Unplanned shutdown due to flame failure
		x								x	10/18/2026 4:11	10/18/2026 6:12	121.00	10/18/2026 4:13	10/18/2026 6:13	120.00	Unplanned shutdown due to high flow
x										x	10/18/2026 4:34	10/18/2026 11:00	386.00	10/18/2026 4:35	10/18/2026 9:47	312.00	Unplanned shutdown due to low temperature
			x	x						x	10/18/2026 5:00	10/18/2026 7:19	139.00	10/18/2026 5:01	10/18/2026 7:19	138.00	Unplanned shutdown due to detonation arrestor high temperature
x										x	10/19/2026 2:25	10/19/2026 3:47	82.00	10/19/2026 2:23	10/19/2026 3:45	82.00	Unplanned shutdown due to low temperature
	x									x	10/19/2026 2:00	10/19/2026 3:47	107.00	10/19/2026 1:57	10/19/2026 3:33	96.00	Unplanned shutdown due to flame failure
		x								x	10/19/2026 2:00	10/19/2026 3:10	70.00	10/19/2026 1:56	10/19/2026 3:03	67.00	Unplanned shutdown due to flame failure
x										x	10/20/2026 0:11	10/20/2026 1:51	100.00	10/20/2026 0:06	10/20/2026 1:29	83.00	Unplanned shutdown due to low temperature
	x									x	10/20/2026 0:11	10/20/2026 1:51	100.00	10/19/2026 23:55	10/20/2026 1:50	115.00	Unplanned shutdown due to flame failure
		x								x	10/19/2026 23:58	10/20/2026 1:51	113.00	10/19/2026 23:55	10/20/2026 1:19	84.00	Unplanned shutdown due to high flow
	x									x	10/20/2026 9:48	10/20/2026 13:00	192.00	10/20/2026 9:45	10/20/2026 11:23	98.00	Unplanned shutdown due to flame failure
x										x	10/20/2026 22:27	10/21/2026 1:30	183.00	10/20/2026 22:25	10/21/2026 11:13	768.00	Unplanned shutdown due to low temperature
	x									x	10/20/2026 22:06	10/21/2026 1:30	204.00	10/20/2026 22:01	10/21/2026 11:29	808.00	Unplanned shutdown due to flame failure
		x								x	10/20/2026 22:04	10/21/2026 1:30	206.00	10/20/2026 22:01	10/21/2026 0:13	132.00	Unplanned shutdown due to high flow
		x								x	10/22/2026 1:57	10/22/2026 10:00	483.00	10/22/2026 1:58	10/22/2026 14:20	742.00	Unplanned shutdown due to blower failure
	x									x	10/22/2026 7:42	10/22/2026 10:00	138.00	10/22/2026 7:45	10/22/2026 9:13	88.00	Unplanned shutdown due to flame failure
		x								x	10/24/2026 22:28	10/24/2026 23:02	34.00	10/24/2026 22:28	10/24/2026 23:02	34.00	Unplanned shutdown due to flame failure
	x									x	10/24/2026 22:30	10/24/2026 23:20	50.00	10/24/2026 22:27	10/24/2026 23:40	73.00	Unplanned shutdown due to flame failure
	x									x	10/24/2026 23:56	10/25/2026 0:04	8.00	10/24/2026 23:56	10/25/2026 0:04	8.00	Unplanned shutdown due to flame failure
	x									x	10/25/2026 5:16	10/25/2026 11:00	344.00	10/25/2026 5:17	10/25/2026 10:28	311.00	Unplanned shutdown due to flame failure
	x									x	10/26/2026 2:37	10/26/2026 3:22	45.00	10/26/2026 2:32	10/26/2026 3:17	45.00	Unplanned shutdown due to flame failure
		x								x	10/26/2026 2:38	10/26/2026 3:13	35.00	10/26/2026 2:36	10/26/2026 3:08	32.00	Unplanned shutdown due to high flow
					x					x	10/26/2026 17:37	10/27/2026 9:30	953.00	10/26/26 17:37	10/27/2026 11:44	1087.00	Unplanned manual shutdown due to declining gas flow and inability to maintain temperature
							x		x		10/28/2026 7:00	10/28/2026 17:00	600.00	10/28/2026 5:38	--	--	Planned manual shutdown to remove Hero and swap with Zeeco replacement
						x				x	10/26/2026 21:24	10/26/2026 23:06	102.00	10/26/2026 21:24	10/26/2026 23:06	102.00	Unplanned shutdown due to blower failure
						x				x	10/27/2026 12:28	10/27/2026 15:00	152.00	10/27/26 12:28	10/27/2026 14:01	93.00	Unplanned shutdown due to blower failure
							x			x	10/27/2026 13:35	10/27/2026 14:16	41.00	10/27/26 13:35	10/27/2026 14:15	40.00	Unplanned shutdown due to low flow
x										x	10/27/2026 15:08	10/27/2026 15:55	47.00	10/27/26 15:08	10/27/2026 15:48	40.00	Unplanned shutdown to pressure buildup on FA
	x									x	10/28/2026 21:30	10/28/2026 22:11	41.00	10/28/2026 21:28	10/28/2026 22:08	40.00	Unplanned shutdown due to flame failure
							x		x		--	--	--	10/28/2026 5:38	--	--	Permananent shutdown and removal from operation
	x						--			x	10/29/2026 3:33	10/29/2026 5:34	121.00	10/29/2026 3:31	10/29/2026 5:29		Unplanned shutdown due to flame failure
					x		--			x	10/29/2026 10:15	10/29/2026 13:00	165.00	10/29/2026 10:40	10/29/2026 11:29	49.00	Unplanned shutdown to repair gasket.
							--	x		x	10/29/2026 12:05	10/29/2026 16:00	235.00	10/29/2026 12:07	10/29/2026 15:30	203.00	Unplanned shutdown to modify Propane system. This is part of the installation process
							--	x		x	10/31/2026 2:29	11/1/2026 10:00	1891.00	10/31/2026 2:29	11/1/2026 12:38	2049.00	Unplanned shutdown due to low temperature
	x						--			x	10/31/2026 6:37	10/31/2026 10:00	203.00	10/31/2026 6:37	10/31/2026 9:12	155.00	Unplanned shutdown due to flame failure
		x					--			x	10/31/2026 6:39	10/31/2026 10:00	201.00	10/31/2026 6:39	10/31/2026 9:33	174.00	Unplanned shutdown due to flame failure
	x						--			x	11/1/2026 6:30	11/1/2026 7:59	89.00	11/1/2026 6:30	11/1/2026 7:59	89.00	Unplanned shutdown due to flame failure
		x					--			x	11/1/2026 6:31	11/1/2026 7:44	73.00	11/1/2026 6:31	11/1/2026 7:44	73.00	Unplanned shutdown due to high flow
							--	x		x	11/1/2026 14:01	11/2/2026 11:00	1259.00				Unplanned shutdown due to low temperature
	x						--			x	11/1/2026 15:39	11/1/2026 16:32	53.00	11/1/2026 15:37	11/1/2026 16:25	48.00	Unplanned shutdown due to flame failure
		x					--			x	11/1/2026 15:40	11/1/2026 16:21	41.00	11/1/2026 15:38	11/1/2026 16:12	34.00	Unplanned shutdown due to high flow
	x						--			x	11/1/2026 20:49	11/1/2026 21:40	51.00	11/1/2026 20:47	11/1/2026 21:37	50.00	Unplanned shutdown due to flame failure
		x					--			x	11/1/2026 20:50	11/1/2026 21:22	32.00	11/1/2026 20:48	11/1/2026 21:16	28.00	Unplanned shutdown due to high flow
	x						--			x	11/2/2026 1:02	11/2/2026 10:30	568.00	11/2/2026 1:00	11/2/2026 9:33	513.00	Unplanned shutdown due to flame failure
		x					--			x	11/3/2026 8:42	11/3/2026 9:24	42.00	11/3/2026 8:40	11/3/2026 9:18	38.00	Unplanned shutdown due to high flow
					x		--		x		11/5/2026 5:00	11/5/2026 14:30	570.00				Planned shutdown to modfiy stack
x							--			x	11/3/2026 20:46	11/3/2026 21:54	68.00	11/3/2026 20:37	11/3/2026 21:54	77.00	Unplanned shutdown due to low temperature
x							--			x	11/3/2026 23:39	11/4/2026 6:21	402.00	11/3/2026 23:36	11/4/2026 6:17	401.00	Unplanned shutdown due to low temperature
		x					--			x	11/3/2026 23:40	11/4/2026 6:29	409.00	11/3/2026 23:36	11/4/2026 6:23	407.00	Unplanned shutdown due to high flow
							--	x		x	11/5/2026 2:31	11/5/2026 5:58	207.00				Unplanned shutdown due to blower trip
								x		x	11/5/2026 14:39	11/6/2026 12:00	1281.00				Unplanned shutdown due to blower failure
						x	--			x	11/5/2026 15:29	11/5/2026 16:19	50.00				Unplanned shutdown due to flame failure
	x						--			x	11/6/2026 20:36	11/7/2026 9:15	759.00	11/6/2026 20:35	11/7/2026 8:45	760.00	Unplanned shutdown due to flame failure
		x					--			x	11/6/2026 20:36	11/7/2026 8:45	729.00	11/6/2026 20:35	11/7/2026 9:15	730.00	Unplanned shutdown due to high flow